

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005(under Submission program&sustainability)

Annexure - I

SI No	Name of Schemes	Type of Schemes	Name of habitation under the Schemes .	No of habitation	Date of Sanction	Estimated Cost	Population benefitted		Commulative expenditure	Overall physical progress	Balance fund required	Amount required during	Date of Completion as dd mm yy		Delay in years	Reasons for delay
							Present	Ultimate					Original Envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Dira Nongur	Gravity	Dira Nongur	2	21.03.01	33.685	1,416	1,982	34.21	100%		-	31 st March '04	31 st March '05	1	Due to land dispute
2	Jabar WSS	Gravity	Jabar	1	18.08.03	18.10	738	1,033	15.54	100%	2.56	2.56	31 st March '05	31st March '06	1	Habitation is covered with water supply but construction of TP is yet to be completed
3	Kharangoi WSS	Gravity	Kharangoi	1	27.01.03	6.95	349	489	6.85	100%	-	-	31 st March '05	31st March '06	1	Scheme Completed
4	Lumpyllun WSS	Gravity	Lumpyllun	1	23.02.04	3.62	159	223	2.98	100%	0.64	0.64	31 st March '05	31st March '06	1	Habitation is covered with water supply but some financial liabilities are still left to be adjusted.
5	Mawpun WSS	Gravity	Mawpun Rum	1	31.03.05	14.32	467	654	9.82	30%	4.50	4.50	31st March '06	31st March '06		Work in Progress

**Sub-Divisional Officer (PHE)
GSWS Colony Sub-Division
Shillong**

**Executive Engineer (PHE)
GSWS Division-I
Shillong**

**Superintending Engineer (PHE)
Greater Shillong Circle
Shillong**