

Annexure- VI -I
ONGOING SCHEMES AS ON 1-4-11 UNDER NRWDP
Name of Division: Baghmara

| Sl.NO | Name of schemes | Name of block | Type of schemes | Name of habitation under the scheme | Status of habitation as on 1--4--2011 | Date of sanction | Estimated cost Rs. In Lack | | | Cumulative expenditure incurred upto 31--3--2011 | Over all physical progress in 40607 | Balance fund reqd for | | Amount reqd dueing 2011-12 | | Date of completion | | Delay in years | Reason for delay |
|-----------------------|--------------------------------------------------------------------------|---------------|-----------------------|-------------------------------------|---------------------------------------|------------------|----------------------------|---------------|-------------|--------------------------------------------------|-------------------------------------|-----------------------|-------------|----------------------------|-------------|--------------------|-----------|----------------|------------------|
| | | | | | | | Total cost | Central Share | State Share | | | Central Share | State Share | Central Share | State Share | Original envisage | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| 1 | Bandapara w/s/s. | Gasuapara | Gravity | (1)Bandapara | 1 | 31-3-08 | 48.48 | 48.48 | 0 | 46.28 | 0.95 | 2.2 | | 2.2 | 0 | 31-3-2010 | 31-3-2012 | 2 | by contract |
| | | | | (2)Bandapara Songital | | | | | | | | | | | | | | | |
| | | | | (3)Bandapara Songmong | | | | | | | | | | | | | | | |
| | | | | (4)Mangkheng Nokatgiri | | | | | | | | | | | | | | | |
| | | | | (5)Mangkheng Sokatgiri | | | | | | | | | | | | | | | |
| 2 | New Dobogiri w/s/s. | Chokpot | Gravity | (1)New Dobogiri | 1 | 15-01-08 | 135.63 | 135.63 | 0 | 130.11 | 0.9 | 5.52 | | 5.52 | 0 | 31-3-2010 | 31-3-2012 | 2 | by contract |
| | | | | (2)Chokpot Songital | | | | | | | | | | | | | | | |
| | | | | (3)Warima Songgital | | | | | | | | | | | | | | | |
| | | | | (4)Warima Abagiri | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| 3 | Construction of Sanitary ringwell/stc for 20 nos habitation under Rongra | Rongra | Sanitary ringwell/STC | MKBILJORA | 25% to 50% | 31-3-2011 | 36.983 | 33.285 | 3.698 | 0 | 0 | 33.285 | 3.698 | 33.285 | 3.698 | 31-3-2012 | | | |
| | | | | GRAMKOL | 25% to 50% | | | | | | | | | | | | | | |
| | | | | NIKWATGRE | 25% to 50% | | | | | | | | | | | | | | |
| | | | | ADACHEPA | 25% to 50% | | | | | | | | | | | | | | |
| | | | | JONGKOLGRI | 25% to 50% | | | | | | | | | | | | | | |
| | | | | UPPER NEW CHAMPA | 25% to 50% | | | | | | | | | | | | | | |
| | | | | MATCHI CHIRING | 25% to 50% | | | | | | | | | | | | | | |
| | | | | GANDIGIRI | 25% to 50% | | | | | | | | | | | | | | |
| | | | | UPPER GANDIGIRI | 25% to 50% | | | | | | | | | | | | | | |
| | | | | DABITGIRI | 25% to 50% | | | | | | | | | | | | | | |
| | | | | ORIPUR | 50% to 75% | | | | | | | | | | | | | | |
| | | | | RANGASORA | 50% to 75% | | | | | | | | | | | | | | |
| | | | | TARAIBARI | 50% to 75% | | | | | | | | | | | | | | |
| | | | | TOKLOKBARI | 50% to 75% | | | | | | | | | | | | | | |
| | | | | UPPER AMONGGREGJOL | 50% to 75% | | | | | | | | | | | | | | |
| | | | | NADONG KOL | 50% to 75% | | | | | | | | | | | | | | |
| | | | | SONGGITAL | 50% to 75% | | | | | | | | | | | | | | |
| GALASORA | 50% to 75% | | | | | | | | | | | | | | | | | | |
| UPPER RONGMIN CHIRING | 50% to 75% | | | | | | | | | | | | | | | | | | |
| LOWER PASGAO | 50% to 75% | | | | | | | | | | | | | | | | | | |
| BANDRASORA | 50% to 75% | | | | | | | | | | | | | | | | | | |
| 4 | Construction of STC at Adugre/Adu Abagre/Sewal Kosikgre | CHOKPOT | STC | ADUGRE | 0% to 25% | 25-3-11 | 0.99 | 0.899 | 0.099 | 0 | 0 | 0.899 | 0.099 | 0.899 | 0.099 | 31-3-2012 | | | |
| | | | | ADU ABAGRE | 0% to 25% | | | | | | | | | | | | | | |
| 5 | Construction of STC at Adugre/Adu Abagre/Sewal | GASUAPAR | STC | SEWAL KOSIGRE | 0% to 25% | 25-3-11 | 0.68 | 0.62 | 0.068 | 0 | 0 | 0.62 | 0.068 | 0.62 | 0.068 | 31-3-2012 | | | |
| | | | | WAIBAGRE | 25% to 50% | | | | | | | | | | | | | | |
| 6 | Construction of STC at Dindinnigre/Engokgre | GASUAPAR | STC | WALKHAMGRE | 25% to 50% | 25-3-11 | 0.99 | 0.899 | 0.099 | 0 | 0 | 0.899 | 0.099 | 0.899 | 0.099 | 31-3-2012 | | | |
| | | | | WATREGRE | 0% to 25% | | | | | | | | | | | | | | |
| 7 | Construction of STC at Sillangre/Silki Adu/ Silki Aba | GASUAPAR | STC | DINDINNIGRE | 0% to 25% | 25-3-11 | 0.99 | 0.899 | 0.099 | 0 | 0 | 0.899 | 0.099 | 0.899 | 0.099 | 31-3-2012 | | | |
| | | | | ENGOKGRE | 0% to 25% | | | | | | | | | | | | | | |
| 8 | Construction of STC at Dilnigre/Attabenga | GASUAPAR | STC | SILLANGRE | 0 | 25-3-11 | 0.99 | 0.899 | 0.099 | 0 | 0 | 0.899 | 0.099 | 0.899 | 0.099 | 31-3-2012 | | | |
| | | | | SILKI ADU | 0 | | | | | | | | | | | | | | |
| 9 | Construction of STC at Bandragre/Chibok Songgital | GASUAPAR | STC | DILNIGRE | 0% to 25% | 25-3-11 | 0.99 | 0.899 | 0.099 | 0 | 0 | 0.899 | 0.099 | 0.899 | 0.099 | 31-3-2012 | | | |
| | | | | ATTABENGGGA | 0% to 25% | | | | | | | | | | | | | | |
| 10 | Construction of STC at Ruga Ading | CHOKPOT | STC | CHIBOK SONGGITAL | 0% to 25% | 25-3-11 | 0.686 | 0.6174 | 0.069 | 0 | 0 | 0.6174 | 0.0686 | 0.6174 | 0.069 | 31-3-2012 | | | |
| | | | | BANDRAGRE | 0% to 25% | | | | | | | | | | | | | | |
| 11 | Construction of STC at Dasamgre/Wasagre | Gasuapara | STC | Ruga ading | 50% to 75% | 25-10-10 | 0.99 | 0.899 | 0.099 | 0 | 0 | 0.899 | 0.099 | 0.899 | 0.099 | 31-3-2012 | | | |
| | | | | DASAMGRE | 0 | | | | | | | | | | | | | | |
| 12 | Construction of STC at Minsi- Chiringgre/Kalsimpara | CHOKPOT | STC | WASAGRE | 0 | 25-10-10 | 0.72 | 0.646 | 0.074 | 0 | 0 | 0.646 | 0.074 | 0.646 | 0.074 | 31-3-2012 | | | |
| | | | | DASAMGRE | 0 | | | | | | | | | | | | | | |
| 13 | Construction of STC at Minsi- Chiringgre/Kalsimpara | CHOKPOT | STC | MINSI-CHIRINGGRE | 0% to 25% | 25-10-10 | 0.686 | 0.6174 | 0.069 | 0 | 0 | 0.6174 | 0.0686 | 0.6174 | 0.069 | 31-3-2012 | | | |
| | | | | KALSIMPAPA | 0% to 25% | | | | | | | | | | | | | | |
| 14 | Construction of STC at Minsi- Chiringgre/Kalsimpara | GASUAPAR | STC | TENAKGRE | 0 | 25-10-10 | 0.99 | 0.899 | 0.099 | 0 | 0 | 0.899 | 0.099 | 0.899 | 0.099 | 31-3-2012 | | | |
| | | | | TENAKGRE ABA | 0 | | | | | | | | | | | | | | |
| 15 | Construction of STC at Ganggu Abagre/Gatragre | GASUAPAR | STC | RANGRA KANTALU | 0% to 25% | 25-10-10 | 0.686 | 0.6174 | 0.069 | 0 | 0 | 0.6174 | 0.0686 | 0.6174 | 0.069 | 31-3-2012 | | | |
| | | | | GANGGU ABAGRE | 0% to 25% | | | | | | | | | | | | | | |
| | | | | GATRAGRE | 0% to 25% | 25-10-10 | 0.686 | 0.6174 | 0.069 | 0 | 0 | 0.6174 | 0.0686 | 0.6174 | 0.069 | 31-3-2012 | | | |

Annexure- VI -I
ONGOING SCHEMES AS ON 1-4-11 UNDER NRWDP
Name of Division: Baghmara

| Sl.NO | Name of schemes | Name of block | Type of schemes | Name of habitation under the scheme | Status of habitation as on 1-4-2011 | Date of sanction | Estimated cost Rs. In Lack | | | Cumulative expenditure incurred upto 31-3-2011 | Over all physical progress in 40607 | Balance fund reqd for | | Amount reqd dueing 2011-12 | | Date of completion | | Delay in years | Reason for delay |
|-------|--------------------------------------------------------------------------------------------|---------------|-----------------|-------------------------------------|-------------------------------------|------------------|----------------------------|---------------|-------------|------------------------------------------------|-------------------------------------|-----------------------|-------------|----------------------------|-------------|--------------------|---------|----------------|------------------|
| | | | | | | | Total cost | Central Share | State Share | | | Central Share | State Share | Central Share | State Share | Original envisage | Revised | | |
| 16 | Construction of Sanitary ringwell at Rongrakgre | CHOKPOT | S/RW | RONGRAKGRE | 0% to 25% | 31-3-2011 | 2.468 | 2.22 | 0.248 | 0 | 0 | 2.22 | 0.248 | 2.22 | 0.248 | 31-3-2012 | | | |
| 17 | Construction of Sanitary ringwell at Gongganggre | CHOKPOT | S/RW | GONGGANGGRE | 0% to 25% | 31-3-2011 | 2.468 | 2.22 | 0.248 | 0 | 0 | 2.22 | 0.248 | 2.22 | 0.248 | 31-3-2012 | | | |
| 18 | Construction of Sanitary ringwell at Kokigre | CHOKPOT | S/RW | KOKIGRE | 0 | 31-3-2011 | 3.7 | 3.33 | 0.37 | 0 | 0 | 3.33 | 0.37 | 3.33 | 0.37 | 31-3-2012 | | | |
| 19 | Construction of Sanitary ringwell at Alla badima/ | CHOKPOT | S/RW | ALLA BADIMA | 25% to 50% | 31-3-2011 | 2.46 | 2.22 | 0.24 | 0 | 0 | 2.22 | 0.24 | 2.22 | 0.24 | 31-3-2012 | | | |
| | | CHOKPOT | S/RW | ALLAGRE NOKMA | 25% to 50% | | | | | | | | | | | | | | |
| 20 | Construction of Sanitary ringwell under gasuapara | GASUAPAR | S/RW | KONAPARA | 25% to 50% | 31-3-2011 | 3.7 | 3.33 | 0.37 | 0 | 0 | 3.33 | 0.37 | 3.33 | 0.37 | 31-3-2012 | | | |
| 21 | Construction of Sanitary | GASUAPAR | S/RW | BAMON JADOGRE | 25% to 50% | 31-3-2011 | 1.23 | 1.11 | 0.12 | 0 | 0 | 1.11 | 0.12 | 1.11 | 0.12 | 31-3-2012 | | | |
| 22 | Construction of Sanitary ringwell at Jatrakona(New Jatrakona) | GASUAPAR A | S/RW | NEW JATRAKONA | 25% to 50% | 31-3-2011 | 1.23 | 1.11 | 0.12 | 0 | 0 | 1.11 | 0.12 | 1.11 | 0.12 | 31-3-2012 | | | |
| 23 | Construction of Sanitary ringwell at Atisia Songmong/Aringkolgre/Aritakgre | A | S/RW | ATISIA SONGMONG | 25% to 50% | 31-3-2011 | 4.93 | 4.44 | 0.49 | 0 | 0 | 4.44 | 0.49 | 4.44 | 0.49 | 31-3-2012 | | | |
| | | A | S/RW | ARINGKOLGRE | 25% to 50% | | | | | | | | | | | | | | |
| 24 | Construction of Sanitary ringwell under gasuapara block at Fokirkona/Fokirkona Nokmagittim | GASUAPAR A | S/RW | FOKIRKONA NOKMAGITTIM | 25% to 50% | 31-3-2011 | 2.46 | 2.22 | 0.24 | 0 | 0 | 2.22 | 0.24 | 2.22 | 0.24 | 31-3-2012 | | | |
| 25 | Construction of Sanitary | BAGHMARA | S/RW | DABRAM | 25% to 50% | 31-3-2011 | 3.62 | 3.26 | 0.36 | 0 | 0 | 3.26 | 0.36 | 3.26 | 0.36 | 31-3-2012 | | | |
| 26 | S/RW/STC at Agalgre/Alla Adinggre/Ronghanggittim | CHOKPOT | SRW | AGALGRE | 0% to 25% | 31-3-2011 | 2.42 | 2.17 | 0.25 | 0 | 0 | 2.17 | 0.25 | 2.17 | 0.25 | 31-3-2012 | | | |
| | | CHOKPOT | STC | ALLA ADINGGRE | 0% to 25% | | | | | | | | | | | | | | |
| | | CHOKPOT | STC | RONGKHANGGITTIM | 0% to 25% | | | | | | | | | | | | | | |
| 27 | S/RW at Nilwa Adingre | BAGHMARA | S/RW | NILWA ADINGRE | 25% to 50% | 31-3-2011 | 2.42 | 2.17 | 0.25 | 0 | 0 | 2.17 | 0.25 | 2.17 | 0.25 | 31-3-2012 | | | |
| 28 | Adilmagre & Akoksigre wss | CHOKPOT | gravity | AKOKSIGRE | 0% to 25% | 31-3-2011 | 14.07 | 12.66 | 1.41 | 0 | 0 | 12.66 | 1.41 | 8 | 1.41 | 31-3-2013 | | | |
| | | CHOKPOT | gravity | ADILMAGRE | 0% to 25% | | | | | | | | | | | | | | |
| 29 | Jetragiri wss | BAGHMARA | gravity | Jetragiri | 1 | 31-3-2011 | 42.28 | 38.05 | 4.23 | 0 | 0 | 38.05 | 4.23 | 30 | 4.23 | 31-3-2013 | | | |
| | | BAGHMARA | gravity | DENGAGRE | 25% to 50% | | | | | | | | | | | | | | |
| 30 | Mitap Megaggre wss | CHOKPOT | gravity | BETIGRE | 0% to 25% | 31-3-2011 | 60.8 | 54.72 | 6.08 | 0 | 0 | 54.72 | 6.08 | 30 | 6.08 | 31-3-2013 | | | |
| | | CHOKPOT | gravity | MITAP-MEGAPGRE | 0% to 25% | | | | | | | | | | | | | | |
| | | CHOKPOT | gravity | MITAP-BODOLAGRE | 25% to 50% | | | | | | | | | | | | | | |
| 31 | Gulpani Nokat wss | Chokpot | Gravity | Mitab Songmong | 1 | 31-3-2011 | 20.84 | 18.75 | 2.09 | 0 | 0 | 18.75 | 2.09 | 14 | 2.09 | 31-3-2013 | | | |
| | | RONGARA | Gravity | GULPANI NOKAT | 25% to 50% | | | | | | | | | | | | | | |
| 32 | DARIT ASIM wss | BAGHMARA | Gravity | DARIT ASIM | 50% to 75% | 31-3-2011 | 28.22 | 25.4 | 2.22 | 0 | 0 | 25.4 | 2.22 | 20 | 2.22 | 31-3-2013 | | | |
| 33 | DAMBUKAGA wss | RONGARA | Gravity | COLONY | 25% to 50% | 31-3-2011 | 15.48 | 13.93 | 1.55 | 0 | 0 | 13.93 | 1.55 | 10 | 1.55 | 31-3-2013 | | | |
| | | RONGARA | Gravity | DAMUKAGA PWD COLONY | 25% to 50% | | | | | | | | | | | | | | |
| 34 | NANIL-SONGGITTAL wss | CHOKPOT | Gravity | NANIL-SONGGITTAL | 0% to 25% | 31-3-2011 | 11.95 | 10.75 | 1.2 | 0 | 0 | 10.75 | 1.2 | 8 | 1.2 | 31-3-2013 | | | |
| | | CHOKPOT | Gravity | Nanil-songmong | 1 | | | | | | | | | | | | | | |
| 35 | Papa Chisim wss | CHOKPOT | gravity | PAPA-SONGGITTAL | 25% to 50% | 31-3-2011 | 29.51 | 26.56 | 2.95 | 0 | 0 | 26.56 | 2.95 | 20 | 2.95 | 31-3-2013 | | | |
| | | CHOKPOT | gravity | PAPAGRE | 25% to 50% | | | | | | | | | | | | | | |
| | | CHOKPOT | gravity | PAPA-SONGMONG | 25% to 50% | | | | | | | | | | | | | | |
| 36 | Mandang Redingre wss | Chokpot | Gravity | Papa Chisim | 0% to 25% | 31-3-2011 | 13.27 | 11.94 | 1.33 | 0 | 0 | 11.94 | 1.33 | 8 | 1.33 | 31-3-2013 | | | |
| | | CHOKPOT | Gravity | MANDANGGRE ADING | 25% to 50% | | | | | | | | | | | | | | |
| | | CHOKPOT | Gravity | PALWALGRE | 25% to 50% | | | | | | | | | | | | | | |
| 37 | Bamon Dipogre combinred wss | CHOKPOT | Gravity | Mandang Redingre | 50% to 75% | 31-3-2011 | 36.31 | 32.68 | 3.63 | 0 | 0 | 32.68 | 3.63 | 25 | 3.63 | 31-3-2013 | | | |
| | | BAGHMARA | Gravity | CHENGBAGRE | 25% to 50% | | | | | | | | | | | | | | |
| 38 | KEMRANGGRE wss | BAGHMARA | Gravity | BAMON DIPOGRE | 25% to 50% | 31-3-2011 | 18.02 | 16.22 | 1.8 | 0 | 0 | 16.22 | 1.8 | 12 | 1.8 | 31-3-2013 | | | |
| 39 | Dumnikura wss | CHOKPOT | Gravity | Rongmasugittim | 0 | 31-3-2011 | 71.57 | 64.42 | 7.15 | 0 | 0 | 64.42 | 7.15 | 55 | 7.15 | 31-3-2013 | | | |
| | | A | Gravity | KEMRANGGRE | 25% to 50% | | | | | | | | | | | | | | |
| | | A | Gravity | BILKHONA | 25% to 50% | 31-3-2011 | 12.07 | 10.86 | 1.21 | 0 | 0 | 10.86 | 1.21 | 7 | 1.21 | 31-3-2013 | | | |
| | | CHOKPOT | Gravity | DIMNIKURA | 25% to 50% | | | | | | | | | | | | | | |
| | | CHOKPOT | Gravity | KILBOLMA SONGGITAL | 25% to 50% | 31-3-2011 | 12.07 | 10.86 | 1.21 | 0 | 0 | 10.86 | 1.21 | 7 | 1.21 | 31-3-2013 | | | |
| | | CHOKPOT | Gravity | Kilbomagre | 1 | | | | | | | | | | | | | | |

Annexure- VI -I
ONGOING SCHEMES AS ON 1-4-11 UNDER NRWDP
Name of Division: Baghmara

| Sl.NO | Name of schemes | Name of block | Type of schemes | Name of habitation under the scheme | Status of habitation as on 1--4--2011 | Date of sanction | Estimated cost Rs. In Lack | | | Cumulative expenditure incurred upto 31--3--2011 | Over all physical progress in 40607 | Balance fund reqd for | | Amount reqd dueing 2011-12 | | Date of completion | | Delay in years | Reason for delay | |
|-------|---------------------------|---------------|-----------------|-------------------------------------|---------------------------------------|------------------|----------------------------|---------------|-------------|--------------------------------------------------|-------------------------------------|-----------------------|-------------|----------------------------|-------------|--------------------|---------|----------------|------------------|--|
| | | | | | | | Total cost | Central Share | State Share | | | Central Share | State Share | Central Share | State Share | Original envisage | Revised | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | |
| 40 | KILBOLMA SONGGITAL wss | CHOKPOT | Gravity | Kilbomagittim | | 1 | | | | | | | | | | | | | | |
| | | CHOKPOT | Gravity | MON-DOBAKOLGRE | 0% to 25% | | | | | | | | | | | | | | | |
| | | CHOKPOT | Gravity | MON-SONGMONG | 25% to 50% | | | | | | | | | | | | | | | |
| | | CHOKPOT | Gravity | MON-RONGSNAGRE | 25% to 50% | | | | | | | | | | | | | | | |
| | | CHOKPOT | Gravity | Mon -Adanggre | 0% to 25% | | | | | | | | | | | | | | | |
| 41 | Mon Adanggre combined wss | CHOKPOT | Gravity | Mon- Mangangre | 25% to 50% | | 29.84 | 26.86 | 2.98 | 0 | 0 | 26.86 | 2.98 | 20 | 2.98 | | | | | |
| | | Rongra | gravity | Kanai | | 1 | | | | | | | | | | | | | | |
| 42 | Kanai wss | Rongra | gravity | GALASORA | 25% to 50% | | 20.06 | 18.05 | 2.01 | 0 | 0 | 18.05 | 2.01 | 15 | 2.01 | 31-3-2013 | | | | |
| TOTAL | | | | | | | 688.88 | 638.99 | 49.89 | | 176.39 | | 462.602 | 49.89 | 362.22 | 49.89 | | | | |

Executive Engineer(PHE)
RWS division, Baghmara