

Annexure- VI -II
ONGOING SCHEMES AS ON 1-4-11 UNDER MNP
Name of Division: Baghmara

Sl.No	Name of schemes	Name of block	Type of schemes	Name of habitation under the scheme	Status of habitation as on 1-4-2011	Date of sanction	Estimated cost Rs. In lac	Cumulative expenditure incurred up to 31-3-2011	Over all physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years
												Original envisage	Revised	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
				(1)Rongra Block Area.	FC									
				(2)Father Mission Compd.	FC									
				(3)Rongra PHE Colony.	FC									
1	Rongra(Gravity) w/s/s	Rongra	Gravity	(4) Migrated Atrea from Rongcheng.	FC	31.3.05 (Original)	195.153	156.23	0.8	38.923	38.923	31.3.07	31-3-12	5yrs
2	Nengkhong Mandang	Baghmara	-Do-	Nengkhong Mandang	FC	23.3.09	10.86	10.49	1	0.37	0.37	31-3-11	31.3.12	1 yrs
				(1)Kadimboka	PC									
				(2)Jatrakona-II	PC									
				(3)Mineng	PC									
				(4)Gandhibor	FC									
3	GasuaparaC&RD Block complex combined w/s/s	Gasuapara	-Do-	(5)Gasuapara Block C&RD Complex	PC	15.9.09	165.72	12.16	0.1	153.56	130	31-3-13		-
4				(1)Bolchimdagittim	1									
				(2)Bolchimdagiri Songmong	1									
				BolchimdagiriNokat	1									
	Reconstruction of Bolchimda gittim w/s/s	Chokpot	-	Bolchimdagiri Songital	1	9.9.09	35.44	8.59	0.15	26.85	26.85	31.3.12		-
5	Reconstruction of Mandanggre w/s/s	Gasuapara	Gravity	Mandanggiri	1	9.9.09	32.69	10.39	0.2	22.3	22.3	31.3.12		-
				(1)Rongjajonggiri	PC									
				(2)Tebesokgiri	PC									
6	Reconstruction of Rongjajonggiri	Chokpot	Gravity	(3)Tebilgiri	PC	9.9.09	49.82	20.91	0.4	28.91	28.91	31.3.12		-
7	Reconstruction of Darengsagre w/s/s.	Chokpot	Gravity	Darengsagre	0	9.9.09	23.03	10.64	0.5	12.39	12.39	31.3.12		-
8	Reconstruction of Durabandagitok w/s/s.	Chokpot	Gravity	Durabanda Gitok	0-25%	7.9.09	15.37	2.65	0.1	12.72	12.72	31.3.12		-
				(1)Rongmai Abagre	1									
9	Reconstruction of Rongmai Abagiri	Chokpot	Gravity	(2)Rongmai Abagre	1	23.9.09	25.57	7.91	0.7	17.66	17.66	31.3.12		-
10	Dabit Amphangdam	Baghmara	Gravity	Dabit Amphangdam	1	9.9.09	29.86	6.83	0.7	23.03	23.03	31.3.12		-
11	Rangthangsoro w/s/s.	Rongra	Gravity	Rangthangsora	1	1.9.09	8.995	4.2	0.8	4.795	4.795	31.3.12		-
12	Siju Jadigindam w/s/s.	Baghmara	Gravity	Siju Jadigindam	1	7.9.09	18.47	3.89	0.8	14.58	14.58	31.3.12		-
13	Chenggni w/s/s	Rongra	Gravity	CHENGGNI CHANPA	50 to 75%	23.3.09	29.5	10.51	0.8	18.99	18.99	31.3.12		-
				CHENGGNI SONGMONG	50 to 75%									
				(1)Dikronggre	FC									
				(2)Denggagiri	25% to 50'									
				(3)Bamon-Wakchol	FC									
				(4)Bamongiri	25% to 50'									

Annexure- VI -II
ONGOING SCHEMES AS ON 1-4-11 UNDER MNP
Name of Division: Baghmara

Sl.No	Name of schemes	Name of block	Type of schemes	Name of habitation under the scheme	Status of habitation as on 1-4-2011	Date of sanction	Estimated cost Rs. In lac	Cumulative expenditure incurred up to 31-3-2011	Over all physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years
												Original envisage	Revised	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
14	Reconstruction of Dikronggiri w/s/s.	Baghmara Chokpot	Gravity	(5)Bajragre (6)Silki-Betagre (1)Sempara (2)Sempara Songmong (3)Sempara Nokatgre (4)Nagrajora (5)Cherenpara (6)Makaburipara	FC 25% to 50' PC PC PC 25% to 50' 0-25% PC	31.3.10	76.978	9.81	0.1	67.168	67.168	31.3.12		-
15	Reconstruction of Sempara w/s/s.	Gasuapara	Gravity	(7)Charopara	25% to 50'	11.3.10	79.67	12.86	0.15	66.81	66.81	31.3.12		-
16	Naweram w/s/s	Baghmara	Gravity	Naweram	PC	31.3.10	19.58	6.65	0.5	12.93	12.93	31.3.12		-
17	Ailatuli w/s/s.	Rongra	Gravity	Ailatuli	50 to 75%	31.3.10	11.41	2.43	0.4	8.98	8.98	31.3.12		-
18	Nokatgiri w/s/s	Baghmara	Gravity	Nokatgiri	PC	31.3.10	15.95	4.95	0.4	10.98	10.98	31.3.12		-
19	Replacement of existing pumping system under Bagh	Baghmara	Pumping	Baghmara town area	FC	31-3-11	50.09	0	0	50.09	50.09	31.3.12		
20	SRW for ABDK sobha at Jongkol, Baghmara	Baghmara	SRW	Baghmara town area	FC	31-3-11	5.18	0	0	5.18	5.18	31.3.12		
21	STC at Goka Pepchandal	Baghmara	STC	Goka pepchandal	FC		40279	0.57	0	0.57	0.57	31.3.12		
		Chokpot	STC	Songmonggre	PC			0		0.686	0.686	31.3.12		
22	STC at Songmonggre & Tenak Songgital	Chokpot	STC	Tenak Songgital	0% to 25%		40279	0.686		0	0.686			
	Total						900.592	302.1		598.49	554.95			

Executive Engineer(PHE)
RWS division, Baghmara