

ON GOING SCHEMES AS ON 1.4.11-12 UNDER MNP

Name of District West Khasi Hills
Name of Division Mairang

RS. In lakhs

Sl No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per Data Realignment	Year of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6		8	9	10	11	12	13	14	15	16	17	18	19
1	Mynsainbah Comb W/S/S	Mairang	PWS (Gravity)	1. Mynsainbah 2. Mawphanniew B	FC (100)% PC (50-75)%	1996-97	135.13	4504	6306	133.11924	98.00%	2.014	2.014	31/3/02	31/03/12	10	Nearing completion	
2	Reconst. Of Thangmaw W/S/S	Mairang	PWS (Gravity)	Thangmaw	PC (25-50)%	2003-04	32.62	813	1138	31.89492	98.00%	0.728	0.728	31/3/07	31/03/12	5	Nearing completion	
3	Agumn. Of Mawbyrnrap W/S/S	Mawthadraishan	PWS (Gravity)	1. Mawbyrnrap 2. Mission East	FC (100)% PC (25-50)%	2005-06	47.62	2842	3979	53.67230	95.00%	-6.052	0.000	31/3/08	31/03/12	4	Nearing completion, T.E.O to be adjusted	
4	Improvement of Dongkurbah W/S/S	Mairang	PWS (Gravity)	1.Dongkurbah 2.Khliehshnong 3. Pdengshnong	PC (0-25)%	2005-06	19.91	1204	1686	15.32234	90.00%	4.587	4.587	31/3/09	31/03/12	3	Nearing completion	
5	Reconst. Of Nongthliew W/S/S	Mairang	PWS (Gravity)	Nongthliew	FC (100)%	2005-06	46.92	735	1029	34.29947	90.00%	12.624	12.624	31/3/09	31/03/12	3	Nearing completion	
6	Augn. Of Mawlong Combined W/S/S	Mairang	PWS (Gravity)	1. Mawlong 2. Lumsohkhur 3. Sangshong	PC (50-75)% PC (50-75)% FC (100)%	2005-06	55.29	1609	2253	22.46846	60.00%	32.822	32.822	31/3/09	31/03/12	3	Nearing completion	
7	Nongliput-'B' W/S/S	Mairang	PWS (Gravity)	Nongliput-'B'	PC (50-75)%	2005-06	38.34	537	752	31.98043	90.00%	6.361	6.361	31/3/09	31/03/12	3	Nearing completion	
8	Sarong STC	Mairang	STC	Sarong	PC (50-75)%	2006-07	0.91	110	154	0.00000	70.00%	0.905	0.905	31/12/08	31/03/12	3	Nearing completion	
9	Lawksehdewsaw STC	Mairang	STC	Lawksehdewsaw	FC (100)%	2006-07	0.44	54	76	0.00000	70.00%	0.436	0.436	31/12/08	31/03/12	3	Nearing completion	
10	Implementation of Langtor Dombakhseh comb W.S.S.	Mairang	Pumping	1. Langtor 2. Dombakhseh	PC (25-50)%	2008-09	77.26	968	1356	5.86666	25.00%	71.395	71.395	31/03/2011	31/03/12	1	Awaiting drawal of power line	
11	Implementation of Lawkynter WSS	Mairang	Gravity PWS	Lawkynter	FC (100)%	2008-09	9.23	320	448	14.17078	85.00%	-4.941	-4.941	31/03/12	31/03/13	1	Nearing completion	Funded under RIDF VI
12	Implementation of Lyngdohnongrim WSS	Mairang	Ext. PWS	Lyngdohnongrim	PC (25-50)%	2008-09	5.39	225	315	0.00000	25.00%	5.393	5.393	31/3/12				
13	Madanphlang WSS	Mairang	Ext. PWS	Madanphlang	PC (50-75)%	2008-09	3.90	55	77	1.43324	50.00%	2.471	2.471	31/3/12				
14	Implementation of Mawkyi W/S/S	Mairang	Gravity PWS	Mawkyi	FC (100)%	2008-09	11.77	428	600	10.47740	90.00%	1.290	1.290	31/30/12	31/03/13	1	Nearing completion	Funded under RIDF VI
15	Implementation of Mawlum- Kohkhrang W/S/S	Mairang	Gravity PWS	Mawlumkohkrang	FC (100)%	2008-09	24.88	423	592	12.58168	70.00%	12.298	12.298	31/3/12			Nearing completion	
16	Implementation of Mawtharap W/S/S	Mairang	Gravity PWS	Mawtharap	FC (100)%	2008-09	33.41	434	608	18.07501	70.00%	15.335	15.335	31/12/11			Nearing completion	
17	Implementation of Nongwah Sohjhur W/S/S	Mairang	Ext. PWS (Nongktieh)	Nongwahsohjhur	FC (100)%	2008-09	5.02	68	96	0.00000	60.00%	5.022	5.022	31/3/12				Source dispute

Name of District West Khasi Hills
 Name of Division Mairang

RS. In lakhs

SI No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per Data Realignment	Year of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6		8	9	10	11	12	13	14	15	16	17	18	19
18	Implementation of Sohpi W/S/S	Mairang	Gravity PWS	1. Sohpi 2. Lyntirim	FC (100%)	2008-09	10.43	419	608	21.25199	85.00%	-10.823	-10.823	31/12/11	13/03/13	0.2	Nearing completion	Funded under RIDF VI
19	Haitbyrsu STC	Mairang	STC	Haitbyrsu	PC (50-75)%	2008-09	1.11	122	171	0.46419	90.00%	0.649	0.649	30/11/09	31/03/12	1	Nearing completion	
20	Implementation of Wahra Mawrang W/S/S	Mairang	Gravity PWS	1. Wahra 2. Mawrang	FC (100%)	2008-09	5.43	664	930	1.03913	95.00%	4.391	4.391	31/12/11			Nearing completion	
21	Mawsynnam WSS	Mawthadraishan	PWS (Gravity)	Mawsynnam	FC (100%)	2005-06	54.52	781	1093	53.46909	97.00%	1.051	1.051	31/3/09	31/03/12	3	Nearing completion	
22	Mawlangren WSS	Mawthadraishan	PWS (Gravity)	Mawlangren	FC (100%)	2005-06	52.57	542	759	38.41379	70.00%	14.156	14.156	31/3/09	31/30/12	3	Nearing completion	
23	Kynshi Bangla WSS	Mawthadraishan		Kynshi Bangla	FC (100%)	2004-05	41.48	986	1380	37.09536	98.00%	4.385	4.385	31/12/09	31/03/12	3	Nearing completion	