

## ONGOING SCHEMES AS ON 1-4-2011 UNDER NRDWSP

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitations under the Scheme	Status of Habitations as on 1-4-11	Date of Sanctioning (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall Physical Progress (in %)	Balance fund required for completion	Amount required during 2011-12	Date of Completion (dd-mm-yy)		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Sarin Nongkynbah WSS	Mawkyrwat	G	(i) Sarin (ii) Nongkynbah	PC	31-03-2010	97.809	1324	1854	56.650	15%	41.159	40.000	31.03.12	-	-	Work in progress
Total =							97.809			56.650	15%	41.159	40.000				

Executive Engineer, (PHE)  
Mawkyrwat Division,  
Mawkyrwat.