

ONGOING SCHEMES AS ON 1-4-2011 UNDER ARWSP.

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitations under the Scheme	Status of Habitations as on 1-4-11	Date of Sanctioning (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall Physical Progress (in %)	Balance fund required for completion	Amount required during 2010-11	Date of Completion (dd-mm-yy)		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	KmawanPongkung WSS	Mawsynram	G	(i)Kmawan Pongkung (ii) Kmawan Nongrum (iii) Mawlyngkut (iv) Mawtangor	PC	30.03.2006	77.664	1822	2551	68.047	99%	9.617	9.617	31.03.12			Work in progress
2	Phlangmawprah combd WSS	Ranikor	G	(i) Phlangmawprah (ii) Mawmysor (iii) Mawthung Myllang	PC	29.03.2006	22.657	382	535	22.2	100%	0.457	0.457	31.03.12			Physically completed.
3	Mawkabait WSS	Mawkyrwat	G cum P	(i) Pombriew (ii) Mawkabait	PC	29.03.2006	41.460	631	884	36.96	100%	4.500	4.500	31.03.12			Physically completed.
4	Lawblei combd. WSS	Mawkyrwat	P	(i) Lawblei (ii) Jakrem (iii) DiwahShaidmoit	PC	29.03.2006	148.676	3102	4350	95.39	95%	53.286	53.286	31.03.12			Work in progress
5	Mawkhmah WSS	Mawkyrwat	G	(i) Mawkhmah (ii) Mawbr	NC/ FC	27.03.2008	11.560	162	227	11.140	100%	0.420	0.420	31.03.12			Physically completed.
6	Mawjngang WSS	Mawkyrwat	G	(i) Mawjngang (ii) Sohkhylam (iii) Dejinna	NC/ PC	30.3.2007	32.545	400	560	32.880	100%	-0.335	-0.335	31.03.11			Completed.
7	Nongrem Comb. WSS	Mawkyrwat	P	(i) Nongrem (ii) Dongmission (iii) Nongdom (iv) Tiehtaiew	NC	30.03.2007	56.510	371	519	56.500	100%	0.010	0.010	31.03.11			Completed.

ONGOING SCHEMES AS ON 1-4-2011 UNDER ARWSP.

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitations under the Scheme	Status of Habitations as on 1-4-11	Date of Sanctioning (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall Physical Progress (in %)	Balance fund required for completion	Amount required during 2010-11	Date of Completion (dd-mm-yy)		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
8	Pynhar Comb. WSS	Mawkyrwat	G	(i) Pynhar (ii) Mawjyndeng	NC/ PC	30.03.2007	5.074	67	94	3.500	100%	1.574	1.574	31.03.12			Physically completed.
9	Khatphra WSS	Ranikor	G	(i) Khatphra Village	NC	31.03.2007	11.503	109	153	9.03	100%	2.473	2.473	31.03.12			Physically completed.
10	Sawlombor WSS	Ranikor	G	(i) Sawlombor Village	NC	31.03.2007	9.538	129	181	7.050	100%	2.488	2.488	31.03.12			Physically completed.
11	Greater Ranikor WSS	Ranikor	G	(I) Ranikor (ii) Pamdaba	PC	31.03.2007	109.393	806	1128	51.200	85%	58.193	58.193	31.03.12			Work in progress
12	Kolomboit Village WSS	Ranikor	G	(i) Kolomboit (ii) Kolomboit Nah	NC	30.03.2007	9.389	136	190	9.37	100%	0.019	0.019	31.03.12			Physically completed.
13	Lakma WSS	Ranikor	G	(i) Lakma Village	NC	31.03.2007	10.350	91	127	9.220	100%	1.130	1.130	31.03.12			Physically completed.
14	Koltapara	Ranikor	G	(i) Koltapara	PC	22.11.2007	27.937	519	730	24.210	100%	3.727	3.727	31.03.12			Physically completed.
15	Gelagora	Ranikor	G	(i) Gelagora	PC	22.11.2007	21.206	263	370	21.200	100%	0.006	0.006	31.03.12			Completed.
16	Sohruklaï	Mawkyrwat	G	(i) Sohruklaï	NC	22.11.2007	12.205	230	231	10.610	100%	1.595	1.595	31.03.12			Physically completed.
17	Nongbral (Mawkhyrwang)	Mawkyrwat	G	(i) Nongbral	NC	22.11.2007	4.210	50	70	3.53	100%	0.680	0.680	31.03.12			Physically completed.
18	Nongktieh Wahbamon combd WSS	Ranikor	G	(i) Nongktieh (ii) Wahbamon (iii) Nongkdait	NC/ PC	22.11.2007	195.124	2981	4174	137.87	80%	57.254	57.254	31.03.12			Work in progress
19	Jamadwar	Ranikor	G	(i) Jamadwar	NC	22.11.2007	8.791	129	181	7.700	100%	1.091	1.091	31.03.12			Physically completed.
20	West Kulsora	Ranikor	G	(i) West Kulsora	PC	22.11.2007	14.276	210	294	12.350	100%	1.926	1.926	31.03.12			Physically completed.

ONGOING SCHEMES AS ON 1-4-2011 UNDER ARWSP.

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitations under the Scheme	Status of Habitations as on 1-4-11	Date of Sanctioning (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall Physical Progress (in %)	Balance fund required for completion	Amount required during 2010-11	Date of Completion (dd-mm-yy)		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
21	Sohlung Comb WSS	Mawkyrwat	G	(i) Sohlung (ii) Domsophpe	NC	29.03.2008	46.168	100	140	31.867	45%	14.301	14.301	31.03.12			Work in progress
22	Mawlieh Comb WSS	Mawkyrwat	G	(i) Mawlieh (ii) Wahdiengdoh	NC	29.03.2008	9.654	132	185	9.804	100%	-0.150	-0.150	31.03.11	-		Completed.
23	Extension Mawrap WSS	Mawkyrwat	G	(i) Mawrap	PC	29.03.2008	3.522	160	224	3.180	100%	0.342	0.342	31.03.12	-		Physically completed.
24	Mawdorbar WSS	Mawkyrwat	G	(i) Mawdorbar		29.03.2008	14.680	283	393	8.622	95%	6.058	6.058	31.03.12	-		Work in progress
25	Ladumshit Comb WSS	Mawkyrwat	G	(i) Ladumshit (ii) Umjarain	NC/ PC/ FC	29.03.2008	35.697	343	481	24.020	90%	11.677	11.677	31.03.12	-		Work in progress
26	Mawiwakon WSS	Mawkyrwat	G	(i) Mawiwakon	PC	27.03.2008	7.972	240	336	7.319	100%	0.653	0.653	31.03.12	-		Physically completed.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

ONGOING SCHEMES AS ON 1-4-2011 UNDER ARWSP.

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitations under the Scheme	Status of Habitations as on 1-4-11	Date of Sanctioning (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall Physical Progress (in %)	Balance fund required for completion	Amount required during 2010-11	Date of Completion (dd-mm-yy)		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
27	Disohphi Comb WSS	Mawkyrwat	G	(i) Disohphi (ii) Rngimanad (iii) Lumpalangkseh (iv) Thongsaitwait (v) LadNongser (vi) Jymmu Manad (vii) Mawbidong	NC	29.03.2008	129.239	374	525	106.196	55%	23.043	23.043	31.03.12	-		Work in progress
28	Nongdiloin WSS	Mawkyrwat	G	(i) Nongdiloin (ii) Umdohlun (iii) Nonggrimmawpat	NC	29.03.2008	28.291	23	33	19.470	90%	8.821	8.821	31.03.09	31.03.10		Work in progress
29	Remkhla Comb WSS	Mawkyrwat	G	(i) Remkhla (ii) Mawmluh (iii) Mawthongnah	NC	27.03.2008	26.751	130	182	17.820	20%	8.931	8.931	31.03.12	-		Work in progress
30	Domawlein WSS	Ranikor	G	(i) Domawlein	PC	27.03.2008	17.424	277	390	11.330	99%	6.094	6.094	31.03.12	-		Work in progress
31	Nongmalang WSS	Ranikor	G	(i) Nongmalang	NC	27.03.2008	11.859	152	213	11.190	100%	0.669	0.669	31.03.12	-		Physically completed.
32	Photkylla WSS	Ranikor	G	(i) Photkylla	PC	29.03.2008	9.507	116	163	6.120	100%	3.387	3.387	31.03.02	-		Physically completed.
33	Thiepdienngan WSS	Ranikor	G	(i) Thiepdienngan	NC	29.03.2008	5.853	67	95	4.710	100%	1.143	1.143	31.03.02	-		Physically completed.
34	New Rangasora	Ranikor	G	(i) New Rangasora	PC	29.03.2008	14.493	192	270	10.460	80%	4.033	4.033	31.03.12	-		Work in progress
35	Koraibari WSS	Ranikor	G	(i) Koraibari	PC	29.03.2008	25.740	316	443	12.040	80%	13.700	13.700	31.03.12	-		Work in progress
36	Cherragoan WSS	Ranikor	G	(i) Cherragoan	NC	29.03.2008	38.446	77	108	15.910	30%	22.536	22.536	31.03.12	-		Work in progress

ONGOING SCHEMES AS ON 1-4-2011 UNDER ARWSP.

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitations under the Scheme	Status of Habitations as on 1-4-11	Date of Sanctioning (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall Physical Progress (in %)	Balance fund required for completion	Amount required during 2010-11	Date of Completion (dd-mm-yy)		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
37	Ablanga WSS	Ranikor	G	(i) Ablanga	NC	27.03.2008	10.517	126	175	6.530	55%	3.987	3.987	31.03.12	-		Work in progress

Executive Engineer, (PHE)  
Mawkyrwat Division,  
Mawkyrwat.