

## ONGOING SCHEMES AS ON 1-4-2011 UNDER RIDF

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitations under the Scheme	Status of Habitations as on 1-4-11	Date of Sanctioning (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall Physical Progress (in %)	Balance fund required for completion	Amount required during 2011-12	Date of Completion (dd-mm-yy)		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Reconstruction of Tiehnongbah WSS	Mawthadraishan	G	(i) Tiehnongbah (ii) Shikeng	PC	14.10.2008	95.312	1324	1854	74.680	97%	20.632	20.632	31.3.12	-	-	Work in progress
2	Mawkyllei WSS	Mawthadraishan	G	(i) Mawkyllei	FC	31.03.2010	102.274	1420	1988	-	40%	102.274	102.274	31.3.12	-	-	Work in progress

Total = 197.586

74.680

122.906 122.906

Executive Engineer, (PHE)  
Mawkyrwat Division,  
Mawkyrwat.