

ANNEXURE-VII

**ONGOING SCHEMES UNDER URBAN WATER SUPPLY PROGRAMME AS ON 1.4.2011**

**PHE NONGSTOIN DIVISION, NONGSTOIN**

Sl. No	Division	Name of scheme	Estimated cost	Date of sanction	Financial Achievement as on 31.3.2011	Of which expdr. under State Plan	Of which expdr. under Central Plan	Physical Achievement as on 31.3.2011	Financially spilled over as on 1.4.11	Amount reqd. for 2011-12	Date of completion as dd.mm.yy.		Delay in years	Reason for delay.
											Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
		<b><u>URBAN (MNP)</u></b>												
1	Nongstoin	Mawrok - Porsohsat WSS	164.84	31/3/05	164.972	164.972	-	85%	-	-	31/3/08	31/3/11	4	Late receive of pipes and contractor's delayed
2	Nongstoin	Nongstoin Urban WSS	13394.127	31/3/11	-	-	-	-	13394.127	4000.000	31/3/14	-	-	-
		<b>TOTAL</b>	<b>13558.967</b>		<b>164.972</b>	<b>164.972</b>			<b>13394.127</b>	<b>4000.00</b>				

Executive Engineer (PHE)RWS  
Nongstoin Division, Nongstoin.