

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
1	Dome Apal W.S.S.	Resubelpara	Gravity	2003-04	8.83	7.34	1	1.49	1.49	31-3-07	31-3-09	2		Resubelpara	East Garo Hills
2	Gokolgre I & II	Resubelpara	Gravity	2004-05	56.66	59.98	1	0.00	0.00	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
3	Harinkata bakra garo	Resubelpara	Gravity	2005-06	11.16	7.20	0.95	3.90	3.90	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
4	Horingkata Bakrap rava	Resubelpara	Gravity	2005-06	14.19	9.30	1	4.89	4.89	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
5	Imp of Kawak W.S.S.	Resubelpara	Gravity	2005-06	34.39	15.51	0.85	18.80	18.80	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
6	Maodamgre W.S.S.	Resubelpara	Gravity	2003-04	14.05	14.89	1	0.00	0.00	31-3-07	31-3-09	2		Resubelpara	East Garo Hills
7	Pekimchakgre	Resubelpara	Gravity	2005-06	14.93	10.17	0.95	4.75	4.75	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
8	Recon. of Raja Apal	Resubelpara	Gravity	2005-06	38.66	31.74	0.9	6.92	6.92	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
9	Reconst. of Gosingpita	Resubelpara	Gravity	2005-06	47.82	45.26	0.8	2.50	2.50	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
10	Reno of Damas	Resubelpara	Gravity	2004-05	34.17	32.51	1	1.66	1.66	31-3-07	31-3-09	2		Resubelpara	East Garo Hills
11	Reno of Daram Tekalang	Resubelpara	Gravity	2005-06	18.56	16.06	0.9	2.50	2.50	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
12	Reno of Gabil	Songsak	Gravity	2004-05	28.98	24.86	0.95	4.12	4.12	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
13	Reno of Kamagre	Asanang	Gravity	2004-05	29.42	24.87	1	2.06	2.06	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
14	Reno of Rongpetchi Bajeng	Resubelpara	Gravity	2005-06	13.48	11.08	0.9	2.30	2.30	31-3-08	31-3-09	1		Resubelpara	East Garo Hills
15	Resubelpara Civil Sub Divn Complex & enrout Villages WSS	Resubelpara	Gravity	1995-96	385.90	405.79	1	18.00	18.00	31-3-2002	31-3-09	7		Resubelpara	East Garo Hills
16	Rongopgre W.S.S.	Resubelpara	Gravity	2003-04	17.84	19.24	1	0.00	0.00	31-3-07	31-3-09	2		Resubelpara	East Garo Hills
17	Const. of Darang Boldak	Baghmara	Gravity	2007-08	22.95	Nil	Nil	22.95	22.95	31/3/08	31/3/09	1year	L/Sanctioned	Willimnagar	East Garo Hills
18	Darang Daju	Baghmara	Gravity	2007-08	46.75	Nil	Nil	46.75	46.75	31/3/08	31/3/09	1year	L/Sanctioned	Willimnagar	East Garo Hills
19	Improvement of Sudugiri	Baghmara	Gravity	2007-08	30.47	Nil	Nil	30.47	30.47	31/3/08	31/3/09	1year	L/Sanctioned	Willimnagar	East Garo Hills
20	Re. Con of Nengkra Agalgre	Samanda	Gravity	2007-08	92.56	Nil	Nil	92.56	92.56	31/3/08	31/3/09	1year	L/Sanctioned	Willimnagar	East Garo Hills
21	Rongreng Baiza West	Samanda	Gravity	2006-07	45.95	Nil	Nil	45.95	45.95	31/3/08	31/3/09	1year	L/Sanctioned	Willimnagar	East Garo Hills
22	Upper Chidikgre	Samanda	Gravity	2005-06	39.82	Nil	Nil	39.82	39.82	31/3/08	31/3/09	1year	L/Sanctioned	Willimnagar	East Garo Hills
23	Extension of Gravity feeder Main from 61/2 mile upto 3rd Mile, Upper Shillong	Myllem	Pumping	2005-06	69.07	31.82	0.95	37.25	37.25	31.03.2007	31.12.2008	1½	Delay in receiving of DI pipes.	Elec Mawphlar	East Khasi Hills
24	Improvement of Mawpynthih wss	Myllem	Pumping	2003-04	73.99	71.61	0.87	9.78	9.78	31.03.2006	31.12.2008	2½		Elec Mawphlar	East Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
25	Improvement of Mawrah Rangtmah WSS	12 Shnong	Pumping	2002-03	33.55	31.94	0.98	4.97	4.97	31.03.2005	31.12.2008	3½		Elec Mawphlang	East Khasi Hills
26	Improvement of Nongthymmai combined wss	12 shnong	Pumping	2003-04	135.73	147.51	0.99	1.79	1.79	31.03.2006	31.12.2008	2½		Elec Mawphlang	East Khasi Hills
27	Improvement of Pamsanngut combined wss	Mawsynrang	Pumping	2003-04	58.28	48.64	0.86	15.46	15.46	31.03.2006	31.03.2006	2½		Elec Mawphlang	East Khasi Hills
28	Improvement of Sohpiang combined WSS	Mawphlang	Pumping	2003-04	59.22	64.40	0.98	0.74	0.74	31.03.2006	31.12.2008	2½		Elec Mawphlang	East Khasi Hills
29	Jathang Mawstep and Mawbri WSS	12 Shnong	Pumping	2003-04	42.42	44.39	0.99	2.27	2.27	31.03.2006	31.12.2008	2½		Elec Mawphlang	East Khasi Hills
30	Mawphlang Upper Shillong enroute villages including coverage of newly grown up habitations	Mawphlang	Pumping	2000-01	545.24	561.21	0.97	38.55	38.55	31.03.2005	31.12.2008	3½		Elec Mawphlang	East Khasi Hills
31	Improvement of Mawjrong wss	12 Shnong	DTW	2002-03	51.55	55.77	0.99	0.93	0.93	31.03.2006	31.12.2008	2½		Elec Mawphlang	East Khasi Hills
32	Exploratory drilling at Nongmynsong WSS	Myllem	DTW	2007-08	53.69			53.69	53.69	31.12.08				Elec Shillong	East Khasi Hills
33	Improvement of Pynthorumkhrah (phase-I) WSS	Myllem	DTW	2000-01	81.69	76.06	0.99	13.80	13.80	31.03.04	31.12.08	4.5		Elec Shillong	East Khasi Hills
34	Improvement of Pynthorumkhrah (phase-II) WSS	-do-	-do-	2002-03	51.27	53.92	0.99	2.48	2.48	31.03.05	31.12.08	3.5		Elec Shillong	East Khasi Hills
35	Mawdatbaki wss	Myllem	Pumping	2007-08	118.82	-	-	118.82	47.52	31.03.10	-	-		Elec Shillong	East Khasi Hills
36	Nongnan wss	Mawkynre	Pumping	2005-06	18.71	12.82	0.9	7.78	7.78	31.03.07	31.12.08	1.5		Elec Shillong	East Khasi Hills
37	Reconstruction of Nongjrong WSS	Mawkynre	Pumping	2001-02	59.69	58.37	0.98	7.29	7.29	31.03.05	31.12.08	3.5		Elec Shillong	East Khasi Hills
38	Replacement of 250mm rising main including face lifting of Mawlai WSS	Myllem	DTW	2006-07	142.10	96.19	0.5	60.15	60.15	31.03.09				Elec Shillong	East Khasi Hills
39	U Tirot Singh Nagar WSS	Myllem	Pumping	2004-05	80.84	79.38	0.9	9.54	9.54	31.03.06	31.12.08	2.5		Elec Shillong	East Khasi Hills
40	Umjaiur-Mawthohrew WSS	Myllem		2007-08	66.71	-	-	66.71	22.40	31.3.2010	-	-	-	Elec Shillong	East Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
41	Umlyngka DTW WSS	Mylliem	DTW	2007-08	83.16	-	-	83.16	33.28	31.03.10	-	-	-	Elec Shillong	East Khasi Hills
42	Umshing Mawlai WSS	Mylliem	Pumping	2004-05	24.12	14.43	0.95	12.30	12.30	31.03.06	31.12.08	2.5		Elec Shillong	East Khasi Hills
43	Improvement of Lawjynriew	Myllim	Pumping	2007-08	50.68	-	-	50.68	44.00					GS-I	East Khasi Hills
44	Improvement of Lumiablot	Myllim	Gravity	2007-08	44.00	-	-	44.00	37.00	-	-	-	-	GS-I	East Khasi Hills
45	Improvement of Madantring	Myllim	Pumping	2007-08	234.97	-	-	234.97	95.00	-	-	-	-	GS-I	East Khasi Hills
46	Providing water supply to different localities of Mawlai Viz.nongkwar, Phudmuri & Nongmali-I	Mawphlang	Gravity	2006-07	104.45	78.83	0.8	25.62	25.62	-	-	-	-	GS-I	East Khasi Hills
47	Renovation of Demthring	Myllim	Pumping	2007-08	87.65	-	-	87.65	52.00	-	-	-	-	GS-I	East Khasi Hills
48	Ryngi Jynriew at Nongthymmai	Myllim	Pumping		22.23	22.39	0.95	-	-	-	-	-	Me.S.E.B. Power connection is awaited	GS-I	East Khasi Hills
49	Laitlyngkhoi WSS	Mawphlang	Gravity		15.88	14.30	0.8	6.88						GS-II	East Khasi Hills
50	Improvement & Extension of WSS at Sohryngkham during Synod Programme	Mawryngneng	Gravity	2007-08	17.83	4.80	75%	13.03	13.03	31.3.09	-	-		Hills	East Khasi Hills
51	Peppara R.W	Mawsynram	Ringwell	2006-07	0.91	-	100%	0.91	0.91	31.5.06	31.3.09	3 Years	dispute of land for construction of Ringwell	Hills	East Khasi Hills
52	Recon. Of Kyrdoh WSS	Mawsynram	Gravity	2005-06	44.40	40.49	85%	27.57	27.57	31.3.08	31.3.09	1 Year	Due to dispute of land for construction of T.P.	Hills	East Khasi Hills
53	Ren. of Phlangwanbroi WSS	Mawsynram	Gravity	2004-05	44.23	47.91	100%	-	-	31.3.08	31.3.09	1 year	Revised estimate submitted.	Hills	East Khasi Hills
54	Smit WSS	Mawryngneng	Pumping	2004-05	193.92	167.07	80%	34.31	34.31	31.3.08	31.3.09	1 year		Hills	East Khasi Hills
55	Synod Programme at Lawbah WSS	Mawsynram	Gravity	2007-08	9.84	1.07	25%	8.77	8.77	31.3.09	-	-		Hills	East Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
56	Augmentation of Mawtawar W.S.S.	Mylliem	Pumping	2005-06	163.95	35.51	0.2	128.44	105.00	31/3/ 2009	31/3/ 2009			Inv	East Khasi Hills
57	Augmentation of Pynursla Nong-madan comb.W.S.S.	Pynursla	Pumping	1999-00	179.96	181.01	1		0.00	31/3/2003	30/6/08	5	Financial liabilities to be adjusted.	Inv	East Khasi Hills
58	Improvement of Lyngkien for Presbytery W.S.S.	Mylliem	Gravity	2006-07	9.74	4.51		5.23	5.23	31/3/2008	31/3/ 2009	1	Financial liabilities to be adjusted.	Inv	East Khasi Hills
59	Improvement/Augmentation of distribution of feeders mainline leading to Mawlai Iewrynghep &Nongkwar locality	Mylliem	Gravity	2004-05	49.71	47.11	1	2.60	2.60	31/3/2008	31/3/ 2009	1	Financial liabilities to be adjusted.	Inv	East Khasi Hills
60	Lapalang w.s.s.	Pynursla	Gravity	2007-08	73.04	0.00		73.04	53.79	31/3/10	-	-	Recently sanctioned work to begin soon	Inv	East Khasi Hills
61	Mawbeh W.S.S.	Pynursla	Gravity	2004-05	41.88	44.25	0.75			31/3/2008	31/3/ 2009		Revised estimate to be submitted..	Inv	East Khasi Hills
62	Mawlai Phudmawri W.S.S.	Mylliem	Pumping	2004-05	27.03	12.53	0.65	14.50	14.50	31/3/2008	31/3/ 2009	1		Inv	East Khasi Hills
63	Mawnianglah w/s/s	Mylliem	Pumping	2007-08	82.82	0.00	-	82.82	69.20	31/3/11	-	-	Recently sanctioned work to begin soon	Inv	East Khasi Hills
64	Nongshken w,s,s,	Pynursla	Gravity	2007-08	204.84	0.00	-	204.84	165.20	31/3/12	-	-	Recently sanctioned work to begin soon	Inv	East Khasi Hills
65	Nongsohphan W.S.S.	Pynursla	Gravity	1999-00	8.28	9.23	1			31/3/2002	31/3/09	7	Revised estimate submitted, yet to be sanctioned..	Inv	East Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
66	Pongtung w.,s.s	Pynursla	Gravity	2007-08	69.78	0.00	-	69.78	52.27	31/3/10	-	-	Recently sanctioned work to begin soon	Inv	East Khasi Hills
67	Reconstruction of Nohwet W.S.S	Pynursla	Gravity	2005-06	128.77	35.04	0.3	93.73	50.00	31/3/2009	31/3/2009			Inv	East Khasi Hills
68	Renovation of distribution of Mawlai W.S.S.	Mylliem	Gravity	2001-02	132.10	108.36	1	23.74	23.74	31/3/ 2006	30/6/08	1	Delay in receipt of permission from P.W.D. and on account of taking up the works in phased manner	Inv	East Khasi Hills
69	Renovation of lawsotun W.S.S.	Mylliem	Gravity	2006-07	10.30	1.08	Nil	9.22	9.19	31/3/2008	31/3/ 2009	1	G.I.pipe yet to be procured.	Inv	East Khasi Hills
70	Umpling W.S.S.	Mylliem	Pumping	2003-04	68.96	61.19	1	7.78	5.78	31/3/2007	31/12/08	1	Financial liabilities to be adjusted.	Inv	East Khasi Hills
71	Imp. Of Mawlang W.S.S.	Mawkynrew	Gravity	2007-08	2.20	0.00	-	Rs.2,20,4	Rs. 2,20,4	-	-	-	Newly sanctioned	S&D	East Khasi Hills
72	Imp. Of Mawpun W.S.S.	Mawkynrew	Gravity	2007-08	1.24	0.00	-	Rs.1,23,7	Rs. 1,23,7	-	-	-	Newly sanctioned	S&D	East Khasi Hills
73	Nongsophie W.S.S.	Mawkynrew	Pumping	2007-08	51.63	0.00	-	Rs.51,62	Rs.51,62	-	-	-	Newly sanctioned	S&D	East Khasi Hills
74	Birsaw wss	- do -	Gravity	2007-08	0.95	Nil	1	0.95	0.95	31/10/08				Sohra	East Khasi Hills
75	Ichamati w/s/s	- do -	Gravity	2004-05	40.94	37.33	0.86	3.60	3.60	31/3/07	31/6/08	2	Due to late receive	Sohra	East Khasi Hills
76	Improvement & Development of T.P. of Greater Cherrapunjee WSS	- do -	Gravity	2007-08	60.21	Nil	Nil	60.21	40.00	31/3/10				Sohra	East Khasi Hills
77	Laitiam w/s/s	- do -	Gravity	2004-05	24.38	21.19	0.96	3.18	3.18	31/3/07	31/6/08	1	Land dispute.	Sohra	East Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
78	Laitmawsiang w/s/s	12-Shnong	Gravity	2005-06	25.14	17.87	0.65	7.26	7.26	31/3/08	30/9/08	1	do	Sohra	East Khasi Hills
79	Masken	- do -	Gravity	2006-07	0.47	Nil	1	0.47	0.47	31/10/08				Sohra	East Khasi Hills
80	Mawjyndem w/s/s	- do -	Gravity	2004-05	5.20	3.65	0.88	1.55	1.55	31/3/07	31/6/08	1	do	Sohra	East Khasi Hills
81	Nongtraw WahSohra w/s/s	- do -	Gravity	2006-07	12.53	8.80	0.7	3.73	3.73	30/9/2008				Sohra	East Khasi Hills
82	Procurement of survey instrument			2007-08	9.60	Nil	Nil	9.60	3.00					Sohra	East Khasi Hills
83	Reconstruction of Shella	Shella Bho	Gravity	2004-05	18.06	11.59	0.75	6.47	6.47	31/3/08	30/9/08		do	Sohra	East Khasi Hills
84	Umdoh Mawpud w/s/s	Shella Bho	Pumping	2004-05	27.22	24.60	0.7	2.63	2.63	31/3/07	31/3/09	2	Due to non drawal	Sohra	East Khasi Hills
85	Improvement of Nongjngi WSS	Thadlaskein	River Pumping	2004-05	230.33	38.62	0.1	191.71	191.71	31-03-08	31-03-09	1	-	Elec Jowai	Jaintia Hills
86	Improvement of Shangpung WSS	Laskein	River Pumping	2004-05	222.70	30.99	0.03	191.71	191.71	31-12-07	31-03-09	1.5	-	Elec Jowai	Jaintia Hills
87	Improvement of Mynso WSS	Laskein	River Pumping	2004-05	161.37	13.74	0.05	147.63	147.63	31-12-07	31-03-09	1.5	-	Elec Jowai	Jaintia Hills
88	Improvement of Rymbai WSS	Khliehriat	River Pumping	2004-05	1743.11	512.15	0.15	1230.96	1230.96	31-03-08	31.3.10	2	-	Elec Jowai	Jaintia Hills
89	Improvement of Wahiajer WSS	Thadlaskein	River Pumping	2004-05	315.70	82.44	0.2	233.26	233.26	31-03-08	31-03-09	1	Delay in handing over	Elec Jowai	Jaintia Hills
90	Khliehriat wss	Khliehriat	River Pumping	2006-07	19.23	-	50%	19.23	19.23	31-12-07	31-03-09	1.5	-	Elec Jowai	Jaintia Hills
91	Reconstruction of Nongbah WSS	Thadlaskein	River Pumping	2006-07	435.87	98.48	0.15	337.39	337.39	31.03.09				Elec Jowai	Jaintia Hills
92	Deinshalalu Umshong Comb wss	Khliehriat	-do-	2004-05	31.43	14.93	90%	16.50	16.50	31.3.08	31.3.09		Power line not yet drawn by MeSEB till date	Jowai	Jaintia Hills
93	Ialong wss	Thadlaskein	Pumping	1998-99	9.83	10.84	30%	-	-	31.3.03	31.3.09	6 yr	R/E not yet sanctioned	Jowai	Jaintia Hills
94	Iapmala wss	Khliehriat	-do-	2004-05	39.42	23.64	75%	15.78	15.78	31.3.08	31.3.09	1 yr	-do-	Jowai	Jaintia Hills
95	Impl. of Muthlongrim Comb wss	Laskein	Pumping	2007-08	479.94	-	-	479.94	48.00	31.3.11				Jowai	Jaintia Hills
96	Lumshken Wahsarang Comb wss	Khliehriat	-do-	2004-05	47.37	29.21	80%	18.16	18.16	31.3.08	31.3.09	1 yr	-do-	Jowai	Jaintia Hills
97	Padu Comb W.S.S	Amlarem	Pumping	2006-07	64.17	34.20	20%	29.97	29.97	31.3.09				Jowai	Jaintia Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
98	Padu Masku wss	Amlarem	Gravity	2003-04	16.91	-	-	16.91	16.91	31.3.07	31.3.09	2 yrs	Source dispute	Jowai	Jaintia Hills
99	Rngad wss	Khliehriat	-do-	2004-05	135.08	79.50	70%	55.58	55.58	31.3.08	31.3.09	1 yr		Jowai	Jaintia Hills
100	Shilliang Myntang wss	Laskein	Pumping	2004-05	55.78	59.76	95%	-	-	31.3.08				Jowai	Jaintia Hills
101	Apha wss	Saipung	Gravity	2007-08	36.33	5.21	-	31.12	31.12	31.3.09				Jowai	Jaintia Hills
102	Aug. of Umkiang wss	Saipung	Gravity	2007-08	227.31	-	-	227.31	56.83	31.3.11				Jowai	Jaintia Hills
103	Bamkamar wss	Thadlaskei	Gravity	2005-06	55.38	56.08	90%	-	-	31.3.09				Jowai	Jaintia Hills
104	Byrwai wss	Khliehriat	Gravity	2004-05	58.48	62.21	95%	-	-	31.3.09				Jowai	Jaintia Hills
105	Impl. of New Hill Rtacherra wss	Saipung	Gravity	2007-08	37.90	-	50%	37.90	37.90	31.3.09				Jowai	Jaintia Hills
106	Impl. of Sakhri wss	Saipung	Gravity	2007-08	28.52	-	-	28.52	28.52	31.3.10				Jowai	Jaintia Hills
107	Implementation of Mukhain wss													Jowai	Jaintia Hills
108	Iongkaluh wss	Khliehriat	-do-	2003-04	42.29	1.50	-	40.79	40.79	31.3.07	31.3.09	2 yr	Source dispute	Jowai	Jaintia Hills
109	Khongoi W.S.S	Saipung	Gravity	2006-07	14.67	12.53	100%	2.14	2.14	31.3.09				Jowai	Jaintia Hills
110	Kyndong Tuber wss	Laskein	Pumping	2006-07	221.89	86.25	60%	135.64	67.82	31.3.10				Jowai	Jaintia Hills
111	Namdong wss	Thadlaskei	Gravity	2004-05	55.74	56.77	95%	-	-	31.3.09				Jowai	Jaintia Hills
112	Pahar Umkiang wss	Khliehriat	Gravity	2007-08	31.12	20.12	40%	1.10	1.10	31.3.09				Jowai	Jaintia Hills
113	Reconstruction of Suchen Comb wss			2005-06	83.60	80.30	95%	3.30	3.30	31.3.09				Jowai	Jaintia Hills
114	Reno of Thangskai wss	Khliehriat	Gravity	2007-08	45.38	26.68	70%	18.70	18.70	31.3.09				Jowai	Jaintia Hills
115	Saipung wss	Saipung	Gravity	2004-05	38.73	36.23	70%	2.50	2.50	31.3.09				Jowai	Jaintia Hills
116	Tamu wss	Thadlaskei	Pumping	2004-05	20.23	22.37	100%	-	-	31.3.09				Jowai	Jaintia Hills
117	Temporary Water Supply and Low Cost Latrine during "Ka Lypung Seng Khasi Seinraij" at Jalaphet		Gravity											Jowai	Jaintia Hills
118	Thadmukoh wss	Thadlaskei	Gravity	2005-06	10.74	8.48	90%	2.26	2.26	31.3.09				Jowai	Jaintia Hills
119	Thangrain wss	Laskein	Pumping	2004-05	64.29	63.66	95%	0.63	0.63	31.3.08	31.3.09	1 yr	Delay in drawal of power line by the MeSEB.	Jowai	Jaintia Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
120	Ampyrling WSS	Umling	Gravity	2006-07	13.03	10.35	0.5	2.68	2.68	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
121	Barapathar Dugwell	Umling	Dugwell	2006-07	1.38	1.38	1	Nil	Nil	39873	-	-	do	Nongpoh	Ri Bhoi
122	Hill Dubi WSS	Umling	Dugwell	2007-08	2.09	-	Nil	2.09	2.09	39873	-	-	do	Nongpoh	Ri Bhoi
123	Jojwabil Dugwell	Umling	Dugwell	2007-08	2.09	-	Nil	2.09	2.09	39873	-	-	do	Nongpoh	Ri Bhoi
124	Khasi Killing W/S/S	Umling	Gravity	2005-06	55.21	36.96	0.3	18.25	18.25	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
125	Kyntoit School (Pilangku-B) (STC)	Jirang	STC	2007-08	0.50	-	Nil	0.50	0.50	39873	-	-	do	Nongpoh	Ri Bhoi
126	Lumbyrhing Dugwell	Umling	Dugwell	2007-08	0.69	0.50	0.35	0.20	0.20	39873	-	-	do	Nongpoh	Ri Bhoi
127	Lumdiengblei Dugwell	Umling	Dugwell	2007-08	0.76	0.50	0.68	0.26	0.26	39873	-	-	do	Nongpoh	Ri Bhoi
128	Lumsophoh WSS	Umling	Dugwell	2007-08	1.39	1.06	0.8	0.38	0.38	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
129	Madan Mawspeng Dugwell	Umling	Dugwell	2007-08	2.77	2.01	0.82	0.76	0.76	39873	-	-	do	Nongpoh	Ri Bhoi
130	Mawdem WSS	Jirang	Gravity	2004-05	60.36	45.04	0.25	15.32	15.32	39873	-	-	do	Nongpoh	Ri Bhoi
131	Mawiong WSS (DTW with Hand Pump)	Umling	Dugwell	2007-08	1.39	-	Nil	1.39	1.39	39873	-	-	do	Nongpoh	Ri Bhoi
132	Mawkapiah Dugwell	Umling	Dugwell	2007-08	1.39	1.01	0.8	0.38	0.38	39873	-	-	do	Nongpoh	Ri Bhoi
133	Mawroh W/S/S	Umling	Gravity	2005-06	39.65	41.25	1	Nil	Nil	39873	-	-	Physically Completed	Nongpoh	Ri Bhoi
134	Nongjri WSS	Umling	Dugwell	2006-07	0.69	Nil	1	0.69	0.69	39508	-	-	Physically Completed	Nongpoh	Ri Bhoi
135	Nongkylliang Dugwell	Umling	Dugwell	2007-08	1.36	1.00	0.78	0.36	0.36	39873	-	-	do	Nongpoh	Ri Bhoi
136	Nongthymmai Mathab (Umtrap) WSS	Umling	Gravity	2007-08	23.12	2.71	0.12	20.42	20.42	39873	-	-	do	Nongpoh	Ri Bhoi
137	Old Harlibagan Ringwell	Umling	Ringwell	2007-08	0.76	0.20	0.3	0.56	0.56	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
138	Paham Umjasong WSS	Umling	Dugwell	2005-06	1.38	1.36	1	Nil	Nil	39508	-	-	do	Nongpoh	Ri Bhoi
139	Pahambir Lum WSS	Umling	Dugwell	2007-08	0.73	-	Nil	0.23	0.23	39873	-	-	do	Nongpoh	Ri Bhoi
140	Pahamkah Dugwell	Umling	Dugwell	2007-08	0.69	0.69	1	-	-	39873	-	-	Physically Completed	Nongpoh	Ri Bhoi
141	Pahamrioh lum (Umrangksai) Dugwell	Umling	Dugwell	2007-08	0.69	0.50	0.65	0.20	0.20	39873	-	-	do	Nongpoh	Ri Bhoi



Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
142	Pdengshnong (Pilangku-B) (STC)	Jirang	STC	2007-08	0.50	-	Nil	0.50	0.50	39873	-	-	do	Nongpoh	Ri Bhoi
143	Rajabala Dugwell	Jirang	STC	2007-08	0.68	-	Nil	0.68	0.68	39873	-	-	do	Nongpoh	Ri Bhoi
144	Rani Jirang Dugwell	Jirang	Dugwell	2007-08	1.36	-	Nil	1.36	1.36	39873	-	-	do	Nongpoh	Ri Bhoi
145	Rongban Dugwell	Umling	Dugwell	2007-08	0.69	0.48	0.46	0.22	0.22	39873	-	-	do	Nongpoh	Ri Bhoi
146	Rongriwad Dugwell	Umling	Dugwell	2007-08	0.69	0.50	0.82	0.20	0.20	39873	-	-	do	Nongpoh	Ri Bhoi
147	Sohtat WSS	Umling	Gravity	2006-07	29.16	13.87	0.2	15.29	15.29	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
148	Tamulkuchi WSS	Umling	Gravity	2005-06	40.19	30.20	0.2	9.99	9.99	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
149	Umdapngi Them STC	Umling	STC	2007-08	0.73	0.32	0.42	0.42	0.42	39873	-	-	do	Nongpoh	Ri Bhoi
150	Umdem WSS	Umling	Dugwell	2005-06	0.69	Nil	1	0.69	0.69	39508	-	-	do	Nongpoh	Ri Bhoi
151	Umlakhar W/S/S	Umling	Gravity	2005-06	34.49	10.88	0.3	23.60	23.60	39873	-	-	do	Nongpoh	Ri Bhoi
152	Umphaw Neng STC	Umling	STC	2007-08	0.82	0.50	0.6	0.32	0.32	39873	-	-	do	Nongpoh	Ri Bhoi
153	Umphaw Them STC	Umling	STC	2007-08	0.82	0.25	0.65	0.57	0.57	39873	-	-	do	Nongpoh	Ri Bhoi
154	Umphaw WSS	Umling	Gravity	2004-05	35.67	30.16	0.8	5.51	5.51	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
155	Umphlang (Pilangku - B) WSS	Jirang	STC	2007-08	0.79	0.50	0.4	0.79	0.79	39873	-	-	do	Nongpoh	Ri Bhoi
156	Umsarang WSS	Umling	Dugwell	2005-06	0.69	Nil	1	0.69	0.69	39508	-	-	do	Nongpoh	Ri Bhoi
157	Umtasor Mawdkar WSS	Umsning	Gravity	2004-05	36.21	31.48	0.95	4.73	4.73	39873	-	-	Work in Progress	Nongpoh	Ri Bhoi
158	Wahrynthuk & Lumritong Dugwell	Umling	Dugwell	2007-08	1.39	1.01	0.79	0.38	0.38	39873	-	-	do	Nongpoh	Ri Bhoi
159	Bangla Nongtraw WSS	Umsning	Gravity	2003-04	15.63	14.47	0.95	1.16	1.16	29.6.07	22.12.08		Financial Liabilities	Umsning	Ri Bhoi
160	Banmawsier WSS	Umsning	Gravity	2005-06	12.48	1.73	0.6	10.75	10.75	29.9.07	31.3.09		Late delivery of pipes	Umsning	Ri Bhoi
161	Lad Umroi	Umsning	DTW	2007-08	1.62	-	0.5	1.62	1.62	22.12.08	-		Dry Bore	Umsning	Ri Bhoi
162	Mawrathud WSS	Umsning	Gravity	2005-06	12.58	12.01	1	0.57	0.57	29.6.07	22.12.08		Financial Liabilities	Umsning	Ri Bhoi
163	Pamphlang WSS	Umsning	DTW	2006-07	1.62	-	0	1.62	1.62	31.3.08	31.3.09		Dry Bore	Umsning	Ri Bhoi
164	Recon. Of Makdoh WSS	Umsning	Gravity	2006-07	10.69	0.82	0.7	9.88	9.88	31.3.08	31.3.09		-	Umsning	Ri Bhoi

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
165	Sieh Lama STC WSS	Umsning	STC	2007-08	0.35	0.11	1	0.24	0.24	22.12.08	-		Financial Liabilities	Umsning	Ri Bhoi
166	Umkei WSS	Umsning	Gravity	2005-06	44.15	43.20	1	0.95	0.95	29.9.07	22.12.08		Financial Liabilities	Umsning	Ri Bhoi
167	Umtngam WSS	Umsning	Gravity	2007-08	27.83	15.33	0.2	12.50	12.50	31.3.09	-		Late delivery of pipes	Umsning	Ri Bhoi
168	Umtynrah WSS	Umsning	DTW	2007-08	1.62	0.00	0	1.62	1.62	22-12-08	-		Recently Sanctioned	Umsning	Ri Bhoi
169	Abanda Dajingiri & Dasamgiri STC	Chokpot	STC	2007-08	0.66	0.12	0.2	0.55	0.55	31.3.08	31.3.09	1(one) yr	-do-	Baghmara	South Garo Hills
170	Balsiragiri, Inchrugiri & Rongmai Aruak STC	Gasuapara	STC	2007-08	1.00	0.19	0.2	0.81	0.81	31.3.08	31.3.09	1(one) yr	Due to remoteness of work site.	Baghmara	South Garo Hills
171	Damet Bugakol wss	Chokpot	Gravity	2005-06	105.63	116.59	1	1.00	1.00	31.3.08	30.9.08	½ yr.	-do-	Baghmara	South Garo Hills
172	Improvement of Baghmara (C) Complex & enroute 16 villages	Baghmara	Gravity	2004-05	41.60	32.73	0.8	8.88	8.88	31.3.07	31.3.09	2(two) yr	Revised estimate sanctioned at fag end of March,08	Baghmara	South Garo Hills
173	Janeagre Songma & Allokpara Nokatgiri STC	Chokpot	STC	2007-08	1.00	0.19	0.2	0.81	0.81	31.3.08	31.3.09	1(one) yr	-do-	Baghmara	South Garo Hills
174	R/Well at Naronga Bollonggittim	Gasuapara	R/well	2007-08	0.56	-	-	0.56	0.56	31.3.09	-	-	-	Baghmara	South Garo Hills
175	Renovation of Silkigiri wss	Gasuapara	Gravity	2005-06	54.40	55.77	1	0.50	0.50	31.3.08	30.9.08	½ yr.	Work in progress	Baghmara	South Garo Hills
176	Romba Songgital & Songsak Nokatgiri STC	Chokpot	STC	2007-08	0.66	0.12	0.2	0.55	0.55	31.3.08	31.3.09	1(one) yr	-do-	Baghmara	South Garo Hills
177	Rongdi Abagiri & Eldimiramgiri STC	Chokpot	STC	2007-08	1.00	0.19	0.2	0.81	0.81	31.3.08	31.3.09	1(one) yr	-do-	Baghmara	South Garo Hills
178	Rongra wss	Rongra	Gravity	2004-05	113.05	117.51	0.8			31.3.07	30.9.08	1½ yr.	Revised estimate awaiting sanction.	Baghmara	South Garo Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balance fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
179	Rongtragiri, Bolchimda & Tejaigiri STC	Chokpot	STC	2007-08	1.00	0.19	0.2	0.81	0.81	31.3.08	31.3.09	1(one) year	-do-	Baghmara	South Garo Hills
180	STC at Rongsukgre & Atisia Songmong	Gasuapara	STC	2007-08	0.66	-	-	0.66	0.66	31.3.09	-	-	-	Baghmara	South Garo Hills
181	Ampati Civil Sub-Division Complex	Betasing	DTW Pumping	2005-06	35.61	34.94		0.67	0.67	31-03-08	30-03-09	1	Due to non receipt of pipes	Ampati	West Garo Hills
182	Augmentation of Boldamgre w.s.s.	Zikzak	DTW Pumping	2000-01	97.22	67.93	0.65	29.29	29.29	31-03-05	30-03-09	4	Due to inordinate delay in construction of overhead tank by local contractors for which action being initiated for cancellation of Formal work orders	Ampati	West Garo Hills
183	Imp.of Dola Agia WSS	Zikzak	R/ Pumping	2007-08	52.30	26.58		25.72	25.72	30-03-09				Ampati	West Garo Hills
184	Implementation of Makedual Akongre WSS (R/Well)	Zikzak	R/Well	2007-08	0.58	0.17		0.41		30-03-09				Ampati	West Garo Hills
185	Implementation of Nepalgiri WSS	Betasing	DTW Pumping	2007-08	20.44			20.44	20.44	30-03-09				Ampati	West Garo Hills
186	Implementation of Thakurambari WSS	Betasing	R/ Pumping	2007-08	119.75			119.75	53.53	30-03-11				Ampati	West Garo Hills
187	Implementation of Upper Zikzak WSS	Zikzak	DTW Pumping	2007-08	110.01			110.01	68.92	30-03-10				Ampati	West Garo Hills
188	Implementation of w.s.s. (R/Well, STC)		R/Well & STC	2007-08	3.13	1.18		1.95		30-03-08	30-03-09	1	Due to financial liability	Ampati	West Garo Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
189	Improvement of Kumligaon w.s.s.	Zikzak	DTW Pumping	2004-05	13.52	14.19		-0.67		31-10-07	30-03-09	2	Due to non availability of boring machinery	Ampati	West Garo Hills
190	Improvement of Rangapani w.s.s.	Betasing	DTW Pumping	2004-05	24.09	17.34		6.75	6.75	31-03-08	30-03-09	1	Due to non availability of boring machinery	Ampati	West Garo Hills
191	Kamagittim w.s.s.	Zikzak	Gravity	2007-08	35.54	0.78		34.76	34.76	30-03-09				Ampati	West Garo Hills
192	Re-Construction of Ampati w.s.s.	Betasing	R/ Pumping	2001-02	84.09	67.52	0.7	16.57	16.57	30-03-05	30-03-09	4		Ampati	West Garo Hills
193	Re-Construction of Bainapara w.s.s.	Betasing	DTW Pumping	2003-04	33.18	30.75		2.43	2.43	30-10-07	30-03-09	2	Due to financial liability	Ampati	West Garo Hills
194	Akhonggiri wss.	Gambegre	STC	2007-08	0.53	-	Nil	0.53	0.53	31.3.09	-	-		Tura	West Garo Hills
195	Aug. of Daluagiri w.s.s.	Dalu	Gravity	2000-01	179.45	146.85	0.8	32.60	32.60	31.3.05	31.3.05		Due to delay	Tura	West Garo Hills
196	Boldorenggiri wss.	Gambegre	STC	2007-08	0.89	0.53	Nil	0.36	0.36	31.3.09	-	-		Tura	West Garo Hills
197	Construction of RCC R/W at 13 nos. of PC & 1 no. of NC habitation under Dalu Block	Dalu	R/W		11.32	9.75	0.9	1.58	1.58	31.3.09	-	-		Tura	West Garo Hills
198	Dabokgiri wss.	Gambegre	R/W	2007-08	0.80	0.45	0.75	0.15	0.15	31.3.09	-	-		Tura	West Garo Hills
199	Daldagiri w.s.s.	Gambegre	R/P		19.81	-	-	-	-	31.3.09	-	-		Tura	West Garo Hills
200	Dangmangiri wss.	Gambegre	STC	2007-08	0.80	-	-	0.80	0.80	31.3.09	-	-		Tura	West Garo Hills
201	Darechikgiri	Rongram	Gravity	2007-08	113.06	-	-	113.06	113.06	31.3.09	-	-		Tura	West Garo Hills
202	Daribokgiri wss.	Gambegre	Gravity	2007-08	70.86	9.21	0.1	61.65	61.65	31.3.09	-	-		Tura	West Garo Hills
203	Galwanggiri - A wss.	Gambegre	R/W	2007-08	0.60	0.60	Nil	0.15	0.15	31.3.09	-	-		Tura	West Garo Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
204	Galwanggiri - B wss.	Gambegre	R/W	2007-08	0.60	0.60	Nil	-	-	-	-	-		Tura	West Garo Hills
205	Gimbilgiri	Rongram	Gravity	2007-08	11.90	-	-	11.90	11.90	31.3.09	-	-		Tura	West Garo Hills
206	Medupara STC	Zikzak	STC	2007-08	0.67	-	-	0.67	0.67	31.3.09	-	-		Tura	West Garo Hills
207	Mibon Rongsep	Dalu	STC	2007-08	0.80	-	-	0.80	0.32	31.3.09	-	-		Tura	West Garo Hills
208	Mronggregittim wss.													Tura	West Garo Hills
209	Naronggiri Songma	Dalu	STC	2007-08	0.41	-	-	0.41	0.32	31.3.09	-	-		Tura	West Garo Hills
210	Oldugitokgittim STC	Zikzak	STC	2007-08	0.33	-	-	0.33	0.33	31.3.09	-	-		Tura	West Garo Hills
211	Re-const. of Asinagiri wss.	Rongram	R/pumping	2005-06	59.51	59.30	0.98	0.21	0.21	31.3.08	31.3.09	-	Due to lack of	Tura	West Garo Hills
212	Re-const. of Dalu wss.	Dalu	D.T.W	2003-04	54.37	51.95	0.96	2.42	2.42	31.3.08	31.3.09	-	Works in	Tura	West Garo Hills
213	Re-const. of Gonchudary	Dalu	Gravity	2000-01	66.86	68.61	1	-	-	31.3.07	31.3.09	-		Tura	West Garo Hills
214	Renovation of Purakhasia wss.	Dalu	D.T.W	2002-03	58.02	55.29	0.8	2.73	2.73	31.3.08	31.3.09	-	-do-	Tura	West Garo Hills
215	Renovation of Rongsanggiri WSS	Betasing	Gravity	2000-01	48.85	44.58	1	4.20	4.20	31.3.05	31.3.05	2 years	Due to delay in	Tura	West Garo Hills
216	Skugregittim/	Gambegre	STC	2007-08	0.59	0.26	Nil	0.33	0.33	31.3.09	-	-		Tura	West Garo Hills
217	Tangabari, Gandhipara (garo), Gandhipara(Koch), Boiragipara WSS	Betasing	Gravity	2007-08	120.53	-	-	120.53	120.53	31.3.09	-	-		Tura	West Garo Hills
218	Imp. Of Balalgiri w.s.s.	Selsella	DTW	2005-06	18.69	6.00	0.3	12.69	12.69	31.3.09				Tura North	West Garo Hills
219	Improvement of Rajabala Balachanda w.s.s.	Selsella	Gravity	2005-06	48.85	35.29	0.8	13.56	13.56	31.3.09				Tura North	West Garo Hills
220	Khasipara, Jurigaon R/W	Tikrikilla	R/Well	2007-08	1.11	0.61	0.51	0.50	0.50	31.3.09				Tura North	West Garo Hills
221	L/Rongkonggiri, Diganggiri w.s.s R/W	Dadenggiri	R/Well	2007-08	1.11	0.61	0.5	0.50	0.50	31.3.09				Tura North	West Garo Hills
222	New Haribhanga w.s.s	Tikrikilla	DTW	2003-04	7.70	3.02	0.5	4.68	4.68	31.3.09				Tura North	West Garo Hills
223	Re-Constn. of Mansim Sasatgiri w.s.s.	Selsella	Gravity	2005-06	64.01	48.01	0.8	16.00	16.00	31.3.09				Tura North	West Garo Hills
224	Re-Constn. of Phersakandi w.s.s.	Selsella	DTW	2005-06	89.80	12.02	0.3	77.78	77.78	31.3.2010				Tura North	West Garo Hills
225	Re-construction of Aigiri w.s.s.	Dadenggiri	Gravity	2005-06	70.59	59.88	0.85	10.71	10.71	31.3.2010				Tura North	West Garo Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cumulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
226	Re-construction of Horipur w.s.s.	Selsella	DTW	2005-06	92.83	36.17	0.45	56.66	56.66	31.3.2010				Tura North	West Garo Hills
227	Re-construction of Konarchar w.s.s.	Selsella	Gravity	2005-06	212.29	64.70	0.3	147.59	147.59	31.3.2010				Tura North	West Garo Hills
228	Re-construction of Pedaldova wss	Tikrikilla	Gravity	2002-03	48.57	40.93	0.9	7.64	7.64	30.8.08				Tura North	West Garo Hills
229	Re-construction of Phutamati wss	Tikrikilla	DTW	2004-05	73.34	56.85	0.85	16.49	16.49	31.3.09				Tura North	West Garo Hills
230	Re-construction of Sidakandi w.s.s.	Selsella	DTW	2005-06	95.65	22.57	0.3	73.08	73.08	31.3.2010				Tura North	West Garo Hills
231	Agumn. Of Mawbyrap W/S/S	Mairang	PWS (Gravity)	2005-06	47.62	59.22	1			31/3/08	31/12/08		TEO to be adjusted	Mairang	West Khasi Hills
232	Approach road from PWD Road to Mairang PHE Compound	Mairang	PWS (Gravity)	2004-05	9.55	7.07	0.8	2.48	2.48	31/3/08	31/3/09	1	Due to inclement wearher	Mairang	West Khasi Hills
233	Aug. of Nongrimai W/S/S	Mairang	PWS (Gravity)	2003-04	21.59	12.19	0.9	9.40	9.40	31/3/07	31/12/08			Mairang	West Khasi Hills
234	Augn. Of Mawlong Combined W/S/S	Mairang	PWS (Gravity)	2005-06	55.29	12.62	0.3	42.67	42.67	31/12/09				Mairang	West Khasi Hills
235	Improvement of Dongkurbah W/S/S	Mairang	PWS (Gravity)	2005-06	19.91	0.56	0.5	19.35	19.35	31/3/09				Mairang	West Khasi Hills
236	Kynshi Bangla WSS	Mawthadra	PWS (Gravity)	2004-05	81.25	71.65		9.60	9.60	31/12/09				Mairang	West Khasi Hills
237	Lawksehdeawsaw STC	Mairang	STC	2006-07	0.44		0.8	0.44	0.44	31/12/08				Mairang	West Khasi Hills
238	Mawlangren WSS	Mawthadra	PWS (Gravity)	2005-06	52.57	21.69		30.89	30.89	31/3/09				Mairang	West Khasi Hills
239	Mawnai STC	Mairang	STC	2006-07	0.91		0.8	0.91	0.91	31/12/08				Mairang	West Khasi Hills
240	Mawpen Syllei thyllah W/S/S	Mairang	PWS (Gravity)	2004-05	29.95	29.38	0.4	0.57	0.57	31/3/08	31/12/09	1	Revised estimate for pipes to be submitted	Mairang	West Khasi Hills
241	Mawsynnam WSS	Mawthadra	PWS (Gravity)	2005-06	54.52	35.54		18.98	18.98	31/3/09				Mairang	West Khasi Hills
242	Mynsainbah Comb W/S/S	Mairang	PWS (Gravity)	1996-97	135.13	128.03	1	7.10	7.10	31/3/02	31/12/08	6	Source dispute	Mairang	West Khasi Hills
243	Niangdai W/S/S	Mairang	PWS (Gravity)	2006-07	4.70		1	4.70	4.70	31/3/09				Mairang	West Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
244	Nongliput-'A' W/S/S	Mairang	PWS (Gravity)	2005-06	30.30	37.10	0.2			31/3/09	31/3/10	1	Revised estimate for cost of pipe to be submitted	Mairang	West Khasi Hills
245	Nongliput-'B' W/S/S	Mairang	PWS (Gravity)	2005-06	38.34		0.1	38.34	38.34	31/12/09				Mairang	West Khasi Hills
246	Nongshilliang WSS	Mairang	PWS (Gravity)	2006-07	8.34		0.3	8.34	8.34	31/3/09				Mairang	West Khasi Hills
247	Phudbah WSS	Mairang	PWS (Gravity)	2006-07	13.58		0.8	13.58	13.58	31/3/09				Mairang	West Khasi Hills
248	Reconst. Of Iewmaroid W/S/S	Mairang	PWS (Gravity)	2004-05	50.41	41.04	0.8	9.37	9.37	31/3/08	31/3/09			Mairang	West Khasi Hills
249	Reconst. Of Jaud WSS	Mairang	PWS (Gravity)	2003-04	16.17	14.39	0.9	1.78	1.78	31/3/07	31/3/09	2	Source dispute	Mairang	West Khasi Hills
250	Reconst. Of Madan Bynther W/S/S	Mairang	PWS (Gravity)	2004-05	30.52	28.47	0.9	2.05	2.05	31/3/08	31/12/08			Mairang	West Khasi Hills
251	Reconst. Of Mawkohmit W/S/S	Mairang	PWS (Gravity)	2003-04	27.55	20.56	0.9	6.99	6.99	31/3/07	31/12/08			Mairang	West Khasi Hills
252	Reconst. Of Mawlyntriang W/S/S	Mairang	PWS (Gravity)	2004-05	58.87	56.16	0.4	2.71	2.71	31/3/08	31/12/09	1	Revised estimate for pipes to be submitted	Mairang	West Khasi Hills
253	Reconst. Of Nongkhlaw W/S/S	Mairang	PWS (Gravity)	2003-04	74.31	55.18	0.85	19.13	19.13	31/3/07	31/12/08			Mairang	West Khasi Hills
254	Reconst. Of Nongrang W/S/S	Mairang	PWS (Gravity)	2001-02	16.98	15.37	0.9	1.62	1.62	31/3/05	31/12/08	3	Late receipt of Pipes	Mairang	West Khasi Hills
255	Reconst. Of Nongthliew W/S/S	Mairang	PWS (Gravity)	2005-06	46.92	30.65	0.9	16.28	16.28	31/3/09				Mairang	West Khasi Hills
256	Reconst. Of Nongthymmai W/S/S	Mairang	PWS (Gravity)	2004-05	30.78	24.16	0.4	6.61	6.61	31/3/08	31/3/09	1	Revised estimate for pipes to be submitted	Mairang	West Khasi Hills
257	Reconst. Of Nongum W/S/S	Mairang	PWS (Gravity)	2003-04	29.65	22.67	0.95	6.98	6.98	31/3/07	31/12/08			Mairang	West Khasi Hills
258	Reconst. Of Thangmaw W/S/S	Mairang	PWS (Gravity)	2003-04	32.62	27.58	0.95	5.04	5.04	31/3/07	31/12/08			Mairang	West Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
259	Revn. Of Dongki-ing-ding W/S/S	Mairang	PWS (Gravity)	2002-03	17.52	17.60	1			31/3/06	30/12/08	2	Finacial Liabilities	Mairang	West Khasi Hills
260	Rikhen W/S/S	Mairang	PWS (Gravity)	2005-06	44.55	31.75	0.3	12.80	12.80	31/12/09				Mairang	West Khasi Hills
261	Sarong STC	Mairang	STC	2006-07	0.91		0.8	0.91	0.91	31/12/08				Mairang	West Khasi Hills
262	Shyiapjarain W/S/S	Mairang	PWS (Gravity)	2006-07	12.82		0.5	12.82	12.82	31/3/09				Mairang	West Khasi Hills
263	Alekwareng W.S.S.	Ranikor	G	2005-06	19.22	9.79	0.93	9.43	9.43	31.3.08	-	-	Physically completed. Financial to be cleared.	Mawkyrwat	West Khasi Hills
264	Imp. of Mawten W.S.S.	Mawkyrwat	P	2003-04	33.45	31.92	1	1.53	1.53	31.3.06	-	2	Awaiting power connection	Mawkyrwat	West Khasi Hills
265	Reconstn.of Myriaw Comb.W.S.S.	Ranikor	G	2005-06	44.33	19.55	0.92	24.78	20.00	31.3.08	-	-	Work in progress	Mawkyrwat	West Khasi Hills
266	Imp. Of Asimgittim WSS	Ranikor	G	2007-08	26.23	5.20	-	21.03	12.00	31.3.09	-	-	Sanctioned. Pipes order not placed.	Mawkyrwat	West Khasi Hills
267	Imp. Of Mawkyrwat WSS	Mawkyrwat	G	2006-07	121.85	10.42	0.15	111.43	40.00	31.3.09	-	-	Work in progress	Mawkyrwat	West Khasi Hills
268	Khonjoy S.T.C.	Ranikor	STC	2006-07	0.74	0.56	1	0.18	0.18	31.3.08	-	-	Physically completed. Financial to be cleared.	Mawkyrwat	West Khasi Hills
269	Recnt of Weikut WSS	Ranikor	G	2007-08	8.40	-	-	8.40	6.00	31.3.10	-	-	Recently sanction.	Mawkyrwat	West Khasi Hills
270	Reconstn. Of Ganganagar W.S.S.	Ranikor	G	2005-06	10.15	7.73	0.9	2.42	2.42	31.3.08	-	-	Work in progress	Mawkyrwat	West Khasi Hills
271	Reconstn. Of Phlangkynshi combd.WSS	Mawkyrwat	G	2005-06	44.33	-	-	44.33	25.00	31.3.09	-	-	Works allotted.Pipes order not placed.	Mawkyrwat	West Khasi Hills



Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
272	Reconstn.of Dirang Shnongkalong	Ranikor	G	2005-06	43.76	39.77	0.98	3.99	3.99	31.3.08	-	-	Physically completed. Financial to be cleared.	Mawkyrwat	West Khasi Hills
273	Aug.of Mawkadiang Nongkaniang WSS	Nongstoin	Gravity	2004-05	157.10	130.99	0.73	26.11	26.11	31/3/08	-	-	-	Nongstoin	West Khasi Hills
274	Borkhe WSS	Mawshynrut	STC	2007-08	0.97	0.62	1	0.97	0.97	31/3/09				Nongstoin	West Khasi Hills
275	Extn. & Imp. of Distribution Network for Nongpyndengb	Nongstoin	Gravity	2005-06	83.66	73.56	1	10.10	10.10	31/3/09	-	-	-	Nongstoin	West Khasi Hills
276	Imp.of internal Road at PHE Campus Nongstoin				20.94	-	-	20.94	15.50	31/3/10				Nongstoin	West Khasi Hills
277	Khylllemsangrin W.s.s.	Mawshynrut	Gravity	2003-04	12.32	8.05	1	4.27	4.27	31/3/06	-	-	-	Nongstoin	West Khasi Hills
278	Lawdisong WSS	Mawthadrashan	STC	2007-08	0.56	-	1	0.56	0.56	31/3/09				Nongstoin	West Khasi Hills
279	Lumdiengjri WSS	Mawshynrut	STC	2007-08	0.63		1	0.63	0.63	31/3/09				Nongstoin	West Khasi Hills
280	Madanjaiaw WSS	Mawshynrut	STC	2007-08	0.56	-	1	0.56	0.56	31/3/09				Nongstoin	West Khasi Hills
281	Mawbyrja WSS	Mawthadrashan	STC	2007-08	0.97	-	1	0.97	0.97	31/3/09				Nongstoin	West Khasi Hills
282	Mawhiangruda WSS	Nongstoin	STC	2007-08	0.56	0.35	1	0.56	0.56	31/3/09				Nongstoin	West Khasi Hills
283	Mawjeinlang WSS	Mawshynrut	STC	2007-08	0.97	0.35	1	0.97	0.97	31/3/09				Nongstoin	West Khasi Hills
284	Mawkhar WSS	Mawshynrut	STC	2007-08	0.28	0.10	1	0.28	0.28	31/3/09				Nongstoin	West Khasi Hills
285	Mawpun WSS	Mawthadrashan	STC	2007-08	0.35	-	1	0.35	0.35	31/3/09				Nongstoin	West Khasi Hills
286	Mawthengkut Comb WSS	Mawshynrut	Gravity.	2007-08	108.99	-	-	108.99	80.00	31/3/11				Nongstoin	West Khasi Hills
287	New-Nongtnger WSS	Nongstoin	STC	2007-08	0.63	-	1	0.63	0.63	31/3/09				Nongstoin	West Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
288	Nongdiengkain W.s.s	Mawshynr	Gravity	2003-04	6.79	7.22	1			31/3/06	-	-	-	Nongstoin	West Khasi Hills
289	Nongkhlain WSS	Mawshynr ut	STC	2007-08	0.35	0.58	1	0.35	0.35	31/3/09				Nongstoin	West Khasi Hills
290	Nonglait. W.s.s.	Mawthadra	Gravity	2002-03	47.67	45.46	1	2.21	2.21	31/3/06	-	-	-	Nongstoin	West Khasi Hills
291	Nongrathaw (Garo) WSS	Mawshynr	Gravity	2006-07	9.53	0.94	0.5	8.59	8.59	31/3/09				Nongstoin	West Khasi Hills
292	Nongsehram WSS	Mawshynr ut	STC	2007-08	0.16		1	0.16	0.16	31/3/09				Nongstoin	West Khasi Hills
293	Nongthymmai WSS	Mawshynr ut	STC	2007-08	0.84		1	0.84	0.84	31/3/09				Nongstoin	West Khasi Hills
294	Pormawlein WSS	Mawshynr ut	STC	2007-08	0.28	-	1	0.28	0.28	31/3/09				Nongstoin	West Khasi Hills
295	Pydengmawlieh WSS	Mawshynr ut	STC	2007-08	0.84	-	1	0.84	0.84	31/3/09				Nongstoin	West Khasi Hills
296	Reconst. of Maweit W.s.s	Nongstoin	Gravity	2003-04	46.37	36.96	0.8	9.41	9.41	31/3/06				Nongstoin	West Khasi Hills
297	Reconst. of Myriaw W.s.s.	Mawthadra	Gravity	2003-04	46.33	46.10	1	0.23	0.23	31/3/07	-	-	-	Nongstoin	West Khasi Hills
298	Reconstn of Mallangkona WSS.	Mawshynr	Gravity	2005-06	44.38	40.56	0.9	3.82	3.82	31/3/09	-	-	-	Nongstoin	West Khasi Hills
299	Reconstn.of Aradonga WSS	Mawshynr	Gravity.	2005-06	66.40	52.84	0.75	13.56	13.56	31/3/09	-	-	-	Nongstoin	West Khasi Hills
300	Re-constn.of Mawmarin W.s.s.	Nongstoin	Gravity	2004-05	25.55	24.96	0.8	0.59	0.59	31/3/07	-	-	-	Nongstoin	West Khasi Hills
301	Reconstn.of Swangre Hamegoan	Mawshynr	Gravity.	2005-06	15.21	14.85	1	0.36	0.36	31/3/08	-	-	-	Nongstoin	West Khasi Hills
302	Re-constn.of Umkrem W.s.s.	Mawthadra	Gravity	2004-05	41.26	40.50	0.8	0.76	0.76	31/3/07	-	-	-	Nongstoin	West Khasi Hills
303	Renovn.of Mawphansyar WSS	Nongstoin	Gravity	2005-06	25.28	15.20	0.5	10.08	10.08	31/3/08	-	-	-	Nongstoin	West Khasi Hills
304	Renvn.of Street light of PHE Compound at Nongstoin	Nongstoin		2005-06	1.85	0.96	1	0.89	0.89	31/3/07	-	-	-	Nongstoin	West Khasi Hills
305	Riangken WSS	Mawshynr ut	STC	2007-08	0.72	-	1	0.72	0.72	31/3/09				Nongstoin	West Khasi Hills
306	Riangtheij WSS	Mawshynr ut	STC	2007-08	0.56		1	0.56	0.56	31/3/09				Nongstoin	West Khasi Hills

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Year of Sanction	Estimated Cost	Cummulative expenditure incurred upto 31/03/08	Overall Physical progress in %	Balnce fund required for completion	Amount required during 2008-09	Date of Completion as Originally Envisaged	Date of Completion as Revised	Delay in years	Reason for delay	Division	District
307	Sehmyntang WSS	Mawthadraishan	STC	2007-08	0.84	-	1	0.84	0.84	31/3/09				Nongstoin	West Khasi Hills
308	Sohwanthiang WSS	Mawthadraishan	Gravity.	2007-08	4.15	-	-	4.15	4.15	31/3/09				Nongstoin	West Khasi Hills
309	Umpha WSS	Mawshynrut	STC	2007-08	0.16	-	1	0.16	0.16	31/3/09				Nongstoin	West Khasi Hills
310	Umsaitwait WSS	Mawshynrut	STC	2007-08	0.28	0.18	1	0.28	0.28	31/3/09				Nongstoin	West Khasi Hills
311	Umthlu W.s.s.	Mawshynrut	Gravity	2003-04	9.87	13.84	1			31/3/06	-	-	-	Nongstoin	West Khasi Hills
312	Upper-Kyndang WSS	Mawshynrut	STC	2007-08	0.97		1	0.97	0.97	31/3/09				Nongstoin	West Khasi Hills