

**Details Of Ongoing Schemes As On 01.04.2005**

**Electrical Division, Mawphlang**

**Programme : MNP**

Unit : Rs. In Lacs.

Sl. No.	Name of Schemes	Type of Scheme	Name of habitations under the scheme	No. of habitations	Date of sanction	Estimated Cost	Population benefitted		Commulative expenditure upto 31.03.2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Likely date of completion as dd.mm.yy		Delay in Years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
							10	11					12	13		
1	Improvement of Mawphlang WSS	Pumping	Mawkohmon Dongiew Rim Nongrum Mawphlang	4	26.03.1998	28.95	3,490 souls	4,886 souls	27.10	99%	1.85	1.85	31.12.2001	31.12.2005	4	All major work completed except for some apurtenant works
2	Improvement of Pynthorbah - Lumshyiap WSS	DTW Pumping	Pynthorbah Lumshyiap	2	26.03.1998	96.43	16,500souls	23,100souls	81.07	99.6%	8.00	8.00	31.03.2001	31.03.2006	5	Delay in handing over the land by the local authority including delay in obtaining permission for laying of G.I pipes through the side berms of the road and across the road from the authority etc..concerned
3	Improvement of Relief and Rehabilitation Colony and Lum shngaiñ WSS	DTW Pumping	Relief & Rehabilitation Colony Lumshngiañ	2	15.03.2001	61.55	7,800 souls	10,920souls	51.44	90%	6.00	6.00	31.03.2004	31.03.2006	2	- do -
4	Improvement of Pynthor	DTW Pumping	Pynthorumkhrah	1	31.03.2001	81.69	16,697souls	23,377souls	81.07	85%	8.00	8.00	31.03.2004	31.03.2006	2	Delay in handing over the land by the local authority for construction of zonal reservoir
5	Improvement of Pynthorumkhrah (Phase-I) WSS	DTW Pumping	Pynthorumkhrah	1	12.09.2002	51.27	17,075souls	23,905souls	50.04	45%	5.00	5.00	31.03.2005	31.03.2006	1	Delay in handing over the land by the local authority for construction of zonal reservoir, consequently causing delayed in taken up of distri-bution system
6	Improvement of	DTW	Mawjriong	3	14.02.2003	51.55	2,364 souls	3,310souls	30.45	50%	21.10	21.10	31.03.2006	-	-	-

	Mawjriong WSS	Pumping	Kyrdemkhla													
			Diengkynthong													
7	Madan Phutbol-Nongthymmai combined WSS	Gravity	Madan Phutbol Nongthymmai	2	20.03.2003	21.88	538 souls	768souls	19.20	95%	2.68	2.68	31.03.2005	31.03.2006	1	Delay in handing over the land by the local authority for construction of zonal reservoir
8	Improvement of Mawrah Rangtmah WSS	Pumping	Mawrah Rangtmah	2	31.03.2003	33.55	684 souls	958souls	28.60	80%	4.90	4.90	31.03.2005	31.03.2006	1	- do -
9	Quality Improvement of Laitlyngkot WSS	Pumping	Laitlyngkot	7	30.09.2003	55.31	8,910 souls	12474 souls	38.79	85%	16.52	10.00	31.03.2005	31.03.2006	1	- do -
			Lumthangding													
			Umthli													
			lew mawiong													
			Laitmawroh													
			Nongthymmai-Nongky													
			Madan phutbol													
10	Jathang Mawstep and Mawbri wss	Pumping	Jathang	3	20.10.2003	42.42	565 souls	791souls	18.28	40%	24.14	10.00	31.03.2006	-	-	-
			Mawstep													
			Mawbri													
11	Improvement of Sohpiar combined WSS	Pumping	Laitlarem	4	06.11.2003	59.22	1,504 souls	2106souls	25.00	15%	34.22	34.22	31.03.2006	-	-	-
			Sohpian													
			Wahsohlait													
			Lempluh													
12	Improvement of Mawpyr	Pumping	Mawpynthih	1	04.11.2003	73.99	2,042 souls	2,860souls	31.20	15%	42.79	42.79	31.03.2006	-	-	-
13	Improvement of Pamsanngut combined WSS	Pumping	Pamsanngut	4	08.12.2003	58.28	1,740 souls	2,436souls	18.50	15%	39.78	39.78	31.03.2006	-	-	-
			Nongwah													
			Mawliehpoh													
			Nongmadan													
14	Improvement of Nongthymmai Combined WSS	Pumping	Nongthymmai	25	20.02.2004	135.73	4,366 souls	6,113souls	62.40	15%	73.33	73.33	31.03.2006		-	-
			Mawmyrsian													
			Lummawkong													
			Laitmyrsaw													
			Mynsain													
			Shankhla													
			Lumthangding													
			Kynton Syrwa													
			Umtynngar													

			Lyngkynshieh													
			Lumkyntung													
			Wahpata													
			Patamawiong													
			Lummawshyieng													
			Lummyllon													
			Iewpamtiah													
			Lumshyrwat													
			Mawkhyllep													
			Lumkynto													
			Sniehmasi													
			Tiewlieh													
			Sohkhit													
			Samkhylliah													
			Mawlum													
			Wahumsum													
15	Lumkshaid Mawprem wss	Pumping	Lumkshaid Mawprem	1	31.03.2005	35.02	-	-	-	0%	35.02	10.00	31.03.2006	-	-	-
16	U Tirot Singh Nagar wss	Pumping	U Tirot Sing Nagar	2	31.03.2005	80.84	7315souls	10241souls	-	0%	80.84	20.00	31.03.2006	-	-	-
			Lumshngain				911souls	1276souls								
17	Umshing Mawlai wss	Pumping	Umshing	1	21.03.2005	24.12	-	700souls	-	0%	24.12	8.00	31.03.2006	-	-	-
18	Mawngap-Marbisu wss	Pumping	Marbisu	4	21.03.1997	58.99	5,244 souls	7,342 souls	57.43	99.5%	1.56	1.56	31.03.00	31.12.05	5	All major work completed except for some apurtenant works
			Mawngap													
			MawngapDukan													
			MawngapRim													
19	Mawphlang upper Shillong enroute to villages including coverage of newly grown up habitations.	Pumping	Nongrum Mawphlang	33	21.03.2001	545.24	28,571 souls	40,000souls	454.15	75%	150.00	150.00	31.03.05	31.12.05	1	Delay in receiving of D.I pipes and obtaining permission for road crossing from the concerned authority.
			Dongiew Mawphlang													
			MC Mawphlang													
			Mawkohmon													
			Mawphlang													
			Marbisu Pdengshnong													
			Marbisu Mawsmal													
			Mawngap Rim													
			Mawngap Dukan													
			Mawngap Mawsmal													
			Mawshaton													
			Laitpynter													
Syngrangkaban																

