

## Details Of Ongoing Schemes As On 01.04.2005

Electrical Division, Shillong

Programme : MNP

Unit : Rs. In Lacs.

Sl. No.	Name of Schemes	Type of Scheme	Name of habitations under the scheme	No. of habitations	Date of sanction	Estimated Cost	Population benefitted		Commulative expenditure upto 31.03.2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Likely date of completion as dd.mm.yy		Delay in Years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Reconstruction of Nongbah WSS	River	Nongbah	3	30.03.2002	142.43	6,338 souls	10,233 souls	81.44	60%	60.99	60.99	31.03.2005	31.03.2006	-	Due to delay in issuance of trading license by JHADC
		Pumping	Nongbah D													
			Nongbah Nongtiding													
2	Improvement of Rymbai WSS	River Pumping	Pohshnong	10	31.03.2005	1743.11	44,915souls	76,398souls	56.62	5.0%	1686.49	100.00	31.03.2008	-	-	
			Synrang Syngkhai													
			Pohskur													
			Pompyrthat													
			Umsatai													
			Deinsatlang													
			Lad Rymbai													
			Dkhiah East													
			Khliehriat East													
Khliehriat West																
3	Wahiajer WSS	River Pumping	Wahiajer	1	31.03.2005	315.7	6,054 souls	9,992souls	-	0%	315.70	200.00	31.03.2008	-	-	-
4	Nongjingi WSS	River Pumping	Nongjingi A	6	31.03.2005	230.33	4,605souls	7,872souls	-	0%	230.33	130.00	31.03.2008	-	-	
			Nongjingi B													
			Moolaphaw													

