DETAILS OF ONGOING SCHEME AS ON 1-4-2005 UNDER ACCELERATED RURAL WATER SUPPLY PROGRAM (ARWSP) Annexure - I

| SI No | Name of | Type of | Name of the | No of | Date of | Estimated | Popu | lation | Commula | Overall | Balance | Amount | Date of Com | pletion as dd | Delay in | | |
|-------|------------|---------|-------------|----------|----------|-----------|---------|----------|-----------|----------|----------|----------|-------------------------------|-------------------------------|----------|-------------------------------|-------------------------------------|
| | Schemes | Scheme | habitation | habitati | Sanction | Cost(Lak | Present | Ultimate | tive | physical | fund | required | Original | Revised | years | Reasons | |
| | | s | under the | on | | hs) | | | expenditu | progress | required | during | Envisage | | | for delay | Remarks |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 1 | Weilyngkut | Gravity | Weilyngkut | 1 | 15.03.04 | 15.64 | 479 | 671 | 15.26 | 100% | 0.38 | 0.38 | | 31 st March '05 | NIL | | Financial liabilities to be cleared |
| | , , | Gravity | Wahnongkseh | 1 | 28.03.05 | 18.76 | 616 | 862 | 0.02 | NIL | 18.74 | | 31 st March '05 | 31 st March '06 | 1 | Sanctioned in March '05 | |