

**STATEMENT SHOWING THE DETAILS OF ONGOING SCHEMES AS ON 01-04-2005 UNDER PHE NORTH DIVISION TURA.
ANNEXURE - I**

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Pop. Benefited		Commulative expenditure incurred up to 31-03-05	Overall physical progress in %	Balance fund req. for completion	Amount required during 2005-06	Date of completion		Delay in years	Reason for delay
							Present	Ultimate					Originally Envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
a) State Sector (M.N.P.)																
1	Burirjhar w.s.s.	D.T.W.	1. Burirjhar	1	20-2-97	36.35	1650	2153	36.99	95%	-	-	31-3-2000	31-3-06	5	Due to Non-submission of R/estimate for drawel power line by Me.S.E.B.
2	Aug. of Dadenggiri w.s.s.	Gravity	1. Dadenggiri	1	16-3-01	44.972	3195	4154	46.57	100%	-	-	31-3-04	31-3-05	1	Due to delay in receipt of G.I. pipe.
3	Renovation of Chibinang w.s.s.	Gravity	1. Chibinang	5	30-3-02	53.199	685	890	46.43	90%	6.8	6.8	31-3-05	31-3-06	-	
			2. Chambakpara				238	309								
			3. Chandigiri				345	449								
			4. Bangalkata				1165	1515								
			5. Kalapani				708	920								
4	Re-Construction of Jangrapara w.s.s.	Gravity	1. Jangrapara	1	21-8-03	19.62	497	646	8.52	60%	11.11	11.11	31-3-06	31-3-06	-	
5	Re-Construction of P/Patharkatta w.s.s.	D.T.W.	1. Paham	2	24-9-03	59.31	2242	2915	21.71	25%	37.6	37.6	31-3-06	31-3-06	-	
			2. Patharkatta				1063	1382								
6	Re-Construction of Pedaldova w.s.s.	Gravity	1. Pedaldova	5	15-12-03	48.57	687	893	7.32	5%	41.25	41.25	31-3-06	31-3-06	-	
			2. Pedaldova Rava				420	546								
			3. Pedaldova Bongongpara				165	215								
			4. Pedaldova Nayapara				139	181								
			5. Pedaldovagittim				88	114								
7	Construction of R.C.C. R/ Well at Khilbui village	R/Well	1. Khilbui	1	21-1-04	1.36	250	325	1.45	100%	-	-	31-3-05	-	-	
8	Construction of R.C.C. R/well at Nagargaon	R/Well	1. Nagargaon	1	27-01-04	2.72	436	567	-	100%	2.72	2.72	31-03-05	-	-	
9	Construction of R.C.C. R/well at Sabong vill.	R/Well	1. Sabong	1	31-01-04	4.62	449	583	2.49	100%	2.13	2.13	31-3-05	-	-	

10	Construction of R.C.C. R/Well at Bogadol Dhapangpara village	R/Well	1. Bogadol	2	1/3/04	5.16	210	273	1.33	100%	3.83	3.83	31-03-05	-	-		
			2. Dhapangpara					491	638								
11	Construction of R.C.C. R/Well at Kanchonkona village	R/Well	1. Kanchonkona -A	2	8/3/04	3.88	517	672	1.33	60%	2.55	2.55	31-03-06	-	-		
			2. Kanchonkona -B					236	306								
12	Construction of R.C.C. R/Well at Khamari vill.	R/Well	1. Upp. Khamari	2	8/3/04	4.9	431	560	2.12	100%	2.78	2.78	31-03-05	-	-		
			2. Lower Khamari					218	283								
13	Construction of R.C.C. R/Well at Hollaidanga Village	R/Well	1. Hollaidanga	1	9/3/04	3.81	877	1140	1.91	100%	1.9	1.9	31-3-05	-	-		
14	Re-Construction of Rengsinpara Kakunang giri w.s.s.	Gravity	1. Rengsinpara	4	22-03-04	32.72	427	555	5.44	5%	27.28	27.28	31-3-07	-	-		
			2. Kakunanggiri					214	278								
			3. Megonggiri					72	94								
			4. Kosidamgiri					199	259								
15	Re-Construction of Bolchukatonggiri wss	Gravity	1. Bolchugiri	3	23-03-04	20.82	286	372	4.68	5%	16.14	16.14	31-03-07				
			2. Bolchukatonggiri					248	322								
			3. Dandarigiri					261	339								
16	New Haribhanga wss	D.T.W.	1. New Haribhanga	1	23-03-04	7.7	206	268	0.5	-	7.2	7.2	31-03-07				
17	Imp. of C.I. feeder main of Moulakandi w.s.s.	Gravity	1. Kongkoronggiri-I	8	23-03-04	3.53	310	403	0.55	5%	2.98	2.98	31-03-06				
			2. Kongkoronggiri-II					277	360								
			3. Kayambatapara					1168	1518								
			4. Ronghola					322	419								
			5. Moulakandi					2304	2995								
			6. Bamundanga					121	157								
			7. Upp. Nalbari					196	255								
			8. Lower Nalbari					310	403								
18	Re-Construction of Dobakjokolgiri w.s.s.	Gravity	1. Dobakjokalgiri	2	25-03-04	26.47	413	537	2.12	5%	24.35	24.35	31-03-07				
			2. Dandarigiri					438	570								
19	Implementation of water supply scheme Ring Well	R/Well	1. Abhirampur	1	14-02-05	56175	74	97	42996	75%			31-03-06				
			2. Ajigiri	1	14-02-05	84260	114	149	-	-			31-03-06				
			3. Bakripara	1	14-02-05	84260	165	215	-	-			31-03-06				
			4. Balupara	1	14-02-05	84260	164	215	-	-			31-03-06				
			5. Belguri down	1	14-02-05	28100	56	73	-	-			31-03-06				
			6. Belguri	1	14-02-05	84260	152	198	-	-			31-03-06				
			7. Chisikgiri	1	14-02-05	84260	158	206	-	-			31-03-06				

			8. Dajakagiri	1	14-02-05	84260	163	212	-	-			31-03-06			
			9. Boldamgiri	1	14-02-05	84260	155	202	-	-			31-03-06			
			10. Daigiri	1	14-02-05	84260	112	146	-	-			31-03-06			
			11. Daporbhita	1	14-02-05	84260	190	247	-	-			31-03-06			
			12. Darengchigiri	1	14-02-05	84260	219	285	-	-			31-03-06			
			13. Didapara	1	14-02-05	28100	15	20	-	-			31-03-06			
			14. Dotronggiri	1	14-02-05	84260	153	198	-	-			31-03-06			
			15. Gana Achugiri	1	14-02-05	84260	91	118	-	-			31-03-06			
			16. Jelbonggiri	1	14-02-05	84260	104	135	-	-			31-03-06			
			17. Jongchipara Apal	1	14-02-05	84260	112	146	-	-			31-03-06			
			18. Jurigaon	1	14-02-05	84260	168	218	-	-			31-03-06			
			19. Katchugiri	1	14-02-05	84260	148	192	-	-			31-03-06			
			20. Kakapara Horipara	1	14-02-05	28100	46	60	-	-			31-03-06			
			21. Konkarpara	1	14-02-05	84260	93	121	-	-			31-03-06			
			22. Laskarpra Salbari	1	14-02-05	84260	146	190	-	-			31-03-06			
			23. Mandagiri	1	14-02-05	84260	177	230	-	-			31-03-06			
			24. Matchoksongram	1	14-02-05	84260	120	156	-	-			31-03-06			
			25. Mathapara Natun	1	14-02-05	84260	89	115	-	-			31-03-06			
			26. Naguapara West	1	14-02-05	84260	112	146	-	-			31-03-06			
			27. Nokatgiri	1	14-02-05	84260	87	113	-	-			31-03-06			
			28. Rongsaibura	1	14-02-05	84260	96	125	-	-			31-03-06			
			29. Up. Chigijanggiri	1	14-02-05	84260	112	146	42997	50%			31-03-06			
			30. Boldakgiri	1	14-02-05	56175	89	115	-	-			31-03-06			
			31. Chanang Songma	1	14-02-05	28100	49	64	-	-			31-03-06			
			32. Dachimagiri	1	14-02-05	84260	81	105	-	-			31-03-06			
			33. Chanupara Apal	1	14-02-05	84260	125	163	-	-			31-03-06			
			34. Dajugiri apal	1	14-02-05	28100	45	59	-	-			31-03-06			
			35. Dalanggiri	1	14-02-05	56175	84	109	-	-			31-03-06			
			36. Darikgiri	1	14-02-05	84260	118	153	-	-			31-03-06			
			37. Dinganpara	1	14-02-05	84260	143	186	-	-			31-03-06			
			38. Dabadamgiri	1	14-02-05	84260	170	221	-	-			31-03-06			
			39. Dodramgiri	1	14-02-05	84260	95	124	-	-			31-03-06			
			40. Durasongsilgiri Songma	1	14-02-05	84260	123	160	42995	50%			31-03-06			
			41. Jengjanggiri	1	14-02-05	56175	67	87	-	-			31-03-06			
			42. Up. Kangkaronggiri	1	14-02-05	84260	106	138	42994	50%			31-03-06			
			43. Kangkaronggiri-B	1	14-02-05	84260	122	159	-	-			31-03-06			
			44. Kosigiri	1	14-02-05	84260	148	192	-	-			31-03-06			

