

**DETAILS OF ONGOING SCHEMES AS ON 31.03.06 UNDER BAGHMARA PHE DIVISION.**

ANNEXURE-I

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
						(Rs. In lac)			(Rs. In lac)			(Rs. In lac)	(Rs. In lac)			
<b><u>M.N.P Schemes.</u></b>																
1	Re-const. of Mindikgiri w.s.s.	Gravity	1. Mindikgiri 2. Gara Songital	2	30.3.03	21.7	229	504	20.99	95%	0.71	0.71	31.3.05	31.3.07	1	Financial liability to be cleared All works completed.
2	Rongra w.s.s.	-do-	1. Rongara Bazar 2. Father compound 3. Block Area 4. Rongara Rongtula 5. Hospital compound	5	31.3.05	113.05	672	874	32.59	20%	80.5	80.5	31.3.08	31.3.08	-	C.C. weir works completed.
3	Renovation of Purakhasia w.s.s.	Pumping	1. Purakhasia 2. Dopagora 3. Jarangkona 4. Gobindapara 5. Balihati 6. Darang Adu 7. Kenedy gitim 8. Jaranghat 9. Laskergittim 10. New Purakhasia	10	21.3.05	58.018	3520	4576	0.71	-	57.308	20	31.3.06	31.3.07	-	Development of DTW done & other works in progress
4	Reno. Of Gonchudary wss.	Pumping	1. Gonchudary	1	27.03.01	66.858	188	248	48.53	90%	18.328	18.328	31.3.03	31.3.07	3	Financial liability to be cleared MeSEB bill paid but power line yet to be drawn.
5	Reconst. of Kharonggre w.s.s.	-do-	1. Kharonggre 2. Machangpani	2	23.01.04	15.108	535	668	18.83	100%	-	-	31.3.06	31.3.07	-	Completed

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
6	Re-const. of Rongrikimhiri wss.	-do-	1. Rongrikimhiri 2. Bamongiri 3. Bremgiri 4. Tebesokgiri	4	15.03.03	47.372	584	778	51.358	100%	0.27	0.27	31.3.05	31.3.07	1	Completed except clearance of financial liability.
7	Re-const. of Gasuapara wss.	-do-	1. Gasuapara 2. Gandibor	2	31.03.01	87.566	960	1280	66.44	90%	21.126	21.126	31.3.05	31.3.07	3	Construction of CWR & Zonal reservoir in progress
8	Reconstruction of Dabit Manda Nokap w.s.s	-do-	1. Dabit Manda Nokap 2. Inspector of School 3. Dabit Gonga Nagar	3	23.3.04	12.26	287	383	9.34	35%	2.95	2.95	31.3.06	31.3.07	1	C.C. weir works completed & other works in porogress.
9	Reconstruction of Dilsingiri	-do-	1. Dilsingiri	1	24.3.04	9.74	134	172	8.135	90%	1.605	1.605	31.3.06	31.3.07		All works completed, except minor part of D/system.
10	Imp. Of Amphanghiri w.s.s.	G/Feed	1. Amphangiri 2. Dabit Nalsagittim	2	26.3.04	7.777	508	635	7.455	65%	0.71	0.71	31.3.06	31.3.07		Works are in progress
11	Reconst. of Rakuapara	G/Feed	1. Rakuapara 2. Chengapara	2	31.3.04	17.524	535	714	8.617	60%	8.914	8.914	31.3.06	31.3.07	1	C.C. weir completed, T/P in progress & full qnty. Of D/

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17

system pipes not yet received

Reconstr. Of Dalu  
12 w.s.s Pumping 1. Killapara Easst(a) 7 31.3.04 54.37 42.34 5293 31.00 50% 23.37 23.37 31.3.06 31.3.07 1 Works are in progress  
2. do B  
3. d0 West  
4. Chaipani  
5. Gangbanga  
6. Lakikura  
7. Bengpara

Eman Rompaigiri  
13 w.s.s. G/Feed 1. Eman Rompaigiri 9 31.3.05 44.84 1667 2167 24.06 40% 20.78 20.78 31.3.07 31.3.07 Works are in progress  
2. Adinggiri  
3. Papa Songgital  
4. Rimong Adinggre  
5. Eman Durabanda  
6. Mandanggiri  
7. Papa Asakgiri  
Papa Dajigiri  
9. Papa Chikasin

Satilok Abagiri  
14 combined wss G/Feed 1.Saliok Sakagittim 7 31.3.05 29.76 684 861 7.97 38% 21.79 21.79 31.3.07 31.3.07 Works are in progress  
2. Satilokgiri  
3. Satilok Abagrii  
4. Narong apa  
5. Daji Nokat  
6. Daji Songgital

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17

7. Dap Kamagitim

15	Reconst. of Nengkhong w.s.s.	-do-	1. Nengkhong Songmong 2. Nengkhong Songgital	2	21.10.03	15.774	513	642	13.53	90%	2.244	2.244	31.3.05	31.3.07	-	Works are in progress
16	Rongpakgiri combined w.s.s.	G/Feed	1. Rongpakgiri 2. Roltonggiri 3. Rongbakgiri 4. Rongasigiri 5. Mon Songmong 6. Dalagiri	6	25.3.05	10.599	551	716	6.70	80%	3.90	3.90	31.3.06	31.3.07		All works completed & financial liabilities to be cleared.
17	Reno. Of Silkigiri W.S.S.	G/Feed	1. Silki Betagiri 2. Silki Ampengdamgiri 3. Silki Chidabetgiri 4. Silki Dobakol. 5. Silki Achakchirag 6. Silki Adu. 7. Silki Aba.	7	22/3/06	54.403	929	-	-		54.50	30.00	31/3/08	-		Scheme sanctioned recently.

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Damet Bugakol comb. 18 w.s.s.	G/Feed	1. Sembu Jibongitim 2. Sembu Nokatgiri 3. Sembu Jakiaggitim 4. Sembor Rongsnagiri 5. Rampragiri 6. Reni Sarengaba 7. Reni Badimagiri 8. Reni Adinggiri 9. Rompragiri Songitcham 10. Sembu Jongjanggitim 11. Sembu Rongtatgitim 12. Sembu Singronggitim 13. Dametgiri 14. Dindigiri 15. Damet Bugakol 16. Damet Nokatgiri 17. Damet Rongsnagiri 18. Napolbra Nokmagitim 19. Sembu Rongbingitim 20. Sembu Chigrangitim 21. Reni songmong.	21	31/3/06	105.631	1809	-	-		105.70	70.00	31/3/09	-		- do -
	Re-const. Of 19 Chengbagiri w.s.s	G/Feed	1. Chengbagiri 2. Chengbagiri Songital	2	31/3/06	19.142	315	-	-		19.150	15.000	31/3/08	-		- do -
	20 Abagiri comb. w.s.s.	G/Feed	1. Rongbilbenggiri 2. Daldogiri 3. Jongkolgiri 4. Rongrakgiri 5. Rongrak Dojagitim 6. Daldogiri Songital 7. Abagiri	7	22/3/06	32.91	569	-	-		32.950	20.000	31/3/08	-		- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
21	Damin Chiring w.s.s.	G/Feed	1. Damin Chiring 2. Mandang Dedingre 3. Tepantogiri 4. Mandang Adingre 5. Palwelgiri 6. Chambuagiri.	6	22/3/06	28.997	600	-	-		29.0	20.0	31/3/08	-		- do -
						853.399			318.555		501.905	369.383				