

Details Of Ongoing Schemes As On 1.4.2006																Annexure - I
Electrical Division, Mawphlang																
Programme : MNP																
Unit : Rs. In Lacs.																
Sl.	Name of Schemes	Name of Scheme	Name of habitations under the scheme	No. of habitations	Date of sanction	Estimated Cost	Population benefitted		Commulative expenditure upto 31.3.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Likely date of completion as dd.mm.yy		Delay in Years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Improvement of Mawphlang WSS	Pumping	Mawkohmon Dongiew Rim Nongrum Mawphlang	4	26.03.1998	28.95	3,490 souls	4,886 souls	27.10	99%	1.85	1.85	31.12.2001	31.12.2006	5	All major work completed except for some apurtenant works
2	Improvement of Pynthorumkhrah	DTW	Pynthorumkhrah	1	31.03.2001	81.69	16,697souls	23,377souls	73.07	99%	8.62	8.62	31.03.2004	31.12.2006	2½	Delay in handing over the land by the
3	Improvement of Pynthorumkhrah(Phase-II) WSS	DTW /Pumping	Pynthorumkhrah	1	12.09.2002	51.27	17,075souls	23,905souls	35.47	92%	15.80	15.80	31.03.2005	31.12.2006	1½	Delay in handing over the land by the local authority for
4	Improvement of Mawjriong WSS	DTW	Mawjriong	3	14.02.2003	51.55	2,364 souls	3,310souls	47.92	60%	3.63	3.63	31.03.2006	31.03.2007	1	- do -
		Pumping	Kyrdemkhla Diengkynthong													
5	Improvement of Mawrah-Rangtmah WSS	Pumping	Mawrah Rangtmah	2	31.03.2003	33.55	684 souls	958souls	31.94	95%	1.61	1.61	31.03.2005	31.12.2006	1½	Delay in handing over the land by the local authority for construction of zonal reservoir
6	Quality Improvement of Laitlyngkot WSS	Pumping	Laitlyngkot Jalynteng Nongkynrih Lumthangding Umthli Iewmawiong Laitmawroh Nongthymmai Madan phutbol Nongthymmai Madan Lyngdoh Nongkynrih	9	30.09.2003	55.31	8,910 souls	12474 souls	53.38	98%	1.93	1.93	31.03.2005	31.12.2006	1½	- do -
7	Jathang Mawstep and Mawbri wss	Pumping	Jathang Mawstep Mawbri	3	20.10.2003	42.42	565 souls	791souls	41.95	95%	0.47	0.47	31.03.2006	31.12.2006	½	Delay in handing over the land by the local authority for construction of zonal reservoir
8	Improvement of Sohpiian combined WSS	Pumping	Laitlarem Sohpiian Wahsohlait Lempluh	4	06.11.2003	59.22	1,504 souls	2106souls	37.28	65%	21.94	22.57	31.03.2006	31.03.2007	1	- do -
9	Improvement of Mawpynthih wss	Pumping	Mawpynthih	1	04.11.2003	73.99	2,042 souls	2,860souls	50.13	60%	23.86	23.86	31.03.2006	31.03.2007	1	- do -

10	Improvement of Pamsanngut	Pumping	Pamsanngut	4	08.12.2003	58.28	1,740 souls	2,436souls	39.38	40%	18.90	18.90	31.03.2006	31.03.2007	1	- do -
	combined WSS		Nongwah													
			Mawliehpoh													
			Nongmadan													
11	Improvement of Nongthymmai	Pumping	Nongthymmai	25	20.02.2004	135.73	4,366 souls	6,113souls	95.15	60%	40.58	40.58	31.03.2006	31.03.2007	1	- do -
	Combined WSS		Mawmyrsian													
			Lummawkong													
			Laitmyrsaw													
			Mynsain													
			Shankhla													
			Lumthangding													
			Lyngkynshieh													
			Kynton Syrwa													
			Umtyngngar													
			Lumkyntung													
			Wahpata													
			Patamawiong													
			Lummawshyieng													
			Lummyllon													
			Iewpamtiah													
			Lumshyrwat													
			Mawkhyllap													
			Lumkynto													
			Sniehmasi													
			Tiewlieh													
			Sohkhit													
			Samkhylliah													
			Mawlum													
			Wahumsum													
12	Lumkshaid Mawprem wss	Pumping	Lumkshaid Mawprem	1	31.03.2005	35.02	-	-	3.41	0%	31.61	20.00	31.03.2006	31.03.2007	1	Delay in handing over
13	U Tirot Singh Nagar wss	Pumping	U Tirot Sing Nagar	2	31.03.2005	80.84	7315souls	10241souls	23.52	25%	57.32	30.00	31.03.2006	31.03.2007	1	- do -
			Lumshngain				911souls	1276souls								
14	Umshing Mawlai wss	Pumping	Umshing	1	21.03.2005	24.12	-	700souls	5	0%	19.12	19.12	31.03.2006	31.03.2007	1	- do -
15	Nongnan wss	Pumping	Umsawwar	2	14.07.2005	18.71	402 souls	563 souls	5.14	15%	13.57	13.57	31.03.2007	-	-	
			Nongnan													
16	Extension of Gravity Feeder main	Pumping	Nongkseh	2	31.03.2006	69.07	-	40,000souls	0	0%	69.07	69.07	31.03.2007	-		
	from 6 1/2 miles upto 3rd miles		Umlyngka													
	Upper Shillong															
17	Mawphlang upper Shillong	Pumping	Nongrum Mawphlang	33	21.03.2001	545.24	28,571 souls	40,000souls	541.37	92%	3.87	20.00	31.03.05	31.12.2006	1½	Delay in receiving of D.I pipes and obtaining permission for road crossing from the concerned authority.
	enroute to villages including		Dongiew Mawphlang													
	coverage of newly grown up habitations.		MC Mawphlang													
			Mawkohmon Mawphlang													
			Marbisu Pdengshnong													
			Marbisu Mawsmmai													
			Mawngap Rim													
			Mawngap Dukan													
			Mawngap Mawsmmai													

			Mawshaton													
			Laitpynter													
			Syngrangkaban													
			Mawreng													
			Pombot													
			Khamongwah													
			Lyngkwir													
			Marbianiang													
			Umseiniong													
			Lumsohriew													
			Lad Mawreng													
			Mawkhriah													
			Nongrim Sadew													
			Laitjem													
			Sadew													
			Pomlum													
			Baniun													
			Nongpyiur													
			Traw													
			Ummylle													
			Mawphlang Tataw													
			Mawkynja													
			Sohtun													
			Mawphlang Tataw													
			Mawkynja													
			Sohtun													
18	Langkyrding(Mawpat) WSS	Pumping	Langkyrding	1	08.03.2002	32.46	827 souls	1,158souls	24.74	96%	7.72	7.72	31.03.05	31.12.2006	1½	Delay in handing over the land by the local authority for construction of Pump
19	Reconstruction of Nongjriong WSS	Pumping	Nongjriong	1	30.03.2002	59.69	1,699 souls	2,379souls	41.37	96%	18.32	18.32	31.03.05	31.12.2006	1½	Delay in handing over the land by the local authority for construction of zonal reservoir
						1537.11			1177.32		359.79	337.62				
																(H.S.Nongkynrih) Executive Engineer (PHE) Electrical Division Mawphlang