

Sl.No	Name of Schemes	Type of Schemes	Name of habitations	No. of habs.	Date of sanction	Estt. Cost (in Rs.)	Population benefited		Cumulative Expenditure up to 31.03.05	Overall physical progress	Balance fund for completion	Amount reqd. during 2005-06	Date of Completion		Delay in years	Remarks for delay
							Present	Ultimate					Original envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MNP SCHEMES																
1	Reconst. of Mindikgiri W/S/S	G/Feed	1. Mindikgiri	2	28.03.03	21.7	229	604	15.7	70%	7.08	7.08	31.03.05	31.03.06	1	Financial liability could not be cleared due to shortage of fund
			2. Gara Songital													
2	Dana Audgiri combined W/S/S	-Do-	1. Dana Adugiri	5	18.03.03	12.399	505	632	13.437	100%	—	—	31.03.05	31.03.06	1	Delay by contractor in completing the work
			2. Pongnallgiri													
			3. Dasinggiri													
			4. Allagiri Nokms													
			5. Daringgiri													
3	Tengki badimagiri W/S/S	-Do-	1. Tengki Badimagiri	2	21.03.03	3.656	139	186	0.94	100%	2.9	2.9	31.03.05	31.03.06	1	Financial liability could not be cleared due to paucity of fund.
			2. Tengki Baniagiri													
4	Reconst. of Rongrikimgiri W/S/S	-Do-	1. Rongrikimgiri .	4	15.03.03	47.372	584	778	45.609	100%	4.13	4.13	31.03.05	31.03.06	1	-Do-
			2. Bamongiri													
			3. Bremgiri													
			4. Tebesokgiri													
5	Reconst. Of Gasuapara W/S/S	-Do-	1. Gasuapara	2	30.03.01	87.566	960	1280	55.672	90%	36.266	36.266	31.03.05	31.03.06	3	Delay by contractor in completing the work
			2. Gandhibor													
6	Reno. of Gonchudary W/S/S	Pumping	1. Gonchudary	1	27.03.01	66.858	188	248	36.017	60%	34.18	34.18	31.03.03	31.03.06	3	-Do-
7	Reconst. Of Dainbuk Apal W/S/S	G/Feed	1. Dainbuk Apal	1												
8	Mitap Bodolagiri	-Do-	1. Mitap Bodolagiri	3	19.08.03	8.96	483	604	8.16	100%	0.8	0.8	31.03.05	31.03.06	1	Financial liability could

	W/S/S															not be cleared due to paucity of fund.
			2. Mitap Songmong 3. Mitap Megapgiri													
9	Reconst. of Nengkhong W/S/S	-Do-	1. Nengkhong Songmong 2. Nengkhong Songgital	2	21.10.03	15.774	513	642	10.306	75%	6.25	6.25	31.03.06	—	—	Delay by contractor in completing the work
10	Allokpang Bulawe W/S/S	-Do-	1. Allokpang Bulawe	1	27.01.03	11.108	385	481	6.44	60%	5.22	5.22	31.03.06	—	—	Work in progress
11	Reconst. of Kharonggiri W/S/S	-Do-	1. Kharonggiri 2. Machangpani	2	23.01.04	15.108	535	668	11.38	65%	4.82	4.82	31.03.06	—	—	-Do-
12	Reconst Dabit Manda Nokap W/S/S	-Do-	1. Dabit Manda Nokap 2. Inspector of School Office. 3. Dabit Ganga Nagar	3	23.03.04	12.26	287	383	1.7	25%	11.61	11.61	31.03.06	—	—	-Do-
13	Reconst Dilsinggiri W/S/S	-Do-	1. Dilsinggiri W/S/S	1	24.03.04	9.74	134	178	3.1	30%	7.13	7.13	31.03.06	—	—	-Do-
14	Rongpakgiri combined W/S/S	-Do-	1. Rongpakgiri 2. Roltonggiri 3. Rombakgiri 4. Rongasigiri 5. Mon Songrong 6. Dalagre	6	25.03.04	10.559	551	716	5.424	50%	5.66	5.66	31.03.06	—	—	-Do-
15	Improv. of Amphanggiri W/S/S	G/Feed	1. Amphanggiri 2. Dabit Nalsagittim	2	26.03.04	7.777	508	6.35	2.416	35%	5.65	5.65	31.03.06	—	—	Work in progress
16	Reconst. of Rakuapara W/S/S	G/Feed	1. Rakuapara 2. Chengapara	2	31.03.04	17.524	535	714	3.347	40%	15.05	15.05	31.03.06	—	—	-Do-

21	Reconst. of Netri W/S/S	-Do-	1. Netri	1	14.03.05	15.2	163	211	—	—	15.2	15.2	31.03.07	—	—	-Do-
22	Eman Rompaigiri W/S/S	-Do-	1. Eman Rompagiri	10	31.03.05	44.84	1667	2167	—	—	44.84	30	31.03.07	—	—	-Do-
			2. Adinggiri													
			3. Papa Songital													
			4. Rimong Adinggiri													
			5. Eman Durabanda													
			6. Papa Songital													
			7. Mandangiri													
			8. Papa Asakgiri													
			9. Papa Dajigiri													
			10. Papa Chikasin													
23	Satilok Abagiri combined W/S/S	-Do-	1. Satilok Sakagittim	7	31.03.05	29.76	68	861	—	—	29.76	19.76	31.03.07	—	—	-Do-
			2. Satilokgiri													
			3. Satilok Abagiri													
			4. Norang Apa													
			5. Daji nokat													
			6. Daji Songital													
			7. Dap Kamagittim													
24	Reno. Of Purakhasia W/S/S	Pumping	1. Purakhasia	10	21.03.05	58.018	3520	4576	—	—	58.018	30	31.03.07	—	—	Recently sanctioned
			2. Dopakura													
			3. Jarangkon													
			4. Govindapara													
			5. Balihati													
			6. Dareng Adu													
			7. Kenedygittim													
			8. Jaranghat													
			9. Laskargittim													
			10. New Purakhasia													
25	Rongra W/S/S	G/Feed	1. Rongra Bazar	6	31.03.05	113.05	672	874	—	—	113.05	50	31.03.07	—	—	-Do-
			2. Father Compound.													
			3. Block area.													
			5. Rongra Rontotwa													
			6. Hospital Compound.													