

NAME OF DIVISION:- INVESTIGATION UNIT DIVISION, SHILLONG ANNEXURE-I																	
	NAMES OF SCHEMES	TYPE OF SCHEMES	NAME OF HABITATION UNDER THE SCHEMES	NOS OF HABITATIONS	DATE OF SANCIONED	ESTIMATE D COST	POPULATION		COMMULATIVE EXPENDITURE INCURRED UPTO 31.3.2004	OVERALL PHYSICAL PROGRESS IN o/o	BALANCE FUND REQUIRED FOR COMPLETION		AMOUNT REQUIRED DURING 2005-2006	DATE OF COMPLETION		DELAY IN YEARS	REASON FOR DELAY
							PRESENT	ULTIMATE						ORIGINAL	REVISED		
1	2	3	4	5	6	7	8	9	10	11	12		13	14	15	16	17
1.A.	State Sector Rural water supply programme(P.M.G.Y)																
1	Myllat Tynbgkei W.S.S	Gravity	Myllat,ii)Tyngkei,iii)Nong-khlieng	3 Nos	16.2.2000	Rs.29.371	186	1960	Rs.28.90	100%	Rs.0.47	0.47	Rs.0.47	31/03/2003	31/12/2005	2 years,9 months	Land Problem
2	Nongsohphan W.S.S.	Gravity	Nongsohphan	1 No	15.3.2000	Rs.8.279	330	462	Nil	Nil	Rs.8.279	8.279	Rs.7.00	31/03/2002	31/3/2006	4 years	Inter village rivalry,matter settled recently only
3	Augmentation of Pynursla Nong-madan comb.W.S.S.	Pumping	i)Urksew(ii)DewSawPat haw (iii)Nongmadan(iv)Mawsiang Nongskhen(v)Pynursla Um-kor (vi)Rangtylliang(viii) Mawkyrnot	7 Nos	29.3.2002	Rs.179.964	6906	9668	Rs.99.559	65%	Rs.80.405	80.405	Rs.40.00	31/03/2003	31/12/2005	2 years,9 months	Land Problem,delay by Me.S.E.B. etc.
4	Maweitnai W.S.S.	Gravity	(I) Maweitnai	1 No	31.1.2001	Rs.64.770	2255	3157	Rs.42.82	96%	Rs.21.95	21.95	Rs.20.00	31/03/2004	31/12/2005	1 years,9months	Delay in submission of estimate by Me.S.E.B.
5	Sohlong W.S.S.	Gravity	(i)Sohlong,(ii)Mawriang	2 Nos	15.3.2001	Rs.26.034	919	1287	Rs.20.014	100%	Rs.6.02	6.02	Rs.6.02	31/03/2004	31/3/2006	2 years,9 month	Land problem.Only financial liability to be cleared
6	Nongjri W.S.S.	Gravity	Nongjri Skod (ii)Nongjri Tluh	2 Nos	25.3.2002	Rs.21.380	1877	2628	Rs.18.895	100%	Rs.2.485	2.485	Rs.2.48	31/12/2005	31/12/2005	-	
7	Pomshutia W.S.S.	Gravity	Pomshutia	1 No	28.3.2002	Rs.18.657	876	1226	Rs.14.968	90%	Rs.3.689	3.689	Rs.360	31/03/2005	31/12/2005	9 Months	
8	Mynrieng W.S.S.	Gravity	Mynrieng	1 No	10.12.2002	Rs.12.326	533	746	Rs.13.714	100%	Nil		Nil	31/03/2005	31/12/2005	9 months	Only T.E.O. to be adjusted
9	Lyting Lyngdoh W.S.S.	Gravity	Lyting Lyngdoh	1 No	10.12.2002	Rs.6.628	347	486	Rs.6.06	100%	Rs.0.568	0.568	Rs.0.568	31/12//2005	31/12/2005		
10	Mawshun Wahkdait Comb. W.S.S.	Gravity	Mawshun Wahkdait	1 No	12.3.2003	Rs.51.40	1781	2493	Rs.30.785	70%	Rs.20.62	20.62	Rs.18.00	31/03/2006	31/3/2006		

11	Nongkwai W.S.S.	Gravity	Nongkwai	1 No	13.12.2003	Rs.20.127	1016	1422	Rs.15.345	86%	Rs.4.782	4.782	Rs.4.00	31/12/2005	31/12/2005		
12	Nongblai W.S.S.	Gravity	Nongblai	1 No	26.3.2003	Rs.4.956	265	371	RS.4.517	90%	RS.0.433	0.433	Rs.0.43	31/03/2006	31/12/2005		
13	Pynter W.S.S.	Gravity	Pynter	1 No	13.12.2003	Rs.15.025	1227	1718	RS.12.70	85%	Rs.2.325	2.325	Rs.2.32	31/12/2005	31/12/2005		
14	Mawkhap W.S.S.	Gravity	Mawkhap	1 No	26.3.2003	Rs.13.903	756	1058	Rs.10.066	90%	Rs.3.835	3.835	Rs.3.83	31/03/2006	31/12/2005		
15	Umkrem W.S.S	Gravity	Umkrem	1 No	27.3.2003	Rs.14.690	570	798	Rs.8.703	92%	Rs.5.987	5.987	Rs.5.90	31/03/2006	31/122005		
16	Lyting Larbri W.S.S.	Gravity	Lyting Larbri	1 No	21.2/2003	Rs.3.804	223	312	Rs.3.67	93%	Rs.0.134	0.134	Rs.0.134	31/03/2006	31/12/2005	9 months	Inadequate fund
17	Umniuh W.S.S.	Gravity	Umniuh	1 No	28.3.2003	Rs.18.455	990	1386	Rs.10.487	40%	Rs.7.968	7.968	Rs.7.06	31/03/2006	31/3/2006		
18	Nongumlong W.S.S.	Gravity	Nongumlong	1 No	16/3/2001	Rs.23.668	729	1021	Rs.20.294	100%	Rs.3.347	3.347	Rs.3.37	31/03/2004	31/12/2005	1 year.9 months	Delay in finalisation of land for Treatment Plant.
19	Renovation of Distribution of Mawlai W.S.S.	Pumping	Mawlai	1 No	30/3/2002	Rs.132.098	38241	53537	Rs.71.97	70%	Rs.60.127	60.127	Rs.60.127	31/03/2006	31/3/2006	1 year	Delay in receipt of permission from P.W.D. and on account of taking up the works in phased manner
20	Renovation of existing 150mm dia distribution line Nongshilliang	Gravity	Nongshilliang	1 No	28/3/2003	Rs.12.547			Rs.4.62	30%	Rs.7.927	7.927	Rs.7.927	31/03/2006	31/3/2006		
21	Renovation of Lumiablot W.S.S.	Gravity	Lumiablot	1 No	19/82003	Rs.3.345			Rs.2.00	70%	Rs.1.345	1.345	Rs.1.345	31/03/2005	31/12/2005	9 months	alternative mode of distribution
22	Thiepskai W.S.S.	Gravity	Thiepskai	1 No	16/11/2004	Rs.0.505	58	82	-	-	Rs.0.505	0.505	Rs.0.505	31/03/2006	31/3/2006		
23	Mawpati W.S.S.	Gravity	Mawpati	1 No	16/11/2004	Rs.0.207	6	9			Rs.0.20	0.2	Rs.0.207	31/03/2006	31/3/2006		
24	Nonthymmai(Ringnah) W.S.S.	Gravity	Nongthymmai Ringnah	1 No	16/11/2004	Rs.0.610	75	105			Rs.0.61	0.61	Rs.0.61	31/03/2006	31/3/2006		
25	Shakai W.S.S.	Gravity	Shakai	1 No	6/11/2004	Rs.0.534	51	71		60%	Rs.0.534	0.534	RS.0.534	31/03/2006	31/3/2006		
26	Diengsair W.S.S.	Gravity	Diengsair	1 No	20/2/2004	Rs.5.4075	143	200	Rs.3.57	20%	RS.1.827	1.827	Rs.1.827	31/03/2006	31/3/2006		
27	Umpling W.S.S.	Gravity	Umpling	1 No	25/3/2004	Rs.68,963	5871	8219	Rs.20.503	5%	Rs.48.457	48.457	Rs.17.85	31/03/2007	31/3/2007		
28	Augmentation of Nongkohlew W.S.S.	Gravity	Nongkohlew	1 No	16/12/2004	Rs.17.592	500	700	Rs.10.961		Rs.6.629	6.629	Rs.0.629	31/03/2006	31/3/2006		
29	Ringer W.S.S.	Gravity	Ringer	1 No	15/3/2004	Rs.3.933	61	85	Rs.3.606	90%	Rs.0.324	0.324	RS.0.32	31/03/2006	31/3/2006		
30	Construction of Twin type Chowki-dar Qtrs.i.e. Water supply electrification securing fencing and cement concrete footpath of Umlyngka W.S.S.	Gravity	Umlyngka	1 No	16/3/2004	Rs.8.90	7280	500			Rs.8.90	8.9	Rs.8.90	31/03/2006	31/3/2006		
31	Lyngkhong W.S.S.	Gravity	Lyngkhong	1 No	21/3/2005	Rs.2.326	9	13			RS.2.362	2.362	Rs.2.362	31/03/2006	31/3/2006		
32	Mawiong Myllichem W.S.S.	Gravity	Mawiong Myllichem	1 No	21/3/2005	Rs.8.284	501	102			Rs.8.284	8.284	Rs8.284	31/03/2006	31/3/2006		
33	Wahniai W.S.S.	Gravity	Wahniai	1 No	30/3/2005	Rs.4.371		259	Rs.362		Rs.4.371	4.371	Rs.4.371	31/03/2006	31/3/2006		
34	Suktia W.S.S.	Gravity	Suktia	1 No	30/3/2005	Rs.8.673	288	404			Rs.8.673	8.673	Rs.8.673	31/03/2006	31/3/2006		
35	Nongshyrngan W.S.S.	Gravity	Nongshyrngan	1 No	31/3/2005	Rs.2.005	183	257			Rs.2.005	2.005	Rs.2.005	31/03/2006	31/3/2006		
36	Mawlai Phudmawri W.S.S.	Pumping	Mawlai Phudmawri	1 No	31/3/2005	Rs.27.032	3960	4500			Rs.27.032	27.032	Rs.15.00	31/03/2007	31/3/2007		
37	Renovation of existing Umlyngka Phase.I W.S.S.	Gravity	Umlyngka	1 No	31/3/2005	Rs.10.740	5263	7367			Rs.10.740	10.74	Rs.10.740	31/03/2006	31/3/2006		

38	Mawbeh W.S.S.	Gravity	iii)Ryngkew,iv)Mawian g	4 Nos	31/3/2005	Rs.4.882	1764	1664			Rs.4.882	4.882	Rs.4.882	31/03/2006	31/3/2006		
39	Improvement/ Augmentation of distribution of feeders mainline leading to leading Iewrynghep & Nongkwar locality	Pumping	Mawlai	1 No	31/3/2005	Rs.49.708	4216	5902			Rs.49,708	49.71	Rs.25.00	31/03/2007	31/3/2007		