

DETAILS OF ONGOING SCHEMES AS ON 1.4.2005 ANNEXURE-I

Sl. No	Name of Schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated Cost (Rs. In lac)	Population benefited		Cumulative expenditure incurred up to 31.3.2004 (Rs. In lac)	Overall physical progress in %	Balance fund required for completion (Rs. In lac)	Amount required during 2005-2006 (Rs. In lac)	Date of completion		Delay in years	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
II ARWSP																
1	Lower Agalgiri w.s.s	R/pump	1)Lower Agalgiri 2)Hapseng Dam 3)Ampati high school 4)Ampati community health centre 5)Ampati Catholic mission compound	5	8/3/01	16.62(R) 10.882(O)	993	1291	13.78	75%	2.84	2.84	31-3-04	31-3-06	2 year	Power connection provided by MeSEB. only in March'05
2	Noksikgittim w.s.s	Stream pumping	1)Noksikgittim 2)Songitcham	2	8/3/01	8.022	251	326	10.96	80%	Nil	Nil	31-3-04	31-3-06	2 year	-do-
3	Goshpathar combined w.s.s	DTW	1)Chapahati-I 2)Chapahati-II 3)Bidul Kona 4)Songital (NGH) 5)Banka (NGH) 6)Apalgittim 7)Eligittim 8)Nayapara 9)Rajbleban path 10)B.S.Fmahendraganj	6	31-3-01	73.798	2634	3424	78.09	80%	Nil	Nil	31-3-04	31-3-06	2 year	-do-
4	Hajong para w.s.s	DTW	1)Hajongpara (A) 2)Paulpar 3)Upper Adugiri 4)Lower Adugiri 5)Hajongpara (B) 6)Rimpagittim	6	31-3-01	24.63	666	866	17.82	55%	6.81	6.81	31-3-04	31-3-06	2 year	DTW not yet started

5	Kunarghati combined w.s.s	DTW	1)Nandichar-1 2)Nandichar- II 3)Kunarghati (NGH) 4)Chagalipara	4	31-3-01	123.745	4109	5342	129.09	70%	1.00	1.00	31-3-04	31-3-06	2 year	Works are in full progress
6	Kajinagar w..s.s	DTW	1)Kajinagar 2)Ampati south 3)Upper Chipkona 4)Adurigittim 5)Noksikgiri	5	31-3-01	22.509	648	842	16.18	50%	6.329	3.00	31-3-04	31-3-06	2 year	DTW not yet completed
7	Noknapara w.s.s	DTW	1)Noknapara Extn. Rangapani	1	31-3-01	9.36	194	252	9.05	80%	0.50	0.50	31-3-04	31-3-06	2 year	DTW not yet completed.
8	Apalgiri combined w.s.s	DTW	1)Apalgiri 2)Malipara 3)Porchimpara 4)Nayapara 5)Jholpara 6)Bonkapara 7)Shipragaon	7	30-3-02	42.135	1568	2038	11.31 I	20%	30.825	10.00	31-3-04	31-3-06	2 year	DTW not yet to be done
9	Betasing w.s.s	DTW	1)Betasing hajong 2)Betasing Koch 3)Bandolaji 4)Betasing Bazar 5)Karugaon 6)Bolsalgiri 7)Demdeme 8)Kathalbari	8	30-3-02	54.388	2401	3121	47.43	75%	6.958	6.958	31-03-05	31.3.06	1 year	Work in progress
10	Chirangitim Combined w.s.s	DTW	1)Chiranggittim 2)Timpallipara 3)Jhomjhomagiri 4)Kuligaon 5)Kochagaon 6)Saterhari	6	30-3-02	53.106	1578	2052	52.73	70%	2.00	2.00	31-03-05	31.3.06	1 year	DTW Work in progress.
11	Konapara combined w.w.s	DTW	1)Maghurmai 2)Jigatolopara	5	30-3-02	88.62	1339	1741	59.57	50%	29.05	15.00	31-3-05	31-3-06	1 year	DTW not yet to be done

			3)Phuljhur1													
			4)Konapara													
			5)Kajurtola													
12	Tankigittim Combined w.s.s	DTW	1)Tankigittim	6	30-3-02	50.843	1035	1346	25.89	35%	24.963	10.00	31-03-05	31.3.06	1 year	DTW not yet to be done
			2)Nokmagitim													
			3)Kamagittim													
			4)Schoolpara													
			5)Katuligaon													
			6)Boldam-Akonggiri													
13	Wakkagiri w.s.s.	R/pump	Wakkagiri	1	30-3-02	24.43	846	1100	23.54	80%	2.10	2.10	31-03-05	31.3.06	1 year	Power connection estimate yet to be submitted by MeSEB.
14	Telbaripara & Refugeepara combined w.s.s	DTW	1. Telbaripara	7	31-3-02	58.865	1514	1968	38.31	50%	20.96	20.96	31-03-05	31.3.06	1 year	DTW not yet to be done
			2. Refugeepara													
			3. Monabari West													
			4. Bokmagiri													
			5. Babupara													
			6. Buchumabari													
			7. Goramara													
15	Taripara Wss	DTW	1)Taripara	5	31-3-03	32.18	1016	1321	16.200	40%	15.98	10.00	31.3.06	-	-	-do-
			2)Depogiri													
			3)Bashbari													
			4)Markona													
			5)Borjopara													
16	Durakamagiri W.S.S	Gravity	Dura kamagiri	2	31-3-03	14.86	424	551	13.71	80%	1.843	2.843	-	-	-	Work in progress
			2)Duranongjagiri													
17	Machalgiri Chengalgiri	Gravity	1)Machalgiri	2	31-3-03	9.08	160	208	11.56	70%	-	-	-	-	-	-do-
18	Amakgiri w.s.s	Gravity	1)Amakgiri	3	31-3-03	10.81	429	558	10.99	80%	0.360	0.360	-	-	-	-do-
			2)Indik Nokat													
			3)Allabagiri													
19	Thebronggiri w.s.s	R/pump	1)Thebronggiri	1	31-3-03	28.72	616	801	19.92	60%	10.236	10.236	-	-	-	Power connection

																yet to be provided by MeSEB.
20	Gimbilgre Songital & Nepalgre (combined)	Gravity	1. Gimbilgre	3	31-3-03	13.13	316	411	13.05	90%	0.90	0.90	-	-	-	Work in prprogress
			2. Songittcham													
			3. Nepalgre													
21	Daldagiri W.S.S	R/pump	1. Daldagiri	2	21-1-04	13.58	351	456	14.94	75%	Nil	Nil	-	-	-	Power connection estimate yet to be submitted by MeSEB.
			2. Caplain													
22	Kishanpara W.S.S	R/pump	1. Kishanpaara	10	31-3-05	127.255	2354	3060	Nil	Nil	127.255	50.00	31.3.07	-	-	Recently sanctioned
			2. Paglipara													
			3. Dahagulipara													
			4. Silbaripara													
			5. Gilajuripara													
			6. Kodaldhowa													
			7. Banagpara													
			8. Meringpara													
			9. Garbaipara													
			10. Kalegaon													
23	Construction of R.C.C ringwell at Mandolpara Village under Zikzak Block		1. Zikzak	1	31-3-05	0.609	207	269	Nil	Nil	0.609	0.609	31-3-06	-	-	Recently sanctioned.
24	Construction of R.C.C ringwell at Tewalgiri Village under Zikzak Block		1. Tewalgiri	1	31-3-05	0.609	151	196	Nil	Nil	0.609	0.609	31-3-06	-	-	Recently sanctioned.
25	Construction of R.C.C ringwell at at Jalranggiri Village under Betasing Block		1. Jalranggiri	1	31-3-05	0.609	154	200	Nil	Nil	0.609	0.609	31-3-06	-	-	Recently sanctioned.