

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005 UNDER BAGHMARA PHE DIVISION.

Sl.No	Name of Schemes	Type of Schemes	Name of habitations	No. of habs.	Date of sanction	Estt. Cost (in Rs.)	Population benefited		Cumulative Expenditure upto 31.12.05	Overall physical progress	Balance fund for completion	Amount reqd. during 2005-06	Date of Completion		Delay in years	Remarks for delay
							Present	Ultimate					Original envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
ARP SCHEMES																
1	Upper balsri Ading W/S/S	Pumping	1. Upper balsri Ading	1	31.03.01	13.474	215	280	11.145	80%	2.33	3	31.03.03	31.03.06	3	Delay in power supply by Me.S.E.B. Deptt.
2	Akoksigiri W/S/S	G/Feed	1. Akoksigiri 2. Deku Nakham bazar 3. Abindagiri 4. Rongjol Wachol 5. Sandong Nokat 6. Satilok Sakagittim	6	13.03.01	26.997	663	862	29.28	100%	—	—	31.03.3	31.03.06	3	Land dispute & work in progress
3	Silki Rongsibogiri W/S/S	-Do-	1. Silki Rongsibogiri 2. Silki Betagiri	2	25.03.04	12.704	77	100	11.26	90%	2.08	2.08	31.03.06	—	—	Work in Progress
4	Balwatgiri W/S/S	-Do-	1. Balwatgiri 2. Balwat Rongchong 3. Debandgiri 4. Ringkap Songmong 5. Ringkap Songital 6. Ringkappgiri	6	25.03.04	33.495	466	609	34.85	90%	—	—	31.03.06	—	—	-Do-
5	Kene Badimagiri W/S/S	-Do-	1. Kene Badimagiri 2. Kene Dasinggiri 3. Kene Anchenggiri 4. Kengiri 5. Kilbolma Adinggiri 6. Modonggiri 7. Bilgiri	7	25.03.04	23.626	570	741	18.65	80%	6.15	6.15	31.03.06	—	—	-Do-
6	Paromgiri W/S/S	-Do-	1. Paromgiri 2. Rongmu Paromgiri 3. Rongma Rekmangiri 4. Dobagiri 5. Dagal Songital	5	25.03.04	29.109	505	657	27.98	85%	2.58	2.58	31.03.06	—	—	-Do-
7	Konakona W/S/S	-Do-	1. Konkona 2. Baigonkona	2	25.03.04	35.745	1068	1388	29.22	80%	8.31	8.31	31.03.06	—	—	-Do-
8	R.C.C. R/well at Adugiri	R/Well	1. Adugiri	1	23.02.05	0.56	72	94	0.48	100%	0.08	0.08	31.03.06	—	—	-Do-
9	-Do- Gondugiri Ading	-Do-	1. Gondugiri Ading	1	-Do-	0.84	141	183	0.15	100%	0.69	0.69	31.03.06	—	—	-Do-
10	-Do- Rimrang Konapara	-Do-	1. Rimrang Konapara	1	-Do-	0.84	167	217	0.88	100%	0.69	0.69	31.03.06	—	—	-Do-
11	-Do- Bhatuagaon Koch Basti	-Do-	1. Bhatuagaon Koch Basti	1	14.02.05	0.786	183	238	0.78	100%	0.70	0.696	31.03.06	—	—	-Do-
12	-Do- Banchakol	-Do-	1. Banchakol	1	-Do-	0.786	145	189	0.78	100%	0.70	0.696	31.03.06	—	—	-Do-
13	-Do- Dobakura Hajong Basti	-Do-	1. Dobakura Hajong Basti	1	-Do-	0.786	121	157	0.78	100%	0.70	0.696	31.03.06	—	—	-Do-
14	-Do- Darong Adinggittim	-Do-	1. Darong Adinggittim	1	-Do-	0.786	176	229	0.78	100%	0.70	0.696	31.03.06	—	—	-Do-
15	-Do- Darong Apalgittimn	R/well	1. Darong Apalgittimn	1	14.02.05	0.524	166	215	0.52	100%	0.46	0.464	31.03.06	—	—	Work in Progress
16	-Do- Hati Trimbalgittim	-Do-	1. Hati Trimbalgittim	1	-Do-	0.524	125	1163	0.52	100%	0.46	0.464	-Do-	—	—	-Do-
17	-Do- Jarangkona Jigading	-Do-	1. Jarangkona Jigading	1	-Do-	0.524	175	175	0.52	100%	0.46	0.464	-Do-	—	—	-Do-
18	-Do- Jarangpara Apalgittim	-Do-	1. Jarangpara Apalgittim	1	-Do-	0.524	163	212	0.516	100%	0.46	0.464	-Do-	—	—	-Do-
19	-Do- Jarangkona Nokma	-Do-	1. Jarangkona Nokma	1	-Do-	0.524	173	225	0.516	100%	0.46	0.464	-Do-	—	—	-Do-

35	Allagiri Songital combined W/S/S/	-Do-	33	31.03.05	279.851	4707		46.21	20%	279.85	150	31.03.08	—	—	-Do-

2. Digrangiri
3. Nachi Adugiri
4. Ganchikalak
5. Bandarigiri
6. Deku bazar
7. Gadak Nawepilgiri
8. Dobagiri
9. Rimrang Songital
10. Rimrang Bagangiri
11. Rimrang Abagiri
12. Asinangiri
13. Anigiri
14. Alla Rongpakgiri
15. Allagiri Songital
CHC Complex
16. Asugiri
17. Alla Songmong
18. Alla Bellima
19. Ganchidamgiri
20. Bandari Songital
21. Dagalgiri
22. Rongkangiri
23. Nabandagiri
24. Rimrang Ading
25. Noranggiri
26. Rimrang Abagiri
27. Mandagiri
28. Alla Abagiri
29. Dana Chiringgiri
30. Bugigiri
31. Ganchida, Songital
32. Rimrang Badima
33. Budugir