

Details Of Ongoing Schemes As On 31.12.2005

Electrical Division, Mawphlang

Programme : MNP

Unit : Rs. In Lacs.

Sl. No.	Name of Schemes	Type of Scheme	Name of habitations under the scheme	No. of habitations	Date of sanction	Estimated Cost	Population benefitted		Commulative expenditure upto 31.12.2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Likely date of completion as dd.mm.yy		Delay in Years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Improvement of Mawphlang WSS	Pumping	Mawkohmon Dongiew Rim Nongrum Mawphlang	4	26.03.1998	28.95	3,490 souls	4,886 souls	27.10	99%	1.85	1.85	31.12.2001	31.12.2005	4	All major work completed except for some apurtenant works
2	Improvement of Pynthorbah - Lumshyiap WSS	DTW Pumping	Pynthorbah Lumshyiap	2	26.03.1998	96.43	16,500souls	23,100souls	93.78	99.6%	2.65	8.00	31.03.2001	31.03.2006	5	Delay in handing over the land by the local authority including delay in obtaining permission for laying of G.I pipes through the side berms of the road and across the road from the authority etc..concerned
3	Improvement of Relief and Re-habilitation Colony and Lumshngiañ WSS	DTW Pumping	Relief & Rehabilitation Colony Lumshngiañ	2	15.03.2001	61.55	7,800 souls	10,920souls	59	95%	2.55	6.00	31.03.2004	31.03.2006	2	- do -
4	Improvement of Pynthorumkhrah (Phase-I) WSS	DTW Pumping	Pynthorumkhrah	1	31.03.2001	81.69	16,697souls	23,377souls	81.07	99%	0.62	8.00	31.03.2004	31.03.2006	2	Delay in handing over the land by the local authority for construction of zonal reservoir
5	Improvement of Pynthorumkhrah (Phase-II) WSS	DTW Pumping	Pynthorumkhrah	1	12.09.2002	51.27	17,075souls	23,905souls	50.04	90%	1.23	5.00	31.03.2005	31.03.2006	1	Delay in handing over the land by the local authority for construction of zonal reservoir, consequently cau-sing delayed in taken up of distri-bution system

6	Improvement of Mawjrong WSS	DTW Pumping	Mawjrong Kyrdemkhla Diengkynthong	3	14.02.2003	51.55	2,364 souls	3,310souls	40.92	60%	10.63	21.10	31.03.2006	-	-	-
7	Madan Phutbol-Nongthymmai combined WSS	Gravity	Madan Phutbol Nongthymmai	2	20.03.2003	21.88	538 souls	768souls	22.73	98%	0.00	2.68	31.03.2005	31.03.2006	1	Delay in handing over the land by the local authority for construction of zonal reservoir
8	Improvement of Mawrah- Rangtmah WSS	Pumping	Mawrah Rangtmah	2	31.03.2003	33.55	684 souls	958souls	29.52	85%	4.03	4.90	31.03.2005	31.03.2006	1	- do -
9	Quality Improvement of Laitlyngkot WSS	Pumping	Laitlyngkot Lumthangding Umthli Iewmawiong Laitmawroh Nongthymmai-Nongkynrih Madan phutbol	7	30.09.2003	55.31	8,910 souls	12474 souls	50.37	98%	4.94	10.00	31.03.2005	31.03.2006	1	- do -
10	Jathang Mawstep and Mawbri wss	Pumping	Jathang Mawstep Mawbri	3	20.10.2003	42.42	565 souls	791souls	32.57	75%	9.85	10.00	31.03.2006	-	-	-
11	Improvement of Sohpien combined WSS	Pumping	Laitlarem Sohpien Wahsohlait Lempluh	4	06.11.2003	59.22	1,504 souls	2106souls	29.28	50%	29.94	34.22	31.03.2006	-	-	-
12	Improvement of Mawpynthih wss	Pumping	Mawpynthih	1	04.11.2003	73.99	2,042 souls	2,860souls	44.06	53%	29.93	42.79	31.03.2006	-	-	-
13	Improvement of Pamsanggut combined WSS	Pumping	Pamsanggut Nongwah Mawliehpoh Nongmadan	4	08.12.2003	58.28	1,740 souls	2,436souls	32.39	30%	25.89	39.78	31.03.2006	-	-	-
14	Improvement of Nongthymmai Combined WSS	Pumping	Nongthymmai Mawmyrsian Lummawkong Laitmyrsaw	25	20.02.2004	135.73	4,366 souls	6,113souls	62.40	40%	73.33	73.33	31.03.2006	-	-	-

			Mawngap Dukan													
			Mawngap Mawsmai													
			Mawshaton													
			Laitpynter													
			Syngrangkaban													
			Mawreng													
			Pombot													
			Kharnongwah													
			Lyngkwir													
			Marbaniang													
			Umseiniong													
			Lumsohriew													
			Lad Mawreng													
			Mawkhriah													
			Nongrim Sadew													
			Laitjem													
			Sadew													
			Pomlum													
			Baniun													
			Nongpyiur													
			Traw													
			Mawpyllun													
			Ummylle													
			Mawphlang Tataw													
			Mawkynja													
			Sohtun													
20	Langkyrding(Mawpat) WSS	Pumping	Langkyrding	1	08.03.2002	32.46	827 souls	1,158souls	23.2	94%	9.26	9.26	31.03.05	31.12.05	1	Delay in handing over the land by the local authority for construction of Pump house.
21	Reconstruction of Nongjriong WSS	Pumping	Nongjriong	1	30.03.2002	59.69	1,699 souls	2,379souls	44.41	94%	15.28	18.32	31.03.05	31.12.05	1	Delay in handing over the land by the local authority for construc-
22	Nongnah Wss	pumping	Umsawar 2. Nongnan	2	14.7.2005	18.71	402	563	3.99	10%	14.72	14.72	31.03.07			authority for construc-
											465.97					