

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005.

SL. NO	NAMES OF SCHEMES	TYPE OF SCHEMES	NAME OF HABITATION UNDER THE SCHEMES	OF HABITATIONS	DATE OF SANCTIONED	ESTIMATED COST	POPULATION		ACTIVE EXPENDITURE INCURRED	ALL PHYSICAL PROG	E FUND REQUIRED FOR COM-	T REQUIRED DURING	DATE OF		DELAY IN YEARS	REASON FOR DELAY
							PRESEN T	ULTI MATE					ORIGINA LLY	REVISED		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1.A.	<u>State Sector Rural water supply Programme(MNP/P.M.G.Y)</u>															
1	Myllat Tyngkei W.S.S	Gravity	i) Myllat,ii)Tyngkei, iii)Nong khlieng	3 Nos	16.2.2000	29.371	186	1960	27.74	100%	1.631	Rs.1.632	31/3/2003	31/03/2006	3 years	Land Problem
2	Nongsohphan W.S.S.	Gravity	Nongsohphan	1 No	15.3.2000	8.279	330	462	6.22	20%	2.059	Rs.2.06	31/3/2002	31/3/2007	3 years	rivalry,matter
3	Augmentation of Pynursla Nong-madan comb.W.S.S.	Pumping	i)Sew Urksew(ii)Sur Pathaw (iii)Nongmadan (iv)Meingi Nongskhen (v)Pynursla Umkor (vi)Rangthythiang(viii) Pynursla Umkor	7 Nos	29.3.2000	179.964	6906	9668	106.94	70%	73.024	Rs.0.50	31/3/2003	31/03/2007	3 years, 9 months	Land Problem,delay by Me.S.E.B. etc.
4	Maweitnai W.S.S.	Pumping	(I) Maweitnai	1 No	31.1.2001	64.77	2255	3157	44.3	96%	20.47	RS.20.48	31/3/2004	31/12/2007	3 years	in June/05 to
5	Sohlong W.S.S.	Gravity	(i)Sohlong (ii)Mawiang	2 Nos	15.3.2001	26.034	919	1287	25.16	100%	0.874	Rs.0.90	31/3/2004	31/3/2006	2 years	problem.Only
6	Nongjri W.S.S.	Gravity	Nongjri Skod (ii)Nongjri Tluh	2 Nos	25.3.2002	21.38	1877	2628	20.04	100%	1.34	Rs.1.34	31/12/2005	31/06/2006	2 years 3 months	-
7	Pomshutia W.S.S.	Gravity	Pomshutia	1 No	28.3.2002	18.657	876	1226	15.69	100%	2.967	Rs.300	31/3/2005	31/03/2006	9 Months	
8	Mynrieng W.S.S.	Gravity	Mynrieng	1 No	10.12.2002	12.326	533	746	11.93	100%	0.396	Rs.0.40	31/3/2005	31/03/2006	9 months	
9	Lyting Lyngdoh W.S.S.	Gravity	Lyting Lyngdoh	1 No	10.12.2002	6.628	347	486	10.18	100%	0			31/03/2006		
10	Lyting Larbri W.S.S.	Gravity	Lyting Larbri	1 No	21.2/2003	3.804	223	312	5.7	100%	0		31/3/2006	31/03/2006	9 months	
11	Mawshun Wahkdait Comb. W.S.S.	Gravity	Mawshun Wahkdait	1 No	12.3.2003	51.4	1781	2493	32.41	80%	18.99	Rs.19.00	31/3/2006	31/3/2007	1 year.	
12	Nongkwai W.S.S.	Gravity	Nongkwai	1 No	13.12.2003	20.127	1016	1422	17.14	100%	2.987	Rs.3.00	5	31/03/2006	6 months	
13	Pynter W.S.S.	Gravity	Pynter	1 No	13.12.2003	15.025	1227	1718	13.92	90%	1.105	Rs.1.11	5	31/03/2006	6 months	

14	Mawkhap W.S.S.	Gravity	Mawkhap	1 No	26.3.2003	13.903	756	1058	11.73	100%	2.173	Rs.2.18	31/3/2006	31/03/2006		
15	Nongblai W.S.S.	Gravity	Nongblai	1 No	26.3.2003	4.956	265	371	4.73	100%	0.226	Rs.0.23	31/3/2006	31/3/2006		
16	Umkrem W.S.S	Gravity	Umkrem	1 No	27.3.2003	14.69	570	798	12.59	100%	2.1	Rs.2.10	31/3/2006	31/03/2006		
17	Umniuh W.S.S.	Gravity	Umniuh	1 No	28.3.2003	18.455	990	1386	17.65	90%	0.805	Rs.0.810	31/3/2006	31/3/2006		
18	Nongumlong W.S.S.	Gravity	Nongumlong	1 No	16/3/2001	23.668	729	1021	21.17	100%	2.498	Rs.2.50	31/3/2004	31/03/2007	months	finalisation of
19	Renovation of Distribution of Mawlai W.S.S.	Gravity	Mawlai	1 No	30/3/2002	132.098	38241	53537	86.99	90%	45.108	Rs.45.11	31/3/2005	31/3/2007	2 years	of permission from P.W.D.
20	Renovation of Lumiablot W.S.S.	Gravity	Lumiablot	1 No	19/8200-3	3.345			2.96	100%	0.385	RS.0.40	31/3/2005	30/06/2006	1 year 3 months	finalisation of alternative
21	Diengsair W.S.S.	Gravity	Diengsair	1 No	20/2/2004	5.4075	143	200	3.57	50%	1.8375	Rs.1.84	31/3/2006	31/3/2007		
22	Umpling W.S.S.	Pumping	Umpling	1 No	25/3/2004	0.690	5871	8219	0.36	40%	0.32963	Rs.20.00	31/3/2007	31/3/2007		
23	Ringer W.S.S.	Gravity	Ringer	1 No	15/3/2004	3.933	61	85	3.61	95%	0.323	RS.0.32	31/3/2006	31/3/2006		
24	Augmentation of Nongkohlew W.S.S.	Gravity	Nongkohlew	1 No	16/3/2004	17.592	500	700	12.19	10%	5.402	Rs.5.50	31/3/2006	31/3/2007		
25	Construction of Twin type Chowki-	Gravity	Umlyngka	1 No	16/3/2004	8.9	7280	500		40%	8.9	Rs.8.90	31/3/2006	30/6/2006	3 months	
26	Shakai W.S.S.	Gravity	Shakai	1 No	11/06/2004	0.534				80%	0.534	RS.0.534	31/3/2006	31/3/2006		
27	Thiepskai W.S.S.	Gravity	Thiepskai	1 No	16/11/2004	0.505	58		0.11	80%	0.395	Rs.0.40	31/3/2006	31/3/2006		
28	Mawpati W.S.S.	Gravity	Mawpati	1 No	16/11/2004	0.207	6	9		80%	0.207	Rs.0.20	31/3/2006	31/3/2006		
29	Nonthymmai(Ringnah) W.S.S.	Gravity	Nongthymmai Ringnah	1 No	16/11/2004	0.61	75		0.15	80%	0.46	Rs.0.46	31/3/2006	31/3/2006		
30	Renovation of existing 150mm dia distribution line Nongshilliang		Nongshilliang	1 No	28/3/2005	12.547			8.67	80%	3.877	Rs.4.800	31/3/2007	31/3/2007		
31	Lyngkhong W.S.S.	Gravity	Lyngkhong	1 No	21/3/2005	2.326		13	0.737	80%	1.589	Rs.1.60	31/3/2006	31/3/2006		
32	Mawiong Myllem W.S.S.	Gravity	Mawiong Myllem	1 No	21/3/2005	8.284	501	102	1.57	5%	6.714	Rs.5.00	31/3/2007	31/3/2007		
33	Wahnai W.S.S.	Gravity	Wahnai	1 No	30/3/2005	4.371		259	1.93	50%	2.441	Rs.1.50	31/3/2007	31/3/2006		
34	Suktia W.S.S.	Gravity	Suktia	1 No	30/3/2005	8.673	288	404	5.75	50%	2.923	Rs.1.50	31/3/2006	31/3/2007		
35	Nongshyrngan W.S.S.	Gravity	Nongshyrngan	1 No	31/3/2005	2.005	183	257	0.48	40%	1.525	Rs.1.00	31/3/2007	31/3/2007		
36	Mawlai Phudmawri W.S.S.	Pumping	Mawlai Phudmawri	1 No	31/3/2005	27.032	3960	4500	2.48		24.552	Rs.15.00	31/3/2008	31/3/2008		

37	Renovation of existing Umlyngka Phase.I W.S.S.	Gravity	Umlyngka	1 No	31/3/2005	10.74		7367			10.74	Rs.7.00	31/3/2007	31/3/2007	
38	Mawbeh W.S.S.	Gravity	i)Mawbeh,ii)Mawlum, iii)Ryngkew,iv)Mawiong	3 Nos	31/3/2005	4.882	1767	1664	8.32	20%	0		31/3/2007	31/3/2007	
39	Improvement/Augmentation of distribution of feeders mainline leading to leading Iewrynghep & Nongkwar locality	Gravity	Mawlai	1 No	31/3/2005	49.708	4216	5481	4.17		45.538	Rs.25.00	31/3/2007	31/3/2007	D.I. Pipe not procured