

**Details Of Ongoing Schemes As On 31-12-2005**

Name of division: (PHE) Simsangiri Division.

MNP Scheme

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Population			Commulative Expenditure incurred upto 31-12-.2005	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2005 06	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
						Estimated Cost.	Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Reno. Rombhagiri	Gravity	1. Rombhagiri 2. Chokagre 3. Silchotgre 4. Rombha Nokat	4 Nos.	PHE/295/01/9 Dt. 30.03.02	25.37	338 139 116 40	439 189 151 52	26.04	100%	0	0	31/03/2004	31/03/2006	2	
2	Upper Balsrigittim	-do-	1. Upper Balsrigittim 2. T.B.Hospital 3. Ramsang College	3 Nos.	PHE/241/02/25 Dt. 11.03.03	78.63	205 510 2200	268 663 2860	84.29	100%	0	0	31-3-04	31-3-06	2	
3	Pathergittim Bazar	-do-	1. Pathergittim Bazar 2. Pathergittim Bazar 3. Jadi Bazar 4. Rongsa Atong 5. Rongsa Ading 6. Era Aning	6 Nos.	PHE/292/2000/11 Dt. 13.02.01	52.41	426 116 416 221 214 293	354 151 541 287 278 387	43.43	90%	8.98	8.98	31-3-04	31-3-06	2	
4	Reno.of Jambal	-do-	1. Rongjeng Gauram 2. Chiring Dokru 3. Rongjeng 4. Rongjeng Gongdot 5. Rongjeng 6. Rongjeng Ara 7. Waja – B 8. Jambalgittim 9. Aragittim 10. Mission Compound	10 Nos.	PHE/367/2000/20 Dt. 20.03.01	136.62	145 248 214 329 1674 561 97 735 54 570	189 322 278 428 2177 729 126 956 70 741	146.46	100%	0	0	31-3-04	31-3-06	2	
5	Reno.of Dambo	-do-	1. Dambo Bima 2. Dambo Reserve – I 3. Dambo Reserve – II 4. Dambo Mrok	4 Nos.	PHE/298/2001/24 Dt. 28.03.02	24.95	747 175 320 246	971 228	28.73	100%	0	0	31-3-04	31-3-06	2	
6	Rongap Nokat	-do-	1. Rongap Asimgre	4 Nos.	PHE/240/03/13	31.95	101	137	27.23	80%	0	0	31-3-06			

			2. Rongap Songital 3. Rongap 4. Rongap Nokat		Dt. 01.03.04		234 389 47	204 506 61								
7	Reno.of Dinamingre	-do-	1. Dinamingre 2. Dolwarigre	2 Nos.	PHE/160/03/14 Dt. 01.03.04	27.46	389 47	506 61	20.63	70%	6.83	6.83	31-3-06			
8	Reno.of Silchanggittim	-do-	1. Silchanggittim	1 No.	PHE/158/03/14 Dt. 13.03.04	19.56	570	741	11.45	30%	8.11	8.11	31-3-06			
9	Reno.of Gabil Koksi	-do-	1. Gabil Koksi	1 No.	PHE/144/03/17 Dt. 26.03.04	15.04	496	654	15.03	30%	0	0	31-3-07			
10	Reno.of Ronga Agal	-do-	1. Ronga Agal 2. Nengkram 3. Imtragittim	3 Nos.	PHE/144/03/17 Dt. 31.03.04	37.38	562 404 383	731 525 498	21.1	30%	16.28	16.28	31-3-07			
11	Reno.of Rangme	-do-	1. Mangsang Rangme 2. Mangsang 3. Simingre 4. Mangsang Mokura	4 Nos.	PHE/157/03/14 Dt. 29.03.04	53.67	135 252 122 675	176 328 158 878	28.42	30%	25.25					
12	Re-const. of Nongchram	-do-	1. Nongchram – I 2. Nongchram – II 3. Dochigittim	3 Nos.	PHE/174/02/8 Dt. 30.09.03	61.3	839 1061	1091 1379	47.7	30%	13.6		31-3-06	-	-	-
13	Reno.of Awangga	-do-	1. Awangga	1 No.	PHE/163/02/15 Dt. 26.03.04	15.89	420	546	12.086	30%	3.804		31-3-07			
14	Damagre	-do-	1. Damagre 2. New Chidekgre 3. Rangmal Badim 4. Rongreng Rongbak	4 Nos.	PHE/139/03/17 Dt. 24.03.04	29.67	223 43 337	290 56 438	16.19	60%	13.48		31-3-07			
15	Rongkingre Songgital	-do-	1. Rongkingre 2. Rongkingre	2 Nos.	PHE/141/03/17/= Dt. 23.03.04	10.97	152 96	198 125	6.315	80%	4.655		31-3-07			
16	Reno.of Dinajekgre	-do-	1. Dinajekgre 2. Tongbol Songital 3. Tongbol 4. Enggok Songma	4 Nos.	PHE/159/03/14 Dt. 31.03.04	40.8	396 225 376 20	574 326 545 29	21.87	50%	18.93		31-3-07			
17	Reno.of Dawagre	-do-	1. Dawa Songgital 2. Dawa Nengkatok 3. Dawa Gittongre 4. Dawa Nengjata 5. Dobetkolgre 6. Ampangdamgre	6 Nos.	PHE/243/2002/13 Dt. 20.11.03	73.724	201 62 430 83 557 525	261 81 559 108 724 683	46.64	30%	27.08		31-3-07			
18	Boundary fencing of PHE	-do-	1. Simsanggiri	1 No.	PHE/137/2003/17 dt	24.84			21.084	90%	3.754		31-3-07			
19	Ren. Of Rongsawe W.S.S	-do-	1. Rongswe 2. Eara Ading 3. Patargittim	7 Nos.	PHE/142/2003/34 Dt. 31-03-05	79.93	307 423 507	399 550 659	1.998	nil	77.932		31-3-08			

			4. Jadigittim				218	283									
			5. Agrengittim				174	226									
			6.				134	174									
			7. PHE at				100	130									
20	Reno.of Mangsang	Gravity	1. Mangsang 2. Chitil Apal 3. Mangsang Bamil 4. Mangsang 5. Mangsang 6. Mangsang Simsang 7. Rongme Songital	7 Nos.	PHE/314/2000/20 Dt. 20.03.01	43.58	173 321 941 267 141 354 213	225 417 1223 347 184 460 227	42.391	100%	1.189	1.189	31-3-04	31-3-06	2		
21	Reno.of Dilma Dilsekgre	-do-	1. Ampangre 2. Dilma Ampangre 3. Dilma Debrakgre 4. Dilma Debrak (NC) 5. Dilma Apal	5 Nos.	PHE/352/2000/20 Dt. 20.03.01	38.05	456 126 122 175 90	593 177 223 227 117	35.251	100%	2.799	2.799	31-3-04	31-3-06	2		
22	Raksenggiri	-do-	1. Raksenggiri 2. Chidorenggittim 3. Rongkandi 4. Rongmitugittim	4 Nos.	PHE/291/2000/11 Dt. 20.02.01	26.26	95 113 103 322	123 147 134 419	29.59	100%	0	0	31-3-04	31-3-06	2		
											232.673						

Executive Engineer, (PHE)  
RWS Division. Simsangiri,