

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005

ANNEXTURE - II

Sl No.	Name of schemes	Type of Scheme	Name of Habitaions under the schemes	habitation schemes	Nos. of habitation	Date of sanction. as dd.mm.yy	Estimated cost (Rs.in lac.)			Cummulative expenditure incurred upto 31.12.2005			Physical achievement upto 31.12.2005	Amount required for completion		Balance required during 2005-2006		Date of completion as dd.mm.yy		Delay in years	Reasons for delay
							Central	State	Total = Central+ State	Central	State	Central+ State		Central	State	Central	State	Original envisage	Revised		
							7	8	9	10	11	12		13	14	15	16	17	18		
1	Water suply to Aganwadi centers.	1 Gravity	(i) Mawmluh I (II) Mawmluh II (iii) Nongtraw (iv) Nongsteng (v) Sohbar (vi) Tyrna (vii) Ringur (viii) Mawshamok (ix) Mawblang (x) Umwai (xi) Laitiam		11	02/10/2005	1.226	1.23	2.45	0.00	0.00	0.00	0%	1.226	1.226	1.226	1.226	31/3/2007			
2	Improvement and regeneration of the yeild of Phong w.s.s.	2 Gravity	Phong		1	13/12/02	3.45	1.15	4.6	3.45	0.65	4.1	90%	0	0.5	0	0.5	31/3/2006			
3	Improvement and regeneration of the yeild of Cherrapunjee w.s.s.	3 Gravity	(i) Khliehshnong (ii) Maraikaphon (iii) Pdengshnong (iv) Nongrim (v) Mawmluh (vi) Saitsohpen (vii) Mawpunkyrtiang (viii) Pamsohmen (ix) Nongsawlia (x) Mawkisyiem (xi) Pynshadkhurai		11	13/12/02	3.05	1.02	4.07	1.40	0.0	1.4	20%	1.65	1.02	1.65	1.02	31/3/2006			
4	Improvement and regeneration of the yeild of Tyrna w.s.s.	4 Gravity	Tyrna		1	13/12/02	2.39	0.80	3.19	2.39	0.42	2.77	90%	0	0.42	0	0.42	31/3/2006			
5	Improvement and regeneration of the yeild of Nongtraw w.s.s.	5 Gravity	(i) Nongtraw (ii) Wahsohra		2	12/03/2003	3.02	1.01	4.03	3.01	0.00	3.01	60%	0.01	1.01	0.01	1.01	31/3/2007			
6	Improvement and regeneration of the yeild of Shnongpdei w.s.s.	6 Gravity	(i) Shnongpdei (ii) Pubhsein		2	12/03/2003	3.16	1.06	4.22	3.16	0.02	3.18	60%	0	1.04	0	1.04	31/3/2007			
7	Improvement and regeneration of the yeild of Mawkawir w.s.s.	7 Gravity	Mawkawir		1	12/03/2003	3.07	1.02	4.09	3.07	0.0	3.07	60%	0	1.02	0	1.02	31/3/2007			
8	Improvement and regeneration of the yeild of Thangtim w.s.s.	8 Gravity	Thangtim		1	31/3/2005	3.22	1.07	4.297	0.00	0.00	0.00	0%	3.22	1.07	2.25	0.75	31/3/2007			
9	Improvement and regeneration of the yeild of Warbah w.s.s.	9 Gravity	Warbah		1	31/3/2005	3.17	1.05	4.228	0.00	0.00	0.00	0%	3.17	1.05	2.25	0.75	31/3/2007			

10	Improvement and yeild of Mawthuli w.s.s.	10 Gravity	Mawthuli	1	31/3/2005	3.04	1.01	4.053	0.00	0.00	0.00	0%	3.04	1.01	2.25	0.75	31/3/2007
----	--	------------	----------	---	-----------	------	------	-------	------	------	------	----	------	------	------	------	-----------

***Executive Engineer (PHE)
Sohra Division,
Sohra.***