

STATEMENT SHOWING THE DETAILS OF ONGOING SCHEMES AS ON 01-04-2005 UNDER PHE NORTH DIVISION TURA.

ANNEXURE - I

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Pop. benifited		Commulative expenditure incurred up to 31-03-05	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm yy		Delay in years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
ARSWP																
1	Construction of R.C.C. R/Well at Rajpur vill.	R/Well	1. Rajpur	1	15-03-04	5.66	512	665	4.55	80%	1.11	1.11	31-03-05	31-03-06		
2	Contn. of R.C.C.R/W at Gafuapara village	R/Well	1. Gafuapara	1	01-303-05	0.6	517	672	0.65	100%	0	0.15	31-03-05	-		
3	Improvement & Re-generation of the yield of Gimegiri w.s.s.	Gravity	1. Gimegiri 2. Warenggiri 3. Dijinggiri 4. Rongaddotgiri 5.Rongmatchoogiri 6. Wankolagiri	6	31-03-05	3.05	1628	2117	2.34	100%	0.71	3.05	31-03-06			
4	Improvement & Re-generation of the yield of Thakimagiri w.s.s.	Gravity	1. Thakimagiri 2. Wanokgiri 3. Jongnagiri 4. Sindapara 5. Amokgiri 6. Mangjigiri	6	31-03-05	2.92	1549	2014	2.44	100%	0.48	2.92	31-03-06			
5	Imp.& Regn.of the yeild of Dilsigiri w.s.s.	Gravity	1. Dilsigiri	1	31-03-05	3.72	135	176	3.79	100%		3.72	31-03-06			
6	Construction of R.C.C. R/Well at Songjalgiri, Rongsalgiri and Rongmalgiri village	R/Well	1. Songjalgiri 2. Rongsalgiri 3. Rongmalgiri	3	31-03-05	1.82	112 60 190	145 78 247	0.48	100%	1.34	1.82	31-03-06			
7	Construction of R.C.C. R/Well at Kakaimari village	R/Well	1. Kakaimari	1	31-03-05	2.42	578	751	0.63	100%	1.79	2.42	31-03-06			