

STATEMENT SHOWING THE DETAILS OF ONGOING SCHEMES AS ON 31.12.2005 UNDER PHE NORTH DIVISION TURA.

ANNEXURE - I

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Pop. benefited		Commulative expenditure incurred up to 31-12.05	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm yy		Delay in years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
a) State Sector (M.N.P.)																
1	Burirjhar w.s.s.	D.T.W.	1. Burirjhar	1	20-2-97	36.35	1650	2153	36.99	95%	-	-	31-3-2000	31-3-06	5	Due to Non-submission of R/estimate for drawel powe line by Me.S.E.B.
2	Aug. of Dadenggiri w.s.s.	Gravity	1. Dadenggiri	1	16-3-01	44.972	3195	4154	45.92	100%	-	-	31-3-04	31-3-05	1	Due to delay in receipt of G.I. pipe.
3	Renovation of Chibinang w.s.s.	Gravity	1. Chibinang 2. Chambakpara 3. Chandigiri 4. Bangalkata 5. Kalapani	5	30-3-02	53.199	685 238 345 1165 708	890 309 449 1515 920	46.5	90%	6.699	6.8	31-3-05	31-3-06	-	
4	Re-Construction of Jangrapara w.s.s.	Gravity	1. Jangrapara	1	21-8-03	19.62	497	646	9.37	60%	10.25	11.11	31-3-06	31-3-06	-	
5	Re-Construction of P/Patharkatta w.s.s.	D.T.W.	1. Paham 2. Patharkatta	2	24-9-03	59.31	2242 1063	2915 1382	29.45	25%	29.86	37.6	31-3-06	31-3-06	-	
6	Re-Construction of Pedaldova w.s.s.	Gravity	1. Pedaldova 2. Pedaldova Rava 3. Pedaldova Bongongpara 4. Pedaldova Nayapara	5	15-12-03	48.57	687 420 165 139	893 546 215 181	10.27	20%	38.3	41.25	31-3-06	31-3-06	-	

7	Construction of R.C.C. R/Well R/ Well at Khilbui vill		5. Pedaldovagittim 1. Khilbui	1	21-1-04	1.36	88 250	114 325	1.45	100%	0	-	31-3-05	-	-
8	Construction of R.C.C. R/Well R/well at Nagargaon		1.Nagargaon	1	27-01-04	2.72	436	567	1.7	100%	1.02	2.72	31-03-05	-	-
9	Construction of R.C.C. R/Well R/well at Sabong vill.		1. Sabong	1	31-01-04	4.62	449	583	3.82	100%	0.8	2.13	31-3-05	-	-
10	Construction of R.C.C. R/Well at Bogadol	R/Well	1. Bogadol	2	#####	5.16	210 491	273 638	4.25	100%	0.91	3.83	31-03-05	-	-
11	Dhapangpara village Construction of R.C.C. R/Well at Kanchon- kona village	R/Well	2. Dhapangpara 1. Kanchonkona -A 2. Kanchonkona -B	2	#####	3.88	517 236	672 306	2.57	60%	1.31	2.55	31-03-06	-	-
12	Construction of R.C.C. R/Well R/Well at Khamari vill.	R/Well	1. Upp. Khamari 2. Lower Khamari	2	#####	4.9	431 218	560 283	3.27	100%	1.63	2.78	31-03-05	-	-
13	Construction of R.C.C. R/Well R/Well at Hollaidanga village	R/Well	1. Hollaidanga	1	#####	3.81	877	1140	3.44	100%	0.37	1.9	31-3-05	-	-
14	Re-Construction of Rengsinpara Kakunang giri w.s.s.	Gravity	1. Rengsinpara 2. Kakunanggiri 3. Megonggiri 4. Kosidamgiri	4	22-03-04	32.72	427 214 72 199	555 278 94 259	6.29	15%	26.43	27.28	31-3-07	-	-
15	Re-Construction of Bolchukatonggiri wss	Gravity	1. Bolchugiri 2. Bolchukatonggiri 3. Dandarigiri	3	23-03-04	20.82	286 248 261	372 322 339	5.53	20%	15.29	16.14	31-03-07		
16	New Haribhanga wss	D.T.W.	1. New Haribhanga	1	23-03-04	7.7	206	268	0.5		7.2	7.2	31-03-07		
17	Imp. of C.I. feeder main of Moulakandi w.s.s.	Gravity	1. Kongkoronggiri-I 2. Kongkoronggiri-II 3. Kayambatapara 4. Ronghola 5. Moulakandi 6. Bamundanga 7. Upp. Nalbari 8. Lower Nalbari	8	23-03-04	3.53	310 277 1168 322 2304 121 196 310	403 360 1518 419 2995 157 255 403	1.97	50%	1.56	2.98	31-03-06		
18	Re-Construction of Dobakjakolgiri w.s.s.	Gravity	1. Dobakjokalgiri 2. Dandarigiri	2	25-03-04	26.47	413 438	537 570	2.76	5%	23.71	24.35	31-03-07		

19	Implementation of water supply scheme Ring Well	R/Well	1. Abhirampur	1	14-02-05	43.25	74	97	37.96	100%	5.29	31-03-06	
			2. Ajigiri	1	14-02-05		114	149					31-03-06
			3. Bakripara	1	14-02-05		165	215					31-03-06
			4. Balupara	1	14-02-05		164	215					31-03-06
			5. Belguri down	1	14-02-05		56	73					31-03-06
			6. Belguri	1	14-02-05		152	198					31-03-06
			7. Chisikgiri	1	14-02-05		158	206					31-03-06
			8. Dajakagiri	1	14-02-05		163	212					31-03-06
			9. Boldamgiri	1	14-02-05		155	202					31-03-06
			10. Daigiri	1	14-02-05		112	146					31-03-06
			11. Daporbhita	1	14-02-05		190	247					31-03-06
			12. Darengchigiri	1	14-02-05		219	285					31-03-06
			13. Didapara	1	14-02-05		15	20					31-03-06
			14. Dotronggiri	1	14-02-05		153	198					31-03-06
			15. Gana Achugiri	1	14-02-05		91	118					31-03-06
			16. Jelbonggiri	1	14-02-05		104	135					31-03-06
			17. Jongchipara Apal	1	14-02-05		112	146					31-03-06
			18. Jurigaon	1	14-02-05		168	218					31-03-06
			19. Katchugiri	1	14-02-05		148	192					31-03-06
			20. Kakapara Horipara	1	14-02-05		46	60					31-03-06
			21. Konkarpara	1	14-02-05		93	121					31-03-06
			22. Laskarpra Salbari	1	14-02-05		146	190					31-03-06
			23. Mandagiri	1	14-02-05		177	230					31-03-06
			24. Matchoksongram	1	14-02-05		120	156					31-03-06
			25. Mathapara Natun	1	14-02-05		89	115					31-03-06
			26. Naguapara West	1	14-02-05		112	146					31-03-06
			27. Nokatgiri	1	14-02-05		87	113					31-03-06
			28. Rongsaibura	1	14-02-05		96	125					31-03-06
			29. Up. Chigijanggiri	1	14-02-05		112	146					31-03-06
			30. Boldakgiri	1	14-02-05		89	115					31-03-06
			31. Chanang Songma	1	14-02-05		49	64					31-03-06
			32. Dachimagiri	1	14-02-05		81	105					31-03-06
			33. Chanupara Apal	1	14-02-05		125	163					31-03-06
			34. Dajugiri apal	1	14-02-05		45	59					31-03-06
			35. Dalanggiri	1	14-02-05		84	109					31-03-06
			36. Darikgiri	1	14-02-05		118	153					31-03-06
			37. Dinganpara	1	14-02-05		143	186					31-03-06

			38. Dabadamgiri	1	14-02-05		170	221				31-03-06		
			39. Dodramgiri	1	14-02-05		95	124				31-03-06		
			40. Durasongsilgiri	1	14-02-05		123	160				31-03-06		
			Songma									31-03-06		
			41. Jengjanggiri	1	14-02-05		67	87				31-03-06		
			42. Up. Kangkaronggiri	1	14-02-05		106	138				31-03-06		
			43. Kangkaronggiri-B	1	14-02-05		122	159				31-03-06		
			44. Kosigiri	1	14-02-05		148	192				31-03-06		
			45. Up. Modarigiri	1	14-02-05		100	130				31-03-06		
			46. Rambatgiri	1	14-02-05		123	160				31-03-06		
			Songsarek									31-03-06		
			47. Rambatgiri	1	14-02-05		204	265				31-03-06		
			48. Renjigiri	1	14-02-05		185	241				31-03-06		
			49. Renegiri	1	14-02-05		123	186				31-03-06		
			50. Sadalpara Apal	1	14-02-05		29	37				31-03-06		
			51. Saka Moronggiri	1	14-02-05		129	168				31-03-06		
			52. Sotmarenggiri	1	14-02-05		249	324				31-03-06		
			53. Tesanggiri	1	14-02-05		69	90				31-03-06		
			54. Romongsilgiri	1	14-02-05		197	256				31-03-06		
			55. Nalsa Moronggiri	1	14-02-05		140	182				31-03-06		
			56. Up. Rengbonggiri	1	14-02-05		143	186				31-03-06		
			57. Mangdugiri Songma	1	14-02-05		144	187				31-03-06		

20	Improvement of Sakmal w.s.s.	D.T.W.	1. Sakmal	6	14-3-05	3.62	351	456	3.29	100%	0.33	3.62	31-03-06	-	-
			2. Rajabala Hat				510	663							
			3. Rajabala				52	67							
			4. Kalogaon				762	990							
			5. Chokchokia				236	366							
			6. Chandrapathar				119	154							
21	Extension of Pipe line under Balupara w.s.s.	D.T.W.	1. Balupara	2	16-03-05	14.3	155	202	5.27	20%	9.03	10	31-03-07		
			2. Pamila				133	173							
22	Re-Construction of Phutamati w.s.s.	D.T.W.	1. Bandukmali	7	31-03-05	73.34	411	535	18.11	10%	55.23	60	31-03-08		
			2. Borabatapara				311	405							
			3. Karsengdap Up.				211	275							
			4. Karsengdap Lo.				190	247							

