

DETAILS OF ONGOING SCHEMES AS ON 31.03.06 UNDER BAGHMARA PHE DIVISION.

ANNEXURE-I

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17

(Rs. In lac)

(Rs. In lac)

(Rs. In lac)

(Rs. In lac)

A.R.P.SCHEMES

Allagiri Songgital

1 combined w.s.s.

G/Feed

1. Allagiri Songgital
2. Digranggiri
3. Nachi Adugiri
4. Ganchikalak
5. Bandanggiri
6. Deku Bazar
7. Gadak Nepalgiri
8. Dobagiri
9. Rimrang Songgital
10. Rimrang Bapanggiri
11. Rimrang Abagiri
12. Asinanggiri
13. Anigiri
14. Alla Rongpakgiri
15. Allagiri Songgital
CHC complex
16. Asugiri
17. Alla Songmong
18. Alla Bellima
19. Ganchidamgiri
20. Bandari Songgital
21. Dagalgiri
22. Rongkangiri
23. Nabandagiri
24. Rimrang Ading
25. Noranggiri
26. Rimrang Abagiri
27. Mandagiri
28. Alla Abagiri
29.Dana Chiringgiri
30. Bugagiri
31. Ganchida Songgital
32.Rimrang Badima

33

31.3.05

279.851

4707

114.19

165.70

20%

165.7

31.3.08

31.3.08

Construction of C.C. weir & P.S. Tank completed and T/P works in progress & pipe line works yet to be started.

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17
33. Budugiri																
	Upp. Balsri Ading 2 w.s.s.	Pumping	1. Balsri Ading	1	31.3.01	13.474	215	280	11.15	80%	2.329	2.329	31.3.03	31.3.07	3	Power supply by MeSEB deptt. yet to be given.
	Silki Rongsibogiri 3 w.s.s.	G/Feed	1. Silki Rongsibogiri 2. Silki Betagiri	2	25.3.04	12.704	77	100	11.57	100%	1.2	1.04	31.3.06	31.3.07		All works completed & water released. Except clearance of financial liability
4	Paromgiri w.s.s.	G/Feed	1. Paromgiri 2. Rongmu Paromgiri 3. Rongma Rekmangiri 4. Dobagiri 5. Dagal Songgital	5	25.3.04	29.109	505	657	29.87	100%	0.7	0.7	31.3.06	31.3.07		- do -
5	Daji Abagiri combined w.s.s.	G/Feed	1. Daji Tekstragiri 2. Daji Badimagiri 3. Daji Abagiri 4. Songma Matchakolgre 5. Songma Matchok 6. Songma Matchok Songgital 7. Daji Boldak 8. Daji Rongmagiri 9. Nursu Songgitcham 10. Nursu Songgital 11. Dajgiri 12. Daji Adugiri 13. Teksragiri 14. Minsi Chiringgiri 15. Darenggiri 16. Dadeng Songgital	16	14.2.05	49.639	1257	1295	32.29	50%	17.35	17.35	31.3.07	31.3.07		Works are in progress

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cumulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17
6	Gagagiri w.s.s.	G/Feed	1. Upp. Mebonpara 2. Lower Mebonpara 3. Gagagiri 4. Agalgiri 5. Rimrangpara	5	31.3.05	70.973	1586	2062	69.46	68%	5.06	5.06	31.3.07	31.3.07		Construction of C.C. weir completed. Construction of T.P., zonal reservoir & pipe line Works in progress
7	RCC Ringwell under Chokpot Block		1. Jongkolgiri 2. Rongpak Sonawari 3. Rongbakgiri 4. Donigri 5. Dangilgiri 6. Dopagiri 7. Chitompagiri 8. Rongra Teksragiri 9. Okapara 10. Betramgiri 11. Naringiri 12. Rongra Gantula	12	31.3.05	4.566	958	1245	3.99	100%	0.57	0.57	31.3.06	31.3.07		Completed except clearance of financial liability.
8	Rongsu Agal W/S/S	G/Feed	1. Rongsu Agal 2. Rongsu Rongwak.	2	27/3/06	20.7470	400	561	-	-	20.75	15	31/3/08	-	-	Scheme recently sanctioned and works yet to be started
9	Nengsra W/S/S	- do -	1. Nengsra 2. Salpang. 3. Amonggiri	3	27/3/06	18.7840	355	462	-	-	18.8	14	31/3/08	-	-	- do -
10	Erringgiri W/S/S	- do -	1. Erringgiri	1	27/3/06	12.4680	211	274	-	-	12.47	10	31/3/08	-	-	- do -
11	Bonberra W/S/S	- do -	1. Bonberra 2. Bonberra Ading	2	27/3/06	14.7740	285	370	-	-	14.78	12	31/3/08	-	-	- do -
12	Satbaisora	- do -	1. Satbaisora 2. Bandrasora	2	27/3/06	11.1790	212	276	-	-	11.18	9	31/3/08	-	-	- do -
13	Chullgittim W/S/S	- do -	1. Chinamaragittim	7	27/3/06	66.0000	1499	1949	-	-	66	50	31/3/08	-	-	- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17
			2. Chullgittim 3. Dasal Nakapgittim 4. Dolbogirigittim 5. Sorokparagittim 6. Tibapara (A + B) 7. Megadopgittim													
14	R.C.C. R/Well Under Dalu Block	R/Well	1. Awal Nokat 2. Soropagre 3. Mandanggre 4. Mibon Selbal 5. Darenggre 6. Nabandagiri 7. Anglanggre Megadop 8. Thalang Paksa 9. Lower saronanggre 10. Soronanggre 11. Doldamgittim 12. Nengsanggiri 13. Rongnadigre 14. Damal Onthapara 15. Onthapara Songital 16. Onthapara Songre 17. Molmegre Songre. 18. Rongdapara Nokma. 19. Nakdan Nokat.	19	27/3/06	6.8390	1551	2035	-	-	6.85	6.85	31/3/07	-	-	- do -
15	Chutmanggonggrot W/S/S	G/Feed	1. Chutmanggonggrot	1	27/3/06	8.5090	260	338	-	-	8.51	6	31/3/08	-	-	- do -
16	Allokpang Nakalgiri W/S/S	- do -	1. Allokpang Nakalgiri 2. Allokpang Dabrek.	2	27/3/06	23.4170	381	536	-	-	23.42	20	31/3/08	-	-	- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17
	R.C.C. R/well and 17 STC at Gopinathkilla	R/Well	1. Lower Gopinathkilla 2. Bakdagiri 3. Damdiloka 4. Digam Nokat 5. Diganpara 6. Durapara 7. Gongrapara 8. Gopinathkilla 9. Gujangpara 10. Josipara 11. Marengpara 12. Rapangpanggi 13. Rintangpara 14. Santang Nokatgiri 15. Santangpara 16. Songjengpara 17. Songmagittim 18. Songnagiri	18	27/3/06	7.9410	3771	4836	-	-	7.95	7.95	31/3/07	-	-	- do -
	STC at Rongara 18 Block	STC	1. Chimitap 2. Inotgre 3. Bulawe	3	27/3/06	2.6200	843	1096	-	-	2.62	2.62	31/3/07	-	-	- do -
	STC under Rongara 19 Block	STC	1. Amonggiri 2. Matchi Chiring 3. Upper Amonggirijol 4. Dabitgiri 5. Upper Gulpani 6. Among Rongjal 7. Reservegittim 8. Jongkolgre 9. Kosigre	13	27/3/06	8.7670	1692	2200	-	-	8.77	8.77	31/3/07	-	-	- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17

10. Lower Pasgaon
11. Rubbergittim
12. Rompa Songmong
13. Dobakol Adinggre.

Romba Abagiri
20 (Combined)
W/S/S

G/Feed

1. Rombagiri
2. Romba Abagiri
3. Asimgiri
4. Ramigre
5. Rongtragre
6. Dokananggre
7. Waidagre
8. Bikinggre
9. Gandipanggre
10. Duragiri
11. Dendamgiri
12. Chandigre
13. Sabeagiri
14. Doragiri
15. Dadinggre
16. Darinanggre
17. Sabea Abagiri
18. Chianggalgre.
19. Wak Japakgre
20. Bikinggre
21. Raja Rongget
22. Nokpente Institution

22

27/3/06

73.7150

1355

1762

-

-

73.72

50

31/3/08

-

-

- do -

21 Bilgiri W/S/S

G/Feed

1. Bilgiri
2. Bingbanggre
3. Nengsanggiri
4. Songjelpara
5. Gorangpara

5

27/3/06

10.6690

330

429

-

-

10.7

8

31/3/08

-

-

- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17
	Damal Chongpotgiri 22 W/S/S	- do -	1. Chongpot Dopogiri 2. Chong Mrong 3. Damalgital 4. Damal Onthapara	4	27/3/06	15.1970	384	500	-	-	15.2	12	31/3/08	-	-	- do -
	STC under Chokpot 23 Block	STC	1. Balakasi 2. Bamon Wakchol 3. Dikronggiri 4. Denggagiri 5. Darangaigiri 6. Noranggiri 7. Kalsigiri 8. Songatagiri 9. Rongasigiri	9	30/3/06	4.7210	1116	1452	-	-	4.73	4.73	31/3/07	-	-	- do -
	R.C.C. R/well & STC 24 under Chokpot and Gasuapara Block	R/Well & STC	1. Gosigaon Atimbo 2. Sibbari Bazar Area 3. Watregiri 4. Buga dongram 5. Darit Betigiri 6. Sawekolgiri 7. Ruraniram 8. Marake Chiring 9. Grengkolsigiri 10. Gnengkolsi Songgitcham. 11. Kalsigiri 12. Dangilgiri	12	30/3/06	7.2790	1476	1918	-	-	7.3	7.3	31/3/07	-	-	- do -
	STC to 19 nos. of 25 habitation	STC	1. Bagargitim	19	30/3/06	7.4000	1171	1522	-	-	7.4	7.4	31/3/07	-	-	- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17

under Baghmara Block

2. Bunakol
3. Dabagiri
4. Mindikgiri Songital
5. Rongrengbibra
6. Upper Garogittim
7. Upper Eringiri
8. Upper Garogittim
9. Wamesing Songital
10. Nachol songital
11. Namigisikgiri
12. Rongdong songital
13. Siju garagitim
14. Upper Rongdong awe.
15. Choklokgitim.
16. Gara Samkagitim
17. Goka Imbika
- 18 Goka Songmong.
19. Lower Balkal Asim

Construction of
26 R.C.C.
R/Well to 10 nos. of
PC &
1 no. of NC - habs.

R/Well

1. Rengsi Ading
2. Rengsipara
- Songmagitim
3. Damagitok
4. Amongpara
5. Rimrampara Songma
6. Dopananggiri
7. Kongtokpara
8. Asugiri
9. Baburambil Song
10. Baburambil Bazar.
11. Baburambil.

11

30/3/06

11.2570

2557

3325

-

-

11.257

11.257

31/3/07

-

-

- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17
	R/Well to 13 nos. of 27 PC and 1 (one) No. of NC Habs. under Dalu Block.	R/Well	1. Makalpara Songgital 2. Anangpara Nokat 3. Gonchudare Songmong 4. Jonangpara 5. Asingiri Songital 6. Gorangpara 7. Anangpara Songital 8. Gonchudare Nokatgitim 9. Gonchudare Songital 10. Gonchudae 11. Lokipara Songmong 12. Upper Dorengare 13. Korepara Noksongma 14. Selbalgiri	14	30/3/06	11.3230	2377	3094	-	-	11.33	11.33	31/3/07	-	-	- do -
	STC under Chokpot 28 and Baghmara Block	STC	1. Eman rompeigiri 2. Adinggiri 3. Papa Songital 4. Rimong Adinggiri 5. Asikagiri 6. Dasinggiri 7. Ganchikalak 8. Ronggigiri 9. Allagiri 10. Nachi Adugiri 11. Boldamgiri 12. Kantasigiri	12	30/3/06	4.0460	1016	1318	-	-	4.046	4.046	31/3/07	-	-	- do -
	Tokpara Nokmagitim 29 W.S.S	G/Feed	1. Tokpara Nokmagitim 2. Tokpara Leskargitim	4	30/3/06	24.4600	622	809	-	-	24.5	15	31/3/08	-	-	- do -

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.3.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9		10	12	13	14	15	16	17
			3. Tokpara 4. Balamgiri													
30	Songmagitim W.S.S	G/Feed	1. Kowahagre 2. Kosakgitim 3. Songmagitim 4. Jengrimpara 5. Depjani 6. Bidukura 7. Bonbanga 8. Kindrikona	8	30/3/06	46.0400	905	1176	-	-	46.05	26	31/3/08	-	-	- do -
31	Ruga Apalgitim comb. W.S.S	G/Feed	1. Ruga Apalgitim 2. Ruga Songmong 3. Ruga Ading 4. Ruga Dohala 5. Ruga Makbilkol 6. Ruga Rengingitim 7. Ruga Doldoma 8. Ruga Nokat 9. Waibagiri 10. Guripara 11. Ruga Rangrachi 12. Ruga Songitcham 13. Chitlongiri 14. Makra Achik 15. Kasigiri 16. Donigiri 17. Dompagiri	17	30/3/06	105.3080	1904	2475	-	-	105.50	70.00	31/3/08	-	-	- do -
32	Wagekona W.S.S	G/Feed	1. Wagekona	1	30/3/06	12.5430	229	298	-	-	12.55	10.00	31/3/08	-	-	- do -
33	Agronggiri W.S.S.	G/Feed	1. Agronggiri	1	30/3/06	9.3050	201	261	-	-	9.31	8.00	31/3/08	-	-	- do -
34	Dagal Songital Comb. W.S.S.	G/Feed	1. Narong Songital	9	30/3/06	49.4240	834	1085	-	-	49.45	25.00	31/3/08	-	-	- do -

