

**DETAILS OF ONGOING SCHEME AS ON 1-4-2006
UNDER ACCELERATED RURAL WATER SUPPLY PROGRAM**

ARWSP

(RS IN LAKHS)

Annexure - I

SI No	Name of Schemes	Type of Schemes	Name of the habitation under the schemes	No of habitation	Date of Sanction	Estimated Cost(Lakhs)	Population benefitted Present / Ultimate		Commulative expenditure incurred upto 31.3.2006(Lakhs)	Overall physical progress in %	Balance fund required for completion (Lakhs)	Amount required during 2006-07 (Lakhs)	Date of Completion as dd mm yy		Delay in years	Reasons for delay
							Present	Ultimate					Original Envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Wahnongkseh	Gravity	Wahnongkseh	1	28.03.05	18.76	616	862	17.402	100%	1.358	1.358	March '07	-	-	
2	Mawlynthoh	Gravity	Mawlynthoh	1	22.3.06	6.987	372	521	Nil	0%	6.987	4.89	March ,08	-	-	
3	Mawkynthei	Gravity	Mawkynthei	1	31.3.06	15.01	232	325	Nil	0%	15.01	10.50	March ,08	-	-	Sanctioned
4	Sohlwai	Gravity	Sohlwai	1	31.3.06	15.334	238	333	Nil	0%	15.334	10.70	March ,08	-	-	during
5	Laitnongkseh	Gravity	Laitnongkseh	1	31.3.06	9.22	154	216	Nil	0%	9.22	6.50	March ,08	-	-	March '06
						65.311			17.402		47.909	33.948				

**Executive Engineer (PHE)
G.S.W.S Division No-I
Shillong**