

1. STATE SECTOR RURAL WATER SUPPLY PROGRAMM INCLUDING PMGY
DETAILS OF ONGOING SCHEMES AS ON 1.4.2006.

ANNEXURE - I

Sl. No.	Name of Schemes	Type of Scheme	Name of habitation under the schemes	Nos. of habitation	Date of Sanction	Estimated Cost (Rs. in lakhs)	Population benefitted present / ultimate		Cummulative expd. Incurred upto 31.3.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-0007	Date of completion as dd. mm. yy.		Delay in years	Reasons for delay
							Present	Ultimate					Orginally	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17

2. ACCELERATED RURAL WATER SUPPLY PROGRAM (ARWSP) ANNEXURE - I

1	Mawmuthoh WSS	Pumping	1. Mawmuthoh	1 No.	30.3.02	48.01	2150	3010	44.75	100%	3.26	3.26	31.3.06	31.3.07	1 year	Physically completed financial liability to be cleared
2	Pata Mawlynrei	Pumping	1. Mawlynrei 2.Pata Mawlynrei	2 Nos.	31.3.03	78.14	2710	3794	60.13	50%	18.01	18.01	31.3.06	31.3.07	1 year	Non receipt of powerline
3	Nongthymmai Raid Dewsaw WSS	Gravity	1. Nongthymmai Raid Dewsaw	1 No.	28.3.05	20.31	470	658	18.51	25%	1.8	1.8	31.3.06	31.3.07	1 year	
4	Phodstein WSS	Gravity	1. Phodstein Dongneng 2. Phodstein 3. Pyndendakini	3 Nos.	28.3.05	30.06	598	837	27.15	40%	2.91	2.91	31.3.07	-	-	-
5	Laitnongrim	Gravity	1. Laitnongrim	1 No.	22.3.06	44.59			0	Nil	44.59	44.59	31.3.07	-	-	-
6	Mawrapat Mawkasain	Gravity	1. Mawrapat 2. Mawkasain	2 nos.	24.3.06	43.44			0	Nil	43.44	43.44	31.3.07	-	-	-
7	Wahsuroi comb. WSS	Gravity	1. Wahsuroi 2. Ummir	2 Nos.	24.3.06	8.07			0	Nil	8.07	8.07	31.3.07	-	-	-
8	Domskong Jympait WSS	Gravity	1. Domskong 2. Jympait	2 Nos.	31.3.06	24.83			0	Nil	24.83	24.83	31.3.07	-	-	-
9	Wahparkti WSS	Gravity	1. Wahparkti	1 No.	31.3.06	4.53			0	Nil	4.53	4.53	31.3.07	-	-	-
10	Marboh Nonglum WSS	Pumping	1. Marboh 2. Nonglum	2 Nos.	24.3.06	74.48			0	Nil	74.48	36.41	31.3.08	-	-	-
						376.46			150.54		225.92	187.85				

Executive Engineer (PHE)
Hills Division, Shillong