

	DETAILS OF ONGOING SCHEMES AS ON 1.4.2006										ANNEXURE - I					
A	State Sector Rural water supply Programme											(Rs. in lakhs)				
SL. NO	NAME OF SCHEMES	TYPE OF SCHEMES	NAME OF HABITATION UNDER THE SCHEMES	NOS OF HABITATION	DATE OF SANCTION	ESTIMATE D COST(Rs in Lakhs)	POPULATION		COMMULATIVE EXPENDITURE INCURRED UPTO 31.3.2006	OVER ALL PHYSICAL PROGRESS IN %	BALANCE FUND REQUIRED FOR COMPLETION	AMOUNT REQUIRED DURING 2006-2007	DATE OF COMPLETION		DELAY IN YEARS	REASON FOR DELAY
							PRESENT POPULATION	ULTIMATE POPULATION					ORIGINALLY	REVISED		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Nongsohphan W.S.S.	Gravity	Nongsohphan	1 No	15.3.2000	8.28	330	462	8.28	60%		0.40	31/3/2002	31/12/2006	3 yrs,9 months	Inter village
2	Augmentation of Pynursla Nong-madan comb.W.S.S.	Pumping	i)Dewsaw Pathaw (ii)Urksew (ii)Wah Pathaw (iii)Nongmadan shatsngi (iv)Mawsing Nongskhen (v)Pynursla Umkor (vi)Rangthytliang (vii)Mawkyrnot	7 Nos	29.3.2000	179.96	6906	9668	118.83	80%	61.130	61.134	31/3/2003	31/12/2006	2 years,9 months	Land Problem,d elay by Me.S.E.B. etc.
3	Maweitnai W.S.S.	Pumping	(I) Maweitnai	1 No	31.3.2001	64.77	2255	3157	45.43	96%	19.340	19.340	31/3/2004	31/12/2006	1 year 9months	Delay in drawal of "
4	Nongjri W.S.S.	Gravity	(i)Nongjri Skod (ii)Nongjri war (iii)Nongjri Tluh	3 Nos	25.3.2002	21.38	1877	2628	20.55	95%	0.830	0.830	31/12/2005	30/9/2006	9 months	Land problem for T.P.
5	Mynrieng W.S.S.	Gravity	Mynrieng	1 No	10.12.2002	12.326	533	746	12.16	100%	0.166	0.160	31/12/2005	30/9/2006	9 months	
6	Mawshun Wahkdait Comb. W.S.S.	Gravity	(i)Mawshun (ii)Wahkdait	2 Nos	12.3.2002	51.4	1781	2493	44.8	80%	6.600	6.600	31/3/2006	31/12/2006	9 months	Due to alteration of the
7	Nongkwai W.S.S.	Gravity	Nongkwai	1 No	13.02.2003	20.13	1016	1422	20.03	100%	0.100	0.100	31/3/2006	30/9/2006	6 months	
8	Pynter W.S.S.	Gravity	Pynter	1 No	13.02.2003	15.025	1227	1718	14.66	95%	0.365	0.360	31/3/2006	30/9/2006	6 months	
9	Umkrem W.S.S	Gravity	Umkrem	1 No	27.3.2003	14.69	570	798	14.07	95%	0.620	0.620	31/3/2005	30/6/2006	1year 3months	

10	Nongumlong W.S.S.	Gravity	Nongumlong	1 No	16/3/2001	23.668	729	1021	23.57	100%	0.098	0.100	31/3/2004	30/06/2006	2 year. 3months	Delay in finalisation of land
11	Renovation of Distribution of Mawlai W.S.S.	Gravity	Mawlai	1 No	30/3/2002	132.098	38241	53537	91.71	90%	40.388	40.390	31/3/2006	31/10/2006	7months	Delay in receipt of permission from P.W.D. and on
12	Aug of Lummawbah W.S.S.	Gravity	Lummawbah	1 No	12/3/2002	26.505	3321	4649	21.73	95%	4.775	4.780	31/3/2005	31/10/2006	1 year 6 months	Delay in receipt of permission from P.W.D. and on
13	Diengsair W.S.S.	Gravity	Diengsair	1 No	20/1/2004	5.41	143	200	3.57	50%	1.840	1.840	31/3/2006	31/12/2006	9 months	Land
14	Umpling W.S.S.	Pumping	Umpling	1 No	25/3/2004	69	5871	8219	39.08	60%	29.883	29.880	31/3/2007			
15	Augmentation of Nongkohlew W.S.S.	Gravity	Nongkohlew	1 No	16/3/2004	17.59	500	700	14.03	80%	3.560	3.560	31/3/2007			
16	Construction of Twin type Chowki-dar Qtrs.including electrification,securing fencing and cement concrete footpath of Umlyngka W.S.S.		Umlyngka	1 No	16/3/2004	8.9			1.71	40%	7.190	7.190	31/3/2006	31/10/2006	7 months	Non receipt of materials in time
17	Shakai W.S.S.	Gravity	Shakai	1 No	6/11/2004	0.534	24	34	0.29	80%	0.244	0.244	31/3/2006	30/6/2006	3 months	Non receipt of
18	Thiepskai W.S.S.	Gravity	Thiepskai	1 No	16/11/2004	0.505	62	87	0.66	100%	0.000	0.000	31/3/2006	30/6/2006	3 months	Non receipt of
19	Nonthymmai Rengnah W.S.S.	Gravity	Nongthymmai Rengnah	1 No	16/11/2004	0.61	75	105	0.77	100%	0.000	0.000	31/3/2006	31/6/2006	3 months	Non receipt of
20	Renovation of existing 150mm dia distribution line Nongshilliang	Gravity	Nongshilliang	1 No	28/3/2003	12.55			8.67	80%	3.880	3.880	31/3/2007	31/12/2006		
21	Lyngkhong W.S.S.	Gravity	Lyngkhong	1 No	21/3/2005	2.362	101	142	1.6	95%	0.762	0.760	31/3/2007			
22	Mawiong Myllem W.S.S.	Gravity	Mawiong Myllem	1 No	21/3/2005	8.28	501	702	4.34	50%	3.940	3.940	31/3/2007			
23	Wahnai W.S.S.	Gravity	Wahnai	1 No	30/3/2005	4.371	185	259	4.12	50%	0.251	0.250	31/3/2007			
24	Suktia W.S.S.	Gravity	Suktia	1 No	30/3/2005	8.67	288	404	6.27	90%	2.400	2.403	31/3/2007			

25	Nongshyrngan W.S.S.	Gravity	Nongshyrngan	1 No	31/3/2005	2.005	183	257	0.95	40%	1.055	1.050	31/3/2007			
26	Mawlai Phudmawri W.S.S.	Pumping	Mawlai Phudmawri	1 No	31/3/2005	27.03	3461	4500	7.8	10%	19.230	10.000	31/3/2008			
27	Renovation of existing Umlyngka Phase I W.S.S.	Gravity	Umlyngka	1 No	31/3/2005	10.74	831	1080	7.67	70%	3.070	3.070	31/3/2007			
28	Mawbeh W.S.S.	Gravity	i)Mawbeh, ii)Mawlum, iii)Ryngkew, iv)Mawiang	4 Nos	31/3/2005	41.88	1764	2470	19.63	40%	22.250	22.250	31/3/2007			
29	Improvement/Augmentation of distribution of feeders mainline leading to Mawlai lewrynghep & Nongkwar locality	Gravity	Mawlai	1 No	31/3/2005	49.708	4216	5481	16.59	30%	33.118	33.120	31/3/2007			
30	Temporary water supply to General Assembly 2006 at Umlyngka	Gravity	Umlyngka	1 No	31/2/2006	0.84				100%	0.840	.084	31/12/2007			
31	Exploration of Ground water through drilling of 200mm dia D.T.W.at Umlyngka	Pumping	Umlyngka	1 No	22/2/2006	9.45				0%	9.450	9.450	31/3/2007			
32	Exploration of Ground water through drilling of 200mm dia D.T.W.at Lawjynriew Lumiablot	Pumping	Lawjynriew	1 No	22/2/2006	18.9				30%	18.900	18.900	31/3/2007			
33	Sohbir W.S.S.	Gravity	Sohbir	1 No	23/2/2006	15.754	600	848		0%	15.754	17.170	31/3/2008			
34	Providing temporary water arrangement for Synod at Mawpat.		Mawpat	1 No	23/2/2006	6.609			1.87	100%	4.739	3.740	31/3/2007			
35	Mawpathaw W.S.S.	Gravity	Mawpathaw	1 No	24/3/2006	1.23	21	30		0%	1.230	1.230	31/3/2007			
36	Providing water supply to Presbytery at Nongpathaw Nongmadan	Gravity	1.Nongmadan 2.Nongpathaw	2 Nos	24/3/2006	3.305				100%	3.305	3.300	31/3/2007			
37	Exploration of ground water through drilling of 2(two) Nos 200mm dia DTW at Madanrting	Pumping	Madanrting	1 No	28/3/2006	10.313				0%	10.313	10.310	31/3/2007			

[illegible]

*Executive Engineer(PHE)Investigation Division
Meghalaya,Shillong.*