

DETAILS OF ONGOING SCHEMES AS ON 1. 04. 2006

WATER SUPPLY TO SCHOOLS

ANNEXURE – I

Sl.no	Name of scheme	Type of scheme	Name of habitation under the schemes	Nos.of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.03.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Original envisage	Revised		
1	Kdohkule LP School	Piped wss	Kdohkule LP School	1	16.1.06	0.946	-	-	0.593	80%	0.353	0.353	31.3.07	-	-	-
2	Moodymmai Wahsuka LP School	-do-	Moodymmai Wahsuka LP School	1	16.1.06	0.231	-	-	0.09	80%	0.141	0.141	31.3.07	-	-	-
3	Mookjat LP School	-do-	Mookjat LP School	1	16.1.06	0.291	-	-	0.135	80%	0.156	0.156	31.3.07	-	-	-
4	Nartiang Tipsngi LP School	-do-	Nartiang Tipsngi LP School	1	16.1.06	0.118	-	-	0.016	80%	0.102	0.102	31.3.07	-	-	-
5	Nongkhroh Pres. LP School	-do-	Nongkhroh Pres. LP School	1	16.1.06	0.216	-	-	0.184	80%	0.032	0.032	31.3.07	-	-	-
6	Sohphoh RC LP School	-do-	Sohphoh RC LP School	1	16.1.06	0.253	-	-	0.11	80%	0.143	0.143	31.3.07	-	-	-
7	Persara LP School	-do-	Persara LP School	1	16.1.06	0.229	-	-	0.17	80%	0.059	0.059	31.3.07	-	-	-
8	Umsapet LP School	-do-	Umsapet LP School	1	16.1.06	0.223	-	-	0.19	80%	0.033	0.033	31.3.07	-	-	-
9	St. Agnes LP School	-do-	St. Agnes LP School	1	16.1.06	0.284	-	-	0.23	90%	0.054	0.054	31.3.07	-	-	-
10	Umsalait Pynthor Sawe LP School	-do-	Umsalait Pynthor Sawe LP School	1	16.1.06	0.143	-	-	0.11	80%	0.033	0.033	31.3.07	-	-	-
11	Iooksi Pres. UP School	-do-	Iooksi Pres. UP School	1	16.1.06	0.177	-	-	0.16	80%	0.017	0.017	31.3.07	-	-	-

Sl.no	Name of scheme	Type of scheme	Name of habitation under the schemes	Nos.of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.03.06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Original envisage	Revised		
12	Thadmuthlong New UP School	-do-	Thadmuthlong New UP School	1	16.1.06	0.222	-	-	0.15	80%	0.072	0.072	31.3.07	-	-	-
13	Thadmuthlong Pres. LP School	-do-	Thadmuthlong Pres LP School	1	16.1.06	0.188	-	-	0.168	100%	0.02	0.02	31.3.07	-	-	-
14	St Vincent De- Paul LP School	-do-	St Vincent De- Paul LP School	1	16.1.06	0.286	-	-	0.218	100%	0.07	0.07	31.3.07	-	-	-
						3.807			2.524		1.285	1.285				

Executive Engineer (PHE)
RWS Division, Jowai.