DETAILS OF ON-GOING SCHEMES AS ON 1-4-2006 UNDER STATE SECTOR RURAL WATER SUPPLY PROGRAM INCLUDING PMGY

MNP Annexure – I

| SI No | Name of schemes | Type of scheme | Name of Habitation under the scheme | Nos. | Date of sanction | Estimated Cost | Population benefited | | Cumulative expenditure incurred up to 31-3-06 | Overall physical progress in | Balance fund required for | Amount required during 2006-07 | Date of completion as dd.mm.yy | | Delay in | Remarks |
|-------|---------------------------------------|----------------|--|-------|------------------|-------------------|----------------------|----------|---|------------------------------|------------------------------------|--------------------------------|--------------------------------|---------|----------|---|
| | | | | ation | | | Present | Ultimate | 10 31-3-00 | 70 | completion | | Originally | Revised | years | |
| 1 | Pingwait Tanglei wss | Gravity | 1.Mawphrem 2. Ramsdiah 3.Wahshnong 4.Lumlynter | 4 | 22.3.04 | 35.53 | 1110 | 1554 | 35.831 | 90% | - | - | 31.3.07 | - | - | |
| 2 | Nongthymmai Umpyrdong wss | Gravity | 1.Nongthymmai Umpyrdong 2. Lad Kharang | 2 | 31.3.05 | 22.526 | 360 | 504 | 19.051 | - | 3.475 | 3.475 | 31.3.06 | 31.3.07 | | Objection by landowner regarding right of way of the alignment of gravity main pipes. Matter settled by the Dorbar Shnong recently. |
| 3 | Lumsohtun wss | H/Pump | 1.Lumsohtun | 1 | 22.3.06 | 1.657 | 82 | 115 | 0 | 60% | 1.657 | 1.657 | 31.3.06 | 31.3.07 | 1 | Late received of sanction. |
| 4 | Laitdeingsai 'B' wss | H/Pump | 1.Laitdeingsai 'B' | 1 | 22.3.06 | 1.657 | 57 | 80 | 0 | 60% | 1.657 | 1.657 | 31.3.06 | 31.3.07 | 1 | Late received of sanction. |
| 5 | Reconstruction of Rableng wss (RE) | Gravity | 1.Rableng | 1 | 31.3.06 | 1.343 | - | - | 0.94 | 0% | 0.403 | 0.403 | 31.3.06 | 31.3.07 | 2 | Revised sanction accorded recently. |