

DETAILS OF ONGOING SCHEMES AS ON 1.4.2006

Accelerated Rural Water Supply Program (A.R.W.S.P).

(Rs. In lakhs)

ANNEXURE-I

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.12.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
							8	9					14	15		
1	Kunarghati combined w.s.s	DTW	1)Nandichar-1 2)Nandichar- II 3)Kunarghati (NGH) 4)Chagalipara	4	31-3-01	123.745	4109	5342	120.71	90%	3.035	3.04	31-3-04	31-3-06	2 year	Works are in full progress
2	Kajinagar w.s.s	DTW	1)Kajinagar 2)Ampati south 3)Upper Chipkona 4)Adurigittim 5)Noksikgiri	5	31-3-01	22.509	648	842	17.04	5%	5.469	5.469	31-3-04	31-3-06	2 year	DTW not yet completed
3	Apalgiri combined w.s.s	DTW	1)Apalgiri 2)Malipara 3)Porchimpara 4)Nayapara 5)Jholpara 6)Bonkapara 7)Shipragaon	7	30-3-02	42.135	1568	2038	12.71	40%	29.425	29.425	31-3-04	31-3-06	2 year	DTW work started.
4	Betasing w.s.s	DTW	1)Betasing hajong 2)Betasing Koch 3)Bandolaji 4)Betasing Bazar 5)Karugaon 6)Bolsalgiri 7)Demdeme 8)Kathalbari	8	30-3-02	54.388	2401	3121	58.26	90%	-	-	31-03-05	31.3.06	1 year	Work in progress TEO to be adjusted
5	Chirangitim combined w.s.s	DTW	1)Chirangittim 2)Timpallipara 3)Jhomjhomagiri 4)Kuligaon 5)Kochagaon 6)Saterhari	6	30-3-02	53.106	1578	2052	58.26	60%	-	-	31-03-05	31.3.06	1 year	DTW Work in progress. TEO to be adjusted
6	Konapara combined w.w.s	DTW	1Maghurmai 2)Jigatolopara 3)Phuljhur1	5	30-3-02	88.62	1339	1741	41.53	50%	47.09	47.094	31-3-05	31-3-06	1 year	DTW not yet to be done.

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.12.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted present/Ultimate		Cummulative expenditure incurred upto 31.12.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
3) Prime Minister's Package																
----- NIL -----																
4) State Sector Urban Water Supply Program																
1)	Drawal of Independent 33 KVA power line from Rongkhon Sub-station under Tura Phase-II w.s.s.		Rngram	-	1999	51.14	-	-	50.88	100%	0.26	-	-	31.3.08	3 years	
5) Central Sector Rural Sanitation Program																
----- NIL -----																
6) Non Residential Building																
1	Construction of office building for Addl Chief Engineer (PHE) Garo Hills of Tura.	-	-	-	31-3-05	69.955	-	-	10.00	20%	59.955	59.955	-	31.3.08	-	Work in progress.
2	Imp. of Ampati (PHE) Storeyard.	-	-	-	3/31/2006	19.09	-	-	-	-	-	-	-	31.3.08	-	Work recently sanctioned.
7) Residential Building																
1	Construction of sub Divisional residential Complex Dakopgre a)J.Es Qr	-	-	-	28-3-01	43.18	-	-	30.89	95%	12.29	12.29	31-3-03	31-3-06	3 years	Most of the works are completed except payment to be made to D.C. (revenue)

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted present/Ultimate		Cummulative expenditure incurred upto 31.12.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Tankigittim combined w.s.s	DTW	4)Konapara 5)Kajurtola 1)Tankigittim 2)Nokmagitim 3)Kamagittim 4)Schoolpara 5)Katuligaon 6)Boldam-Akonggiri	6	30-3-02	50.843	1035	1346	26.66	95%	24.183	24.183	31-03-05	31.3.06	3 years	Work in progress.
8	Wakkagiri w.s.s.	R/pump	Wakkagiri	1	30-3-02	24.43	846	1100	23.88	100%	0.55	0.55	31-03-05	31.3.06	3 years	Power connection estimate yet to be submitted by MeSEB.
9	Telbaripara & Refugeepara combined w.s.s	DTW	1. Telbaripara 2. Refugeepara 3. Monabari West 4. Bokmagiri 5. Babupara 6. Buchumabari 7. Goramara	7	31-3-02	58.865	1514	1968	39.41	70%	19.455	19.46	31-03-05	31.3.06	3 years	DTW not yet to be done. TEO to be adjusted
10	Taripara Wss	DTW	1)Taripara 2)Depogiri 3)Bashbari 4)Markona 5)Borjopara	5	31-3-03	32.18	1016	1321	12.64	50%	19.54	19.54	31.3.06	31.3.07	1 year	-do-
11	Thebronggiri wss.	R/pump	1)Thebronggiri	1	31-3-03	28.72	616	801	28.66	95%	0.06	0.06	31.3.06	31.3.07	1 year	Power connection yet to be provided by MeSEB.
12	Daldagiri W.S.S	R/pump	1. Daldagiri 2. Caplain	2	21-1-04	13.58	351	456	0	90%	13.58	-	31.3.06	31.3.07	1 year	Power connection estimate yet to be submitted by MeSEB.
13	Kishanpara W.S.S	R/pump	1. Kishanpaara 2. Paglipara 3. Dahagulipara 4. Silbaripara	10	31-3-05	127.255	2354	3060	82.79	80%	44.465	45.465	31.3.07	-	-	Work being taken up.

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.12.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
			5. Gilajuripara 6. Kodaldhowa 7. Banagpara 8. Meringpara 9. Garbaipara 10. Kalegaon													
14	Kemragiri w.s.s (NC)	-	1. Kemragiri	1	30.3..06	11.62	206	268	0.00	-	11.62		31.3.08	-	-	New schemes sanctioned in March'2006 works being taken up.
15	Chibonggre wss. (NC)	-	1. Chibonggre	1	30.3..06	4.04	88	111	0.00	-	4.04		31.3.08	-	-	
16	Dachimagre wss. (NC)	-	1. Dachimagre	1	30.3..06	6.49	118	151	0.00	-	6.49		31.3.08	-	-	
17	Amphangdamgiri (PC)	-	1. Amphangdamgiri	1	30.3..06	2.77	119	155	0.00	-	2.77		31.3.08	-	-	
18	Balapara, Lewabari & Putimari combined w.s.s. (PC)	-	1. Balapara 2. Lewabari 3. Putimari	3	30.3..06	43.62	611 162 113	795 211 147	0.00	-	43.62		31.3.08	-	-	
19	Murchapani w.s.s. (PC, PC, FC)		1. Murchapani Garo 2. Masangpani 3. Abrenggittim	3	30.3..06	12.52	220 105 83	286 136 108	0.00	-	12.52		31.3.08	-	-	
20	Gimbilangiri wss. (NC)		1. Gimbilangiri 2. Tommagiri	2	30.3..06	13.40	108 113	140 147	0.00	-	13.40		31.3.08	-	-	
21	Snarugitok combined wss (NC)		1. Snarugitok 2. Rewakgittim 3. Daren Agal 4. Chengkurigiri 5. Nawalgre Apal	5	30.3..06	27.82	108 89 162 130 86	140 116 211 169 112	0.00	-	27.82		31.3.08	-	-	
22	Tapragittal wss (NC)		1. Tapragital 2. Chiokgregital	2	30.3..06	12.48	151 98	196 127	0.00	-	12.48		31.3.08	-	-	
23	Watregiri Songital wss (NC)		1. Watregiri Songital	1	30.3..06	14.64	259	337	0.00	-	14.64		31.3.08	-	-	

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Population benefitted		Cummulative expenditure incurred upto 31.12.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
24	Jongdikgiri wss. (NC)		1. Jongdikgiri	1	30.3..06	10.01	177	230	0.00	-	10.01		31.3.08	-	-	
25	Sasatbolgiri wss. (PC)		1. Sasatbolgiri	1	30.3..06	5.36	100	-	0.00	-	5.36		31.3.08	-	-	
26	Baksapara wss (PC)		1. Baksapara	1	30.3..06	1.44	293	381	0.00	-	1.44		31.3.08	-	-	
27	Bortolla wss. (PC)	R/W	1. Bortolla	1	30.3..06	1.79	345	449	0.00	-	1.79		31.3.08	-	-	
28	Batazor wss (PC)	R/W	1. Batazor	1	30.3..06	1.07	253	329	0.00	-	1.07		31.3.08	-	-	
29	Deokasra and Sagarkona wss (PC)	R/W	1. Deokasra 2. Sagarkona	2	30.3..06	1.80	134 152	174 198	0.00	-	1.80		31.3.08	-	-	
30	Abrenggittim wss (NC)		1. Abrenggittim	1	30.3..06	4.87	124	161	0.00	-	4.87		31.3.08	-	-	
31	Paglapara wss. (PC)	R/W	1. Paglapara 2. Nalbari	2	30.3..06	2.15	416 66	541 86	0.00	-	2.15		31.3.08	-	-	
32	Silghaguri wss (PC)	R/W	1. Silghaguri	1	30.3..06	1.79	389	505	0.00	-	1.79		31.3.08	-	-	
33	Jengrinpara wss (PC)	R/W	1. Jengrinpara	1	30.3..06	1.08	218	283	0.00	-	1.08		31.3.08	-	-	
34	STC at Gambegiri Block (NC)	STC	1. Diagre 2. Galabalgre 3. Gonggangre 4. Nengjapara 5. Teksragre	5	30.3..06	1.54	24 73 49 89 37	32 95 64 116 49	0.00	-	1.54		31.3.08	-	-	
35	Kangkonggiri wss. (PC)		1. Kangkanggiri 2. Danganatong	2	30.3..06	1.25	266 84	346 109	0.00	-	1.25		31.3.08	-	-	
						903.926			522.55			390.402	194.276			

Executive Engineer,
PHE Division, Tura.