

Details of Ongoing schemes as on 01.04.2011

Annexure - VI

Electrical Division, Mawphlang

Programme : State Plan (RWSS)

Unit : Rs. In Lacs.

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitations under the scheme	Status of habitations as on 01.04.2011 as per data realignment	Date of sanction in dd-mm-yy	Estimated Cost	Population benefitted		Commulative expenditure incurred 31.03.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Improvement of Mawpynthih wss	Mylliem	Pumping	Mawpynthih	Covered	04.11.2003	73.99	2,042 souls	2,860 souls	73.91	99	7.48	7.48	31.03.2006	31.12.2011	5	Except financially the scheme is physically completed
2	Implementation of Mawphlang-Mawngap-Marbisu combined wss	Mawphlang	Pumping	Marbisu Pdengshnong	Covered	31.03.2010	789.17	9,925 souls	14,138 souls	53.77	10	735.40	735.40	31.03.2012	-	-	Works are in progress.
				Marbisu Mawsmi	Covered												
				Sawlad	Covered												
				Umnylle Lumkohkat	Covered												
				Mawngap Dukan	Covered												
				Lumparing	Covered												
				Mawngap Mawsmi	Covered												
				Mawkynja	Covered												
				Mawngap Rim	Covered												
				Mawkohmon	Covered												
				Dongiewrim	Covered												
				Mawthiang	Covered												
				Nongrum	Covered												
				Mission	Covered												
Mawpyllun	Covered																
Tataw Laitsder	Covered																
Mawkharshiing	Covered																

(H.S.Nongkynrih)
Executive Engineer
(PHE)
Electrical Division