

On-going Schemes as on 01.04.2011 under ARWSP

Sl. No	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the Scheme	Status of habitations as on 1.4.11	Date of sanction in (dd-mm-yyyy format)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.11	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2010-11	Date of completion dd.mm.yy		Delay in years	Reasons for delay
								Present	Ultimate					15	16		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Umshing Mawkynroh WSS	Mylliem	Pumping	1. Umshing Mawkynroh	Covered	25.01.2008	118.34	2315	3241	15.28	10%	103.06	103.06	31.03.2012	-		
				2. NEHU Campus	Covered												
2	Nongksehrim WSS	Mylliem	Pumping	Nongksehrim	Covered	25.01.2008	74.33	1128	1580	19.14	80%	55.19	55.19	31.03.2012	-		
3	Mawsiatkhniam WSS	Mylliem	Gravity	Mawsiatkhniam	Covered	25.01.2008	222.97	3424	4794	105.27	60%	117.70	117.70	31.03.2012	-		
4	Lynkien-Mawpat WSS	Mylliem	Pumping	Lynkien-Mawpat WSS	Covered	25.01.2008	63.47	955	1337	6.07	5%	57.40	57.40	31.03.2012	-		
5	Umsaw Mawtawar WSS	Mylliem		Umsaw Mawtawar WSS	Covered	31.03.2009	26.13	15146	20654	0.12	5%	26.01	26.01	31.03.2012			

Executive Engineer (PHE)
Electrical Division
Shillong