

ANNEXURE- VI

ON GOING SCHEMES AS ON 1.4.2011 UNDER ARWSP

Rs. in Lakhs

SL. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.11	Date of sanction in(dd-mm-yyyy format)	Estimated cost.	Population		Commulative expenditure incurred upto 31.3.2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of compleion as		Delay in years	Reason for delay
								Present	Ultimate					Orginally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
ARWSP (NRDWP)																	
1	Kongwang wss	Pynursla	Gravity	Kongwang	PC	PHE.215/ Vol-II/07 /57 Dt 25.1.08	41.56	627	878	27.12	80%	14.43	14.43	31/3/ 2012	-	-	Work in Progress
2	Mawlyn nong w.s.s.	Pynursla	Gravity	Malynnong	PC	PHE.8/08 /35 dt.31.3.08	43.79	603	844	41.60	100%	2.19	2.19	31/3/ 2012	-	-	Scheme physically completed, but financial liabilities to be adjusted.
3	Pyrdiwah w.s.s.	Pynursla	h	Pyrdiwah	PC	PHE.8/08/ 32 dt.31.3.08	45.19	781	1094	25.04	60%	20.15	20.15	31/3/ 2012	-	-	Work in Progress
4	Umsaw w.s.s.	Mylliem	Pumping	Umsaw	NC	PHE.215/07 / Pt-II/54 dt.25.1.08	53.54	1001	1402	39.83	100%	13.71	13.71	31/3/ 2012	-	-	Scheme physically completed, but financial liabilities to be adjusted.
5	Lyting Larbri w.ss.	Pynursla	Gravity	Lyting Larbri	NC	PHE.46/200 9/26 dt. 31.3.09	9.02	249	349	8.22	90%	0.82	0.70	31/3/ 2012			Work in Progress
6	Lyngkhat w.ss.	Pynursla	Gravity	Lyngkhat	PC	PHE.46/200 9/24 dt. 31.3.09	22.86	345	483	19.76	100%	3.10	3.10	31/3/12			Scheme physically completed, but financial liabilities to be adjusted.
7	Lumdewsaw w.ss.	Mylliem	Pumping	Lumdewsaw	PC	PHE.46/200 9/23 dt. 31.3.09	62.39	932	1305	22.36	80%	40.03	40.03	31/3/13			Work in Progress

ANNEXURE- VI

ON GOING SCHEMES AS ON 1.4.2011 UNDER ARWSP

Rs. in Lakhs

SL. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.11	Date of sanction in(dd-mm-yyyy format)	Estimated cost.	Population		Commulative expenditure incurred upto 31.3.2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
ARWSP (NRDWP)																	
8	Langkyr dem W.S.S.	Pynursla	Gravity	i)Laitlynting ii)Iewduh iii)Mawlieh iv)Wahlyngkhat v)Laitmynrieng vi)Laitshutim	NC	NO.PHE.251 / 2007/56 dt 30/3/2010	470.97	5247	7346	371.91	80%	99.06	99.06	31/3/ 2012	-	-	Work in progress
9	Tangmang wss	Pynursla	Gravity	Tangmang	PC	PHE.53/2010/44 Dt. 31.3.2010	59.44	1467	2054	21.52	5%	37.92	15.00	31/3/ 2014	-	-	Work in Progress
10	Tynriang wss	Pynursla	Gravity	Tynriang	PC	PHE.53/2010/42 Dt. 31.3.2010	15.93	361	505	6.62	5%	9.31	9.31	31/3/ 2013	-	-	Work in Progress
11	Rimassar Comb wss	Pynursla	Gravity	Rimassar	PC	Dt.31.3.2011	31.78			0.00	0%	31.78	18.80	31/3/ 2014	-	-	Recently sancioned .Work to begin soon
12	Mynrieng wss	Pynursla	Gravity	Mynrieng	PC	Dt.31.3.2011	21.08	-	-	0.00	0%	21.08	16.50	31/3/ 2013	-	-	Recently sancioned .Work to begin soon
13	Ltying Lybngdoh wss	Pynursla	Gravity	Pyrdiwah	PC	Dt.31.3.2011	33.16	-	-	0.00	0%	33.16	19.28	31/3/ 2014	-	-	Recently sancioned .Work to begin soon
14	Nongmadan Mawpran wss	Pynursla	Gravity	Nongmadan Mawpran	PC	Dt.31.3.2011	25.36	-	-	0.00	0%	25.36	12.20	31/3/ 2013	-	-	Recently sancioned .Work to begin soon
15	Nongpathaw wss	Mylliem	Gravity	Nongpathaw	PC	Dt.31.3.2011	66.43	-	-	0.00	0%	66.43	36.90	31/3/2014	-	-	Recently sancioned .Work to begin soon

ANNEXURE- VI

ON GOING SCHEMES AS ON 1.4.2011 UNDER ARWSP

Rs. in Lakhs

SL. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.11	Date of sanction in(dd-mm-yyyy format)	Estimated cost.	Population		Commulative expenditure incurred upto 31.3.2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
ARWSP (NRDWP)																	
16	Nongmadan wss	Mylliem	Gravity	Nongmadan Mawpran	PC	Dt.31.3.2011	38.95	-	-	0.00	0%	38.95	22.30	31/3/2014	-	-	Recently sanctioned .Work to begin soon
17	Nongtyngur ws	Pynursla	Gravity	Nongtyngur	PC	Dt.31.3.2011	86.01	-	-	0.00	0%	86.01	57.00	31/3/2014	-	-	Recently sanctioned .Work to begin soon
18	Weikyan wss	Pynursla	Gravity	Wiekyan	PC	Dt.31.3.2011	12.95	-	-	0.00	0%	12.95	6.18	31/3/2013	-	-	Recently sanctioned .Work to begin soon
19	Rimai wss	Pynursla	Gravity	Rimai	PC	Dt.31.3.2011	4.28	-	-	0.00	0%	4.28	3.85	31/3/2012	-	-	Recently sanctioned .Work to begin soon
20	Umniuh Tmar wss	Pynursla	Gravity	Umniuh Tmar	PC	Dt.31.3.2011	33.64	-	-	0.00	0%	33.64	26.50	31/3/2014	-	-	Recently sanctioned .Work to begin soon
21	Mawpran wss	Pynursla	Gravity	Mawpran	PC	Dt.31.3.2011	28.02	-	-	0.00	0%	28.02	16.40	31/3/2013	-	-	Recently sanctioned .Work to begin soon

Executive Engineer(PHE)
Investigation Unit Division
Shillong