

## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realignm ent	Date of section in (dd-mm-yyyy )	Estimat ed cost	Populati on		Commul ative exp. Incurred up to 31.3.11	Over all physical progres s in %	Balance fund req.. for completi on	Amount req. during 2011-12	Date of Completio n dd-mm-yy	Delay in yrs.	Reason for delay	Remar ks funded under RIDF	
								Present	Ultimate									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
ARP																		
1	Khanduli	Thadlaskein	Pumping	Khanduli	1	30.3.06	37.24	566	792	24.69	0.1	12.55	12.55	31.3.09	31.3.12	3 yrs	Border dispute	
2	Sehkypad comb. w.s.s	Amlarem	Gravity	1. Sehkypad	1	31.3.07	90.6	1624	2274	87.24	1	3.36	3.36	31.3.10	31.3.12	2 yrs	Delay in providing power supply by MeECL	
3	Amtapoh w.s.s	Amlarem	Pumping	2. Thangshuni 3. Pdengshakap Amtapoh	1	31.3.07	24.2	394	552	17.34	0.9	6.86	6.86	31.3.10	31.3.12	2 yrs	Delay in providing power supply by MeECL	

## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realignm ent	Date of section in (dd-mm-yyyy )	Estimat ed cost	Populati on		Commul ative exp. Incurred up to 31.3.11	Over all physical progres s in %	Balance fund req.. for completi on	Amount req. during 2011-12	Date of Completio n dd-mm-yy	Delay in yrs.	Reason for delay	Remar ks funded under RIDF	
								Present	Ultimate									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
4	Impl. Of Lathymphu comb. w.s.s	Laskein	Pumping	1. Lathymphu	25-50%	30.3.06	80.91	1352	1893	72.29	1	8.62	8.62	31.3.09	31.3.12	3 yrs	Delay in providing power supply by MeECL	
				2. Musiaw				1										
				3. Umsalang				1										
5	Impl. Of Sahnsniang comb. w.s.s	Laskein	Pumping	1. Mooshrot	0-25%	10.1.08	235.9	4166	5832	200.51	0.8	35.35	35.35	31.3.12				
				2. Sahnsniang														
				3. Sahnsniang B														
6	Impl. Of Umshangiar	Laskein	Pumping	1. Umshangiar		1 29.3.08	82.26	1205	1687	1.94	0.2	80.32	80.32	31.3.11	31.3.12	1 yr	Border dispute	
				2. Lumshyrmang														
				3. Rudumphu														
7	Impl. Of Nongbareh lyntiar w.s.s	Amlarem	Gravity	Nongbareh Lyntiar		1 10.1.08	47.78	710	994	35.97	0.6	11.81	11.81	31.3.12				
8	Impl. Of Shnong thymmai	Amlarem	Gravity	Shnong Thymmai		1 10.1.08	317.5	4673	6543	203.21	0.6	114.24		31.3.12				
9	Impl. Of Kharkhana w.s.s	Amlarem	Gravity	Kharkhana		1 28.3.08	25.84	349	489	14.33	0.25	11.51	11.51	31.3.12				
10	Impl. Of Lurniang w.s.s	Amlarem	Gravity	Lurniang		1 9.3.08	11.69	150	210	6.37	0.2	5.32	5.32	31.3.12				
11	Impl. Of Kudengrim w.s.s	Amlarem	Gravity	Kudengrim		1 29.3.08	36.94	679	951	18.24	0.4	18.7	18.7	31.3.12				

## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realignm ent	Date of section in (dd-mm-yyyy )	Estimat ed cost	Populati on		Commul ative exp. Incurred up to 31.3.11	Over all physical progres s in %	Balance fund req.. for completi on	Amount req. during 2011-12	Date of Completio n dd-mm-yy	Delay in yrs.	Reason for delay	Remar ks funded under RIDF	
								Present	Ultimate									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
12	Impl. Of Amsohbaton Amsohchrow comb. w.s.s	Amlarem	Gravity	1. Rompukhiaw 2. Amsohbaton 3. Amsohchrow 4. Sohluh	1	29.3.08	31.48	428	600	26.55	0.6	4.93	4.93	31.3.12				
13	Impl. Of Lower Amsotai comb. w.s.s	Amlarem	Gravity	1. Lower Amsotai 2. Amsotai 'B' 3. Amsotai 4. Twah-u-sdiah	1	29.3.08	96.37	1290	186	72.09	0.6	24.28	24.28	31.3.12				
14	Impl. Of Chandaloi w.s.s	Amlarem	Gravity	1. Chandaloi 2. Kyndeng Shnong 3. Shilliang Amkaw 4. Madan Skur 5. Khonglah Prio 6. Roman	1	29.3.08	57.16	855	1197	43.5	1	13.66	13.66	31.3.12				
15	Impl. Of Kudeng thymmai w.s.s	Amlarem	Gravity	Kudengthymmai	1	28.3.08	34.48	490	686	15.66	0.3	18.82	18.82	31.3.12				

## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realignm ent	Date of section in (dd-mm-yyyy )	Estimat ed cost	Populati on		Commul ative exp. Incurred up to 31.3.11	Over all physical progres s in %	Balance fund req.. for completi on	Amount req. during 2011-12	Date of Completio n dd-mm-yy	Delay in yrs.	Reason for delay	Remar ks funded under RIDF	
								Present	Ultimate									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
16	Impl. Of Lumpyngngad w.s.s	Amlarem	Gravity	1. Lumpyngngad 2. Passadwar		1 29.3.08	76.18	1030	1442	49.15	0.5	27.03	27.03	31.3.12				
17	Impl. Of long-u-shen w.s.s	Amlarem	Gravity	long-u-shen		1 28.3.08	37.4	520	728	18.28	0.35	19.12	19.12	31.3.12				
18	Impl. Of Amhulow Amladait	Amlarem	Gravity	1. Amhulow 2. Amladait 3. Rumshnong 4. Khliehshnong		1 28.3.08	35.38	455	637	27.29	1	8.09	8.09	31.3.12				
19	Impl. Of Khliehmyntriang w.s.s	Khliehriat	Pumping	Khliehmyntriang	50-75%	29.3.08	51.32	561	786	20.94	1	30.38	30.38	31.3.12				
20	Impl. Of Jalayah comb. w.s.s	Khliehriat	DTW Pumping	1. Jalayah 2. Jalayah Khliehmyntriang	0-25%	29.3.08	112.11	2015	2821	58.82	1	53.29	53.29	31.3.12				
21	Impl. Of Cham Cham (Pumping)	Khliehriat	Pumping	Cham Cham	0-25%	28.3.08	92.89	0	1806	74.25	0.95	18.64	18.64	31.3.12				
22	Impl. Of Moolamanoh (DTW) w.s.s	Khliehriat	DTW	Moolamanoh		1 28.3.08	40.76	557	780	34.82	1	5.94	5.94	31.3.12				
23	Impl. Of Sakhain Moolimen w.s.s	Khliehriat	Pumping	Sakhain Moolimen		1 24.3.08	49.94	672	941	37.06	0.8	12.88	12.88	31.3.12				
24	Impl. Of Lamyrsiang (Pumping) w.s.s	Saipung	Pumping	Lamyrsiang		0 28.3.08	49.44	558	936	24.14	1	25.3	25.3	31.3.12				

## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realignm ent	Date of section in (dd-mm-yyyy )	Estimat ed cost	Populati on		Commul ative exp. Incurred up to 31.3.11	Over all physical progres s in %	Balance fund req.. for completi on	Amount req. during 2011-12	Date of Completio n dd-mm-yy	Delay in yrs.	Reason for delay	Remar ks funded under RIDF	
								Present	Ultimate									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
25	Impl. Of Shnongrim w.s.s	Saipung	Pumping	Shnongrim	75-100%	10.1.08	51.74	783	1097	41.42	0.95	10.32	10.32	31.3.12				
26	Impl. Of Lelad (Gravity) w.s.s	Saipung	Gravity	Lelad	1	28.3.08	15.57	319	446	13.82	1	1.75	1.75	31.3.12				
27	Impl. Of Tangnub (Pumping) w.s.s	Saipung	Pumping	Tangnub	1	28.3.08	31.39	343	481	15.67	0.95	15.72	15.72	31.3.12				
28	Impl. Of Semasi (DTW) w.s.s	Saipung	DTW	Semasi	0-25%	28.3.09	34.9	468	656	21.54	1	13.36	13.36	31.3.12				
29	Impl. Of Umladtdoh comb. w.s.s	Khliehriat	Pumping	1. Umladtdoh	25-50%	31.3.10	66.46	841	1177	12.94	0.2	53.52	53.52	31.3.13				
				2. Ummat	25-50%													
	Total						1956	28053	39620	1290.1		665.67	551.43					

Executive Engineer (PHE)  
RWS Division, Jowai