

ON GOING SCHEMES AS ON 1.4.11-12 UNDER ARWSP (NRDWP) &MNP

(Rs. In Lakh)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitaion under the scheme	Status of habitaiton as on 1.4.10 as per data Realignment.	Date of sanction in (dd-mm-yyyy format)	Estimated Cost	Populati on benefitted		Commulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completi on	Amount required during 2011-12	Date of completion as dd.mm.yyy y		Delay in years	Reason for delay	Remarks funded under RIDF
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
A UNDER ARP/NRDWP (90%):-																		
1	Mawblei W/S/S	Mairang	PWS (Gravity)	1.Mawblei - A	FC (100%)	29/03/06	85.17	1340	1876	77.579	90%	7.592	7.592	31/03/09	31/3/12	3	Nearing completion	
2	Mawphanniew 'A' W/S/S	Mairang	PWS (Gravity)	2.Mawblei - B Mawphanniew 'A'	FC (100%)	30/3/07	24.79	1231	1724	20.111	94%	4.680	4.680	31/12/09	31/3/12	3	Nearing completion	
3	Nongdom-Tiehbah Combined W/S/S	Mairang	PWS (Pumpin g)	1.Nongdom	PC (50-75)%	30/3/07	281.77	4296	6015	152.422	75%	129.348	129.348	31/03/10	31/3/12	2	Contractor yet to submit design for Construction of Rapid Sand Filter to SE(PHE) WC.	
4	Nongktieh W/S/S	Mairang	PWS (Gravity)	2.Tiehbah 3.Demdngiem 4.Ksehkohmoit 1. Nongktieh	PC (25-50)% PC (0-25)% PC (50-75)% PC (25-50)%	29/03/06	50.28	764	1070	30.595	45%	19.680	19.680	31/03/09	31/3/12	3		Work in progress.
5	Nongsohma Combined W/S/S	Mairang	PWS (Gravity)	2. Mawsawa 1. Nongsohma	FC (100%) FC (100%)	31/3/07	100.24	1162	1627	84.68672	75%	15.548	15.548	31/12/09	31/3/12	2	Work in progress	
6	Pungsaniang W/S/S	Mairang	PWS (Gravity)	2. Disiar 3. Riliang 4. Sohphoh 5. Mawdonkhlam 6. Mawsium 7. Sehthlieh Pungsaniang	FC (100%) FC (100%) PC (0-25)% FC (100%) PC (50-75)% FC (100%) FC (100%)	30/03/06	37.11	575	805	30.955	80%	6.151	6.151	31/03/09	31/3/12	3	Nearing completion	
7	Riangmang W/S/S	Mairang	PWS (Gravity)	Riangmang	FC (100%)	30/03/06	59.19	910	1274	37.786	70%	21.404	21.404	31/12/09	31/3/12	3	Nearing completion	
8	Sadudek W/S/S	Mairang	PWS (Gravity)	Sadudek	PC (75-100)%	30/3/07	36.90	590	826	25.059	75%	11.841	11.841	31/12/09	31/3/12	3	Nearing completion	
9	Umpondeng W/S/S	Mairang	PWS (Gravity)	Umpondeng	FC (100%)	31/3/07	16.14	258	361	14.91691	90%	1.225	1.225	31/03/09	31/3/12	3	Nearing completion	
10	Umsa Combined W/S/S	Mairang	PWS (Gravity)	1. Umsa	FC (100%)	30/3/07	63.65	972	1361	58.248	95%	5.405	5.405	31/12/09	31/3/12	2	Inaccessability	
11	Umsobhsein Combined W/S/S	Mairang	PWS (Gravity)	2. UmsaKhlaw-Myriaw 3. Uming Umsobhsein	FC (100%) FC (100%) FC (100%)	29/03/06	42.49	658	921	40.36518	90%	2.127	2.127	31/03/09	31/3/12	3	Inaccessability	

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitaion under the scheme	Status of habitaiton as on 1.4.10 as per data Realignment.	Date of sanction in (dd-mm-yyyy format)	Estimated Cost	Populati on benefitted		Commulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completi on	Amount required during 2011-12	Date of completion as dd.mm.yyy y		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
12	Umthlu Nongkhla Combined W/S/S	Mairang	PWS (Gravity)	Umthlu Nongkhla	FC (100%)	30/3/07	62.33	1022	1431	45.18429	75%	17.144	17.144	31/12/09	31/3/12	2		
13	Wahrit W/S/S	Mairang	PWS (Gravity)	Wahrit	FC (100%)	29/03/06	39.19	596	834	38.535	96%	0.657	0.657	31/03/09	31/3/12	3	Nearing completion	
14	Jadap STC	Mairang	STC	Jadap	PC (50-75)%	03-10-2008	1.04	126	176	0.725	90%	0.318	0.318	31/12/08	31/3/12	2	Nearing completion	
15	Khawai WSS	Mairang	PWS (Gravity)	Khawai	FC (100%)	03-10-2008	11.24	140	196	8.907	90%	2.333	2.333	31/12/09	31/3/12	2		
16	Mawkarah WSS	Mairang	PWS (Gravity)	1.Mawkarah East	PC (0-25)%	03-10-2008	201.574	1929	2700	162.670	60%	38.904	38.904	31/12/10	31/3/12	-	Works	
				2.Nongwahra Nonglum	PC (0-25)%												in Progress	
				3. Sohlubaw	PC (0-25)%													
				4. Sangjersohphoh	PC (0-25)%													
				5. Sainkhohswai	PC (0-25)%													
				6.Mawkarah West	PC (25-50)%													
				7. Nongsohlang	PC (25-50)%													
				8. Mawmyrsiang	PC (25-50)%													
				9. Nongpathar	PC (25-50)%													
				10.Umsohpdung	PC (25-50)%													
				11.Mawkarah South	PC (50-75)%													
				12. Sohkhlor	FC (100%)													
17	Wahlulu WSS	Mairang	EXT PWS (Gravity)	Wahlulu	FC (100%)	03-10-2008	7.47	195	273	6.58949	95%	0.883	0.883	31/03/09	31/3/12	2	Nearing Completion	
18	Badumtrep STC (Domtraw PC)	Mairang	STC	Badumtrep	PC (50-75)%	16/10/07	0.44	60	84	0.000	80%	0.440	0.440	31/12/08	31/3/12	3	Land dispute	
19	Dongjaria WSS (STC)	Mairang	STC	Dongjaria	FC (100%)	18/3/08	1.04	105	147	0.725	80%	0.315	0.315	31/12/08	31/3/12	3	Nearing Completion	
20	Dongsharum STC (Mawlumkohkrang NC)	Mairang	STC	Dongsharum	PC (75-100)%	16/10/08	0.47	62	87	0.000	60%	0.470	0.470	31/12/08	31/3/12	3	Nearing Completion	
21	Implementation of Umthor	Mairang	PWS (Gravity)	Umthor	FC (100%)	31/03/2010	9.43020			0.000	0%	9.430	9.430	31/3/11				
22	Implementation of Mawsnar	Mairang	PWS (Gravity)	Mawsnar	PC (75-100)%	31/03/2010	14.18490			0.000	0%	14.185	14.185	31/3/11				
23	Implementation of Umshyiap	Mairang	PWS (Gravity)	Umshyiap	FC (100%)	31/03/2010	12.77640			0.000	0%	12.776	12.776	31/3/11				
24	Implementation for construction of Rain water Hartvesting of Mawiong Jadap	Mairang	Rain Water Harvestin g	Mawiong Jadap	PC (75-100)%	31/03/2010	24.00930			0.000	0%	24.009	24.009	31/3/11				

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitaion under the scheme	Status of habitaiton as on 1.4.10 as per data Realignment.	Date of sanction in (dd-mm-yyyy format)	Estimated Cost	Populati on benefitted		Commulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completi on	Amount required during 2011-12	Date of completion as dd.mm.yyy y		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
25	Implementation of Jakhong W.S.S.	Mairang	PWS (Gravity)	Jakhong	NC (0)%	31/3/2011	49.41			0.000	0%	49.409	49.409	31/03/12				
26	Implementation of Phngohpopkop W.S.S.	Mairang	PWS (Gravity)	Phngohpopkop	NC (0)%	31/3/2011	14.08			0.000	0%	14.081	14.081	31/03/12				
27	Implementation of Sdad Dukhi W.S.S.	Mairang	PWS (Gravity)	Sdad dukhi	NC (0)%	31/3/2011	5.13			0.000	0%	5.135	5.135	31/03/12				
28	Implementation of Nongpriang W.S.S.	Mairang	PWS (Gravity)	Nongpriang	NC (0)%	31/3/2011	27.18			0.000	0%	27.180	27.180	31/03/12				
29	Implementation of Nongrilong W.S.S.	Mairang	PWS (Gravity)	1.Dongkper	NC (0)%	01-05-2011	21.0195			0.000	0%	21.020	21.020	31/03/12				
30	Implementation of Sohjarang W.S.S.	Mairang	PWS (Gravity)	2.Dongphutball 3.Nongrilong Sohjarang	NC (0)% NC (0)% NC (0)%	01-05-2011	49.176			0.000	0%	49.176	49.176	31/03/12				
31	Implementation of Sohtyngkhur W.S.S.	Mairang	PWS (Gravity)	Dewsaw	NC (0)%	01-05-2011	58.9365			0.000	0%	58.937	58.937	31/03/12				
32	Implementation of Blahlawieng W.S.S	Mairang	PWS (Gravity)	Sohtyngkhur Themsawlad Blahlawieng	NC (0)% NC (0)% NC (0)%	01-05-2011	16.4196			0.000	0%	16.420	16.420	31/03/12				
33	Implementation of Mawkyrdang W.S.S.	Mairang	PWS (Gravity)	Mawkyrdang	PC (0-25)%	31/3/2011	41.82			0.000	0%	41.822	41.822	31/03/12				
34	Implementation of Mawkroh W.S.S.	Mairang	PWS (Gravity)	Mawkroh	PC (25-50)%	31/3/2011	6.95			0.000	0%	6.948	6.948	31/03/12				
35	Implementation of Umpdem Comb W.S.S.	Mairang	PWS (Gravity)	Lumiong	PC (0-25)%	31/3/2011	33.69			0.000	0%	33.692	33.692	31/03/12				
36	Implementation of Jaram W.S.S.	Mairang	PWS (Gravity)	Umpdem Umsum Jaram	PC (0-25)% PC (0-25)%	31/3/2011	16.92			0.000	0%	16.917	16.917	31/03/12				
37	Implementation of Nongkseh WSS	Mairang	PWS (Gravity)	Nongkseh	PC (0-25)%	31/3/2011	15.35			1.000	0%	14.348	14.348	31/03/12				
38	Implementation of Rangdishit WSS	Mairang	PWS (Gravity)	Rangdishit	PC (0-25)%	31/3/2011	10.91			2.000	0%	8.907	8.907	31/03/12				
39	Implementation of Pyndengjarain WSS	Mairang	PWS (Gravity)	Pyndengjarain	PC (25-50)%	31/3/2011	12.98			3.000	0%	9.977	9.977	31/03/12				

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitaion under the scheme	Status of habitaiton as on 1.4.10 as per data Realignment.	Date of sanction in (dd-mm-yyyy format)	Estimated Cost	Populati on benefitted		Commulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completi on	Amount required during 2011-12	Date of completion as dd.mm.yyy y		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
40	Implementation of Nongkhlaw WSS	Mairang	PWS (Gravity)	Nongkhlaw	PC (50-75)%	31/3/2011	105.85			4.000	0%	101.849	101.849	31/03/12				
41	Implementation of Patharshipiah WSS	Mairang	PWS (Gravity)	patharshipiah	PC (25-50)%	31/3/2011	12.96			5.000	0%	7.962	7.962	31/03/12				
42	Kynshi Mawria WSS	Mawthadr aishan	PWS (Gravity)		FC (100%)	29/03/07	63.1	542	759	45.390	90%	17.710	17.710	31/3/11	31/03/12	1	Nearing completion	
43	Implementation of Lawdishit W.S.S.	Mairang	PWS (Gravity)	Lawdishit	NC (0)%	01-05-2011	13.4883			0.000		13.488	13.488	31/03/12				Recently Sanctioned
44	Implementation of Mawbyrja Combined W.S.S.	Mairang	PWS (Gravity)	Mawbyrja	NC (0)%	31/3/2011	25.51			0.000		25.509	25.509	31/03/12				Recently Sanctioned
45	Implementation of Mawkhli W.S.S.	Mairang	PWS (Gravity)	Mawkylliang Mawkhli	NC (0)% NC (0)%	01-05-2011	42.0489			0.000		42.049	42.049	31/03/12				Recently Sanctioned
B State share of NRDWP(10%) Schemes																		
Mairang Block																		
1	Implementation of Umthor	Mairang	PWS (Gravity)	Umthor	FC (100%)	31-03-2010	1.05			0.000	0%	1.048	1.048	31/3/11				
2	Implementation of Mawsnar	Mairang	PWS (Gravity)	Mawsnar	PC (75-100)%	31-03-2010	1.58			0.000	0%	1.576	1.576	31/3/11				
3	Implementation of Umshyiap	Mairang	PWS (Gravity)	Umshyiap	FC (100%)	31-03-2010	1.42			0.000	0%	1.420	1.420	31/3/11				
4	Implementation for construction of Rain water Hartvesting of Mawiong Jadap	Mairang	Rain Water Harvesting	Mawiong Jadap	PC (75-100)%	31-03-2010	2.68			0.000	0%	2.678	2.678	31/3/11				
5	Implementation of Jakhong W.S.S.	Mairang	PWS (Gravity)	Jakhong	NC (0)%	31/3/2011	5.49			0.000	0%	5.490	5.490	31/03/12				Recently Sanctioned
6	Implementation of Phngohpopkop W.S.S.	Mairang	PWS (Gravity)	Phngohpopkop	NC (0)%	31/3/2011	1.56			0.000	0%	1.565	1.565	31/03/12				Recently Sanctioned
7	Implementation of Sdad Dukhi W.S.S.	Mairang	PWS (Gravity)	Sdad dukhi	NC (0)%	31/3/2011	0.57			0.000	0%	0.571	0.571	31/03/12				Recently Sanctioned
8	Implementation of Nongpriang W.S.S.	Mairang	PWS (Gravity)	Nongpriang	NC (0)%	31/3/2011	3.03			0.000	0%	3.029	3.029	31/03/12				Recently Sanctioned

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitaion under the scheme	Status of habitaiton as on 1.4.10 as per data Realignment.	Date of sanction in (dd-mm-yyyy format)	Estimated Cost	Populati on benefitted		Commulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completi on	Amount required during 2011-12	Date of completion as dd.mm.yyy y		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
9	Implementation of Nongrilong W.S.S.	Mairang	PWS (Gravity)	1.Dongkper	NC (0)%	01-05-2011	2.34			0.000	0%	2.336	2.336	31/03/12			Recently Sanctioned	
				2.Dongphutball	NC (0)%												Recently Sanctioned	
				3.Nongrilong	NC (0)%												Recently Sanctioned	
10	Implementation of Sohjarang W.S.S.	Mairang	PWS (Gravity)	Sohjarang	NC (0)%	01-05-2011	5.46			0.000	0%	5.464	5.464	31/03/12			Recently Sanctioned	
11	Implementation of Sohtyngkhur W.S.S.	Mairang	PWS (Gravity)	Dewsaw	NC (0)%	01-05-2011	6.55			0.000	0%	6.549	6.549	31/03/12			Recently Sanctioned	
				Sohtyngkhur	NC (0)%												Recently Sanctioned	
				Themsawlad	NC (0)%												Recently Sanctioned	
12	Implementation of Blahlawieng W.S.S	Mairang	PWS (Gravity)	Blahlawieng	NC (0)%	01-05-2011	1.82			0.000	0%	1.824	1.824	31/03/12			Recently Sanctioned	
13	Implementation of Mawkyrdang W.S.S.	Mairang	PWS (Gravity)	Mawkyrdang	PC (0-25)%	31/3/2011	4.65			0.000	0%	4.647	4.647	31/03/12			Recently Sanctioned	
14	Implementation of Mawkroh W.S.S.	Mairang	PWS (Gravity)	Mawkroh	PC (25-50)%	31/3/2011	0.77			0.000	0%	0.772	0.772	31/03/12			Recently Sanctioned	
15	Implementation of Umpdem Comb W.S.S.	Mairang	PWS (Gravity)	Lumiong	PC (0-25)%	31/3/2011	3.74			0.000	0%	3.744	3.744	31/03/12			Recently Sanctioned	
				Umpdem Umsum	PC (0-25)%												Recently Sanctioned	
16	Implementation of Jaram W.S.S.	Mairang	PWS (Gravity)	Jaram	PC (0-25)%	31/3/2011	0.94			0.000	0%	0.940	0.940	31/03/12			Recently Sanctioned	
17	Implementation of Nongkseh WSS	Mairang	PWS (Gravity)	Nongkseh	PC (0-25)%	31/3/2011	1.71			0.000	0%	1.705	1.705	31/03/12			Recently Sanctioned	
18	Implementation of Rangdishit WSS	Mairang	PWS (Gravity)	Rangdishit	PC (0-25)%	31/3/2011	1.21			0.000	0%	1.212	1.212	31/03/12			Recently Sanctioned	
19	Implementation of Pyndengjarain WSS	Mairang	PWS (Gravity)	Pyndengjarain	PC (25-50)%	31/3/2011	1.44			0.000	0%	1.442	1.442	31/03/12			Recently Sanctioned	
20	Implementation of Nongkhlaw WSS	Mairang	PWS (Gravity)	Nongkhlaw	PC (50-75)%	31/3/2011	11.76			0.000	0%	11.761	11.761	31/03/12			Recently Sanctioned	
21	Implementation of Patharshipiah WSS	Mairang	PWS (Gravity)	patharshipiah	PC (25-50)%	31/3/2011	0.72			0.000	0%	0.720	0.720	31/03/12			Recently Sanctioned	
22	Implementation of Lawdishit W.S.S.	Mairang	PWS (Gravity)	Lawdishit	NC (0)%	01-05-2011	1.50			0.000	0%	1.499	1.499	31/03/12			Recently Sanctioned	
23	Implementation of Mawbyrja Combined W.S.S.	Mairang	PWS (Gravity)	Mawbyrja	NC (0)%	31/3/2011	2.83			0.000	0%	2.834	2.834	31/03/12			Recently Sanctioned	
				Mawkylliang	NC (0)%												Recently Sanctioned	

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitaion under the scheme	Status of habitaiton as on 1.4.10 as per data Realignment.	Date of sanction in (dd-mm-yyyy format)	Estimated Cost	Populati on benefitted		Commulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completi on	Amount required during 2011-12	Date of completion as dd.mm.yyy y		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
24	Implementation of Mawkhli W.S.S.	Mairang	PWS (Gravity)	Mawkhli	NC (0)%	01-05-2011	4.67			0.000	0%	4.672	4.672	31/03/12			Recently Sanctioned	

Executive Engineer (PHE)