

ANNEXURE – VIII

ONGOING SCHEMES AS ON 1.4.2011 UNDER RESIDENTIAL/NON RESIDENTIAL BUILDING

(Rs. In Lakhs)

Sl.No	Division	Name of Scheme	Type	Estimated Cost	Date of sanction	Financial achievement as on 1.4.2011	Balance fund required for completion	Physical achievement as on 1.4.2011	Fund required during 2011-12
			(RB/NRB)		In (dd.mm.yy)				
1	RESUBELPARA	Providing Compound Streetlight at PHE Sub-Division, Bajengdoba.	NRB	6.00	31-03-10	2.00	4.00	1.00	4.00
2	RESUBELPARA	Compound Street Light at PHE Complex, Kharkutta Invt. Sub-Division.	NRB	6.52	25-03-11	-	6.52	0.00	3.00
3	RESUBELPARA	Renovation and repairing of Quarters under PHE Mendipathar Sub-Division Complex.	RB	38.23	31-03-11	-	38.23	0.00	14.00
	TOTAL			50.77		2.00	48.77		21.00