

ANNEXURE – VI ON-GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP(NRDWP)

(Rs. In lakhs)

Sl No	Name of scheme.	Name of Block	Type of scheme.	Name of habitation under the scheme	Status of habitation as on 1.4.2011	Date of sanctioned in(dd-mm-yyyy format)	Estimated cost	Population		Cumulative exptd. Incurred upto 31.3.2011	Over all physical progress in %	Balance Fund required for completion	Date of completion as dd-mm yy		Delay in years.	Reason for delay	Remarks funded under RIDF	
								Present	Ultimate				Originally envisaged	Revised				
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18	19	
1	Ren.of Bolkinggre W.S.S	Samanda	Gravity	1.Bolkinggiri	75-100%	30.3.08	116.36	369	480	109.52	95%	6.84	25.11.2011	-	-	-	Nil	
				2.Nengmandalgre-II	25-50%			560	720									
				3.Chachatgre	75-100%			476	619									
				4.ChachatJangkigre	50-75%			165	215									
				5.Chachat Karuba	75-100%			38	49									
				6.Nengmandalgre	25-50%			545	798									
2	Barik Nokmagittim W.S.S.	-do-	-do-	1.Barik Nokmagittim	50-75%	6.8.07	7.29	112	146	5.87	95%	1.42	31.3.2010	1	1	Due to delay in received of Pipes	do-	
3	Songsak Agalgre Songgital W.S.S.	-do-	-do-	1.Songsak Agalgre Songgital	50-75%	31.3.08	11.52	179	233	9.10	98%	2.42	25.8.2011				do-	
4	New Tebil Bonegre W.S.S	-do-	-do-	1.New Tebil Bonegre	50-75%	31.3.08	76.02	364	473	59.80	80%	16.22	20.11.2011				do-	
				2) Tebil Bonegre	50-75%												do-	
5	Dika Songgital W.S.S.	-do-	-do-	1.Dika Songgital W.S.S.	50-75%	31.3.08	9.14	140	182	5.61	85%	3.53	30.11.2011				do-	
6	Rongap Barikgre W.S.S.	-do-	-do-	1.Rongap Barikgre	75-10%	31.3.08	32.54	151	197	18.71	75%	13.824	25.8..2011					do-
				2. Rongap Mikkilsingre.	75-100%													
				3 Khera Rongap	75-100%													
7	Nengkhra Bolsal Songgital W.S.S.	Samanda	-do-	1.Nengkhra Bolsal Songgital	0-25%	6.8.07	45.79	730	949	35.50	80%	10.29	30.9.2011				do-	
				2.Nengkhra Watregittim	25-50%													
8	Dobu Rongmu W.S.S.	-do-	-do-	1.Dobu Rongmu	25-50%	31.3.08	51.87	1019	1324	50.45	95%	1.42	25.11.2011					do-
				2.Dobu Chitimbing	25-50%													
				3.Anchunglek	50-75%													
9	Warogittim W.S.S.	Samanda	-do-	1.Warogittim	75-100%	31.3.08	30.89	485	631	31.44	100%		31.4.2011				do-	
				2. Rongap Ading	50-75%													

ANNEXURE – VI ON-GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP(NRDWP)

(Rs. In lakhs)

SI No	Name of scheme.	Name of Block	Type of scheme.	Name of habitation under the scheme	Status of habitation as on 1.4.2011	Date of sanctioned in(dd-mm-yyyy format)	Estimated cost	Population		Cumulative exptd. Incurred upto 31.3.2011	Over all physical progress in %	Balance Fund required for completion	Date of completion as dd-mm yy		Delay in years.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate				Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18	19
				2.Kangmat Ading	50-75%												
10	Dochok Songgital W.S.S.	Songsak	-do-	(i) Dochok songgital	100%	31.3.08	26.73	134	175	18.37	95%	8.36	31.11.2011				do-
				(ii) Bolmoram Adingiri	100%			120	160								
11	Norek Megapgre W.S.S.	-do-	-do-	1.Norek Megapgre	50-75%	31.3.08	32.61	337	438	29.91	90%	10.70	31.10.2011				do-
				2. Norek Sodalgre	50-75%												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
12	Dosing Saram W.S.S.	Songsak	-do-	1.Dosing Saram	25-50%	31.3.08	10.46	157	204	7.61	85%	2.87	31.10.2011				Nil
13	Sokadam Songgital W.S.S.	-do-	-do-	1.Sokadam Songgital W.S.S.	25-50%	31.3.08	22.68	218	284	19.30	95%	3.38	31.10.2011			PP	do-
14	Gabil Koksigittim W.S.S.	Rongjeng	Gravity	1.Gabil Koksigittim	25-5%	24.3.08	6.51	524	681	6.11	95%	0.40	31.10.2011				do-
15	Dagal Dogru W.S.S.	-do-	-do-	1.Dagal Dogru	100%	24.3.08	6.78	100	143	5.69	95%	1.09	31.8.2011				do-
16	Dambo Rongdeng W.S.S.	-do-	-do-	1.Dambo Rongdeng	100%	6.8.07	21.44	321	417	18.49	95%	2.95	31.3.2010	1	1	Due to delay in received of Pipes	do-
17	Mangsang Mokura W.S.S.	-do-	-do-	1.Mangsang Mokura	25-50%	31.3.08	47.86	713	927	42.90	95%	4.96	31.10.2011	-	-	-	-
18	Jalwagre Songgital W.S.S.	-do-	-do-	1.Jalwagre Songgital	0-25%	31.3.08	48.34	690	897	40.95	95%	7.39	31.11.2011	-	-	-	do-
19	Doadugittim R/W.	-do-	-do-	1. Doadugittim	100%	31.3.09	6.04	212	276	4.43	95%	1.61	15.11.2011	-	-	-	do-
20	Bansum Awe W.s.s	Samanda	-do-	1.Samanda Dolwarigre	25.50%	13.3.10	33.93	100	132	19.07	75%	14.86	31.3.2012	-	-	-	do-
				2.Bansum Awe	25-50%			84	116								
21	Kakwa Duragre W.s.s	Baghmara	-do-	1.Kakwa Duragre	25.50%	13.3.10	42.32	164	238	30.81	90%	11.51	31.3.2012	-	-	-	do-
				2. Bawe Duragre	25.50%			97	141								
22	Darugre W.s.s	Rongjeng	-do-	Darugre W.s.s	0-25%	13.3.10	27.92	424	551	14.32	60%	13.60	31.3.2012	-	-	-	do-
	Kakwa Adu R/W	Samanda	-do-	Kakwa Adu R/W	25-50%	31.3.10	0.78			-	-	0.78	31.3.2012	-	-	-	do-

ANNEXURE – VI ON-GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP(NRDWP)

(Rs. In lakhs)

SI No	Name of scheme.	Name of Block	Type of scheme.	Name of habitation under the scheme	Status of habitation as on 1.4.2011	Date of sanctioned in(dd-mm-yyyy format)	Estimated cost	Population		Cumulative exptd. Incurred upto 31.3.2011	Over all physical progress in %	Balance Fund required for completion	Date of completion as dd-mm yy		Delay in years.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate				Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18	19
23	Rongribo Amalgre R/W	Songsak	-do-	Rongribo Amalgre R/W	0-25%	24.3.10	0.69	424	551	-	-	0.69	31.3.2012	-	-	-	do-
24	Nokmagittim W.S.S.	-do-	-do-	Nokmagittim W.S.S.	100%	23.3.07	11.82	200	260	6.83	75%	4.99	31.3.2010	-	-	-	do-
25	Rongap Merambok W.s.s	Songsak	-do-	Rongap Merambok	50-75%	13.3.10	13.53	184	267	11.26	95%	2.27	31.3.2012	-	-	-	do-
26	Reconstn. of Suchilgre W.s.s	Samanda	-do-	1.Kokdokgiri	0-25%	7.1.11	30.51	136	197	1.19	25%	29.32	31.3.2013	-	-	-	do-
				2.Grenanggre	0-25%			109	153								
				3.Suchilgre	0-25%			145	210								
27	Reconstn.of Ganingre W.s.s	Samanda	-do-	1.Ganingbibra	25-50%	01-07-2011	40.08	176	255	1.24	25%	38.84	31.3.2013	-	-	-	do-
				2.Ganingawe	25-50%			168	244								
				3Ganinggre	0-25%			145	201								
28	Reconstn.of Dimogre W.s.s	Samanda	-do-	1.Dimogre	0-25%	01-07-2011	18.35	80	116	1.87	25%	16.48	31.3.2013	-	-	-	do-
				2.Dimogre Songital	0-25%			54	78								
				3.Rangmal Ading	25-50%			96	139								
29	Reconstn.of Mandalgre W.s.s	Samanda	-do-	1.Mandalgre	25-50%	7.1.11	38.70	173	251	1.21	25%	37.49	31.3.2013	-	-	-	do-
				2.Mandal Chijong	25-50%			130	188								
				3.Mandal Akong	25-50%			125	181								
				4.New Boksari	25-50%			146	212								
30	Sokadam Balading W.s.s	Songsak	Gravity	Sokadam Balading	25-50%	7.1.11	19.47	212	316	-	-	19.47	31.3.2013	-	-	-	do-
31	Nongkongkil W.s.s	Rongjeng	-do-	Nongkongkil	0-25%	6.1.11	19.19	-	359	-	-	19.19	31.3.2013	-	-	-	do-
32	Tebil Chiring W.s.s	Songsak	-do-	1.Tebil Chiring	0-25%	08-06-2007	24.74	210	240	11.18	85%	13.56	31.3.2010	-	-	-	do-
33	Miktongjenggittim W.s.s	Dambo Rongjeng	-do-	Miktongjenggittim W.s.s	0-25%	6.1.11	19.19	-	351	-	-	19.19	31.3.2013	-	-	-	do-
34	Nengpatchi W.s.s	-do-	-do-	Nengpatchi	0-25%	6.1.11	20.56	-	386	-	-	20.56	31.3.2013	-	-	-	do-
35	Reconst.of Sawegre W.s.s	Songsak	-	1.Reconst.of Sawegre	25.50%	11.01.11	14.65	60	80	-	-	14.65	31.3.2013	-	-	-	do-
36	Reconst.of Sobokgre W.s.s	Samanda	-	1.Reconst.of Sobokgre	0.25%	11.02.11	22.05	281	407	0.69	-	21.36	31.3.2013	-	-	-	do-
37	Waridipo W.s.s	Dambo Rongjeng	-	1.Waridipo	0.25%	11.02.11	10.01	75	90	-	-	10.01	31.3.2013	-	-	-	do-
38	Cheran Alda W.s.s	do-	-	1.Cheran Alda	0.25%	11.02.11	30.99	130	180	-	-	30.99	31.3.2013	-	-	-	do-

ANNEXURE – VI ON-GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP(NRDWP)

(Rs. In lakhs)

SI No	Name of scheme.	Name of Block	Type of scheme.	Name of habitation under the scheme	Status of habitation as on 1.4.2011	Date of sanctioned in(dd-mm-yyyy format)	Estimated cost	Population		Cumulative exptd. Incurred upto 31.3.2011	Over all physical progress in %	Balance Fund required for completion	Date of completion as dd-mm yy		Delay in years.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate				Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18	19
39	Cheran Songitcham	do-	-	1.Cheran Songitcham	0.25%	11.02.11	25.39	285	450	-	-	25.39	31.3.2013	-	-	-	do-
40	Baringgre Bolkret W.s.s	do-	-	Baringre Bolkret	25-50%	31.3.11	22.38	462	670	-	-	22.38	31.3.2013	-	-	-	do-
41	Chikal Songma W.s.s	do-	-	Chikal Songma	25.50%	31.3.12	23.63	380	560	-	-	23.63	31.3.2013	-	-	-	do-
42	Rongmil W.s.s	do-	-	1.Rongmil	25-50%	31.3.13	66.71	462	669	-	-	66.71					
				2.Rongmil Bazar	100%			901	1306	-	-						
1	2	3	4	5	6	7	8.00	9	10	11	12	13	14	15	16	17	18
43	Mari Apal			1.Mari Apal	25-50%	31.3.11	33.83	630	913	-	-	33.83	31.3.2013	-	-	-	do-
44	Constn.of Senetary Well at Cheran Songgital, Dabitgittim,&Gaandualla W.s.s	do-	R/Well	1.Cheran Songital	0-25%	31.3.12	19.47	180	261	-	-	19.47	31.3.2013	-	-	-	do-
				2.Dabitgittim	0-25%			444	644								
				3.Gandualla	0-25%			112	162								
45	Mejolgri Apal(Nokat)	do-	R/Well	Mejolgri Apal	0-25%	31.3.11	1.23	63	91	-	-	1.23	31.3.2013	-	-	-	do-
46	Senetary Well at Mejolgri Apal(Dogru) W.s.s	do-	R/Well	1Mejolgri Apal(Dogru)	0-25%	31.3.11	1.23	80	116	-	-	1.23	31.3.2012	-	-	-	do-
47	Senetary Well at Gabil Bisa Songgital W.s.s	do-	R/Well	1.Gabil Bisa Songgital	0-25%	31.3.11	7.40	292	423	-	-	7.40	31.3.2012	-	-	-	do-
48	Senetary Well at Dobakkolgittim W.s.s	do-	-	1.Dobakkolgittim	25-50%	31.3.11	7.40	237	344	-	-	7.40	31.3.2013	-	-	-	
49	Senetary well at Rongbang, Gittonggittim, Nengsil, Ronggittim, Anchenbok, Mechinram & Dikkagittim W.s.s	do-	R/Well	1.Rongbang	25-50%	31.3.11	24.68	208	302	-	-	24.68	31.3.2013	-	-	-	do-
				2.Gittonggittim				161	233								
				3.Nengsil				99	144								
				4.Ronggittim				90	131								
				5.Anchenbok				118	171								
				6.Mechinram				159	231								
				7.Dikkagittim				72	104								
50	Rongregre W.s.s	Samanda	-	1.Rongregre	25-50%	31.3.11	97.26	420	620	-	-	97.26	31.3.2013	-	-	-	do-
51	Gradikgittim W.s.s	do-	-	1.Gradikgittim	25-50%	31.3.11	31.04	155	255	-	-	31.04	31.3.2013	-	-	-	do-
			2.Chimagre Songital	25-50%	110			160									

ANNEXURE – VI ON-GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP(NRDWP)

(Rs. In lakhs)

SI No	Name of scheme.	Name of Block	Type of scheme.	Name of habitation under the scheme	Status of habitation as on 1.4.2011	Date of sanctioned in(dd-mm-yyyy format)	Estimated cost	Population		Cumulative exptd. Incurred upto 31.3.2011	Over all physical progress in %	Balance Fund required for completion	Date of completion as dd-mm yy		Delay in years.	Reason for delay	Remarks funded uder RIDF
								Present	Ultimate				Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18	19
				3.Chimadachitgittim	25-50%			88	127								
				4.Daopit	0-25%			76	110								
	Total :-						1402.26			619.436	-	778.34	-	-	-	-	-

Executive Engineer(PHE)
RWS:Division,Simsangiri