

## ANNEXURE – VI ON-GOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

(Rs. In lakhs)

Sl No	Name of scheme.	Name of Block	Type of scheme.	Name of habitation under the scheme	Status of habitation as on 1.4.2011	Date of sanctioned in(dd-mm-yyyy format)	Estimated cost	Population		Cumulative exptd. Incurred upto 31.3.2011	Over all physical progress in %	Balance Fund required for completion	Date of completion as dd-mm yy		Delay in years.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate				Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18	19
1	Re-constrn.of Nengkhra Agalgre W.S.S.	Samanda	Gravity	Re-constrn.of Nengkhra Agalgre	75-100%	26.10.07	92.56	1849	2424	88.25	85%	4.31	31.3.2010	1	1	Due to late received of Pipes.	Nil
2	Reconstrn.of Bansumgre W.s.s	-do-	-do-	(i) Bansamgre	25-50%	13.01.10	54.4	744	967	8.76	25%	45.64	31.3.2013	-	-	-	do-
				ii) Bansam Atimbo	25-50%			223	303								
3	Chibolgre W.s.s	Samanda	-do-	1) Chibolgre	0-25%	13.10-09	25.58	180	235	8.35	25%	17.22	31.11.2011				do-
4	Imp.of Darang Daju	Baghmara	-do-	Imp.of Darang Daju	0-25%	14.12.07	46.75	740	962	34.34	100%	12.41		-	-	-	do-
5	Chikama W.S.S.	Dambo Rongjeng	-do-	Chikama W.S.S.	0.25%	28.3.09	20.8	356	463	16.28	95%	4.52	31.10.2011				do-
6	Dogepgipuram W.S.S.	-do-	-do-	Dogepgipuram W.S.S.	0-25%	5.2.09	11.86	173	224	12.5	100%			-	-	-	do-
7	Churchgittim W.s.s	-do-	-do-	Churchgittim W.s.s	0-25%	13.3.10	13.56	190	247	1.022	25%	12.55	31.3.2013				do-
8	Upper Rongjeng W.S.S.	-do-	Gravity	Upper Rongjeng W.S.S.	0.25%	7.5.09	55.57	794	1032	7.36	25%	48.21	31.3.2012	-	-	-	do-
9	Rangberam W.S.S.	-do-	-do-	Rangberam W.S.S.	50-75%	7.9.09	21.57	403	524	6.74	25%	14.83	31.3.2012	-	-	-	do-
10	Darimgre & Rukalgre W.s.s	Samanda	-do-	i) Gongre Songgital	50-75%	16.12.09	66.83	143	188	17.3	0.5	49.52	31.3.2012	-	-	-	do-
				ii) Darimgre & Rukalgre	50-75%			171	222								
11	Gare Kosak W.s.s	-do-	-do-	Gare Kosak W.s.s	25-50%	1.9.09	30.9	212	276	6.5	25%	24.4	31.3.2012	-	-	-	do-
12	Im.of Nongalbibra W.s.s	-do-	-do-	1.Nongalbibra	0-25%	29.3.10	100.26	856	1241	15.76	0.25	84.5	31.3.2013	-	-	-	do-
				2.Nongalbibra MeSEB Campus	0-25%			315	457								
				3.Rongkandi Dengjama	0-25%			122	153								
				4.Dobakkol Nengjagittim	0-25%			392	568								
				5.Rongkandi Jongsitgittim	0-25%			316	276								
				6.Rongkandi Bolsalgittim	0-25%			158	229								
13	Providing Brick wall fencing arround T/P Simsangiri	Samanda		-	-	14/2/2011	22.75	-	-	-	-	22.75	31.3.2014	-	-	-	do-
14	Dawa Kosigittim W.s.s	Samanda	Gravity	Dawa Kosigittim	0.25%	16.3.11	43.43	554	803	-	-	43.43	31.3.2014	-	-	-	do-
15	Imp.of existing R/Well under 1) Jambal Rongsil 2).Chikal Dawa,3) Simseng Wale,4) Mejolgre Wancho	Dambo Rongjeng	R/Well	-	-	17.3.11	9.72	-	-	-	-	9.72	31.3.2013	-	-	-	do-
<b>Total:</b>							<b>616.54</b>	-	-	<b>223.13</b>	-	<b>340.86</b>	-	-	-	-	-

Executive Engineer(PHE)  
RWS:Division,Simsangiri