

ONGOING SCHEME AS ON 1.4.2011-12 UNDER MNP

(in lakhs)

SI No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for Year	Remarks funded under RIDF
								Present	Ultimate					Originaly envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	R.W.S.S.																	
1	Re-Const.of Phutamati w.s.s.	Tikrikilla	Pumping	a) Bondukmali		31-03-05	73.34	441	534	67.59	-	5.75	5.75					
				b) Borobatapara		-	-	311	404	-	-	-	-					
				c) Karsengdap Upper		-	-	211	274	-	-	-	-					
				e) Bordubi		-	-	228	296	-	-	-	-					
				f) Phutamati		-	-	406	528	-	-	-	-					
				g) Dhelapara		-	-	354	460	-	-	-	-					
2	Re-Const. of Sidakandi w.s.s.	Selsella	DTW	a) Sidakandi		31-03-06	95.65	-	-	78.97		16.68	16.68					
				b) Morasuti		-	-	-	-	-	-	-	-					
				c) New Bhaitbari Road Side		-	-	-	-	-	-	-	-					
3	Re-Const. of Konarchar w.s.s.	Selsella	R/Pumping	a) Paubari		31-03-06	212.29	598	777	204.95	-	7.34	7.34					
				b) Upper Paubari		-	-	76	99	-	-	-	-					
				c) Boldamgre		-	-	146	190	-	-	-	-					
				d) Bollongre		-	-	591	768	-	-	-	-					
				e) Maurugre		-	-	86	112	-	-	-	-					
				f) Maurugre Apal		-	-	323	420	-	-	-	-					
				g) Maurugre Upper		-	-	54	70	-	-	-	-					
				h) Boldakgre		-	-	54	70	-	-	-	-					
				i) Jeldupara		-	-	138	179	-	-	-	-					
				jj) Boldamgre Songgital		-	-	280	364	-	-	-	-					
				k) Hallidaygaj		-	-	86	112	-	-	-	-					
				l) Hallidaygaj North		-	-	881	1145	-	-	-	-					
				South		-	-	216	281	-	-	-	-					
				n) Goramara		-	-	216	281	-	-	-	-					
				o) Goramara Apal		-	-	440	572	-	-	-	-					

ONGOING SCHEME AS ON 1.4.2011-12 UNDER MNP

(in lakhs)

SI No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for Year	Remarks funded under RIDF
								Present	Ultimate					Original envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	R.W.S.S.																	
				p) Songital		-	-	54	70	-	-	-	-					
				q) Nawalgre		-	-	54	70	-	-	-	-					
				r) Goragre		-	-	551	716	-	-	-	-					
				s) Kanderagre Upper		-	-	386	502	-	-	-	-					
4	Re-Const.of Horipur w.s.s	Sellsella	DTW	a) Silkata-I		31-03-06	92.83	566		69.56	85%	23.27	23.27					
				b) Silkata-II		-	-	504	-	-	-	-	-					
				c) Namabila-I		-	-	869	-	-	-	-	-					
				d) Namabila-II		-	-	782	-	-	-	-	-					
				e) Horipur-I		-	-	714	-	-	-	-	-					
				f) Horipur-II		-	-	671	-	-	-	-	-					
5	Re-Const.of Aigiri w.s.s.	Dadenggiri	Gravity	a) Aigiri		31-03-06	70.59			70.23	100%	0.36	0.36					
				b) Damal Asim		-	-	-	-	-	-	-	-					
				c) Damal Asim Songsarik		-	-	-	-	-	-	-	-					
6	Re-Const.of Phersakandi w.s.s.	Sellsella	DTW	a) Pheersakandi		09-02-07	89.8	2306	2998	55.77	40%	34.03	34.03					
				b) Magurmari		-	-	1651	2146	-	-	-	-					
				c) Bhotdova		-	-	616	801	-	-	-	-					
				d) Garodubi		-	-	1299	1663	-	-	-	-					
				e) Daspara		-	-	129	168	-	-	-	-					
7	Impl.of Lower Rongkhonggiri Diganggiri village w.s.s.			a) Khasipara		31-10-07	1.11	-	-	1.03		0.08	0.08					
8	Impl.of Khalsipara Jurigoan R/W w.s.s.	Tikrikilla	R/W	b) Jurigaon		31-10-07	1.11	-	-	0.61	100%	0.50	0.50					
9		Tikrikilla	R/W	a) Kama Dobokjakolgiri		15-10-08	17.48	107	139	17.02	100%	0.46	0.46					
		Sellsella	STC	b) Morasuti Upper		-	-	143	186	-	-	-	-					

ONGOING SCHEME AS ON 1.4.2011-12 UNDER MNP

(in lakhs)

Sl No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for Year	Remarks funded under RIDF
								Present	Ultimate					Original envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	R.W.S.S.																	
		do		c) Kagagiri songital		-	-	143	186	-	-	-	-					
		do		d) Rongma Apal		-	-	51	66	-	-	-	-					
		do		e) Walkamgre		-	-	104	135	-	-	-	-					
		Dadenggiri		f) Dajugiri		-	-	71	92	-	-	-	-					
		do		g) Lower Debagiri		-	-	136	177	-	-	-	-					
		do		h) Dajugiri Lower		-	-	86	112	-	-	-	-					
		do		i) Oldalguri		-	-	60	78	-	-	-	-					
		do		j) Bandarkona		-	-	80	104	-	-	-	-					
		Tikrikilla Selsella		k) Dodanggiri		-	-	124	161	-	-	-	-					
		Dadenggiri		l) Tepatanggiri		-	-	303	394	-	-	-	-					
		Selsella		m) Nayagaon Char		-	-	130	169	-	-	-	-					
		Tikrikilla		n) Damachika Songsarik		-	-	179	233	-	-	-	-					
	Impl.of w.s.s. by R/W S.T.C/HTC to	Tikrikilla		o) Chumaguri gital		-	-	188	244	-	-	-	-					
10	Impl.of w.s.s.by R/W & STC					16-08-07	2.79	-	-	2.63	100%	0.16	0.16					
11	Const.of R/W at Dandarigiri w.s.s.					31-10-08	1.66	-	-	1.54	100%	0.12	0.12					
12	Const.of R/W at Laskarpara (Garo) w.s.s.	Tikrikilla	Ring Well	Laskarpara		31-10-08	2.22	-	-	2.05	100%	0.17	0.17					
13	Const.of R/W at Bahinanggiri Habitation.					31-10-08	1.66	-	-	1.54	100%	0.12	0.12					
14	Const.of R/W at Angaripara, Demesalgiri & Arigri	Dadenggiri Tikrikilla		a) Angaripara b) Domesalgiri		03-02-09	2.28	-	-	2.11	100%	0.17	0.17					
15	Impl.of w.s.s.by R/W at 25 Nos.of villages (46 unit)	Dadenggiri Tikrikilla Selsella				18-02-09	22.59	-	-	22.51	100%	0.08	0.08					

ONGOING SCHEME AS ON 1.4.2011-12 UNDER MNP

(` in lakhs)

SI No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for Year	Remarks funded under RIDF
								Present	Ultimate					Originaly envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	<u>R.W.S.S.</u>																	
16	Const.of STC at Doldenggiri w.s.s.	Dadenggiri				06-10-09	1.36	-	-	0.98	100%	0.38	0.38					
17	Const.of Koikuri w.s.s.	Sellsella	H.T.W	Koikuri		25-09-09	3.11	267	347	2.96	100%	0.15	0.15					
18	R/W at Kalapani village	Sellsella	R/W	Kalapani		16-09-09	5.00	676	874	4.60	100%	0.40	0.40					
19	Install.of HTC at Bhangarpara Habitation w..s.s	Sellsella	H.T.W	Bhagarpara		07-09-09	3.15	268	348	3.00	100%	0.15	0.15					
20	R/W at Rongbandokgiri w.s.s.	Sellsella	R/W	Rongbandokgiri		16-12-09	3.50	469	610	3.45	100%	0.05	0.05					
21	Impl.of Dinganpara w.s.s.	Dadenggiri	R/Pumping & Gravity	a) Dinganpara b) Tongapara		31-03-10	27.51	146 242	190 315	8.03	10%	19.48	19.48					
22	Const.of R.C.C..overhead reservior with 15metre staging at Tikrikilla w.s.s.	Tikrikilla	DTW			31-03-10	28.45	-	-	3.87	10%	24.58	24.58					
23	Impl.of Dilje Apal w.s.s.	Dadenggiri	Gravity	Dilje Apal		31-03-10	54.14	-	-	10.56	60%	13.58	43.58					

Executive Engineer (PHE)
Tura North Division, Tura