

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-------------|-----------------|
| 1 | Agalgittim | Kharkutta | Gravity | 2005-06 | 11.5 | 10.13 | 0.95 | 1.37 | 1.37 | 31-3- | 31-3- | | | Resubelpara | East Garo |
| 2 | Aruakgre | Kharkutta | Gravity | 2006-07 | 15.22 | 7.35 | 0.7 | 7.66 | 7.66 | 31-3-09 | | | | Resubelpara | East Garo |
| 3 | Badaka combine | Kharkutta | Gravity | 2006-07 | 38.45 | 16.36 | 0.5 | 17 | 17 | 31-3-09 | | | | Resubelpara | East Garo |
| 4 | Bajengdoba | Resubelpara | Gravity | 2003-04 | 331.45 | 332.224 | 0.9 | 0.226 | 33.1 | 31-3- | 31-3- | 3 | | Resubelpara | East Garo |
| 5 | Bajilgittim | Kharkutta | Gravity | 2006-07 | 22.12 | 10.23 | 0.8 | 11 | 11 | 31-3-09 | | | | Resubelpara | East Garo |
| 6 | baksalpara combine | Kharkutta | Gravity | 2006-07 | 75.21 | 58.55 | 0.5 | 16 | 16 | 31-3-09 | | | | Resubelpara | East Garo |
| 7 | BALNANGGRE aga | Resubelpara | R/W | 2007-08 | 2.78 | | | 2.78 | 2.78 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 8 | Bandamgiri | Resubelpara | Gravity | 2005-06 | 11.98 | 10.237 | 0.95 | 1.75 | 1.75 | 31-3- | 31-3- | | | Resubelpara | East Garo |
| 9 | Bangsi Badaka | Resubelpara | R/W | 2007-08 | 1.11 | | | 1.11 | 1.11 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 10 | Baralipara | Resubelpara | R/W | 2007-08 | 0.965 | 0 | | 0.965 | 0.965 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 11 | Bedi apal combined | Resubelpara | Gravity | 2005-06 | 47.33 | 42.675 | 0.95 | 4.66 | 4.66 | 31-3- | 31-3- | | | Resubelpara | East Garo |
| 12 | Bekbekgre Songital | Resubelpara | R/W | 2007-08 | 1.078 | | | 1.078 | 1.078 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 13 | bogakul apal combined | Kharkutta | Gravity | 2007-08 | 17.942 | | | 17.942 | 15 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 14 | Bolgoigre | Resubelpara | Gravity | 2007-08 | 16.42 | | | 16.42 | 14.77 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 15 | Bolsong kama | Resubelpara | R/W | 2007-08 | 1.078 | 0 | | 1.078 | 1.078 | 31-3-10 | | | | Resubelpara | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-------------|-----------------|
| 16 | Borjhora | Tikkrikilla | Gravity | 2005-06 | 34.35 | 28.568 | 0.95 | 5.78 | 5.78 | 31-3- | 31-3- | | | Resubelpara | East Garo |
| 17 | Chachinat | Kharkutta | Gravity | 2007-08 | 14.093 | | | 14.093 | 13.5 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 18 | Chibonga | Kharkutta | Gravity | 2006-07 | 15.32 | 5.794 | 0.7 | 9.53 | 9.53 | 31-3-09 | | | | Resubelpara | East Garo |
| 19 | Chisim Audamagre | Resubelpara | Gravity | 2005-06 | 13.484 | 11.76 | 0.95 | 1.72 | 1.72 | 31-3- | 31-3- | | | Resubelpara | East Garo |
| 20 | Dagal chimiran | Resubelpara | Gravity | 2005-06 | 10.438 | 9.669 | 0.95 | 0.77 | 0.77 | 31-3- | 31-3- | | | Resubelpara | East Garo |
| 21 | DAME BIBRA | Resubelpara | R/W | 2007-08 | 2.78 | | | 2.78 | 2.78 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 22 | dandakol | Resubelpara | R/W | 2007-08 | 3.368 | | | 3.368 | 3.368 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 23 | Danggra Songma | Resubelpara | R/W | 2006-07 | 1.68 | 0.78 | 1 | 0.91 | 0.91 | 31-3-09 | | | | Resubelpara | East Garo |
| 24 | DANING APAL | Resubelpara | Gravity | 2006-07 | 13.559 | 2.909 | 0.7 | 10.65 | 10.65 | 31-3-09 | | | | Resubelpara | East Garo |
| 25 | Dilma Adap | Kharkutta | Gravity | 2007-08 | 68.738 | 1.12 | 0 | 67.61 | 61.86 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 26 | Dilma Ading | Kharkutta | Gravity | 2005-06 | 6.75 | 5.849 | 0.95 | 0.901 | 0.901 | 31-3- | 31-3- | | | Resubelpara | East Garo |
| 27 | DOGRU GITTIM | Resubelpara | Gravity | 2006-07 | 18.38 | 3.923 | 0.8 | 13.9 | 13.9 | 31-3-09 | | | | Resubelpara | East Garo |
| 28 | Dokamcheng | Resubelpara | Gravity | 2007-08 | 42.467 | | | 42.467 | 39 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 29 | Dokrugre | SONGSAK | STC | 2007-08 | 0.83 | 0.25 | 1 | 0.58 | 0.58 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 30 | Doratcha | Resubelpara | Gravity | 2007-08 | 37.97 | | | 37.97 | 34.17 | 31-3-10 | | | | Resubelpara | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-------------|-----------------|
| 31 | gorok adding | Kharkutta | R/W | 2007-08 | 1.11 | | | 1.11 | 1.11 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 32 | Holdo | Kharkutta | Gravity | 2006-07 | 15.13 | 9.995 | 0.8 | 5.14 | 5.14 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 33 | Ildek Akong | Kharkutta | Gravity | 2005-06 | 20.15 | 19.771 | 0.95 | 0.379 | 0.379 | 31-3- | 31-3- | | | Resubelpara | East Garo Hills |
| 34 | ILLAGRE | Resubelpara | Gravity | 2006-07 | 13.1 | 1.842 | 0.8 | 11.26 | 11.26 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 35 | Imsambal Songgitul | Kharkutta | Gravity | 2006-07 | 14.59 | 9.719 | 0.7 | 4.88 | 4.88 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 36 | jalkim | Kharkutta | Gravity | 2007-08 | 15.751 | | | 15.751 | 14 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 37 | jongdonggre | Resubelpara | Gravity | 2007-08 | 23.515 | | | 23.515 | 21 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 38 | Kamagandim | Kharkutta | R/W | 2007-08 | 1.68 | | | 1.68 | 1.68 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 39 | Kamagandim Songma | Kharkutta | R/W | 2007-08 | 1.12 | | | 1.12 | 1.12 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 40 | Kara Balapara | Kharkutta | R/W | 2007-08 | 1.11 | | | 1.11 | 1.11 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 41 | Kitmadamgre | Resubelpara | Gravity | 2007-08 | 27.21 | 0 | | 27.21 | 24.4 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 42 | Kodal | Kharkutta | R/W | 2007-08 | 1.12 | | | 1.12 | 1.12 | 31-3-10 | | | | Resubelpara | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-------------|-----------------|
| 43 | Konchikol Songma | Kharkutta | R/W | 2007-08 | 1.123 | | | 1.123 | 1.123 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 44 | Mangkrip | Kharkutta | R/W | 2007-08 | 1.12 | | | 1.12 | 1.12 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 45 | memilam | Kharkutta | R/W | 2007-08 | 1.12 | | | 1.12 | 1.12 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 46 | memilam modipara | Kharkutta | R/W | 2007-08 | 1.648 | | | 1.648 | 1.648 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 47 | mendima garo combined | Kharkutta | Gravity | 2007-08 | 34.183 | | | 34.183 | 32 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 48 | Mendima Garo II | Kharkutta | Gravity | 2006-07 | 23.83 | 8.173 | 0.65 | 14.7 | 14.7 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 49 | mendudam combined | Resubelpara | Gravity | 2007-08 | 36.374 | | | 36.374 | 33 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 50 | Mongnalgre | SONGSAK | Gravity | 2006-07 | 8.46 | 2.099 | 0.7 | 6.37 | 6.37 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 51 | Nameram | Kharkutta | R/W | 2007-08 | 1.12 | | | 1.12 | 1.12 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 52 | nangilding | Kharkutta | R/W | 2007-08 | 1.648 | | | 1.648 | 1.648 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 53 | Nenggitchakgre | Resubelpara | R/W | 2006-07 | 1.07 | 0.77 | 1 | 0.3 | 0.3 | 31-3-09 | | | | Resubelpara | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-------------|-----------------|
| 54 | nokat ading | Resubelpara | R/W | 2007-08 | 0.965 | 0 | | 0.965 | 0.965 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 55 | Pangsudam | Resubelpara | R/W | 2007-08 | 2.228 | | | 2.228 | 2.228 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 56 | ragolgre | Resubelpara | R/W | 2007-08 | 0.56 | 0 | 1 | 0.56 | 0.56 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 57 | RAJA APAL SONGITAL | songsak | R/W | 2007-08 | 1.668 | | | 1.668 | 1.668 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 58 | Rajasimla | Kharkutta | Gravity | 2005-06 | 28.45 | 28.546 | 0.95 | 0 | 0 | 31-3- | 31-3- | | | Resubelpara | East Garo Hills |
| 59 | raksam galima | Resubelpara | R/W | 2007-08 | 0.965 | 0 | | 0.965 | 0.965 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 60 | Rangagorah Nalsa | Resubelpara | Gravity | 2005-06 | 34.16 | 28.886 | 0.95 | 5.28 | 5.28 | 31-3- | 31-3- | | | Resubelpara | East Garo Hills |
| 61 | Rangsepgre | Resubelpara | Gravity | 2007-08 | 12.165 | 0 | | 12.165 | 11.2 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 62 | rong rong songgitcham | SONGSAK | STC | 2007-08 | 0.38 | 0.18 | 1 | 0.2 | 0.2 | 31-3-09 | | | | Resubelpara | East Garo Hills |
| 63 | Rongbang | Kharkutta | R/W | 2007-08 | 1.112 | | | 1.112 | 1.112 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 64 | rongkaminchi | Resubelpara | Gravity | 2007-08 | 41.938 | | | 41.938 | 38 | 31-3-10 | | | | Resubelpara | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-------------|-----------------|
| 65 | Rongkaminchi aga | Resubelpara | R/W | 2007-08 | 0.563 | | | | | | | | | Resubelpara | East Garo Hills |
| 66 | Sakware korok | Kharkutta | Gravity | 2006-07 | 9.686 | 4.419 | 0.6 | 5.27 | 5.27 | 31-3-09 | | | | Resubelpara | East Garo |
| 67 | Samkalakgre | Resubelpara | Gravity | 2006-07 | 19.72 | 2.559 | 0.7 | 17.17 | 17.17 | 31-3-09 | | | | Resubelpara | East Garo |
| 68 | SANEMA | Resubelpara | Gravity | 2006-07 | 18.14 | 4.267 | 0.8 | 13.88 | 13.88 | 31-3-09 | | | | Resubelpara | East Garo |
| 69 | Sildubi | Resubelpara | R/W | 2007-08 | 1.078 | 0 | | 1.078 | 1.078 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 70 | silkgittim | Kharkutta | Gravity | 2007-08 | 13.581 | | | 13.581 | 12.5 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 71 | Tatolgre | Resubelpara | R/W | 2007-08 | 1.437 | | | 1.437 | 1.437 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 72 | thapa agitchak | Resubelpara | Gravity | 2007-08 | 40.226 | | | 40.226 | 37 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 73 | thapa bazar | Resubelpara | R/W | 2007-08 | 1.12 | | | 1.12 | 1.12 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 74 | thapa matronggre | Resubelpara | R/W | 2007-08 | 1.11 | | | 1.11 | 1.11 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 75 | Tharikakona | Resubelpara | Gravity | 2006-07 | 48.77 | 3.714 | 0.6 | 40 | 40 | 31-3-09 | | | | Resubelpara | East Garo |
| 76 | Tingba | Kharkutta | Gravity | 2006-07 | 27.04 | 11 | 0.6 | 26.04 | 26.04 | 31-3-09 | | | | Resubelpara | East Garo |
| 77 | Tokkol (R/W) | Kharkutta | Ring well | 2006-07 | 0.359 | 0.143 | 1 | 0.22 | 0.22 | 31-3- | 31-3- | | | Resubelpara | East Garo |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-------------|-----------------|
| 78 | Uguri Wagegittim | Kharkutta | Gravity | 2007-08 | 14.937 | 3.93 | 0 | 11 | 9 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 79 | Upper Sualmari | Resubelpara | Gravity | 2007-08 | 11.457 | 0 | | 11.457 | 10.32 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 80 | WAKPOT APAL | Resubelpara | Gravity | 2007-08 | 38.407 | | | 38.407 | 36 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 81 | WAKSO ASIMGRE | Resubelpara | Gravity | 2007-08 | 10.266 | | | 10.266 | 9.15 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 82 | Wakso assingre songgital | Resubelpara | Gravity | 2007-08 | 20.522 | | | 20.522 | 18.5 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 83 | WAKSO ASUGRE | Resubelpara | R/W | 2007-08 | 1.11 | | | 1.11 | 1.11 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 84 | Wakso Chirongban | Resubelpara | R/W | 2007-08 | 1.668 | | | 1.668 | 1.668 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 85 | Wakso nengsa apal | Resubelpara | Gravity | 2007-08 | 39.891 | | | 39.891 | 37 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 86 | Wakso Rading | Resubelpara | Gravity | 2007-08 | 10.19 | | | 10.19 | 9.11 | 31-3-10 | | | | Resubelpara | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|--------------|-----------------|
| 87 | wakso songgital | Resubelpara | R/W | 2007-08 | 1.126 | | | 1.126 | 1.126 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 88 | WARAMGRE | Resubelpara | R/W | 2007-08 | 1.848 | 0 | | 1.848 | 1.848 | 31-3-10 | | | | Resubelpara | East Garo Hills |
| 89 | Asim Agal | Rongjeng | R/W | 2007-08 | 2.1 | Nil | Nil | 2.1 | 2.1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 90 | Bansingre | Samanda | STC | 2007-08 | 0.98 | Nil | Nil | 0.98 | 0.98 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 91 | Barenggre Chambildam | Rongjeng | R/W | 2007-08 | 3 | Nil | Nil | 3 | 3 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 92 | Barik Nokmagittim | Songsak | Gravity | 2007-08 | 7.298 | Nil | Nil | 7.298 | 7.298 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 93 | Cheram Bonegre | Songsak | Gravity | 2007-08 | 1.85 | Nil | Nil | 1.85 | 1.85 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 94 | Cheran Chikal | Rongjeng | R/W | 2007-08 | 3.5 | Nil | Nil | 3.5 | 3.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 95 | Chikol Dawu | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|--------------|-----------------|
| 96 | Dagal Bolkret | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 97 | Dagal Dogru | Rongjeng | Gravity | 2007-08 | 6.78 | Nil | Nil | 6.78 | 6.78 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 98 | Dambo Rongjeng | Rongjeng | Gravity | 2007-08 | 21.44 | Nil | Nil | 21.44 | 21.44 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 99 | Dareng Apal | Songsak | R/W | 2007-08 | 1.5 | Nil | Nil | 1.5 | 1.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 100 | Diplokgittim | Rongjeng | R/W | 2007-08 | 1.05 | Nil | Nil | 1.05 | 1.05 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 101 | Diplokgittim Songma | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 102 | Dosing Saram | Songsak | Gravity | 2007-08 | 10.46 | Nil | Nil | 10.46 | 10.46 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 103 | Gabil Ading | Rongjeng | STC | 2007-08 | 1.61 | Nil | Nil | 1.61 | 1.61 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 104 | Gabil Akong | Rongjeng | R/W | 2007-08 | 1.57 | Nil | Nil | 1.57 | 1.57 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|--------------|-----------------|
| 105 | Gabil Koksigitim | Rongjeng | Gravity | 2007-08 | 6.51 | Nil | Nil | 6.51 | 6.51 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 106 | Gabil Nengbrak | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 107 | Gabil Patal | Rongjeng | R/W | 2007-08 | 3.5 | Nil | Nil | 3.5 | 3.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 108 | Geru Apal | Songsak | R/W | 2007-08 | 1.5 | Nil | Nil | 1.5 | 1.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 109 | Jambal Rongsil | Rongjeng | R/W | 2007-08 | 1.51 | Nil | Nil | 1.51 | 1.51 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 110 | Mejolgrewancho | Rongjeng | R/W | 2007-08 | 2.63 | Nil | Nil | 2.63 | 2.63 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 111 | Nengbrok | Rongjeng | R/W | 2007-08 | 3 | Nil | Nil | 3 | 3 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 112 | Nengkhra Bolsalgre Songital | Samanda | Gravity | 2007-08 | 45.8 | Nil | Nil | 45.8 | 45.8 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 113 | Nengringittim | Rongjeng | R/W | 2007-08 | 1.5 | Nil | Nil | 1.5 | 1.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|--------------|-----------------|
| 114 | Nengsatokgittim | Songsak | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 115 | Nengsatokgittim | Songsak | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 116 | Nongbak Agalgre | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 117 | Nongbak Daram | Rongjeng | R/W | 2007-08 | 2 | Nil | Nil | 2 | 2 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 118 | Rogu Alda | Rongjeng | R/W | 2007-08 | 1.57 | Nil | Nil | 1.57 | 1.57 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 119 | Rongap Barikgre | Songsak | Gravity | 2007-08 | 32.544 | Nil | Nil | 32.544 | 32.544 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 120 | Rongbalgre | Songsak | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 121 | Rongdu Imbolgittim | Rongjeng | STC | 2007-08 | 1.31 | Nil | Nil | 1.31 | 1.31 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 122 | Rongitgittim | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|--------------|-----------------|
| 123 | Rongme Salpara | Rongjeng | R/W | 2007-08 | 3.5 | Nil | Nil | 3.5 | 3.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 124 | Salgitchakgittim | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 125 | Sarang Apal | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 126 | Simseng Balkol | Rongjeng | R/W | 2007-08 | 1.5 | Nil | Nil | 1.5 | 1.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 127 | Simseng Bonga | Rongjeng | R/W | 2007-08 | 1.5 | Nil | Nil | 1.5 | 1.5 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 128 | Simseng Minol | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 129 | Simseng Nakol | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 130 | Simseng Wale | Rongjeng | R/W | 2007-08 | 1 | Nil | Nil | 1 | 1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 131 | Tamsura | Rongjeng | R/W | 2007-08 | 2.1 | Nil | Nil | 2.1 | 2.1 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------------|------------------|
| 132 | Tebil Chirring | Songsak | Gravity | 2007-08 | 24.735 | Nil | Nil | 24.735 | 24.735 | 31/3/08 | 31/3/09 | 1year | L/Sanctioned | Williamnagar | East Garo Hills |
| 133 | Greater Sohiong | Mawphlang | DTW | 2004-05 | 181.97 | 103.9 | 72 | 78.07 | 30 | 31.03.20 | 31.12.2 | 1½ | - do - | Elec,Mawphlang | East |
| 134 | Implementation of Lumlangniang WSS | Mawphlang | Pumping | 2007-08 | 7.95 | - | 0 | 7.95 | 7.95 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 135 | Implementation of Mawkneng WSS | Mawphlang | Pumping | 2007-08 | 130.27 | - | 0 | 130.27 | 64.11 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 136 | Implementation of Nonglynkien WSS | Mawphlang | Pumping | 2007-08 | 39.17 | - | 0 | 39.17 | 16.94 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 137 | Implementation of Sohkeikhar WSS | Mawphlang | Pumping | 2007-08 | 5.49 | - | 0 | 5.49 | 5.49 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 138 | Implementation of Umsaw Combined WSS | Mawphlang | DTW | 2007-08 | 102.78 | - | 0 | 102.78 | 50.04 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 139 | Implementation of Wahkajied WSS | Mawphlang | Pumping | 2007-08 | 11.5 | - | 0 | 11.5 | 11.5 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 140 | Implementation of Kroh Combined WSS | Mawphlang | Pumping | 2007-08 | 119.67 | - | 0 | 119.67 | 47.39 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 141 | Implementation of Laitnongrem WSS | Mawphlang | Pumping | 2007-08 | 66.77 | - | 0 | 66.77 | 26.84 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------------|------------------|
| 142 | Implementation of Nongur Pepjynrong WSS | Mawphlang | Pumping | 2007-08 | 100.41 | - | 0 | 100.41 | 35.84 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 143 | Implementation of Kyllang Jasap WSS | Mawphlang | Pumping | 2007-08 | 90.42 | - | 0 | 90.42 | 48 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 144 | Implementation of Mawkroh wss | Mawphlang | Pumping | 2007-08 | 59.66 | - | 0 | 59.66 | 29.48 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 145 | Implementation of Mawthlong wss | Mawphlang | Pumping | 2007-08 | 27.7 | - | 0 | 27.7 | 15.48 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 146 | Implementation of Nonglidang Nongliput WSS | Mairang | Pumping | 2007-08 | 117.91 | - | 0 | 171.91 | 65.79 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 147 | Implementation of Nongshiing wss | Mawphlang | Pumping | 2007-08 | 47.6 | - | 0 | 47.6 | 30.82 | 31.03.2010 | - | - | - | Elec,Mawphlang | East Khasi Hills |
| 148 | Kreit wss | Mawphlang | Pumping | 2005-06 | 11.08 | 7.91 | 70 | 3.17 | 3.17 | 31.03.20 | 31.12.2 | 1½ | - do - | Elec,Mawphlang | East |
| 149 | Kynroh wss | Mawphlang | Pumping | 2005-06 | 144.38 | 92.12 | 60 | 52.26 | 30 | 31.03.20 | 31.12.2 | 1½ | - do - | Elec,Mawphlang | East |
| 150 | Lad Mawphlang | 12 Shnong | Pumping | 2006-07 | 82.51 | 10.37 | 15 | 72.14 | 33.34 | 31.03.20 | - | - | - | Elec,Mawphlang | East |
| 151 | Laitliewlong | Mawphlang | Pumping | 2004-05 | 145.05 | 60.41 | 65 | 84.64 | 30 | 31.03.20 | 31.03.2 | 1½ | Delay in | Elec,Mawphlang | East |
| 152 | Laitlyndop wss | 12 Shnong | Pumping | 2006-07 | 88.5 | 9.09 | 15 | 79.41 | 32.61 | 31.03.20 | - | - | - | Elec,Mawphlang | East |
| 153 | Laitpynter | Mawphlang | Pumping | 2006-07 | 83.57 | - | 15 | 83.57 | 45.13 | 31.12.20 | - | - | - | Elec,Mawphlang | East |
| 154 | Lyngdoh wss | Mawphlang | Pumping | 2006-07 | 7.55 | 0.98 | 15 | 6.57 | 6.57 | 31.12.20 | - | - | - | Elec,Mawphlang | East |
| 155 | Madan Sohum | 12 Shnong | Pumping | 2005-06 | 85.43 | 54.63 | 65 | 30.8 | 15.8 | 31.03.20 | 31.12.2 | 1½ | - do - | Elec,Mawphlang | East |
| 156 | Mawbeh wss | 12 Shnong | Pumping | 2006-07 | 178.84 | 34.58 | 20 | 144.26 | 56.21 | 31.03.20 | - | - | - | Elec,Mawphlang | East |
| 157 | Mawkharshiing | Mawphlang | Pumping | 2006-07 | 19.2 | 11.73 | 15 | 7.47 | 7.47 | 31.12.20 | - | - | - | Elec,Mawphlang | East |
| 158 | Nongbsap wss | Mawphlang | DTW | 2004-05 | 93.47 | 34.77 | 82 | 58.7 | 30 | 31.03.20 | 31.12.2 | 1½ | - do - | Elec,Mawphlang | East |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------|----------------|------------------|
| 159 | Nongshiliang wss | Mawphlang | DTW | 2006-07 | 19.05 | 12.46 | 15 | 6.59 | 6.59 | 31.12.20 | - | - | - | Elec,Mawphl | East |
| 160 | Pyrda Kukon wss | 12 Shnong | Pumping | 2006-07 | 47.34 | 5.85 | 15 | 41.49 | 20 | 31.12.20 | - | - | - | Elec,Mawphl | East |
| 161 | Rynli Mawprem | Mawphlang | DTW | 2004-05 | 133.51 | 80.48 | 65 | 53.03 | 30 | 31.03.20 | 31.12.2 | 1½ | - do - | Elec,Mawphl | East |
| 162 | Setthliew-Laitkynsew | 12 Shnong | Pumping | 2005-06 | 107.46 | 82.58 | 66 | 24.88 | 15 | 31.03.2008 | 31.03.2009 | 1 | Delay in handing | Elec,Mawphlang | East Khasi |
| 163 | Umkrih wss | Mawphlang | Pumping | 2004-05 | 519.33 | 301.38 | 68 | 217.95 | 60 | 31.03.20 | 31.12.2 | 1½ | - do - | Elec,Mawphl | East |
| 164 | Wahtyngngai wss | 12 Shnong | Pumping | 2006-07 | 1090.08 | 2.3 | 15 | 1087.78 | 237.21 | 31.03.20 | - | - | - | Elec,Mawphl | East |
| 165 | Bamkhla wss | Mawkynrew | Pumping | 2006-07 | 127.61 | 6.41 | 0.15 | 121.2 | 54.51 | 31.03.09 | - | - | - | Elec,Shillong | East |
| 166 | Dongprut wss | Mawkynrew | Pumping | 2006-07 | 4.21 | 2.05 | 0.5 | 2.16 | 2.16 | 31.12.08 | - | - | - | Elec,Shillong | East |
| 167 | Lynkien Mawpat wss | Mylliem | Pumping | 2007-08 | 63.47 | - | - | 63.47 | 30.86 | 31.03.10 | - | - | - | Elec,Shillong | East Khasi Hills |
| 168 | Mawsiatkhnw wss | Mylliem | Gravity | 2007-08 | 222.97 | - | - | 222.97 | 160.67 | 31.03.10 | - | - | - | Elec,Shillong | East Khasi Hills |
| 169 | Nongksehrim wss | Mylliem | Pumping | 2007-08 | 74.33 | - | - | 74.33 | 37.76 | 31.03.10 | - | - | - | Elec,Shillong | East Khasi Hills |
| 170 | Umsaw | Mylliem | DTW | 2004-05 | 31.36 | 18.8 | 0.88 | 12.56 | 12.56 | 31.03.07 | 31.12.0 | 1.5 | - | Elec,Shillong | East |
| 171 | Umshing Mawkynroh WSS | Mylliem | Pumping | 2007-08 | 118.34 | - | - | 118.34 | 64.69 | 31.03.09 | - | - | - | Elec,Shillong | East Khasi Hills |
| 172 | Wahthirong wss | Mawkynrew | Pumping | 2004-05 | 38.48 | 19.49 | 0.65 | 19.49 | 19.49 | 31.03.07 | 31.12.0 | 1.5 | - | Elec,Shillong | East |
| 173 | Mawlynthoh W/S/S | Mawphlang | Gravity | 2005-06 | 6.987 | 5.394 | 1 | 1.593 | 1.593 | 31-3-08 | - | NIL | Schemes physically completed | GS-I | East Khasi Hills |
| 174 | Sohlwai W/S/S | Mawphlang | Gravity | 2005-06 | 15.334 | 14.267 | 1 | 1.067 | 1.067 | 31-3-08 | - | NIL | - | GS-I | East |
| 175 | Kharlakhar | Mawphlang | Gravity | 2006-07 | 7.12 | 3.22 | 1 | 3.9 | 3.9 | - | - | - | Payment of pipe | GS-II | East Khasi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|--------------------|----------|------------------|
| 176 | Laitjem | Myllem | Gravity | 2007-08 | 30.37 | | — | 30.37 | 30.37 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 177 | Laitmysaw | Myllem | Gravity | 2007-08 | 2.3 | | — | 2.3 | 2.3 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 178 | Lyngdoh phanblang | Mawphlang | Gravity | 2006-07 | 15.66 | 4.53 | 0.8 | 11.13 | 11.13 | | | | Payment of pipe | GS-II | East Khasi Hills |
| 179 | Marbaniang Umseiniong w.s.s | Myllem | Gravity | 2007-08 | 9.74 | | — | 9.74 | 9.74 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 180 | Mawkriah | Myllem | Gravity | 2007-08 | 10.65 | | — | 10.65 | 10.65 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 181 | Mawkriah West | Myllem | Gravity | 2007-08 | 15.03 | | — | 15.03 | 15.01 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 182 | Mawlum | Mawphlang | Gravity | 2006-07 | 16.15 | 16.15 | 1 | 0 | 0 | 31.3.08 | Nil | | Completed | GS-II | East |
| 183 | Mawmyrsiang | Mawphlang | Pumping | 2006-07 | 7.27 | 5.66 | 0.8 | 1.61 | 1.58 | | | | Pump Set yet to be | GS-II | East Khasi Hills |
| 184 | Mawshyieng | Mawphlang | Gravity | 2006-07 | 4.17 | 3.61 | 1 | 0.56 | 0.56 | | | | Payment of pipe | GS-II | East Khasi Hills |
| 185 | Mysain | Mawphlang | Gravity | 2006-07 | 6.69 | 2.36 | 1 | 4.33 | 4.33 | | | | Payment of pipe | GS-II | East Khasi Hills |
| 186 | Nongpiur | Myllem | Gravity | 2007-08 | 10.45 | | — | 10.45 | 10.45 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------|----------|------------------|
| 187 | Nongrimsadew | Myllem | Gravity | 2007-08 | 6.64 | | — | 6.64 | 6.64 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 188 | Perkseh Umsawmat | Mawphlang | Gravity | 2006-07 | 12.07 | 3.93 | 0.8 | 8.14 | 8.14 | | | | Payment of pipe | GS-II | East Khasi Hills |
| 189 | Phudmyrdong | Mawphlang | Gravity | 2007-08 | 9.69 | | — | 9.69 | 9.69 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 190 | Pombot | Myllem | Pumping | 2007-08 | 13.61 | | — | 13.61 | 13.61 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 191 | Rangskhen w.s.s. | Mawphlang | Gravity | 2007-08 | 10.11 | | — | 10.11 | 10.11 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 192 | Riatmawniew | Myllem | Pumping | 2007-08 | 10.75 | | — | 10.75 | 10.75 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 193 | Sadew, Riatmawniew w.s.s. | Myllem | Gravity | 2007-08 | 12.01 | | — | 12.01 | 12.01 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 194 | Shilliangktieh Sarong Dewasaw | Mawphlang | Pumping | 2005-06 | 19.68 | 8.66 | 0.9 | 11.02 | 11.01 | | | | Waiting drawal of power line | GS-II | East Khasi Hills |
| 195 | Weipyllun w.s.s. | Mawphlang | Gravity | 2007-08 | 4.75 | | — | 4.75 | 4.75 | Nil | Nil | | Newly sanctioned | GS-II | East Khasi Hills |
| 196 | Brikapang W.S.S | Mawsynram | Gravity | 2006-07 | 7.47 | 0.23 | 10% | 7.24 | 7.24 | 31.3.200 | - | - | | Hills | East |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|--------------------------------------------------|----------|------------------|
| 197 | Dewsaw WSS | Myllem | Gravity | 2007-08 | 10.39 | - | - | 10.39 | 10.39 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 198 | Diengiong | Mawryngkne | Gravity | 2006-07 | 12.22 | 1.14 | 75% | 10.08 | 10.08 | 31.3.200 | - | - | | Hills | East |
| 199 | Domskong Jympait WSS | Mawsynram | Gravity | 2005-06 | 24.83 | 21.21 | 0.7 | 3.62 | 3.62 | 31.3.07 | 31.3.09 | 2 years | Dispute of source & land for construction of T.P | Hills | East Khasi Hills |
| 200 | Kenshluid WSS | Mawsynram | Gravity | 2006-07 | 9.79 | 0.23 | 30% | 9.56 | 9.56 | 31.3.200 | - | - | | Hills | East |
| 201 | Kharabri Comb.WSS | Mawsynram | Gravity | 2007-08 | 26.4 | - | - | 26.4 | 26.4 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 202 | Khliehshnong comb. WSS | Myllem | Gravity | 2007-08 | 22.71 | - | - | 22.71 | 22.71 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 203 | Kyntiot Dienglieng Shawah Comb.WSS | Mawryngkne | Gravity | 2006-07 | 19.73 | 2.83 | 74% | 16.9 | 16.9 | 31.3.2009 | - | - | | Hills | East Khasi |
| 204 | Ladkrem Mawpyllun WSS | Mawsynram | Gravity | 2006-07 | 8.89 | 0.52 | 0.07 | 8.37 | 8.37 | 31.3.2008 | 31.3.09 | 1 year | Due to late receipt of | Hills | East Khasi |
| 205 | Laitkor Mawri | Myllem | Pumping | 2006-07 | 204.89 | 7.19 | 10% | 192.19 | 192.19 | 31.3.201 | - | - | | Hills | East |
| 206 | Laitnongrim W.S.S | Mawsynram | Gravity | 2005-06 | 44.59 | 40.06 | 0.85 | 4.53 | 4.53 | 31.3.07 | 31.3.09 | 2 years | Dispute of source & land for construction of T.P | Hills | East Khasi Hills |
| 207 | Langsymphut Comb.WSS | Mawsynram | Gravity | 2007-08 | 51.34 | - | - | 51.34 | 51.34 | 31.3.11 | - | - | | Hills | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------------------------------------------------|----------|------------------|
| 208 | Lumheh WSS | Mawryngkne ng | Gravity | 2007-08 | 1.59 | - | - | 1.59 | 1.59 | 31.3.09 | - | - | | Hills | East Khasi Hills |
| 209 | Lumkhyriem | Mylliem | Gravity | 2006-07 | 19.75 | 1.27 | 70% | 18.48 | 18.48 | 31.3.200 | - | - | | Hills | East |
| 210 | Lumkynton WSS | Mylliem | Gravity | 2007-08 | 13.43 | - | - | 13.43 | 13.43 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 211 | Makathein WSS | Mawryngkne | Pumping | 2006-07 | 148.54 | 5.72 | 3% | 142.82 | 142.82 | 31.3.201 | - | - | | Hills | East |
| 212 | Marboh Nonglum WSS | Mylliem | Pumping | 2005-06 | 74.48 | 55.06 | 0.8 | 19.42 | 19.42 | 31.3.08 | 31.3.09 | 1 year | Due to connection of Power line by MeSEB & permission for road | Hills | East Khasi Hills |
| 213 | Mawionsung WSS | Mawryngkne ng | S.T.C | 2006-07 | 1.46 | 1.41 | 100% | 0.05 | 0.05 | 31.3.2008 | 31.3.09 | 1 year | Physically completed financial liabilities to be cleared. | Hills | East Khasi Hills |
| 214 | Mawkaphan WSS | Mawsynram | Gravity | 2007-08 | 18.93 | - | - | 18.93 | 18.93 | 31.3.10 | | | | Hills | East Khasi Hills |
| 215 | Mawkhan | Mawsynram | Gravity | 2007-08 | 25.1 | - | - | 25.1 | 25.1 | 31.3.10 | | | | Hills | East Khasi Hills |
| 216 | Mawlaitshnong | Mawsynram | Gravity | 2006-07 | 6.42 | 0.28 | 0.7 | 6.13 | 6.13 | 31.3.200 | 31.3.09 | 1 year | -do- | Hills | East |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-------------------------------|----------|------------------|
| 217 | Mawlongbna Comb WSS | Myllem | Gravity | 2007-08 | 61 | - | - | 61 | 61 | 31.3.11 | - | - | | Hills | East Khasi Hills |
| 218 | Mawpdang | Mawryngkne | Gravity | 2006-07 | 138.59 | 3.99 | 10% | 134.6 | 134.6 | 31.3.201 | - | - | | Hills | East |
| 219 | Mawrapat Mawkasain WSS | Mawsynram | Gravity | 2005-06 | 43.44 | 38.84 | 0.7 | 4.6 | 4.6 | 31.3.07 | 31.3.09 | 2 years | Dispute of land for laying of | Hills | East Khasi Hills |
| 220 | Mawrilum Mawrikor WSS | Myllem | Gravity | 2006-07 | 9.05 | 0.91 | 80% | 8.13 | 8.13 | 31.3.2008 | 31.3.2009 | 1 year | Due to late receipt of | Hills | East Khasi |
| 221 | Mawsyniar WSS | Mawryngkne ng | Gravity | 2007-08 | 10.42 | - | - | 10.42 | 10.42 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 222 | Mawthlew WSS | Mawryngkne ng | Gravity | 2007-08 | 8.12 | - | - | 8.12 | 8.12 | 31.3.09 | - | - | | Hills | East Khasi Hills |
| 223 | Mawthli WSS | Mawryngkne ng | Gravity | 2006-07 | 3.17 | - | - | 3.17 | 3.17 | 31.3.2008 | 31.3.2009 | 1 year | Due to non-receipt of | Hills | East Khasi |
| 224 | Maw-U-Sam WSS | Mawryng | Pumping | 2007-08 | 32.89 | - | - | 32.89 | 32.89 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 225 | Mynriang | Mawryngkne | Pumping | 2006-07 | 29.31 | 1.95 | 65% | 27.36 | 27.36 | 31.3.201 | - | - | | Hills | East |
| 226 | New Nongspung | Mawphlang | Gravity | 2006-07 | 16.75 | 0.93 | 15% | 15.82 | 15.82 | 31.3.200 | - | - | | Hills | East |
| 227 | Nongdalum Comb.WSS | Mawryng | Gravity | 2007-08 | 12.51 | - | - | 12.51 | 12.51 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 228 | Nongdaneng | Mawryngkne | Gravity | 2006-07 | 10.66 | 0.27 | 70% | 10.39 | 10.39 | 31.3.200 | - | - | | Hills | East |
| 229 | Nongdwar WSS | Mawryngkne ng | Gravity | 2007-08 | 7.92 | - | - | 7.92 | 7.92 | 31.3.09 | - | - | | Hills | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------------------------|----------|------------------|
| 230 | Nonglum WSS | Mawryngkne ng | Gravity | 2007-08 | 3.74 | - | - | 3.74 | 3.74 | 31.3.09 | - | - | | Hills | East Khasi Hills |
| 231 | Nongpdeng WSS | Mawryngkne ng | Gravity | 2007-08 | 3.35 | - | - | 3.35 | 3.35 | 31.3.09 | - | - | | Hills | East Khasi Hills |
| 232 | Nongplit Jongkhla | Mawryngkne | Gravity | 2006-07 | 130.7 | 3.27 | 5% | 127.44 | 127.44 | 31.3.201 | - | - | | Hills | East |
| 233 | Nongrum Pdengshnong | Mawryngkne ng | Gravity | 2006-07 | 33.46 | 2.32 | 30% | 31.14 | 31.14 | 31.3.2009 | - | - | | Hills | East Khasi |
| 234 | Nongshilliang WSS | Myllem | Gravity | 2006-07 | 10.21 | 2 | 75% | 8.21 | 8.21 | 31.3.200 | - | - | | Hills | East |
| 235 | Nongsupok Warmatlah Comb. WSS | Mawryngkne ng | Gravity | 2007-08 | 110.29 | - | - | 110.29 | 110.29 | 31.3.11 | - | - | | Hills | East Khasi Hills |
| 236 | Nongwah WSS | Mawsynram | Gravity | 2006-07 | 20.6 | 0.53 | 10% | 26.07 | 26.07 | 31.3.200 | - | - | | Hills | East |
| 237 | Pdengbri WSS | Myllem | Gravity | 2006-07 | 6.55 | 0.83 | 0.8 | 5.72 | 5.72 | 31.3.200 | 31.3.20 | 1 year | -do- | Hills | East |
| 238 | Pyndengkah WSS | Mawphlang | Gravity | 2007-08 | 17.11 | - | - | 17.11 | 17.11 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 239 | Pyndenlitha WSS | Mawphlang | Gravity | 2006-07 | 33.73 | 1.42 | 10% | 32.31 | 32.31 | 31.3.200 | - | - | | Hills | East |
| 240 | Pyndenumbri WSS | Mawsynram | Gravity | 2007-08 | 13.23 | - | - | 13.23 | 13.23 | 31.3.10 | - | - | | Hills | East Khasi Hills |
| 241 | Rajagaon WSS | Mawsynram | Ringwell | 2006-07 | 1.41 | - | 0.7 | 1.41 | 1.41 | 31.3.2008 | 31.3.09 | 1 year | Dispute of land for constn. Of Ringwell | Hills | East Khasi Hills |
| 242 | Uarian 10 th Mile WSS | Mawryng | Gravity | 2007-08 | 18.71 | - | - | 18.71 | 18.71 | 31.3.10 | - | - | | Hills | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|------------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------------------------------------------------------------------------|----------|------------------|
| 243 | Umeit Mawlongbna WSS | Mawsynram | Gravity | 2007-08 | 71.38 | - | - | 71.38 | 71.38 | 31.3.11 | - | - | | Hills | East Khasi Hills |
| 244 | Umiew Maw-U-Sam & | Mawryngkne ng | Gravity | 2006-07 | 67.41 | 1.95 | 5% | 65.46 | 65.46 | 31.3.2009 | - | - | | Hills | East Khasi |
| 245 | Umnongrim WSS | Mawsynram | Gravity | 2006-07 | 3.84 | 0.28 | 0.7 | 3.55 | 3.55 | 31.3.2008 | 31.3.2009 | 1 year | Due to late receipt of | Hills | East Khasi |
| 246 | Umphrup WSS | Mawryngkne | Pumping | 2006-07 | 36.91 | 4.9 | 20% | 32.01 | 32.01 | 31.3.201 | - | - | | Hills | East |
| 247 | Jading w.s.s. | Pynursla | Gravity | 2007-08 | 0.9655 | 0 | | 0.9655 | 0.9655 | 31/12/08 | | | | Inv | East Khasi Hills |
| 248 | Kongwang | Pynursla | Gravity | 2007-08 | 41.5645 | 4.5345 | - | 37.03 | 37.03 | 31/3/11 | | | | Inv | East Khasi Hills |
| 249 | Korbari w.s.s. | Shella-Bholaganj | Gravity | 2007-08 | 1.3555 | 0 | | 1.3555 | 1.3555 | 31/3/09 | | | | Inv | East Khasi Hills |
| 250 | Langkyrdem W.S.S. | Pynursla | Gravity | 2003-04 | 254.895 | 184.2425 | 0.3 | 70.65252 | - | 31/3/2007 | 31/3/2009 | 1 | Due to source depletion. Alternative source to be taken up. Revised estimate submitted, | Inv | East Khasi Hills |
| 251 | Lumkaliar W.S.S. | Mylliem | Pumping | 2005-06 | 33.018 | 32.52951 | 0.8 | 0.48849 | 0.48849 | 31/3/20 | | | | Inv | East |
| 252 | Lympung Sniang W.S.S. | Pynursla | Gravity | 2006-07 | 0.992 | 0 | 0.7 | 0.992 | 9.92E-06 | | 31/3/2009 | | G.I.pipe yet to be | Inv | East Khasi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------|------------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 253 | Lyngkawet w.s.s. | Pynursla | Gravity | 2007-08 | 18 | 0 | | 18 | 14.5 | 31/3/10 | | | | Inv | East Khasi Hills |
| 254 | Mawah w.s.s. | Pynursla | Gravity | 2007-08 | 17.3735 | 0 | | 17.3735 | 13.33 | 31/3/10 | | | | Inv | East Khasi Hills |
| 255 | Mawblah | Mylliem | Pumping | 2006-07 | 56.913 | 10.43533 | 0.1 | 46.47767 | 30 | 31/3/20 | 31/3/ | | | Inv | East |
| 256 | Mawkliaw W.S.S. | Shella-Bholaganj | Gravity | 2005-06 | 12.013 | 9.81867 | 0.8 | 2.19433 | 2.2 | 31/3/2008 | 31/3/2009 | 1 | Due to fund | Inv | East Khasi |
| 257 | Mawlatang | Shella-Bholaganj | Gravity | 2007-08 | 17.671 | 0 | | 17.671 | 13.18 | 31/3/10 | | | | Inv | East Khasi Hills |
| 258 | Mawlynnong w.s.s. | Pynursla | Gravity | 2007-08 | 43.7935 | 0 | | 43.7935 | 31.84 | 31/3/11 | | | | Inv | East Khasi Hills |
| 259 | Mawsiangei W.S.S. | Shella-Bholaganj | Gravity | 2005-06 | 14.639 | 9.66077 | 0.8 | 4.97823 | 4.98 | 31/3/2008 | 31/3/2009 | 1 | Due to fund | Inv | East Khasi |
| 260 | Nongla W.S.S. | Shella-Bholaganj | Gravity | 2005-06 | 11.084 | 8.12476 | 0.8 | 2.95924 | 2.96 | 31/3/2008 | 31/3/2009 | 1 | Due to fund | Inv | East Khasi |
| 261 | Pomlum | Pynursla | Gravity | 2006-07 | 9.813 | 0.55989 | 0.8 | 9.25311 | 9.25 | 31/3/20 | 31/3/ | | | Inv | East |
| 262 | Pyrdiwah w.s.s. | Pynursla | h | 2007-08 | 45.1925 | 0 | | 45.1925 | 27.98 | 31/3/11 | | | | Inv | East Khasi Hills |
| 263 | Pyrnai combined W.S.S. | Pynursla | Gravity | 2005-06 | 29.825 | 22.81531 | 0.8 | 7.00969 | 7.01 | 31/3/2008 | 31/3/2009 | 1 | Due to fund | Inv | East Khasi |
| 264 | Tyrngei W.S.S. | Shella-Bholaganj | Gravity | 2005-06 | 6.1515 | 3.21676 | 0.2 | 2.93474 | 2.94 | 31/3/2008 | 31/3/2009 | 1 | Due to fund | Inv | East Khasi |
| 265 | Umrynjah W.S.S. | Mylliem | Pumping | 2005-06 | 36.026 | 26.41774 | 0.6 | 9.60826 | 9.61 | 31/3/20 | | | | Inv | East |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|--------------------------------------------------|----------|------------------|
| 266 | Umsaw w.s.s. | Myllem | Pumping | 2007-08 | 53.5485 | 0 | | 53.5485 | 28 | 31/3/11 | | | | Inv | East Khasi Hills |
| 267 | Umsyiem | Pynursla | Gravity | 2006-07 | 28.757 | 0.66213 | 0.2 | 28.09487 | 28.09487 | 31/3/20 | 31/3/ | | | Inv | East |
| 268 | Dongmadan W.S.S. | Mawkynrew | Gravity | 2007-08 | 24.393 | 0 | - | 24.393 | 24.393 | - | - | - | Newly sanctioned | S&D | East Khasi Hills |
| 269 | Extension of D/S of Siangkhnai W.S.S. | Mawkynrew | Gravity | 2006-07 | 3.377 | 1.1 | 1 | 2.277 | 2.277 | - | - | - | - | S&D | East Khasi |
| 270 | Khliehsynthiar W.S.S. | Mawkynrew | Gravity | 2006-07 | 4.398 | 0.98 | 1 | 3.418 | 3.418 | - | - | - | Physically completed Finanacially liabilities | S&D | East Khasi Hills |
| 271 | Kyntoit Lynti Mynsang W.S.S. | Mawkynrew | Gravity | 2007-08 | 21.376 | 0 | - | 21.376 | 21.376 | - | - | - | Newly sanctioned | S&D | East Khasi Hills |
| 272 | Lumsohliya W.S.S. | Mawkynrew | Gravity | 2007-08 | 16.958 | 0 | - | 16.958 | 16.958 | - | - | - | Newly sanctioned | S&D | East Khasi Hills |
| 273 | Lyngkien Shadksing W.S.S. | Mawkynrew | Gravity | 2006-07 | 15.168 | 0 | - | 15.168 | 15.168 | - | - | - | Pipe supply order | S&D | East Khasi Hills |
| 274 | Lynti Mawblang W.S.S. | Mawkynrew | Gravity | 2007-08 | 7.889 | 0 | - | 7.889 | 7.889 | - | - | - | Newly sanctioned | S&D | East Khasi Hills |
| 275 | Madankseh W.S.S. | Mawkynrew | Gravity | 2006-07 | 29.04 | 5.14 | 0.7 | 23.9 | 23.9 | - | - | - | - | S&D | East |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|--------------------------------------------------|----------|------------------|
| 276 | Mawkaru W.S.S. | Mawkynrew | Gravity | 2006-07 | 2.965 | 0.46 | 1 | 2.505 | 2.505 | - | - | - | Physically completed Finanacially liabilities | S&D | East Khasi Hills |
| 277 | Mawlyntung W.S.S. | Mawkynrew | Pumping | 2005-06 | 16.43 | 15 | 0.9 | 1.43 | 1.43 | - | - | 2 | Source | S&D | East |
| 278 | Mawpohrang Khliehshnong | Mawkynrew | Gravity | 2006-07 | 9.99 | 1.49 | 0.95 | 8.5 | 8.5 | - | - | - | - | S&D | East Khasi |
| 279 | Mawshrain W.S.S. | Mawkynrew | Gravity | 2007-08 | 7.208 | 0 | - | 7.208 | 7.208 | - | - | - | Newly sanctioned | S&D | East Khasi Hills |
| 280 | Mawsynjri W.S.S. | Mawkynrew | Gravity | 2006-07 | 22.825 | 0.01 | 0 | 22.815 | 22.815 | - | - | - | Pipe supply order | S&D | East Khasi Hills |
| 281 | Nongdawah W.S.S. | Mawkynrew | Gravity | 2006-07 | 8.48 | 1.79 | 1 | 6.69 | 6.69 | - | - | - | Physically completed Finanacially liabilities | S&D | East Khasi Hills |
| 282 | Nongdkhar Khliehshnong W.S.S. | Mawkynrew | Gravity | 2006-07 | 8.639 | 2.69 | 1 | 5.949 | 5.949 | - | - | - | Physically completed Finanacially liabilities | S&D | East Khasi Hills |
| 283 | Nongkyntir W.S.S. | Myllem | Pumping | 2007-08 | 70.895 | 0 | - | 70.895 | 70.895 | - | - | - | Newly sanctioned | S&D | East Khasi Hills |
| 284 | Rangbudi Umpdem | Mawkynrew | Gravity | 2006-07 | 8.43 | 1.56 | 0.95 | 6.87 | 6.87 | - | - | - | - | S&D | East |
| 285 | Sohpyrkiahskai W.S.S. | Mawkynrew | Gravity | 2006-07 | 14.757 | 0.01 | 0.95 | 14.747 | 14.747 | - | - | - | Physically completed Finanacially liabilities | S&D | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------|------------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 286 | Umrin W.S.S. | Mawkynrew | Pumping | 2007-08 | 80.595 | 0 | - | 80.595 | 80.595 | - | - | - | Newly sanctioned | S&D | East Khasi Hills |
| 287 | Wahlynghung | Mawkynrew | Gravity | 2006-07 | 6.188 | 1.54 | 1 | 4.648 | 4.648 | - | - | - | - | S&D | East |
| 288 | Diengrai w/s/s | Shella | R.W | 2006-07 | 1.42 | 0.87 | 1 | 0.55 | 0.55 | 31/6/08 | | | | Sohra | East |
| 289 | Diengsiar Comb | 12-shnong | - do - | 2005-06 | 45.642 | 40.8 | 0.68 | 4.84 | 4.84 | 31/3/08 | 30/9/ | | | Sohra | East |
| 290 | Khahsyndhah | Shella | R.W | 2006-07 | 1.42 | 0.87 | 1 | 0.55 | 0.55 | 31/6/08 | | | | Sohra | East |
| 291 | Mawkawir w/s/s | 12-shnong | - do - | 2005-06 | 22.068 | 20.53 | 0.75 | 1.53 | 1.53 | 31/3/08 | 31/6/ | | | Sohra | East |
| 292 | Mawsmal Comb | Shella | R.W | 2005-06 | 37.388 | 31.03 | 0.8 | 6.35 | 6.35 | 31/3/08 | 30/6/ | | | Sohra | East |
| 293 | Phong w/s/s | 12-shnong | - do - | 2005-06 | 12.088 | 8.92 | 0.7 | 3.17 | 3.17 | 31/3/08 | 30/9/ | | | Sohra | East |
| 294 | Pyndemdhar | Shella | - do - | 2005-06 | 13.926 | 10.42 | 0.85 | 3.5 | 3.5 | 31/3/08 | 30/9/ | | | Sohra | East |
| 295 | Rikyrshang w./s/s | 12-shnong | - do - | 2005-06 | 7.718 | 4.71 | 0.8 | 3.01 | 3.01 | 31/6/08 | | | | Sohra | East |
| 296 | Umsaw Masken | Shella | R.W | 2005-06 | 1.418 | 0.93 | 55% | 0.48 | 0.48 | 31/6/07 | | | | Sohra | East |
| 297 | Cherrapunjee w/s/s | Shella Bholaganj | Gravity | 1999-00 | 413.238 | 385.38 | 0.89 | 27.86 | 27.86 | 31/3/04 | 31/12/08 | 5 | Non completion | Sohra | East Khasi |
| 298 | Dhorum w/s/s | Shella | R.W | 2006-07 | 2.84 | 1.31 | 0.4 | 1.53 | 1.53 | 31/6/08 | | | | Sohra | East |
| 299 | Jatap lum-u-smon wss | Shella Bholaganj | Gravity | 2007-08 | 17.24 | | Nil | 17.24 | 12.26 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 300 | Kukynter wss | 12-shnong | Gravity | 2007-08 | 5.72 | | Nil | 5.72 | 5.72 | 31/12/2009 | | | | Sohra | East Khasi Hills |
| 301 | Kutmadan wss | Shella Bholaganj | Gravity | 2007-08 | 32 | | Nil | 32 | 24.39 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 302 | Laityra wss | Shella Bholaganj | Gravity | 2007-08 | 28.79 | | Nil | 28.79 | 15.02 | 31/3/10 | | | | Sohra | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------|------------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 303 | Lyngngar mawlong wss | Shella Bholaganj | R.W.H. | 2007-08 | 4.43 | | Nil | 4.43 | 4.43 | 31/12/2009 | | | | Sohra | East Khasi Hills |
| 304 | Mawbang w/s/s | Shella | Gravity | 2006-07 | 23.03 | 6.53 | 0.6 | 16.5 | 16.5 | 31/6/09 | | | | Sohra | East |
| 305 | Mawphir w/s/s | Shella | Gravity | 2006-07 | 14.4 | 3.78 | 0.6 | 10.62 | 10.62 | 31/3/09 | | | | Sohra | East |
| 306 | Mawsawiang wss | 12-shnong | Gravity | 2007-08 | 2 | | Nil | 2 | 2 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 307 | Mawsohmad w/s/s | 12-shnong | R.W.H. | 2006-07 | 13.51 | | Nil | 13.51 | 6.46 | 31/3/09 | | | | Sohra | East |
| 308 | Mawthawtieng wss | 12-shnong | Gravity | 2007-08 | 13.21 | | Nil | 13.21 | 10.53 | 31/12/2009 | | | | Sohra | East Khasi Hills |
| 309 | Myiong w/s/s | 12-shnong | R.W.H. | 2006-07 | 1.12 | | 0.2 | 1.12 | 1.12 | 31/3/09 | | | | Sohra | East |
| 310 | Newkomorah wss | Shella Bholaganj | Gravity | 2007-08 | 47.76 | | Nil | 47.76 | 32.06 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 311 | Nongwar wss | Shella Bholaganj | Gravity | 2007-08 | 50.17 | | Nil | 50.17 | 37.7 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 312 | Pamramdah wss | Shella Bholaganj | Gravity | 2007-08 | 4.31 | | Nil | 4.31 | 4.31 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 313 | Pdang w/s/s | 12-shnong | R.W.H. | 2006-07 | 2.61 | | 0.2 | 2.61 | 2.61 | 31/3/09 | | | | Sohra | East |
| 314 | Ringur wss | Shella Bholaganj | Gravity | 2007-08 | 10.1 | | Nil | 10.1 | 10.1 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 315 | Rumnong wss | Shella Bholaganj | Gravity | 2007-08 | 10.74 | | Nil | 10.74 | 8 | 31/12/2009 | | | | Sohra | East Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------|------------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 316 | Ryngud wss | Shella Bholaganj | Gravity | 2007-08 | 46.38 | | Nil | 46.38 | 38.28 | 31/3/09 | | | | Sohra | East Khasi Hills |
| 317 | Saikarap wss | Shella Bholaganj | Gravity | 2007-08 | 19.99 | | Nil | 19.99 | 19.99 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 318 | Sder w/s/s | 12-shnong | R.W.H. | 2006-07 | 6.87 | | Nil | 6.87 | 4.39 | 31/3/09 | | | | Sohra | East |
| 319 | Shnongkawar wss | Shella Bholaganj | Gravity | 2007-08 | 11.6 | | Nil | 11.6 | 10.98 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 320 | Shnongpdei w/s/s | 12-shnong | Gravity | 2006-07 | 12.6 | 3.32 | 0.6 | 9.28 | 9.28 | 31/3/09 | | | | Sohra | East |
| 321 | Sohbar wss | Shella Bholaganj | Gravity | 2007-08 | 37.12 | | Nil | 37.12 | 21.67 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 322 | Sohdiet wss | Shella Bholaganj | R.W.H. | 2007-08 | 5.35 | | Nil | 5.35 | 5.35 | 40158 | | | | Sohra | East Khasi Hills |
| 323 | Umkhabaw w/s/s | Shella | R.W | 2006-07 | 3.31 | | 0.4 | 3.31 | 3.31 | 31/3/09 | | | | Sohra | East |
| 324 | Umtaru w/s/s | Shella | Gravity | 2006-07 | 30.81 | 6.76 | 0.65 | 24.05 | 24.05 | 31/6/09 | | | | Sohra | East |
| 325 | Warbah w/s/s | 12-shnong | Gravity | 2006-07 | 9.33 | 4.4 | 0.45 | 4.93 | 4.93 | 31/3/09 | | | | Sohra | East |
| 326 | Warwar lummawria wss | 12-shnong | Gravity | 2007-08 | 16.9 | | Nil | 16.9 | 10.74 | 31/3/10 | | | | Sohra | East Khasi Hills |
| 327 | Amjalong w.s.s | Amlarem | Gravity | 2006-07 | 29.94 | - | 15% | 29.94 | 29.94 | 31.3.09 | | | | Jowai | Jaintia |
| 328 | Amlanai w.s.s | Amlarem | Gravity | 2006-07 | 30.19 | 10.47 | 15% | 19.72 | 19.72 | 31.3.09 | | | | Jowai | Jaintia |
| 329 | Amtapoh w.s.s | Amlarem | Pumping | 2006-07 | 24.2 | 11.77 | 5% | 12.43 | 12.43 | 31.3.09 | | | | Jowai | Jaintia |
| 330 | Bamkhoosngi w.s.s | Saipung | Gravity | 2006-07 | 21.41 | 10.74 | 100% | 10.67 | 10.67 | 31.3.09 | | | | Jowai | Jaintia |
| 331 | Hawai Bhoi Comb. | Amlarem | Gravity | 2006-07 | 27.17 | 17.36 | 45% | 9.81 | 9.81 | 31.3.09 | | | | Jowai | Jaintia |
| 332 | Imp. of Khonglah | Amlarem | Gravity | 2005-06 | 56.46 | 49.31 | 65% | 7.15 | 7.15 | 31.3.09 | | | | Jowai | Jaintia |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|---------------|
| 333 | Implementa tion of Hartali (Gravity) w.s.s | Amlarem | Gravity | 2007-08 | 2.29 | | 10% | 2.29 | 2.29 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 334 | Implementa tion of Khliehmyntriang w.s.s | Khlieh riat | Pumping | 2007-08 | 51.32 | | - | 51.32 | 51.32 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 335 | Implementa tion of Lumpyngngad w.s.s | Amlarem | Gravity | 2007-08 | 76.18 | | 10% | 76.18 | 76.18 | 31.3.11 | | | | Jowai | Jaintia Hills |
| 336 | Implementa tion of Pamtdong (D/Well) w.s.s | Amlarem | D/Well | 2007-08 | 1.04 | | 100% | 1.04 | 1.04 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 337 | Implementaion of Madur Comb. w.s.s | Thadlaskein | Pumping | 2007-08 | 147.03 | 11.06 | - | 135.97 | 67.99 | 31.3.11 | | | | Jowai | Jaintia Hills |
| 338 | Implementation of longkwang w.s.s (D/Well) | Laskein | D/Well | 2007-08 | 2.31 | 0.66 | 100% | 1.65 | 1.65 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 339 | Implementation of Lower Amsotai Comb. w.s.s | Amlarem | Gravity | 2007-08 | 96.37 | | 10% | 96.37 | 48.19 | 31.3.11 | | | | Jowai | Jaintia Hills |
| 340 | Implementation of Semmasi (DTW) w.s.s | Saipung | DTW | 2007-08 | 34.9 | | - | 34.9 | 34.9 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 341 | Implementation of Tangnub (Pumping) w.s.s | Saipung | Pumping | 2007-08 | 31.39 | | - | 31.39 | 31.39 | 31.3.10 | | | | Jowai | Jaintia Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|---------------|
| 342 | Implementation of Amhulow Amladait (Gravity) w.s.s | Amlarem | Gravity | 2007-08 | 35.38 | | 10% | 35.38 | 35.38 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 343 | Implementation of Amsohbaton Amsohchrow Comb. w.s.s | Amlarem | Gravity | 2007-08 | 31.48 | | 10% | 31.48 | 31.48 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 344 | Implementation of Cham Cham (Pumping) w.s.s | Khlieh riat | Pumping | 2007-08 | 92.99 | | - | 92.99 | 46.5 | 31.3.11 | | | | Jowai | Jaintia Hills |
| 345 | Implementation of Chandaloi w.s.s | Amlarem | Gravity | 2007-08 | 57.16 | | 10% | 57.16 | 57.16 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 346 | Implementation of Chutwakhu Suchen w.s.s (D/Well) | Laskein | D/Well | 2007-08 | 2.64 | | 100% | 2.64 | 2.64 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 347 | Implementation of Jalyiah Comb. w.s.s. | Khlieh riat | DTW Pumping | 2007-08 | 112.11 | | - | 112.11 | 56.06 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 348 | Implementation of Jarain Thangbuli | Amlarem | Gravity | 2005-06 | 86.49 | 55.09 | 50% | 31.4 | 31.4 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 349 | Implementation of Jongria Old w.s.s | Saipung | Gravity | 2007-08 | 5.5 | | 100% | 5.5 | 5.5 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 350 | Implementation of Jongushen (Gravity) w.s.s | Amlarem | Gravity | 2007-08 | 37.4 | | 10% | 37.4 | 37.4 | 31.3.10 | | | | Jowai | Jaintia Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|---------------|
| 351 | Implementation of Kharkhana (Gravity) w.s.s | Amlarem | Gravity | 2007-08 | 25.84 | | 10% | 25.84 | 25.84 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 352 | Implementation of Khatkasla w.s.s (D/Well) | Laskein | D/Well | 2007-08 | 3.3 | 0.99 | 100% | 2.31 | 2.31 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 353 | Implementation of Khlookynrin (D/Well) w.s.s | Saipung | D/Well | 2007-08 | 1.98 | | 10% | 1.98 | 1.98 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 354 | Implementation of Kudeng thymmai (Gravity) w.s.s | Amlarem | Gravity | 2007-08 | 34.48 | | 10% | 34.48 | 34.48 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 355 | Implementation of Kudengrim w.s.s | Amlarem | Gravity | 2007-08 | 36.94 | | 10% | 36.94 | 36.94 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 356 | Implementation of Lakyriat Pynthor | Laskein | Gravity | 2005-06 | 12..91 | 11.69 | 95% | 1.22 | 1.22 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 357 | Implementation of | Amlarem | Gravity | 2006-07 | 93.12 | 9.25 | 55% | 83.87 | 62.91 | 31.3.09 | | | | Jowai | Jaintia |
| 358 | Implementation of Lamyrsiang (Pumping) w.s.s | Saipung | Pumping | 2007-08 | 49.24 | | - | 49.24 | 49.24 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 359 | Implementation of Lathymphu Comb. | Laskein | Pumping | 2005-06 | 80.91 | 50.6 | 80% | 30.31 | 30.31 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 360 | Implementation of Lelad (Gravity) w.s.s | Saipung | Gravity | 2007-08 | 15.57 | | 10% | 15.57 | 15.57 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 361 | Implementation of Lumchyrim w.s.s | Khliehriat | Pumping | 2005-06 | 53.23 | 30.53 | 95% | 22.7 | 22.7 | 31.3.09 | | | | Jowai | Jaintia Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|---------------|
| 362 | Implementation of Lumtrep w.s.s D/Well | Thadlaskein | D/Well | 2007-08 | 3.96 | 0.99 | 100% | 2.97 | 2.97 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 363 | Implementation of Lurniang w.s.s | Amlarem | Gravity | 2007-08 | 11.69 | | 10% | 11.69 | 11.69 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 364 | Implementation of Moolamanoh D.T.W w.s.s | Khlieh riat | D.T.W | 2007-08 | 40.76 | | - | 40.76 | 40.76 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 365 | Implementation of Moolephaw w.s.s D/Well | Thadlaskein | D/Well | 2007-08 | 2.97 | 0.99 | 100% | 1.98 | 1.98 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 366 | Implementation of Mukhap | Laskein | Pumping | 2005-06 | 179.72 | 134 | 85% | 45.72 | 45.72 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 367 | Implementation of Muktapur w.s.s | Amlarem | Gravity | 2005-06 | 59.33 | 45.21 | 80% | 14.12 | 14.12 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 368 | Implementation of Nongbareh Lyntiar w.s.s | Amlarem | Gravity | 2007-08 | 47.78 | | 10% | 47.78 | 47.78 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 369 | Implementation of Nongrim Bambthong w.s.s (D/ Well) | Thadlas kein | D/Well | 2007-08 | 2.97 | 1.98 | 100% | 0.99 | 0.99 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 370 | Implementation of Nongtalang Mission w.s.s | Amlarem | Gravity | 2007-08 | 41.32 | | 10% | 41.32 | 41.32 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 371 | Implementation of Phrang Phrang Kamsing Comb w.s.s | Amlarem | Gravity | 2007-08 | 24.79 | | 10% | 24.79 | 24.79 | 31.3.10 | | | | Jowai | Jaintia Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|---------------|
| 372 | Implementation of Psiar w.s.s (D/Well) | Laskein | D/Well | 2007-08 | 4.62 | 3.63 | 100% | 0.99 | 0.99 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 373 | Implementation of Pynthorsale w.s.s (D/Well) | Khlieh riat | D/Well | 2007-08 | 1.32 | - | | 1.32 | 1.32 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 374 | Implementation of Sahnsiang Comb. w.s.s | Laskein | Pumping | 2007-08 | 235.86 | 7.51 | - | 228.35 | 68.51 | 31.3.11 | | | | Jowai | Jaintia Hills |
| 375 | Implementation of | Thadlaskein | Gravity | 2005-06 | 47.64 | 38.54 | 90% | 9.1 | 9.1 | 31.3.09 | | | | Jowai | Jaintia |
| 376 | Implementation of Sakhain Moolimen w.s.s | Khlieh riat | Pumping | 2007-08 | 49.94 | - | | 49.94 | 49.94 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 377 | Implementation of Shkentalang w.s.s | Amlarem | Gravity | 2005-06 | 28.18 | 22.72 | 95% | 5.46 | 5.46 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 378 | Implementation of Shnong thymmai | Amlarem | Gravity | 2007-08 | 317.05 | | 10% | 317.05 | 63.41 | 31.3.11 | | | | Jowai | Jaintia Hills |
| 379 | Implementation of Shnongrim w.s.s | Saipung | Pumping | 2007-08 | 51.74 | - | | 51.74 | 51.74 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 380 | Implementation of Sohkhah comb. w.s.s | Amlarem | Gravity | 2005-06 | 81.04 | 66.61 | 65% | 14.43 | 14.43 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 381 | Implementation of Syllingwah (D/Well) w.s.s | Khlieh riat | D/Well | 2007-08 | 1.65 | | 10% | 1.65 | 1.65 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 382 | Implementation of Syndai Comb. w.s.s | Amlarem | Gravity | 2005-06 | 59.16 | 45.1 | 65% | 14.06 | 14.06 | 31.3.09 | | | | Jowai | Jaintia Hills |
| 383 | Implementation of Tarangblang w.s.s | Amlarem | Gravity | 2005-06 | 33.31 | 28.88 | 90% | 4.43 | 4.43 | 31.3.09 | | | | Jowai | Jaintia Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|--------------------------------------|----------|---------------|
| 384 | Implementation of Thlangpui w.s.s | Saipung | Gravity | 2007-08 | 24.23 | | 10% | 24.23 | 24.23 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 385 | Implementation of Umshangiar Comb. w.s.s | Thadlas kein | Pumping | 2007-08 | 82.26 | | - | 82.26 | 41.13 | 31.3.10 | | | | Jowai | Jaintia Hills |
| 386 | Jaralud Pamtbuh | Amlarem | Gravity | 2006-07 | 40.25 | 29.86 | 100% | 10.39 | 10.39 | 31.3.09 | | | | Jowai | Jaintia |
| 387 | Khanduli w.s.s. | Thadlaskein | Gravity | 2005-06 | 37.24 | 24.19 | 80% | 13.05 | 13.05 | 31.3.09 | | | | Jowai | Jaintia |
| 388 | Lura w.s.s | Saipung | Gravity | 2006-07 | 21.2 | 14.35 | 100% | 6.85 | 6.85 | 31.3.09 | | | | Jowai | Jaintia |
| 389 | Mawngap w.s.s | Amlarem | Gravity | 2006-07 | 12.39 | 10.46 | 100% | 1.93 | 1.93 | 31.3.09 | | | | Jowai | Jaintia |
| 390 | Mookynpad w.s.s | Khliehriat | Pumping | 2006-07 | 43.61 | 2.42 | 90% | 41.19 | 41.19 | 31.3.09 | | | | Jowai | Jaintia |
| 391 | Moopala w.s.s | Saipung | Pumping | 2006-07 | 31.57 | 3.96 | 90% | 27.61 | 27.61 | 31.3.09 | | | | Jowai | Jaintia |
| 392 | Mulait Bri Sumer | Saipung | D/Well | 2006-07 | 2.31 | - | 100% | 2.31 | 2.31 | 31.3.09 | | | | Jowai | Jaintia |
| 393 | Mynthning w.s.s | Saipung | Pumping | 2006-07 | 21.18 | 8.36 | 90 | 12.82 | 12.82 | 31.3.09 | | | | Jowai | Jaintia |
| 394 | Myntriang w.s.s | Saipung | D/Well | 2006-07 | 2.97 | 1.42 | 100% | 1.55 | 1.55 | 31.3.09 | | | | Jowai | Jaintia |
| 395 | Pala w.s.s | Saipung | Gravity | 2002-03 | 20.92 | 4.4 | - | 16.52 | 16.52 | 31.3.06 | 31.3.09 | 3 yrs | Source | Jowai | Jaintia |
| 396 | Samatan w.s.s | Thadlaskein | Pumping | 2006-07 | 27.49 | 13..56 | 70% | 13..93 | 13..93 | 31.3.09 | | | | Jowai | Jaintia |
| 397 | Sehkynpad Comb. | Amlarem | Gravity | 2006-07 | 90.6 | 2.59 | 15% | 88.01 | 66.01 | 31.3.09 | | | | Jowai | Jaintia |
| 398 | Sutnga w.s.s | Khliehriat | Pumping | 2003-04 | 148.03 | 163.09 | 1 | - | | 31.3.07 | 31.3.09 | 2 yrs | Delay in drawal of power line by the | Jowai | Jaintia Hills |
| 399 | Thadbamon w.s.s | Laskein | Pumping | 2006-07 | 123.6 | 35.28 | 60% | 88.32 | 66.24 | 31.3.10 | | | | Jowai | Jaintia |
| 400 | Tuidam w.s.s | Saipung | Gravity | 2006-07 | 22.65 | 16.69 | 100% | 5.96 | 5.96 | 31.3.09 | | | | Jowai | Jaintia |
| 401 | 15th Mile G.S. Road | Umling | Gravity | 2004-05 | 55.112 | 28.07 | 0.3 | 27.042 | 27.042 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 402 | 18 th Mile WSS | Umling | Gravity | 2007-08 | 33.685 | | Nil | 33.685 | 33.685 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 403 | 19th Mile WSS | Umling | Gravity | 2005-06 | 11.068 | 10.985 | 1 | 0.083 | 0.083 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 404 | Amjok | Umling | Gravity | 2007-08 | 16.418 | | Nil | 128.5 | 128.5 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 405 | Amphargiri WSS | Umling | Gravity | 2005-06 | 13.957 | 12.804 | 75 % | 1.153 | 1.153 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------|----------|----------|
| 406 | Ampher WSS | Umling | Gravity | 2005-06 | 30.686 | 27.653 | 0.67 | 3.033 | 3.033 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 407 | Amsokala WSS | Jirang | Gravity | 2006-07 | 4.011 | 2.23 | 0.5 | 1.781 | 1.781 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 408 | Balakhawa WSS | Jirang | Gravity | 2005-06 | 24.482 | 23.659 | 85 % | 0.823 | 0.823 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 409 | Belguri Bernongsai Nongspung WSS | Jirang | Gravity | 2006-07 | 6.083 | | 0.5 | 6.083 | 6.083 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 410 | Belkuri Comb WSS | Umling | Gravity | 2005-06 | 32.847 | 27.176 | 0.75 | 5.671 | 5.671 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 411 | Bernongsai Nongkhlaw WSS | Jirang | Gravity | 2005-06 | 15.115 | 15.429 | 1 | 2.982 | 2.982 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 412 | Betabari Bernongsai Nongkhlaw WSS | Jirang | Gravity | 2006-07 | 5.17 | 2.995 | 0.4 | 2.175 | 2.175 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 413 | Bilpara WSS | Jirang | Gravity | 2006-07 | 15.522 | 9.025 | 0.55 | 6.497 | 6.497 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 414 | Byrnihat 'Comb' WSS | Umling | Gravity | 2004-05 | 381.487 | 207.726 | 0.4 | 173.761 | 60 | 40238 | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 415 | Chota Killing WSS | Umling | Gravity | 2005-06 | 14.47 | 11.966 | 70 % | 2.504 | 2.504 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 416 | Cibra WSS | Umling | Gravity | 2006-07 | 12.04 | 5.323 | 0.3 | 6.717 | 6.717 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 417 | Dakapathar WSS | Jirang | Dugwell | 2007-08 | 1.33 | | Nil | 1.33 | 1.33 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 418 | Dangieng Comb | Umling | Gravity | 2006-07 | 15.43 | 7.705 | 0.8 | 7.725 | 7.725 | March | - | - | -do- | Nongpoh | Ri Bhoi |
| 419 | Diphu WSS | Umling | Gravity | 2007-08 | 12.689 | | 0.2 | 12.689 | 12.689 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 420 | Domsyiem (Mawdem Domphlang) WSS | Umling | Gravity | 2007-08 | 2.769 | | Nil | 2.769 | 2.769 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 421 | Dong Mission (Umdihar) WSS | Umling | Dugwell | 2007-08 | 1.386 | | Nil | 1.386 | 1.386 | March 2009 | - | - | Newly Sanctioned | Nongpoh | Ri Bhoi |
| 422 | Dulongnar Them | Umling | Gravity | 2006-07 | 3.114 | 2.596 | 0.9 | 0.518 | 0.518 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 423 | Dymmu Paham WSS | Jirang | Dugwell | 2007-08 | 2.079 | | Nil | 2.079 | 2.079 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 424 | Erphukon WSS | Umling | Gravity | 2007-08 | 10.647 | | Nil | 10.647 | 10.647 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 425 | G. S. Colony (12 th Mile) WSS | Umling | Gravity | 2007-08 | 16.177 | 0.525 | 0.08 | 15.652 | 15.652 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|----------|
| 426 | Gambalgi - B WSS | Umling | Gravity | 2005-06 | 16.43 | 14.675 | 80 % | 1.755 | 1.755 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 427 | Gunpati WSS | Jirang | Gravity | 2006-07 | 13.361 | 6.696 | 0.5 | 6.665 | 6.665 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 428 | Hawla WSS | Jirang | Gravity | 2005-06 | 12.826 | 11.937 | 0.88 | 0.889 | 0.889 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 429 | Hotrum WSS | Umling | Gravity | 2006-07 | 4.552 | 2.756 | 0.5 | 1.796 | 1.796 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 430 | Iewsier WSS | Umling | Gravity | 2007-08 | 4.992 | 0.25 | 0.22 | 4.742 | 4.742 | -do- | - | - | - | Nongpoh | Ri Bhoi |
| 431 | Impr & Regn of Jorabat WSS | Umling | Gravity | 2007-08 | 13.007 | | Nil | 13.007 | 13.007 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 432 | Impr & Regn of Pahamsyiem WSS | Umling | Gravity | 2007-08 | 7.721 | | Nil | 7.721 | 7.721 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 433 | Impr & Regn of Patharkmah WSS | Jirang | Gravity | 2007-08 | 12.407 | | Nil | 12.407 | 12.407 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 434 | Impr & Regn of Umden WSS | Umling | Gravity | 2007-08 | 7.721 | | Nil | 7.721 | 7.721 | -do- | - | - | Newly Sanctioned | Nongpoh | Ri Bhoi |
| 435 | Impr & Regn of Umkynsier WSS | Jirang | Gravity | 2007-08 | 8.511 | | Nil | 8.511 | 8.511 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 436 | Impr & Regn of Warmawsaw WSS | Jirang | Gravity | 2007-08 | 10.972 | | Nil | 10.972 | 10.972 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 437 | Injal Rim WSS | Jirang | Gravity | 2005-06 | 16.032 | 15.157 | 0.9 | 0.875 | 0.875 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 438 | Injal Thymmai WSS | Umling | Gravity | 2007-08 | 13.271 | | 0.12 | 13.271 | 13.271 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 439 | Jarei Basai WSS | Jirang | Gravity | 2006-07 | 12.033 | 8.306 | 0.5 | 3.727 | 3.727 | -so- | - | - | -do- | Nongpoh | Ri Bhoi |
| 440 | Jermanai Pdeng & Jermanai Neng WSS | Umling | Gravity | 2007-08 | 6.28 | 0.2 | 0.12 | 6.08 | 6.08 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 441 | Jyrmang WSS | Jirang | Dugwell | 2007-08 | 1.386 | | Nil | 1.386 | 1.386 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 442 | Kachari Para | Jirang | Gravity | 2006-07 | 6.445 | 3.633 | 0.3 | 10.101 | 10.101 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 443 | Khanapara Comb. WSS | Umling | Gravity | 2007-08 | 69.437 | | Nil | 69.437 | 69.437 | March 2010 | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------|----------|----------|
| 444 | Khliehshnong WSS | Umling | Gravity | 2007-08 | 9.687 | | Nil | 9.687 | 9.687 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 445 | Khongkhatkhuli Comb WSS | Umling | Gravity | 2007-08 | 33.495 | 0.589 | 0.05 | 32.906 | 32.906 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 446 | Khulia WSS | Umling | Gravity | 2007-08 | 20.953 | | Nil | 20.953 | 20.953 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 447 | Khuswai Comb WSS | Umling | Gravity | 2004-05 | 26.24 | 23.787 | 0.9 | 2.453 | 2.453 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 448 | Kongripara Lum | Umling | Gravity | 2006-07 | 4.294 | 2.699 | 0.4 | 1.595 | 1.595 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 449 | Kopsohuin WSS | Umling | Gravity | 2006-07 | 4.385 | 3.405 | 0.4 | 3.174 | 3.174 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 450 | Kyndong Umthlong WSS | Umling | Gravity | 2007-08 | 2.079 | | Nil | 2.079 | 2.079 | March 2009 | - | - | -do- | Nongpoh | Ri Bhoi |
| 451 | Kyntoit Umngoh - B WSS | Umling | Gravity | 2007-08 | 4.844 | 0.172 | 0.32 | 4.672 | 4.672 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 452 | Lad Ingmane (Paham ingding) WSS | Umling | Gravity | 2007-08 | 6.519 | | 0.3 | 6.519 | 6.519 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 453 | LaibamtuhWSS | Umling | Dugwell | 2007-08 | 0.695 | 0.2 | 1 | 0.495 | 0.495 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 454 | Lalingdong and Rongban WSS | Umling | Gravity | 2007-08 | 9.632 | | 0.23 | 9.632 | 9.632 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 455 | Lalmati | Umling | Gravity | 2007-08 | 22.145 | 0.35 | 0.21 | 21.795 | 21.795 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 456 | Lalumpam Comb WSS | Umling | Gravity | 2006-07 | 488.706 | 1.927 | Nil | 486.779 | 146.611 | March 2010 | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 457 | Lamlynti Comb | Umling | Gravity | 2006-07 | 24.17 | 10.711 | 0.3 | 13.459 | 13.459 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 458 | Langpadon Comb. WSS | Umling | Gravity | 2007-08 | 19.418 | | 0.12 | 19.418 | 19.418 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 459 | Leprocy Colony WSS | Umling | Gravity | 2007-08 | 12.672 | | 0.15 | 12.672 | 12.672 | March 2009 | - | - | -do- | Nongpoh | Ri Bhoi |
| 460 | Lower Tamulkuchi WSS | Umling | Gravity | 2007-08 | 6.592 | 0.245 | 0.21 | 6.347 | 6.347 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------|----------|----------|
| 461 | Lum Khuiew WSS | Jirang | Gravity | 2006-07 | 7.415 | 4.308 | 0.5 | 3.107 | 3.107 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 462 | Lumdiengblei Comb. WSS | Umsning | Gravity | 2007-08 | 26.904 | | 0.15 | 26.904 | 26.904 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 463 | Lumdkhar WSS | Umling | Gravity | 2007-08 | 9.379 | 0.35 | 0.28 | 9.029 | 9.029 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 464 | Lumjrang WSS | Umling | Gravity | 2007-08 | 4.212 | | 0.17 | 4.212 | 4.212 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 465 | Lumkhuiew WSS | Jirang | Gravity | 2006-07 | 30.27 | 11.17 | 0.25 | 19.1 | 19.1 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 466 | Lumkya WSS | Umling | Gravity | 2007-08 | 13.258 | | Nil | 13.258 | 13.258 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 467 | Lumlyer Comb WSS | Umling | Gravity | 2007-08 | 32.204 | | Nil | 32.204 | 32.204 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 468 | Lummawiong WSS | Umling | Gravity | 2006-07 | 3.462 | 2.358 | 0.6 | 1.104 | 1.104 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 469 | Lum-pa-u-was WSS | Umling | Gravity | 2006-07 | 3.688 | 2.61 | 0.6 | 1.078 | 1.078 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 470 | Lumphadar WSS | Umling | Gravity | 2007-08 | 10.824 | | Nil | 10.824 | 10.824 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 471 | Lumpusain Comb. WSS | Umling | Gravity | 2007-08 | 22.076 | | 0.05 | 22.076 | 22.076 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 472 | Lumpynggad WSS | Umling | Gravity | 2007-08 | 9.784 | | 0.18 | 9.784 | 9.784 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 473 | Makoibari WSS | Umling | Gravity | 2007-08 | 11.261 | 1.123 | 0.11 | 10.138 | 10.138 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 474 | Margang Dendral | Umling | Gravity | 2004-05 | 12.313 | 11.978 | 90 % | 0.335 | 0.335 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 475 | Marmain (Rongthelu) WSS | Umling | Dugwell | 2007-08 | 0.695 | 0.2 | 1 | 0.495 | 0.495 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 476 | Marmain Rongkhirang WSS | Umling | Dugwell | 2007-08 | 1.391 | | 1 | 1.391 | 1.391 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 477 | Mawblang WSS | Jirang | Gravity | 2007-08 | 9.269 | 0.195 | 0.11 | 9.074 | 9.074 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 478 | Mawkangi Them Mawkangi Jrong WSS | Umling | Gravity | 2007-08 | 20.01 | 0.35 | Nil | 19.662 | 19.662 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 479 | Mawkapiah WSS | Umling | Gravity | 2005-06 | 41.97 | 30.505 | 65 % | 11.456 | 11.456 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 480 | Mawkhein WSS | Umling | Gravity | 2007-08 | 4.872 | | 0.25 | 4.872 | 4.872 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------|----------|----------|
| 481 | Mawkhla WSS | Umling | Gravity | 2005-06 | 13.758 | 13.157 | 90 % | 0.601 | 0.601 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 482 | Mawlong - A WSS | Umling | Gravity | 2007-08 | 11.143 | | Nil | 11.143 | 11.143 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 483 | Mawlyngkdein WSS | Umling | STC | 2007-08 | 1.236 | 0.2 | 1 | 1.04 | 1.04 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 484 | Mawpnar | Jirang | Gravity | 2006-07 | 10.391 | 5.907 | 0.4 | 4.484 | 4.484 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 485 | Mawryngkang Lum WSS | Umling | Gravity | 2007-08 | 6.344 | 0.546 | 0.16 | 5.799 | 5.799 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 486 | Mawskei Them | Jirang | Gravity | 2007-08 | 17.958 | 0.348 | 0.08 | 17.61 | 17.61 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 487 | Mawsmal G. S. Road WSS | Umling | Gravity | 2007-08 | 13.054 | | 0.04 | 13.054 | 13.054 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 488 | Mirapur WSS | Jirang | Dugwell | 2007-08 | 2.772 | | Nil | 2.772 | 2.772 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 489 | Mynnar Jirang WSS | Jirang | Gravity | 2005-06 | 30.665 | 25.232 | 85 % | 5.433 | 5.433 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 490 | Nagrabil WSS | Umling | Gravity | | 23.529 | | Nil | 23.529 | 23.529 | March | - | - | -do- | Nongpoh | Ri Bhoi |
| 491 | Narang WSS | Umling | Gravity | 2007-08 | 25.504 | | Nil | 25.504 | 25.504 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 492 | Nartap WSS | Umling | Gravity | 2007-08 | 14.738 | | Nil | 14.738 | 14.738 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 493 | New Amkrem WSS | Jirang | Gravity | 2005-06 | 26.312 | 21.359 | 85 % | 4.953 | 4.953 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 494 | New Gunpati WSS | Jirang | Gravity | 2007-08 | 13.694 | | 0.08 | 13.694 | 13.694 | | - | - | -do- | Nongpoh | Ri Bhoi |
| 495 | New Umkrem Dyngkhong WSS | Jirang | Gravity | 2007-08 | 10.39 | 0.42 | 0.15 | 9.97 | 9.97 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 496 | Nongbirthem 'B' | Jirang | Gravity | 2005-06 | 10.786 | 10.322 | 85 % | 1.099 | 1.099 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 497 | Nongkharai (Nongthymmai) | Jirang | Gravity | 2005-06 | 17.784 | 15.491 | 0.8 | 2.298 | 2.298 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 498 | Nongkylla Khasi | Umling | Gravity | 2005-06 | 21.237 | 16.417 | 70 % | 4.82 | 4.82 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 499 | Nongkyndang Comb. WSS | Umling | Gravity | 2007-08 | 21.88 | 4.301 | 0.28 | 17.581 | 17.581 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 500 | Nongkynrih Lum | Jirang | Gravity | 2006-07 | 12.037 | 5.226 | 0.3 | 6.811 | 6.811 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------|----------|----------|
| 501 | Nongladew Rim WSS | Jirang | Gravity | 2005-06 | 17 | 20.167 | 1 | | | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 502 | Nongladew WSS | Jirang | Gravity | 2006-07 | 12.362 | 0.225 | 0.25 | 12.137 | 12.137 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 503 | Nonglum (Umlakro) | Jirang | Gravity | 2005-06 | 12.77 | 11.919 | 0.9 | 0.851 | 0.851 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 504 | Nongrim | Umling | Gravity | 2006-07 | 10.811 | 4.689 | 0.2 | 6.122 | 6.122 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 505 | Nongsier WSS | Jirang | Gravity | 2005-06 | 20.786 | 13.857 | 75 % | 6.929 | 6.929 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 506 | Nongspung - A WSS | Umling | Gravity | 2007-08 | 12.352 | | Nil | 12.352 | 12.352 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 507 | Nongspung 'B' WSS | Umling | Gravity | 2005-06 | 22.007 | 19.779 | 0.75 | 2.228 | 2.228 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 508 | Nongthymmai Comb WSS | Umling | Gravity | 2007-08 | 11.575 | | 0.04 | 11.575 | 11.575 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 509 | Nongthymmai Garo Comb. WSS | Umling | Gravity | 2007-08 | 36.075 | | 0.05 | 36.075 | 36.075 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 510 | Nongthymmai Mawskei Lum WSS | Jirang | Gravity | 2007-08 | 5.393 | | Nil | 5.393 | 5.393 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 511 | Nongthymmai Nongtluh WSS | Umling | Gravity | 2007-08 | 39.298 | | Nil | 39.298 | 39.298 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 512 | Nongthymmai | Umling | Gravity | 2006-07 | 10.524 | 5.817 | 0.4 | 4.707 | 4.707 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 513 | Nongtyrlaw WSS | Jirang | Gravity | 2007-08 | 4.302 | | 0.1 | 4.302 | 4.302 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 514 | Paham Diengmong Paham Diengsoh | Umling | Gravity | 2006-07 | 16.358 | 7.864 | 0.4 | 8.494 | 8.494 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 515 | Paham Khristan WSS | Umling | Gravity | 2007-08 | 8.624 | | Nil | 8.624 | 8.624 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 516 | Paham Korstep WSS | Umling | Gravity | 2007-08 | 54.63 | | Nil | 54.633 | 54.633 | March 2010 | - | - | -do- | Nongpoh | Ri Bhoi |
| 517 | Paham Lum Pahamrioh Them WSS | Umling | Gravity | 2007-08 | 20.313 | | Nil | 20.313 | 20.313 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|----------|
| 518 | Paham Mawlein | Umling | Gravity | 2007-08 | 8.361 | | 0.05 | 8.361 | 8.361 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 519 | Paham Patta WSS | Umling | Gravity | 2006-07 | 8.117 | 6.701 | 0.7 | 1.416 | 1.416 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 520 | Paham Pdem Nartap WSS | Umling | Gravity | 2007-08 | 9.994 | | Nil | 9.994 | 9.994 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 521 | Paham Rngi Tepkaron | Umling | Gravity | 2006-07 | 10.638 | 4.281 | 0.2 | 6.357 | 6.357 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 522 | Paham Sohphan | Umling | Gravity | 2006-07 | 9.19 | 4.074 | 0.4 | 5.116 | 5.116 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 523 | Paham Them & Paham Lum WSS | Umling | Gravity | 2007-08 | 7.022 | 0.312 | 0.16 | 6.71 | 6.71 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 524 | Paham Thymmai & Nongbarim WSS | Umling | Gravity | 2007-08 | 11.809 | | Nil | 11.809 | 11.809 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 525 | Paham Umshilliang | Jirang | Gravity | 2006-07 | 9.886 | 6.06 | 0.55 | 3.826 | 3.826 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 526 | Pahamkhulu | Umling | Gravity | 2007-08 | 3.7065 | 0.28 | 0.28 | 3.43 | 3.43 | March 2009 | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 527 | Pahamkroh WSS | Umling | Gravity | 2005-06 | 22.527 | 21.227 | 75 % | 1.3 | 1.3 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 528 | Pahamkut Diengngan WSS | Umling | Gravity | 2007-08 | 5.818 | | 0.3 | 5.818 | 5.818 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 529 | Pahamlum (Nongkhrah) WSS | Umling | Gravity | 2007-08 | 4.954 | | 0.16 | 4.954 | 4.954 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 530 | Pahamryngkang Umsohpathaw WSS | Jirang | Gravity | 2004-05 | 20.257 | 17.189 | 80 % | 3.068 | 3.068 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 531 | Pahamshiken WSS | Umling | Gravity | 2007-08 | 18.673 | | 0.1 | 18.673 | 18.673 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 532 | Pamerud | Umling | Gravity | 2006-07 | 6.579 | 3.06 | 0.6 | 1.325 | 1.325 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 533 | Paritola Comb WSS | Umling | Gravity | 2006-07 | 15.824 | 9.263 | 0.6 | 6.56 | 6.56 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 534 | Patgoan WSS | Umling | Gravity | 2006-07 | 34.879 | 14.083 | 0.3 | 20.796 | 20.796 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 535 | Pdengshnong & Nongthymmai WSS | Umling | Gravity | 2007-08 | 8.329 | | 0.16 | 8.329 | 8.329 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|----------|
| 536 | Pdengshnong (Umsamlem) WSS | Umling | Gravity | 2007-08 | 7.009 | | 0.12 | 7.009 | 7.009 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 537 | Pilangkata - B WSS | Umling | Gravity | 2007-08 | 15.089 | | 0.16 | 15.089 | 15.089 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 538 | Pilangku - A WSS | Jirang | Gravity | 2007-08 | 8.204 | | Nil | 8.204 | 8.204 | -do- | - | - | Newly Sanctioned | Nongpoh | Ri Bhoi |
| 539 | Pynker WSS | Jirang | Gravity | 2007-08 | 4.678 | | Nil | 4.678 | 4.678 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 540 | Quinine WSS | Umling | Gravity | 2007-08 | 26.882 | | Nil | 26.882 | 26.882 | -do- | - | - | Newly Sanctioned | Nongpoh | Ri Bhoi |
| 541 | Rajakhumai WSS | Jirang | Gravity | 2006-07 | 16.027 | 5.926 | 0.25 | 10.101 | 10.101 | 39873 | - | - | -do- | Nongpoh | Ri Bhoi |
| 542 | Rongbetathem Rongbetaneng WSS | Umling | Gravity | 2007-08 | 12.048 | | 0.05 | 12.048 | 12.048 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 543 | Ronghalalm WSS | Umling | Gravity | 2007-08 | 6.213 | | 0.16 | 6.213 | 6.213 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 544 | Rongkhruh WSS | Umling | Gravity | 2007-08 | 9.958 | 0.546 | 0.23 | 9.412 | 9.412 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 545 | Rongkseh Comb. WSS | Umling | Gravity | 2007-08 | 13.084 | 0.35 | 0.11 | 12.734 | 12.734 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 546 | Rongsahep & Pisamhuru WSS | Umling | Gravity | 2007-08 | 21.534 | | Nil | 21.534 | 21.534 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 547 | Ryndhi WSS | Umling | Gravity | 2005-06 | 7.886 | 7.379 | 0.98 | 0.507 | 0.507 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 548 | Sargang WSS | Umling | Gravity | 2007-08 | 17.137 | | 0.11 | 17.137 | 17.137 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 549 | Sawlad Neng WSS | Umling | Gravity | 2007-08 | 4.61 | 0.485 | 0.2 | 4.126 | 4.126 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 550 | Sdad Umsngi WSS | Jirang | Gravity | 2005-06 | 7.592 | 6.448 | 95 % | 1.144 | 1.144 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 551 | Shakhoikuna WSS | Umling | Gravity | 2005-06 | 22.257 | 20.158 | 0.8 | 2.099 | 2.099 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 552 | Sohkyrbam | Jirang | Gravity | 2006-07 | 17.821 | 8.199 | 0.4 | 9.622 | 9.622 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 553 | Sohkyrbam, Sohkyrbam Surok | Jirang | Gravity | 2004-05 | 29.113 | 23.344 | 0.75 | 5.769 | 5.769 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 554 | Sohlait Thymmai WSS | Umling | Gravity | 2007-08 | 7.353 | | 0.07 | 7.353 | 7.353 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------|----------|----------|
| 555 | Soil Conservation WSS | Umling | Gravity | 2007-08 | 10.344 | | 0.12 | 10.344 | 10.344 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 556 | Tasku Rim WSS | Jirang | Gravity | 2005-06 | 20.357 | 20.227 | 1 | 0.13 | 0.13 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 557 | Umdap Rngi WSS | Umling | Gravity | 2007-08 | 25.793 | | Nil | 25.793 | 25.793 | -do- | - | - | Newly Sanctioned | Nongpoh | Ri Bhoi |
| 558 | Umden 'Comb' WSS | Umling | Gravity | 2003-04 | 312.687 | 204.436 | 0.6 | 108.251 | 50 | 40238 | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 559 | Umdohkha Neng | Umling | Gravity | 2005-06 | 48.64 | 38.722 | 60 % | 9.927 | 9.927 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 560 | Umdohkha Them | Umling | Gravity | 2005-06 | 43.636 | 35.452 | 0.65 | 8.184 | 8.184 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 561 | Umdohkha WSS | Umling | Dugwell | 2007-08 | 3.477 | | Nil | 3.477 | 3.477 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 562 | Umdu WSS | Umling | Gravity | 2005-06 | 18.335 | 17.589 | 0.95 | 0.746 | 0.746 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 563 | Umiong WSS | Umling | Gravity | 2007-08 | 21.712 | | Nil | 21.712 | 21.712 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 564 | Umjong WSS | Jirang | Gravity | 2007-08 | 12.175 | | Nil | 12.175 | 12.175 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 565 | Umklet WSS | Umling | Gravity | 2007-08 | 4.008 | 0.348 | 0.25 | 3.66 | 3.66 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 566 | Umkynsier | Umling | Gravity | 2006-07 | 16.223 | 5.806 | 0.3 | 10.417 | 10.417 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 567 | Umlum (Umsamlem) WSS | Umsning | Gravity | 2007-08 | 11.996 | | Nil | 11.996 | 11.996 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 568 | Ummar Nongrim | Jirang | Gravity | 2006-07 | 13.425 | 6.147 | 0.4 | 7.278 | 7.278 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 569 | Umnowe | Umling | Gravity | 2007-08 | 14.005 | | 0.06 | 14.005 | 14.005 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 570 | Umphuhphlang (Wahsynon) WSS | Jirang | Gravity | 2005-06 | 17.09 | 15.991 | 90 % | 1.099 | 1.099 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 571 | Umryngksai | Umling | | 2007-08 | 1.385 | 1.005 | 1 | 0.38 | 0.38 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 572 | Umrynthlu | Umling | Gravity | 2006-07 | 6.557 | 4.895 | 0.5 | 1.662 | 1.662 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 573 | Umsaitsai WSS | Umling | Gravity | 2007-08 | 8.539 | 0.525 | 0.21 | 8.014 | 8.014 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 574 | Umsarang WSS | Umling | Gravity | 2005-06 | 23.558 | 22.946 | 0.85 | 0.612 | 0.612 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 575 | Umsaren WSS | Umling | Gravity | 2006-07 | 15.638 | 7.44 | 0.4 | 8.198 | 8.198 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------|----------|----------|
| 576 | Umsaw Nongkharai WSS | Umling | Gravity | 2007-08 | 12.89 | | Nil | 12.89 | 12.89 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 577 | Umsen A & Umsen B Comb. WSS | Jirang | Gravity | 2007-08 | 6.29 | 0.14 | 0.12 | 6.15 | 6.15 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 578 | Umshakait | Umling | Gravity | 2005-06 | 23.058 | 21.8 | 90 % | 1.258 | 1.258 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 579 | Umshaken (Thymmai) WSS | Umling | Gravity | 2007-08 | 6.842 | 0.236 | 0.12 | 6.606 | 6.606 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 580 | Umshaken Heingrnang | Umling | Dugwell | 2007-08 | 2.936 | 0.8 | 1 | 2.136 | 2.136 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 581 | Umshakenlum WSS | Umling | Dugwell | 2007-08 | 0.695 | | 1 | 0.695 | 0.695 | -do- | - | - | Physically completed | Nongpoh | Ri Bhoi |
| 582 | Umshashait WSS | Umling | Gravity | 2007-08 | 65.276 | | Nil | 65.276 | 65.276 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 583 | Umskun WSS | Umling | Gravity | 2005-06 | 18.077 | 15.095 | 75 % | 2.648 | 2.648 | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 584 | Umsokhling Them | Umling | Gravity | 2006-07 | 4.3 | 1.241 | 0.3 | 3.059 | 3.059 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 585 | Umsohma WSS | Umling | Gravity | 2007-08 | 6.515 | | Nil | 6.515 | 6.515 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 586 | Umsophrew WSS | Jirang | Gravity | 2005-06 | 12.162 | 11.075 | 0.9 | | | -do- | - | - | Work in Progress | Nongpoh | Ri Bhoi |
| 587 | Umsophria Rim WSS | Jirang | Gravity | 2007-08 | 2.523 | | 0.1 | 2.523 | 2.523 | March 2009 | - | - | -do- | Nongpoh | Ri Bhoi |
| 588 | Umsong Nonglum | Jirang | Gravity | 2005-06 | 13.908 | 12.475 | 75 % | 1.433 | 1.433 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 589 | Umsylliang WSS | Jirang | Gravity | 2006-07 | 7.697 | 6.389 | 0.6 | 1.308 | 1.308 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 590 | Umtangar | Umling | Gravity | 2006-07 | 11.207 | 6.026 | 0.5 | 5.181 | 5.181 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 591 | Umthangiong WSS | Umling | Gravity | 2005-06 | 50 | 39.583 | 60 % | 10.417 | 10.417 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 592 | Umtong | Jirang | Gravity | 2006-07 | 10.509 | 6.511 | 0.5 | 3.998 | 3.998 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 593 | Umtyrnga WSS | Umling | Gravity | 2007-08 | 59.493 | | Nil | 59.493 | 59.493 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 594 | Umwang Nongbah | Umling | Gravity | 2006-07 | 12.218 | 11.137 | 0.4 | 11.081 | 11.081 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 595 | Upper Balian WSS | Umling | Gravity | 2005-06 | 25.31 | 23.587 | 65 % | 1.723 | 1.723 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------|----------|----------|
| 596 | Upper Para (Bernongsai) | Jirang | Gravity | 2006-07 | 4.673 | 2.04 | 0.4 | 2.633 | 2.633 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 597 | Upper Para Ranibari | Jirang | Gravity | 2006-07 | 1.808 | 1.23 | 0.7 | 0.578 | 0.578 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 598 | Wahskan | Umling | Gravity | 2007-08 | 4.968 | | 0.08 | 4.968 | 4.968 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 599 | Wahstar WSS | Umling | Gravity | 2007-08 | 3.712 | | 0.22 | 3.712 | 3.712 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 600 | Watorat | Jirang | Gravity | 2006-07 | 13.447 | 7.746 | 0.5 | 5.751 | 5.751 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 601 | West Patgoan (Patgoan) WSS | Umling | Gravity | 2007-08 | 6.845 | | Nil | 6.845 | 6.845 | -do- | - | - | -do- | Nongpoh | Ri Bhoi |
| 602 | Amdu WSS | Umsning | Gravity | 2007-08 | 10.5 | - | 0 | 10.5 | 10.5 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 603 | Bangla Umsawriang | Umsning | Gravity | 2006-07 | 5.896 | 3.16 | 0.7 | 2.736 | 2.736 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 604 | Dong Kyrcha WSS | Umsning | Gravity | 2006-07 | 26.342 | 10.88 | 0.3 | 15.462 | 15.462 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 605 | Khleihnan WSS | Umsning | Gravity | 2006-07 | 14.891 | 12.66 | 0.8 | 2.231 | 2.231 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 606 | Khlieh Umstem WSS | Umsning | Gravity | 2006-07 | 10.691 | 5.91 | 0.8 | 4.781 | 4.781 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 607 | Khliehshnong WSS | Umsning | Gravity | 2006-07 | 23.412 | 0.83 | 0.1 | 22.582 | 22.582 | 31.3.08 | 31.3.09 | | late delivery of | Umsning | Ri Bhoi |
| 608 | Khyndewso WSS | Umsning | Gravity | 2007-08 | 31.272 | 0.63 | 0.2 | 30.642 | 30.642 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 609 | Korhadem Lumshnong WSS | Umsning | Gravity | 2007-08 | 8.864 | - | 0 | 8.864 | 8.864 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 610 | Kynriang Umtung WSS | Umsning | Gravity | 2005-06 | 9.224 | 7.48 | 0.75 | 1.744 | 1.744 | 31.3.07 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 611 | Lad Jair Jair Umbi WSS | Umsning | Gravity | 2007-08 | 15.594 | - | 0 | 15.594 | 15.594 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 612 | Lad Nongsangu | Umsning | Gravity | 2006-07 | 21.756 | 15.28 | 0.5 | 6.476 | 6.476 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------|----------|----------|
| 613 | Lad Umsaw WSS | Umsning | Gravity | 2007-08 | 15.239 | - | 0 | 15.239 | 15.239 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 614 | Lamalong WSS | Umsning | Gravity | 2007-08 | 43.92 | - | 0 | 43.92 | 43.92 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 615 | Lapudui WSS | Umsning | Gravity | 2006-07 | 6.837 | 4.38 | 0.7 | 2.457 | 2.457 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 616 | Lawpyrdaw WSS | Umsning | Gravity | 2007-08 | 3.8745 | - | 0 | 3.8745 | 3.8745 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 617 | Lawsatsniang WSS | Umsning | Gravity | 2006-07 | 6.722 | 4.62 | 0.9 | 2.102 | 2.102 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 618 | Lum Umdoh WSS | Umsning | Gravity | 2006-07 | 15.918 | 10.34 | 0.8 | 5.578 | 5.578 | 31.3.08 | 31.3.09 | | late delivery of | Umsning | Ri Bhoi |
| 619 | Lumdiengngan WSS | Umsning | Gravity | 2006-07 | 17.37 | 11.82 | 0.5 | 5.55 | 5.55 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 620 | Lumkseh lama WSS | Umsning | Gravity | 2006-07 | 10.696 | 7.68 | 0.75 | 3.016 | 3.016 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 621 | Lumpyllon WSS | Umsning | Gravity | 2006-07 | 7.076 | 6.03 | 0.95 | 1.046 | 1.046 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 622 | Lumrit WSS | Umsning | Gravity | 2004-05 | 17.121 | 16.47 | 1 | 0.65 | 0.65 | 31.12.07 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 623 | Lumsainar WSS | Umsning | Gravity | 2006-07 | 17.89 | 0 | 0.1 | 17.89 | 17.89 | 31.3.08 | 31.3.09 | | late delivery of | Umsning | Ri Bhoi |
| 624 | Lumsohliya WSS | Umsning | Gravity | 2006-07 | 11.178 | 7.95 | 0.9 | 3.228 | 3.228 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 625 | Lumsohpetbneng WSS | Umsning | Gravity | 2006-07 | 8.334 | 6.91 | 0.95 | 1.424 | 1.424 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 626 | Luthblei WSS | Umsning | Gravity | 2007-08 | 18.009 | - | 0 | 18.009 | 18.009 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 627 | Lymphuid WSS | Umsning | Gravity | 2007-08 | 27.177 | - | 0 | 27.177 | 27.177 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------------|----------|----------|
| 628 | Lynti Umsiang WSS | Umsning | Gravity | 2006-07 | 15.28 | 9.04 | 0.1 | 6.24 | 6.24 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 629 | Madan Dkhar WSS | Umsning | Gravity | 2007-08 | 10.518 | - | 0 | 10.518 | 10.518 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 630 | Madan Jylluid WSS | Umsning | Gravity | 2006-07 | 4.42 | 1.9 | 1 | 2.52 | 2.52 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 631 | Madan Sohriman | Umsning | Gravity | 2006-07 | 650.1 | 0 | 0 | 650.1 | 650.1 | 31.3.09 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 632 | Mardon WSS | Umsning | Gravity | 2007-08 | 31.038 | - | 0 | 31.038 | 31.038 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 633 | Mawbsein (Syad Heh) WSS | Umsning | Gravity | 2006-07 | 8.217 | 6.08 | 0.95 | 2.137 | 2.137 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 634 | Mawbsein Comb. WSS | Umsning | Gravity | 2004-05 | 110.303 | 97.62 | 0.95 | 12.638 | 12.638 | 31.3.07 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 635 | Mawdiengngan Umdienglieng WSS | Umsning | Gravity | 2006-07 | 15.961 | 10.18 | 0.5 | 5.781 | 5.781 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 636 | Mawhat iew WSS | Umsning | DTW | 2006-07 | 1.62 | 0 | 0 | 1.62 | 1.62 | 31.3.08 | 31.3.09 | | Dry Bore | Umsning | Ri Bhoi |
| 637 | Mawiamblei WSS | Umsning | S.T.C | 2007-08 | 2.887 | 1.4 | 0.8 | 1.487 | 1.487 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 638 | Mawker WSS | Umsning | Gravity | 2007-08 | 27.501 | 0.32 | 0 | 27.181 | 27.181 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 639 | Mawkynrong WSS | Umsning | S.T.C | 2007-08 | 1.0425 | - | 1 | 1.0425 | 1.0425 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 640 | Mawkyrdep Comb WSS | Umsning | Gravity | 2007-08 | 29.287 | - | 0 | 29.287 | 29.287 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 641 | Mawlaho WSS | Umsning | Gravity | 2007-08 | 26.557 | - | 0 | 26.557 | 26.557 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 642 | Mawrong WSS | Umsning | Pumping | 2005-06 | 45.651 | 26.76 | 0.8 | 18.89 | 18.89 | 28.9.07 | 31.3.09 | | Late installation of power | Umsning | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------|----------|----------|
| 643 | Mawshang WSS | Umsning | Gravity | 2007-08 | 17.748 | - | 0 | 17.748 | 17.748 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 644 | Mawtyerah WSS | Umsning | S.T.C | 2007-08 | 1.321 | 0.64 | 1 | 0.681 | 0.681 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 645 | Nongjri WSS | Umsning | Gravity | 2005-06 | 63.078 | 49.94 | 0.9 | 13.14 | 13.14 | 28.9.07 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 646 | Nonglakhar WSS | Umsning | Gravity | 2006-07 | 3.634 | 2.85 | 1 | 0.784 | 0.784 | 31.3.08 | 22.12.08 | | late delivery of | Umsning | Ri Bhoi |
| 647 | Nongmawlong WSS | Umsning | Gravity | 2007-08 | 14.051 | - | 0 | 14.051 | 14.051 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 648 | Nongthymmai Makdoh WSS | Umsning | Gravity | 2006-07 | 11.99 | 8.23 | 0.7 | 3.76 | 3.76 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 649 | Nongtrawsoh Comb. | Umsning | Gravity | 2006-07 | 16.735 | 13.6 | 0.8 | 3.135 | 3.135 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 650 | Palwi & Nonglamet Comb. WSS | Umsning | Gravity | 2007-08 | 23.808 | 0.5 | 0.3 | 23.308 | 23.308 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 651 | Pamlaban WSS | Umsning | Gravity | 2005-06 | 15.47 | 12.98 | 1 | 2.5 | 2.5 | 28.9.07 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 652 | Pdengshnong Kyrdem Comb WSS | Umsning | Gravity | 2007-08 | 48.918 | - | 0 | 48.918 | 48.918 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 653 | Pdengshnong Thadrang WSS | Umsning | Gravity | 2007-08 | 29.47 | 0.56 | 0.1 | 28.91 | 28.91 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 654 | Pdengtlije WSS | Umsning | Gravity | 2006-07 | 3.243 | 2.68 | 1 | 0.563 | 0.563 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 655 | Raitong Surok WSS | Umsning | S.T.C | 2007-08 | 2.7157 | - | 0 | 2.7157 | 2.7157 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------|----------|----------|
| 656 | Rumshnong(Pamlat ar)WSS | Umsning | Gravity | 2007-08 | 8.3945 | - | 0 | 8.3945 | 8.3945 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 657 | Shilliang Lumshnong WSS | Umsning | Gravity | 2006-07 | 15.1 | 0.58 | 0.1 | 14.52 | 14.52 | 31.3.08 | 31.3.09 | | late delivery of | Umsning | Ri Bhoi |
| 658 | Shilliang Umdoh | Umsning | Gravity | 2006-07 | 15.431 | 6.48 | 0.07 | 8.951 | 8.951 | 31.3.08 | 31.3.09 | | Source | Umsning | Ri Bhoi |
| 659 | Shyntur Bulia WSS | Umsning | Gravity | 2006-07 | 14.939 | 9.15 | 0.4 | 5.789 | 5.789 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 660 | Sumer 4 No WSS | Umsning | Gravity | 2007-08 | 36.768 | - | 0 | 36.768 | 36.768 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 661 | Syntumaw WSS | Umsning | Gravity | 2007-08 | 7.709 | 0.25 | 0 | 7.459 | 7.459 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 662 | U.C.C WSS | Umsning | Gravity | 2007-08 | 6.85 | 1.13 | 0.1 | 5.72 | 5.72 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 663 | Umbang(Shiliang umsohlait)WSS | Umsning | Gravity | 2007-08 | 6.475 | - | 0 | 6.475 | 6.475 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 664 | Umdih Dkhar WSS | Umsning | Gravity | 2006-07 | 5.205 | 4.19 | 1 | 1.015 | 1.015 | 31.3.08 | 22.12.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 665 | Umket WSS | Umsning | Gravity | 2007-08 | 27.8835 | 14.08 | 0.8 | 13.8035 | 13.8035 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 666 | Umkhang WSS | Umsning | Gravity | 2006-07 | 16.54 | 11.27 | 0.4 | 5.27 | 5.27 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 667 | Umksih WSS | Umsning | Gravity | 2005-06 | 26.878 | 20.62 | 1 | 6.26 | 6.26 | 31.12.07 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 668 | Umktieh Bangla WSS | Umsning | Gravity | 2006-07 | 7.343 | 5.77 | 0.7 | 1.573 | 1.573 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 669 | Umlaper Khliehshnong WSS | Umsning | Gravity | 2007-08 | 24.483 | - | 0 | 24.483 | 24.483 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------|----------|----------|
| 670 | Umlaper WSS | Umsning | S.T.C | 2006-07 | 3.25 | 2.34 | 0.7 | 0.91 | 0.91 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 671 | Umlatara WSS | Umsning | Gravity | 2007-08 | 15.482 | - | 0 | 15.482 | 15.482 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 672 | Umlingkhung-Mawtari WSS | Umsning | Gravity | 2007-08 | 19.853 | - | 0 | 19.853 | 19.853 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 673 | Ummat WSS | Umsning | Gravity | 2007-08 | 3.521 | 2.13 | 1 | 1.391 | 1.391 | 31.3.08 | 22.12.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 674 | Umniangdait WSS | Umsning | Gravity | 2007-08 | 5.549 | - | 0 | 5.549 | 5.549 | 31.3.09 | - | | Recently Sanctioned | Umsning | Ri Bhoi |
| 675 | Umran Niangbyrnai WSS | Umsning | Gravity | 2005-06 | 28.55 | 25.14 | 1 | 3.41 | 3.41 | 28.9.07 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 676 | Umrnong WSS | Umsning | Gravity | 2007-08 | 15.05 | - | 0 | 15.05 | 15.05 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 677 | Umsiang Mawpdeng WSS | Umsning | Gravity | 2006-07 | 23.678 | 0.19 | 0.3 | 23.488 | 23.488 | 31.3.08 | 31.3.09 | | late delivery of | Umsning | Ri Bhoi |
| 678 | Umsohlang WSS | Umsning | Gravity | 2007-08 | 14.977 | - | 0 | 14.977 | 14.977 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 679 | Umsohmatan WSS | Umsning | Gravity | 2006-07 | 10.638 | 7.44 | 0.6 | 3.198 | 3.198 | 31.3.08 | 31.3.09 | | - | Umsning | Ri Bhoi |
| 680 | Umsohpieng WSS | Umsning | Gravity | 2007-08 | 4.512 | 1.03 | 0.1 | 3.482 | 3.482 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 681 | Umsyuh WSS | Umsning | Gravity | 2007-08 | 6.584 | 0.34 | 0 | 6.244 | 6.244 | 31.3.09 | | | Recently Sanctioned | Umsning | Ri Bhoi |
| 682 | Umtong (Umroimadan) WSS | Umsning | Gravity | 2006-07 | 16.701 | 10.23 | 0.75 | 6.471 | 6.471 | 31.3.08 | 31.3.09 | | Financial Liabilities | Umsning | Ri Bhoi |
| 683 | Umtraï WSS | Umsning | Gravity | 2006-07 | 35.5 | 0.55 | 0.1 | 34.95 | 34.95 | 31.3.08 | 31.3.09 | | late delivery of | Umsning | Ri Bhoi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------|----------|------------------|
| 684 | Umtyrkhang Khliehshnong WSS | Umsning | Gravity | 2007-08 | 13.157 | - | 0 | 13.157 | 13.157 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 685 | Umtyrkhang WSS | Umsning | Gravity | 2007-08 | 12.664 | 0.49 | 0.1 | 12.174 | 12.174 | 31.3.09 | - | | late delivery of pipe | Umsning | Ri Bhoi |
| 686 | Umwiehsnieh Comb WSS | Umsning | Gravity | 2007-08 | 47.807 | - | 0 | 47.807 | 47.807 | 31.3.09 | - | - | Recently Sanctioned | Umsning | Ri Bhoi |
| 687 | Wahpipa WSS | Umsning | S.T.C | 2007-08 | 2.988 | 1.82 | 1 | 1.168 | 1.168 | 31.3.08 | 22.12.08 | | Financial Liabilities | Umsning | Ri Bhoi |
| 688 | Abrenggiri wss | Rongra | Gravity | 2007-08 | 19.015 | - | - | 19.015 | 15 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 689 | Aggronggiri wss | Baghmara | Gravity | 2005-06 | 9.305 | 8.755 | 0.9 | 1 | 1 | 31.3.08 | 31.9.08 | ½ year | Delayed due to remoteness | Baghmara | South Garo Hills |
| 690 | Allagiri Songgital wss | Chokpot | Gravity | 2004-05 | 279.85 | 289.368 | 1 | - | - | 31.3.08 | 31.9.08 | ½ year | Work in progress | Baghmara | South Garo |
| 691 | Alokphang wss | Baghmara | Gravity | 2007-08 | 16.307 | - | - | 16.307 | 15 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 692 | Ashokgre wss | Baghmara | Gravity | 2007-08 | 10.117 | 0.69 | 0.1 | 9.43 | 9.43 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 693 | Badri Rongdong wss | | | 2007-08 | 13.301 | - | - | 13.301 | 10 | 31.3.01 | | - | - | Baghmara | South Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------------------------------|----------|------------------|
| 694 | Balkal Watregittim wss | Baghmara | R/well | 2007-08 | 2.78 | - | - | 2.78 | 2.78 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 695 | Banajuri Combined wss | Baghmara | Gravity | 2007-08 | 30.567 | 2.1 | 0.25 | 28.467 | 28.467 | 31.3.09 | 31.3.09 | - | - | Baghmara | South Garo Hills |
| 696 | Bandapara wss | Gasuapara | Gravity | 2007-08 | 48.476 | - | - | 48.476 | 30 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 697 | Bandri Rongdong wss | Baghmara | Gravity | 2007-08 | 17.363 | - | - | 17.363 | 12 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 698 | Chambil Badimagiri | Baghmara | Gravity | | 33.382 | 4.6 | 0.3 | 28.78 | 20 | 31.3.10 | | - | - | Baghmara | South |
| 699 | Chandrasuk wss | Rongra | R/well | 2007-08 | 1.112 | - | - | 1.12 | 1.12 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 700 | Chereng Keragittim wss | Rongra | STC | 2007-08 | 1.698 | - | - | 1.698 | 1.7 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 701 | Chutmangggonggrot | Rongra | Gravity | 2005-06 | 8.509 | 8.496 | 0.95 | 0.43 | 0.43 | 31.3.08 | 31.9.08 | ½ year | -do- | Baghmara | South |
| 702 | Dagal Songgital Combined wss | Chokpot | Gravity | 2005-06 | 49.424 | 48.94 | 0.85 | 2.95 | 2.95 | 31.3.08 | 31.9.08 | ½ year | Completed except clearance of financial liability | Baghmara | South Garo Hills |
| 703 | Dambuk Apal wss (R/wel) | | R/well | 2007-08 | 1.595 | - | - | 1.595 | 1.6 | 31.3.09 | | - | - | Baghmara | South Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 704 | Dobagiri wss | Chokpot | Gravity | 2007-08 | 18.295 | 1.5 | 0.2 | 16.79 | 16.79 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 705 | Dobakol Adingiri | Rongra | Gravity | 2006-07 | 15.807 | 5.854 | 0.65 | 10.74 | 10.74 | 31.3.09 | | - | - | Baghmara | South |
| 706 | Dura Songgital wss | | Gravity | 2007-08 | 11.36 | 0.93 | 0.2 | 10.43 | 10.43 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 707 | Durabanda Songgital wss | Chokpot | Gravity | 2007-08 | 14.752 | 1.32 | 0.15 | 13.432 | 13.432 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 708 | Fokirkona wss | Gasuapara | R/well | 2007-08 | 2.255 | - | - | 2.26 | 2.26 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 709 | Imbloka wss | | | 2007-08 | 22.167 | - | - | 22.167 | 17 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 710 | Kharukol Jaligiri wss | Baghmara | R/well | 2007-08 | 2.224 | - | - | 2.23 | 2.23 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 711 | Konapara wss | Rongra | R/Well | 2007-08 | 1.132 | - | - | 1.132 | 1.15 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 712 | Kondok wss | Gasuapara | Gravity | 2007-08 | 44.32 | - | - | 44.32 | 30 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 713 | Maidugittim wss | Baghmara | Gravity | 2007-08 | 11.392 | 0.65 | 0.05 | 10.74 | 10.74 | 31.3.09 | | - | - | Baghmara | South Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 714 | Maraka Chiring wss | Baghmara | | 2007-08 | 31.892 | 1.6 | 0.2 | 14.29 | 14.29 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 715 | Medugittim wss | Rongra | STC | 2007-08 | 1.14 | - | - | 1.14 | 1.14 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 716 | New Dobogiri wss | Chokpot | Gravity | 2007-08 | 131.632 | - | - | 131.64 | 100 | 31.3.10 | 31.3.10 | - | - | Baghmara | South Garo Hills |
| 717 | New Rongra wss | Rongra | STC | 2007-08 | 1.595 | - | - | 1.595 | 1.6 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 718 | Oripur wss | Rongra | R/well | 2007-08 | 1.668 | - | - | 1.668 | 1.67 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 719 | Phanda wss | Rongra | Gravity | 2007-08 | 25.533 | - | - | 25.533 | 20 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 720 | Rakipara & Angratoli wss | Gasuapara | R/well | 2007-08 | 1.353 | - | - | 1.35 | 1.35 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 721 | Rangasora wss | Rongra | R/well | 2007-08 | 1.668 | - | - | 1.668 | 1.67 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 722 | Rashnagiri wss | Baghmara | Gravity | 2007-08 | 25.636 | 0.76 | 0.1 | 24.88 | 24.88 | 31.3.09 | | - | - | Baghmara | South Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------------------------------|----------|------------------|
| 723 | Reservegittim wss | | | 2007-08 | 13.207 | - | - | 13.207 | 10 | 31.3.10 | | - | - | Baghmara | South Garo Hills |
| 724 | Rewak Daburam wss | Rongra | R/well | 2007-08 | 1.14 | - | - | 1.14 | 1.14 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 725 | Rewak Songmong wss | Rongra | R/well | 2007-08 | 1.112 | - | - | 1.12 | 1.12 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 726 | Romba Abagiri wss | Chokpot | Gravity | 2005-06 | 73.715 | 75.58 | 0.9 | - | - | 31.3.08 | 31.9.08 | ½ year | Completed except clearance of financial liability | Baghmara | South Garo Hills |
| 727 | Rongma Rekmangre | Chokpot | Gravity | | 15.501 | 3.26 | 0.25 | 12.24 | 12.24 | 31.3.09 | | - | - | Baghmara | South |
| 728 | Rongsuagal wss | Rongra | Gravity | 2005-06 | 20.747 | 20.737 | 0.9 | 1 | 1 | 31.3.08 | 31.9.08 | ½ year | -do- | Baghmara | South |
| 729 | Ruga Apalgittim | Gasuapara | Gravity | 2005-06 | 105.308 | 98.205 | 0.7 | 12.36 | 12.36 | 31.3.08 | 31.9.08 | ½ year | | Baghmara | South |
| 730 | Sanbana wss | Rongra | STC | 2007-08 | 1.14 | - | - | 1.14 | 1.14 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 731 | Sandong Abagiri wss | Chokpot | Gravity | 2007-08 | 13.331 | 1.04 | 0.2 | 12.29 | 12.29 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 732 | Satbaisora wss | Rongra | Gravity | 2005-06 | 11.179 | 11.56 | 0.95 | - | - | 31.3.08 | 31.9.08 | ½ year | -do- | Baghmara | South |
| 733 | Siju Tolegiri wss | Baghmara | Gravity | 2007-08 | 18.691 | 0.74 | 0.1 | 17.95 | 17.95 | 31.3.09 | | - | - | Baghmara | South Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------------------------|----------|------------------|
| 734 | Upper Balsri Ading wss | Bagmara | Pumping | 2000-01 | 13.474 | 11.145 | 0.8 | 3 | 3 | 31.3.03 | 31.3.09 | 5(five) yrs | Revised estimate awaiting sanction. | Baghmara | South Garo Hills |
| 735 | Wakru wss | Baghmara | Gravity | 2007-08 | 25.488 | 0.76 | 0.1 | 24.73 | 24.73 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 736 | Watregittim wss | Baghmara | Gravity | 2007-08 | 20.731 | 0.7 | 0.1 | 20.03 | 20.03 | 31.3.09 | | - | - | Baghmara | South Garo Hills |
| 737 | Nayapara & Nokmagittim WSS (R/W) | Zikzak | R/Well | 2007-08 | 0.708 | 0.559 | 1 | 0.149 | 0.149 | | 30-03-09 | | | Ampati | West Garo Hills |
| 738 | Ambaripara WSS | Zikzak | Gravity | 2007-08 | 14.99 | | 0.65 | 14.99 | 14.99 | 31-03-08 | 30-03-09 | 1 | Due to non receipt of pipes | Ampati | West Garo Hills |
| 739 | Apalgiri combined WSS | Betasing | DTW Pumping | 2001-02 | 42.13 | 21.3535 | 0.5 | 20.7765 | 20.7765 | 30-03-05 | 30-03-09 | 4 | Due to non availability of boring machinery | Ampati | West Garo Hills |
| 740 | Bankapara & 5 nos. of PC habs. WSS (R/Well) | Betasing | R/Well | 2006-07 | 6.37 | 6.27 | 1 | 0.1 | 0.1 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 741 | Betasing WSS | Betasing | DTW Pumping | 2001-02 | 54.39 | 54.5583 | 0.99 | | | 30-03-08 | 30-3-09 | 1 | Transformer has to be replaced by MeSEB | Ampati | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------------------------|----------|-----------------|
| 742 | Bolsal Dobokgre WSS (R/Well) | Zikzak | R/Well | 2007-08 | 0.555 | | 1 | 0.555 | 0.555 | 30-03-09 | | | | Ampati | West Garo Hills |
| 743 | Charali & Rangbanggittim WSS (R/W) | Zikzak | R/Well | 2007-08 | 0.708 | | 1 | 0.708 | 0.708 | | 30-03-09 | | | Ampati | West Garo Hills |
| 744 | Chipra & Boldakgiri WSS (R/Well & STC) | Zikzak | R/Well & STC | 2007-08 | 2.89 | | 1 | 2.89 | 2.89 | 30-03-09 | | | | Ampati | West Garo Hills |
| 745 | Chiranggittim combined WSS | Zikzak | DTW Pumping | 2001-02 | 53.11 | 46.51 | 0.85 | 6.6 | 6.6 | 30-03-05 | 30-03-09 | 4 | Due to non availability of boring machinery | Ampati | West Garo Hills |
| 746 | Gabonggittim & Mandagiri w.s.s. | Zikzak | R/well | 2006-07 | 1.75 | 1.58 | 1 | 0.17 | 0.17 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 747 | Goalgre WSS (R/Well) | Zikzak | R/Well | 2007-08 | 0.555 | | 1 | 0.555 | 0.555 | 30-03-09 | | | | Ampati | West Garo Hills |
| 748 | Imp. of Adinggiri WSS | Betasing | Gravity | 2006-07 | 14.12 | 1.31 | 0.8 | 12.81 | 12.81 | 31-03-08 | 30-03-09 | 1 | Due to non receipt of | Ampati | West Garo |
| 749 | Imp. of Bolchugiri WSS | Betasing | Gravity | 2006-07 | 17.34 | 7.37387 | 0.9 | 9.96613 | 9.97 | 31-03-08 | 30-03-09 | 1 | Due to non receipt of | Ampati | West Garo |
| 750 | Imp. of Boldorenggittim | Zikzak | Gravity | 2006-07 | 23.64 | 9.15 | 0.9 | 14.49 | 14.49 | 31-03-08 | 31-03-09 | 1 | Due to non receipt of | Ampati | West Garo |
| 751 | Imp. of Chigitchakgiri WSS. | Betasing | Gravity | 2006-07 | 36.38 | 6.17 | 0.8 | 30.21 | 30.21 | 31-03-08 | 31-03-09 | 1 | Due to non receipt of | Ampati | West Garo |
| 752 | Imp. of Goramara Dombagre WSS | Betasing | Gravity | 2006-07 | 11.28 | 3.88 | 0.9 | 7.4 | 7.4 | 31-03-08 | 30-03-09 | 1 | Due to non receipt of | Ampati | West Garo |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-----------------------|----------|-----------------|
| 753 | Imp. of Jalgaon WSS. | Betasing | | 2006-07 | 18.43 | 10.75194 | 0.9 | 7.67806 | 7.68 | 31-03-08 | 30-03-09 | 1 | Due to non receipt of | Ampati | West Garo |
| 754 | Imp. of Mujiagalgre | Betasing | Gravity | 2006-07 | 39.65 | 7.08 | 0.9 | 32.57 | 32.57 | 31-03-09 | | | | Ampati | West |
| 755 | Imp. of Shagoltana WSS | Betasing | Gravity | 2006-07 | 5.53 | 0.46 | 0.9 | 5.07 | 5.07 | 31-03-08 | 30-03-09 | 1 | Due to non receipt of | Ampati | West Garo |
| 756 | Imp. of Taripra WSS | Betasing | Gravity | 2006-07 | 14.31 | 5.38875 | 0.95 | 8.92125 | 8.92 | 31-03-08 | 30-03-09 | 1 | Due to non receipt of | Ampati | West Garo |
| 757 | Implementation of Adingittim WSS | Zikzak | Gravity | 2007-08 | 15.881 | | | 15.881 | 11.15 | 30-03-09 | | | | Ampati | West Garo Hills |
| 758 | Implementation of Apalgittim WSS | Betasing | Gravity | 2007-08 | 26.59 | | | 26.59 | 18.92 | 30-03-09 | | | | Ampati | West Garo Hills |
| 759 | Implementation of Boldakgre WSS | Betasing | Gravity | 2007-08 | 33.222 | | | 33.222 | 19.65 | 30-03-09 | | | | Ampati | West Garo Hills |
| 760 | Implementation of Daramchar WSS | Zikzak | R/ Pumping | 2007-08 | 96.546 | | | 96.546 | 51.42 | 30-03-10 | | | | Ampati | West Garo Hills |
| 761 | Implementation of Demdemakona WSS | Zikzak | Gravity | 2007-08 | 11.4077 | | | 11.4077 | 10.12 | 30-03-09 | | | | Ampati | West Garo Hills |
| 762 | Implementation of Malmua WSS | Zikzak | Gravity | 2007-08 | 42.016 | | | 42.016 | 31.85 | 30-03-09 | | | | Ampati | West Garo Hills |
| 763 | Implementation of Matalagre WSS | Gambegre | Gravity | 2007-08 | 22.0835 | | | 22.0835 | 20.18 | 30-03-09 | | | | Ampati | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------------------------|----------|-----------------|
| 764 | Implementation of Tongnapara WSS | Zikzak | Extension | 2007-08 | 11.6487 | | | 11.6487 | 8 | 30-03-09 | | | | Ampati | West Garo Hills |
| 765 | Implementation of Upper Kongbangpara WSS | Zikzak | Gravity | 2007-08 | 33.2905 | | | 33.2905 | 22.25 | 30-03-09 | | | | Ampati | West Garo Hills |
| 766 | Jongdikgre WSS | Betasing | Gravity | 2005-06 | 10.01 | 9.84 | 0.7 | 0.17 | 0.17 | 30-03-08 | 30-3-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 767 | Kajinagar WSS | Betasing | DTW Pumping | 2000-01 | 22.51 | 14.02 | 0.75 | 8.49 | 8.49 | 30-03-04 | 30-03-09 | 5 | Due to non availability of boring machinery | Ampati | West Garo Hills |
| 768 | Kishanpara WSS | Zikzak | River Pumping | 2004-05 | 127.25 | 118.25 | 0.9 | 9 | 9 | 30-03-09 | | | This scheme being major project requires | Ampati | West Garo Hills |
| 769 | Konapara combined WSS | Zikzak | DTW Pumping | 2001-02 | 88.62 | 43.48814 | 0.65 | 45.13186 | 45.13 | 30-03-05 | 30-03-09 | 4 | Due to non availability of boring machinery | Ampati | West Garo Hills |
| 770 | Marchapani Garo WSS | Betasing | Gravity | 2005-06 | 12.52 | 11.87 | 0.8 | 0.65 | 0.65 | 30-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------------|----------|-----------------|
| 771 | Mission compound WSS | Zikzak | Gravity | 2007-08 | 17.27 | 3.33 | 0.95 | 13.94 | 13.94 | 30-03-09 | | | | Ampati | West Garo Hills |
| 772 | New Bolchugiri WSS (R/Well) | Zikzak | R/Well | 2007-08 | 0.555 | | 1 | 0.555 | 0.555 | 30-03-09 | | | | Ampati | West Garo Hills |
| 773 | Nokmagittim & Songmagittim WSS (R/W) | Zikzak | R/Well | 2007-08 | 0.708 | 0.559 | 1 | 0.149 | 0.149 | | 30-03-09 | | | Ampati | West Garo Hills |
| 774 | Noknagittim WSS | Zikzak | Gravity | 2006-07 | 6.9 | 2.1 | 1 | 4.8 | 4.8 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 775 | R/Well & S.T.C. at 2 Nos. of PC Habs.under | Betasing | R/Well | 2006-07 | 2.07 | | 1 | 2.073 | 2.073 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 776 | R/Well at 4 Nos. of NC/PC habs under Betasing Block WSS | Betasing | R/Well | 2006-07 | 5.31 | 1.67 | 1 | 3.64 | 3.64 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 777 | R/Well at Adingre & 2 Nos. of NC Habs.under | Betasing | R/Well | 2006-07 | 1.06 | 0.77999 | 1 | 0.28001 | 0.28 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 778 | R/Well at Ampati (I), Ampati Bazar & Bolsalgre WSS | Betasing | R/Well | 2007-08 | 5.54925 | | 0.5 | 5.54925 | 5.54925 | 30-03-09 | | | | Ampati | West Garo Hills |
| 779 | R/Well at Belbari and Dakupara of PC habs under Betasing | Betasing | R/Well | 2006-07 | 3.89 | 2.93 | 1 | 0.96 | 0.96 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------------|----------|-----------------|
| 780 | R/Well at Garagiri, Bolchugiri, Satihari & Kalaigaon WSS | Zikzak | R/Well | 2007-08 | 4.9943 | | 0.5 | 4.9943 | 4.9943 | 30-03-09 | | | | Ampati | West Garo Hills |
| 781 | R/Well at Kuligaon & Kachagaon WSS | Zikzak | R/Well | 2007-08 | 3.3296 | | 0.5 | 3.3296 | 3.3296 | 30-03-09 | | | | Ampati | West Garo Hills |
| 782 | R/Well at Mandagre WSS | Gambegre | R/Well | 2007-08 | 3.3295 | | 0.5 | 3.3295 | 3.3295 | 30-03-09 | | | | Ampati | West Garo Hills |
| 783 | R/Well at Nagolpara, Banangpara & | Zikzak | R/Well | 2006-07 | 6.37 | 5.5944 | 1 | 0.7756 | 0.78 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 784 | R/Well at Upper Garagiri of NC Habs.under Zikzak | Zikzak | R/Well | 2006-07 | 1.06 | 0.95 | 1 | 0.11 | 0.11 | 31-03-08 | 30-03-09 | 1 | Due to financial liability | Ampati | West Garo Hills |
| 785 | Sentapara WSS (R/Well) | Zikzak | R/Well | 2007-08 | 0.555 | | 1 | 0.555 | 0.555 | 30-03-09 | | | | Ampati | West Garo Hills |
| 786 | Songgittalgiri WSS | Betasing | Gravity | 2007-08 | 31.83 | | 0.8 | 31.83 | 31.83 | 30-03-09 | | | | Ampati | West Garo Hills |
| 787 | Talinggregittim WSS (R/Well) | Zikzak | R/Well | 2007-08 | 0.555 | | 1 | 0.555 | 0.555 | 30-03-09 | | | | Ampati | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------------------------|----------|-----------------|
| 788 | Tankigittim WSS | Zikzak | DTW Pumping | 2001-02 | 50.84 | 28.85 | 0.95 | 21.99 | 21.99 | 30-03-05 | 30-03-09 | 4 | Due to non availability of boring machinery | Ampati | West Garo Hills |
| 789 | Taripara WSS | Betasing | DTW Pumping | 2002-03 | 32.18 | 12.08 | 0.4 | 20.1 | 20.1 | 30-03-06 | 30-03-09 | 3 | Due to non availability of boring machinery | Ampati | West Garo Hills |
| 790 | Telbaripara & Refugipara WSS | Betasing | DTW Pumping | 2000-01 | 58.86 | 52.90298 | 0.7 | 5.95702 | 5.96 | 30-03-04 | 30-03-09 | 5 | Due to financial liability | Ampati | West Garo Hills |
| 791 | Wanaggiri & Ananggittim WSS (STC) | Zikzak | STC | 2007-08 | 0.67 | | 1 | 0.67 | 0.67 | | 30-03-09 | | | Ampati | West Garo Hills |
| 792 | Anangpara W/S/S | Dalu | Gravity | 2007-08 | 39.85 | - | - | 39.85 | 39.85 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 793 | Anchenggiri, Gondenggiri & Lower Damalgiri WSS | Betasing | R/W | 2007-08 | 5.45 | - | - | 5.45 | 5.45 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 794 | Anduragittim W/S/S | Rongram | Gravity | 2007-08 | 9.42 | - | - | 9.42 | 9.42 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 795 | Angalgiri Jongdinggiri wss | Rongram | R/W | 2007-08 | 2.42 | - | - | 2.42 | 2.42 | 31.3.09 | - | - | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|-----------------|
| 796 | Anglanggiri W/S/S | Dalu | R/W | 2007-08 | 8.73 | - | - | 8.73 | 8.73 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 797 | Arbella Chidekgiri W/S/S | Rongram | Gravity | 2007-08 | 10.26 | - | - | 10.26 | 10.26 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 798 | Asibra Badagonggiri | Rongram | STC | 2007-08 | 1.6 | - | - | 1.6 | 1.6 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 799 | Asimgiri W/S/S | Dalu | Gravity | 2007-08 | 8.4 | - | - | 8.4 | 8.4 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 800 | Asumgiri Songital | Dalu | Gravity | 2007-08 | 17.02 | - | - | 17.02 | 17.02 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 801 | Bakatagiri W/S/S | Chokpot | Gravity | 2007-08 | 49.83 | 10.89 | 0.5 | 38.94 | 38.94 | 31.3.09 | | | | Tura | West Garo Hills |
| 802 | Balapara Mongalgiri & Waribokgiri WSS | Rongram | R/W | 2007-08 | 4.76 | - | - | 4.76 | 4.76 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 803 | Balapara, Lewabari & Putimari | Betasing | Gravity | 2005-06 | 43.62 | 43.45 | 0.95 | 0.17 | 0.17 | 31.3.08 | 31.3.09 | 1 | Due to lack of | Tura | West Garo Hills |
| 804 | Bolchugiri W/S/S | Gambegiri | Gravity | 2007-08 | 7.78 | 0.64 | 0.1 | 7.14 | 7.14 | 31.3.09 | | | | Tura | West Garo Hills |
| 805 | Chekwatgiri & Bolamagiri WSS | Gambegiri | STC | 2007-08 | 2.13 | - | - | 2.13 | 2.13 | 31.3.09 | - | - | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|-----------------|
| 806 | Chenggapara W/S/S | Gambegiri | Gravity | 2007-08 | 12.13 | - | - | 12.13 | 12.13 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 807 | Chengjhora Diglapara & | Selsella | Gravity | 2006-07 | 41.42 | 10.29 | 0.75 | 31.13 | 31.13 | 31.3.09 | | | | Tura | West Garo Hills |
| 808 | Chigitchakgiri W/S/S | Gambegiri | Gravity | 2007-08 | 10.64 | 1.48 | 0.05 | 9.16 | 9.16 | 31.3.09 | | | | Tura | West Garo Hills |
| 809 | Chimesenggiri W/S/S | Betasing | Gravity | 2007-08 | 21.13 | - | - | 21.13 | 21.13 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 810 | Chinaragiri w.s.s. | -do- | Gravity | 2006-07 | 6.39 | 6.18 | 0.75 | 0.21 | 0.21 | 31.3.09 | | | | Tura | West Garo Hills |
| 811 | Chiokgre W/S/S | Rongram | Gravity | 2007-08 | 37.8 | - | - | 37.8 | 37.8 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 812 | Chongpotgiri W/S/S | Gambegiri | R/W | 2007-08 | 5.44 | - | - | 5.44 | 5.44 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 813 | Chulgittim W/S/S | Dalu | Gravity | 2005-06 | 66 | 61.39 | 0.96 | 4.61 | 4.61 | 31.3.08 | 31.3.09 | 1 | -do- | Tura | West Garo Hills |
| 814 | Dabelagiri W/S/S | Gambegiri | Gravity | 2007-08 | 13.59 | - | - | 13.59 | 13.59 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 815 | Dabilbanggiri | -do- | Gravity | 2006-07 | 19.41 | 15.41 | 0.95 | 4 | 4 | 31.3.09 | | | | Tura | West Garo Hills |
| 816 | Damal chongpotgiri | Dalu | Gravity | 2005-06 | 15.19 | 15.94 | 0.98 | | | 31.3.08 | 31.3.09 | 1 | -do- | Tura | West Garo Hills |
| 817 | Damdiloka W/S/S | Zikzak | STC | 2007-08 | 1 | - | - | 1 | 1 | 31.3.09 | - | - | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|-----------------|
| 818 | Damdiloka W/S/S | Gambegiri | Gravity | 2007-08 | 7.93 | - | - | 7.93 | 7.93 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 819 | Danangbisa W/S/S | Rongram | Gravity | 2007-08 | 36.42 | - | - | 36.42 | 36.42 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 820 | Dingampara w.s.s. | Dalu | Gravity | 2006-07 | 22.25 | 12.54 | 0.3 | 9.71 | 9.71 | 31.3.09 | | | | Tura | West |
| 821 | Dolbapara W/S/S | Dalu | Gravity | 2007-08 | 5.53 | - | - | 5.53 | 5.53 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 822 | Doldeng Sorokpara | -do- | Gravity | 2006-07 | 27.62 | 17.22 | 0.9 | 10.4 | 10.4 | 31.3.09 | | | | Tura | West |
| 823 | Dollonggiri apal | -do- | Gravity | 2006-07 | 10.22 | 6.99 | 0.8 | 3.23 | 3.23 | 31.3.09 | | | | Tura | West |
| 824 | Dopgiri W/S/S | Gambegiri | STC | 2007-08 | 4.62 | - | - | 4.69 | 4.69 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 825 | Galwanggiri Songma, Pagugre & Bokda Apal WSS | Rongram | STC | 2007-08 | 3.2 | - | - | 3.2 | 3.2 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 826 | Gangbogittim | Rongram | STC | 2007-08 | 1.06 | - | - | 1.06 | 1.06 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 827 | Garobadha North, Garobadha South & Goramara WSS | Sellsella | R/W | 2007-08 | 4.84 | - | - | 4.84 | 4.84 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 828 | Ghatgiri w.s.s. | Sellsella | Gravity | 2006-07 | 16.56 | 8.11 | 0.6 | 8.45 | 8.45 | 31.3.09 | | | | Tura | West |
| 829 | Gogagiri W/S/S | Dalu | Gravity | 2004-05 | 70.97 | 70.18 | 0.95 | 0.75 | 0.75 | 31.3.08 | 31.3.09 | 1 | Due to | Tura | West |
| 830 | Goramara & Garobadha WSS | Betasing | R/W | 2007-08 | 3.63 | - | - | 3.63 | 3.63 | 31.3.09 | - | - | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|-----------------|
| 831 | Gra Adinggiri Bolori Bazar & Adinggiri WSS | Gambegiri | STC | 2007-08 | 1.2 | - | - | 1.2 | 1.2 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 832 | Jalupara W/S/S | Dalu | Gravity | 2007-08 | 33.27 | - | - | 33.27 | 33.27 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 833 | Jarangkona | Dalu | - | 2007-08 | 4.23 | - | - | 4.23 | 4.23 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 834 | Jebalgiri | Gambegiri | Gravity | 2007-08 | 1.44 | - | - | 1.44 | 1.44 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 835 | Jengitchakgiri W/S/S | Gambegiri | STC | 2007-08 | 2.13 | - | - | 2.13 | 2.13 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 836 | Jomingittim W/S/S | Dalu | Gravity | 2007-08 | 33.18 | - | - | 33.18 | 33.18 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 837 | Joseph School area W/S/S | Dalu | H.P | 2007-08 | 5.24 | - | - | 5.24 | 5.24 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 838 | Kama Dumindikgiri, Ganol Songma & Soragiri WSS | Rongram | R/W | 2007-08 | 4.76 | - | - | 4.76 | 4.76 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 839 | Kamajembragiri | Gambegre | Gravity | 2006-07 | 6.71 | 3.8 | 0.7 | 2.91 | 2.91 | 31.3.09 | | | | Tura | West |
| 840 | Kathalbari, Ambari & Bangiri WSS | Betasing | R/W | 2007-08 | 7.26 | - | - | 7.26 | 7.26 | 31.3.09 | - | - | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|-----------------|
| 841 | Kherapara W/S/S | Dalu | Gravity | 2007-08 | 65.2 | 8.74 | 0.3 | 56.46 | 56.46 | 31.3.09 | | | | Tura | West Garo Hills |
| 842 | Koraitola Apal & Noonmati Apal WSS | Selsella | Gravity | 2007-08 | 34.08 | - | - | 34.08 | 34.08 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 843 | Kosak Jembragiri W/S/S | Gambegiri | Gravity | 2007-08 | 8.2 | - | - | 8.2 | 8.2 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 844 | Lower Darenggiri | Gambegiri | STC | 2007-08 | 5.03 | - | - | 5.03 | 5.03 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 845 | Lower Dopgiri | Gambegiri | STC | 2007-08 | 2.13 | - | - | 2.13 | 2.13 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 846 | Mangkalgiri & Hajongpara WSS | Gambegiri | R/W | 2007-08 | 4.23 | - | - | 4.23 | 4.23 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 847 | Mebitpara W/S/S | Gambegiri | STC | 2007-08 | 2.88 | - | - | 2.88 | 2.88 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 848 | Mibonpara W/S/S | Chokpot | STC | 2007-08 | 1.93 | - | - | 1.93 | 1.93 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 849 | Murigre W/S/S | Dalu | Gravity | 2007-08 | 14.28 | - | - | 14.28 | 14.28 | 31.3.10 | - | - | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|-----------------|
| 850 | Nakdanpara W/S/S | Dalu | Gravity | 2007-08 | 9.26 | - | - | 9.26 | 9.26 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 851 | Naragiri W/S/S | Betasing | Gravity | 2007-08 | 21.72 | - | - | 21.72 | 21.72 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 852 | Nawalgiri W/S/S | Gambegiri | STC | 2007-08 | 2.13 | - | - | 2.13 | 2.13 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 853 | Nokmagittim & Rekmanpara WSS | Gambegiri | STC | 2007-08 | 1.6 | - | - | 1.66 | 1.66 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 854 | Noronggre W/S/S | Dalu | Gravity | 2007-08 | 15.45 | - | - | 15.45 | 15.45 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 855 | Okhapara Apalgiri & Okhapara Songma WSS | Betasing | R/W | 2007-08 | 4.84 | - | - | 4.84 | 4.84 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 856 | Rangatarata | Betasing | R/W | 2007-08 | 7.26 | - | - | 7.26 | 7.26 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 857 | Rejamgiri | Gambegiri | STC | 2007-08 | 1.6 | - | - | 1.6 | 1.6 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 858 | Ringipara W/S/S | Dalu | Gravity | 2007-08 | 11.02 | - | - | 11.02 | 11.02 | 31.3.09 | - | - | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|-----------------|
| 859 | Roba Rongopgiri | Gambegiri | STC | 2007-08 | 1.6 | - | - | 1.6 | 1.6 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 860 | Rongbak Apal W/S/S | Rongram | STC | 2007-08 | 1.06 | - | - | 1.06 | 1.06 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 861 | Rongdapara Nokma wss | Dalu | Gravity | 2007-08 | 10.42 | 8.63 | 0.5 | 1.79 | 1.79 | 31.3.09 | | | | Tura | West Garo Hills |
| 862 | Rongdenggre W/S/S | Rongram | Gravity | 2007-08 | 23.7 | - | - | 23.7 | 23.7 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 863 | Rongjegiri W/S/S | Rongram | Gravity | 2007-08 | 18.41 | - | - | 18.41 | 18.41 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 864 | Rongkhon Songital W/S/S | Gambegiri | Gravity | 2007-08 | 13.28 | 0.51 | 0.1 | 13.77 | 12.77 | 31.3.09 | | | | Tura | West Garo Hills |
| 865 | Rongkhongre W/S/S | Gambegiri | Gravity | 2007-08 | 17.21 | - | - | 17.21 | 17.21 | 31.3.10 | - | - | | Tura | West Garo Hills |
| 866 | Rongramgiri Apal | Rongram | Gravity | 2006-07 | 11.45 | 7.72 | 0.15 | 3.73 | 3.73 | 31.3.09 | | | | Tura | West |
| 867 | Rongramgiri R/W | Rongram | | | 1.56 | | | | | 31.3.09 | - | - | | Tura | West |
| 868 | Rongsep Adinggre | Rongram | STC | 2007-08 | 4.27 | - | - | 4.27 | 4.27 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 869 | Saka Boldamgiri W/S/S | Gambegiri | Gravity | 2007-08 | 10.63 | 0.9 | 0.1 | 9.73 | 9.73 | 31.3.09 | | | | Tura | West Garo Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|------------|-----------------|
| 870 | Snarugitok | Gambegre | Gravity | 2005-06 | 27.82 | 24.12 | 0.95 | 3.7 | 3.7 | 31.3.08 | 31.3.09 | 1 | Due to | Tura | West |
| 871 | Somonpara w.s.s. | Rongram | Gravity | 2006-07 | 48.92 | 24.2 | 0.6 | 24.72 | 24.72 | 31.3.09 | | | | Tura | West |
| 872 | Songbargiri R/W | Gambegre | | | 1.69 | - | | | | 31.3.09 | - | - | | Tura | West |
| 873 | Songgitalgiri | Gambegiri | Gravity | | 17.32 | 10.51 | 0.85 | 6.81 | 6.81 | 31.3.09 | | | | Tura | West |
| 874 | Songmagittim | Dalu | Gravity | 2005-06 | 46.03 | 47.45 | 0.98 | | | 31.3.08 | 31.3.09 | 1 | -do- | Tura | West |
| 875 | Songnagiri W/S/S | Zikzak | STC | 2007-08 | 1 | - | - | 1 | 1 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 876 | Teporpara Hajong wss. | Betasing | | 2007-08 | 22.55 | - | - | 22.55 | 22.55 | 31.3.09 | - | - | | Tura | West Garo Hills |
| 877 | Tosekgiri W/S/S | Rongram | Gravity | 2006-07 | 12.56 | 2.98 | 0.95 | 9.58 | 9.58 | 31.3.09 | | | | Tura | West |
| 878 | Watregiri | Rongram | Gravity | 2006-07 | 10.81 | 7.02 | 0.85 | 3.19 | 3.19 | 31.3.09 | | | | Tura | West |
| 879 | Bakripara w.s.s. R/W | Tikrikilla | R/Well | 2007-08 | 1.44 | 0.48 | 0.5 | 0.96 | 0.96 | 31.3.09 | | | | Tura North | West Garo Hills |
| 880 | Bangsidua w.s.s. R/W | Sellsella | R/Well | 2007-08 | 3.95 | 0.5 | 0.2 | 3.45 | 3.45 | 31.3.09 | | | | Tura North | West Garo Hills |
| 881 | Borobakra & | Tikrikilla | Gravity | 2005-06 | 31.99 | 31.72 | 0.95 | 0.27 | 0.27 | 30.8.08 | | | | Tura North | West |
| 882 | Construction of R.C.C. Ring Well at different villages of | Sellsella | R/Well | 2005-06 | 40.58 | 40.32 | 0.95 | 0.26 | 0.26 | 30.8.08 | | | | Tura North | West Garo Hills |
| 883 | Dakop w.s.s. R/W | Tikrikilla | R/Well | 2007-08 | 2.14 | 1.16 | 0.7 | 0.98 | 0.98 | 31.3.09 | | | | Tura North | West Garo Hills |
| 884 | Implementation of Chinaramgiri WSS | Tikrikilla | Gravity | 2005-06 | 16.72 | 16.36 | 0.95 | 0.36 | 0.36 | 30.8.08 | | | | Tura North | West Garo |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------------|---------------|-------------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|------------|------------------|
| 885 | Implementation of Damal Dipogiri | Dadenggiri | R/Well | 2006-07 | 2.15 | 0.3 | 0.5 | 1.85 | 1.85 | 31.3.09 | | | | Tura North | West Garo |
| 886 | Jongrip Songital, Wajadagiri R/W | Tikrikilla | R/Well | 2007-08 | 1.43 | 0.28 | 0.1 | 1.15 | 1.15 | 31.3.09 | | | | Tura North | West Garo Hills |
| 887 | Kalajhar w.s.s. R/W | Tikrikilla | R/Well | 2007-08 | 6.3 | 3.73 | 0.5 | 2.57 | 2.57 | 31.3.09 | | | | Tura North | West Garo Hills |
| 888 | Kharigaon w.s.s. R/W | Sellsella | R/Well | 2007-08 | 3.95 | 1.91 | 0.45 | 2.04 | 2.04 | 31.3.09 | | | | Tura North | West Garo Hills |
| 889 | Megonggre w.s.s. | Sellsella | R/Well | 2006-07 | 1.07 | 0.14 | 0.2 | 0.93 | 0.93 | 31.7.08 | | | | Tura North | West |
| 890 | Nayapara WSS | Tikrikilla | Gravity | 2005-06 | 59.21 | 54.35 | 0.9 | 4.86 | 4.86 | 31.3.09 | | | | Tura North | West |
| 891 | Odalguri East w.s.s. R/W | Tikrikilla | R/Well | 2007-08 | 2.12 | 1.45 | 0.5 | 0.67 | 0.67 | 31.3.09 | | | | Tura North | West Garo Hills |
| 892 | Odalguri w.s.s. | Tikrikilla | R/Well | 2007-08 | 1.77 | 1.39 | 0.75 | 0.38 | 0.38 | 31.3.09 | | | | Tura North | West Garo Hills |
| 893 | Pabomari East w.s.s. | Sellsella | DTW | 2006-07 | 30.9 | 4.19 | 0.25 | 26.71 | 26.71 | 31.3.09 | | | | Tura North | West |
| 894 | Badumtrep STC (Domtraw PC) | Mairang | STC | 2007-08 | 0.44 | | 0.8 | 0.44 | 0.44 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 895 | Dongingmane WSS (Madan Maroid) | Mairang | EXT PWS (Gravity) | 2007-08 | 8.568 | | 0.8 | 8.568 | 8.568 | 31/3/09 | | | | Mairang | West Khasi Hills |
| 896 | Dongjaria WSS (STC) | Mairang | STC | 2007-08 | 1.04 | | 0.8 | 1.04 | 1.04 | 31/12/08 | | | | Mairang | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 897 | Dongsharum STC (Mawlumkohkrang NC) | Mairang | STC | 2007-08 | 0.47 | | 0.1 | 0.47 | 0.47 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 898 | Jadap STC | Mairang | STC | 2007-08 | 1.043 | | 0.1 | 1.043 | 1.04 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 899 | Khawai WSS | Mairang | PWS (Gravity) | 2007-08 | 11.24 | | | 11.24 | 11.24 | 31/12/09 | | | | Mairang | West Khasi Hills |
| 900 | Kyndongsiej | Mairang | PWS | 2006-07 | 9.516 | 8.62926 | 0.9 | 0.88674 | 0.88674 | 31/3/09 | | | | Mairang | West |
| 901 | Kynrud W/S/S | Mairang | PWS | 2005-06 | 56.833 | 53.3287 | 0.9 | 3.5043 | 3.5 | 31/3/09 | | | | Mairang | West |
| 902 | Kynshi Mawria WSS | Mawthadrais | PWS | 2005-06 | 63.1 | 16.91 | | 46.19 | 35 | 31/12/0 | | | | Mairang | West |
| 903 | Lyngdoh Maram WSS | Mairang | PWS (Gravity) | 2007-08 | 16.29 | | | 16.29 | 16.29 | 31/12/09 | | | | Mairang | West Khasi Hills |
| 904 | Madan Sohphoh | Mairang | PWS | 2005-06 | 28.987 | 22.45606 | 0.9 | 6.53094 | 6.53 | 31/3/09 | | | | Mairang | West |
| 905 | Mawblei W/S/S | Mairang | PWS | 2005-06 | 85.171 | 62.48039 | 0.45 | 22.69061 | 22.69 | 31/12/0 | | | | Mairang | West |
| 906 | Mawdumdum STC (Nongum NC) | Mairang | STC | 2007-08 | 0.44 | | 0.1 | 0.44 | 0.44 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 907 | Mawkarah WSS | Mairang | PWS (Gravity) | 2007-08 | 201.574 | | | 201.574 | 70 | 31/12/10 | | | | Mairang | West Khasi Hills |
| 908 | Mawkatad WSS | Mawthadrais | PWS | 2005-06 | 15.6 | 10.61 | | 5 | 5 | 31/3/09 | | | | Mairang | West |
| 909 | Mawpat WSS (STC) | Mairang | STC | 2007-08 | 1.04 | | 0.8 | 1.04 | 1.04 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 910 | Mawphanniew 'A' | Mairang | PWS | 2006-07 | 24.791 | 0.44 | 0.7 | 24.351 | 24.35 | 31/12/0 | | | | Mairang | West |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|----------|------------------|
| 911 | Mawpiah WSS (STC) | Mairang | STC | 2007-08 | 1.04 | | 0.1 | 1.04 | 1.04 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 912 | Nongbah Bynther | Mairang | PWS | 2005-06 | 35.3765 | 30.63997 | 0.9 | 4.73653 | 4.74 | 31/12/0 | | | | Mairang | West |
| 913 | Nongbyrsoh WSS | Mairang | PWS | 2002-03 | 18.41 | | 1 | | | 31-12-08 | | | | Mairang | West |
| 914 | Nongdom-Tiehbah Combined W/S/S | Mairang | PWS (Pumping) | 2006-07 | 281.77 | 0.997 | 0.2 | 280.773 | 150 | 31/3/10 | | | | Mairang | West Khasi |
| 915 | Nongkakrai WSS | Mairang | PWS | 2006-07 | 4.79 | 1.51134 | 0.9 | 3.27866 | 3.28 | 31/3/09 | | | | Mairang | West |
| 916 | Nongkseh STC (Umpdem) | Mairang | STC | 2007-08 | 1.39 | | 0.1 | 1.39 | 1.39 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 917 | Nongktieh W/S/S | Mairang | PWS | 2005-06 | 50.275 | 20.51085 | 0.25 | 29.76415 | 29.76 | 31/12/0 | | | | Mairang | West |
| 918 | Nonglang | Mairang | PWS | 2005-06 | 60.397 | 53.62919 | 0.9 | 6.76781 | 6.77 | 31/3/09 | | | | Mairang | West |
| 919 | Nongsohma | Mairang | PWS | 2006-07 | 100.235 | | 0.1 | 100.235 | 60 | 31/12/1 | | | | Mairang | West |
| 920 | Nongthyllep W/S/S | Mairang | PWS | 2005-06 | 76.242 | 23.54558 | 0.3 | 52.69642 | 52.7 | 31/12/0 | | | | Mairang | West |
| 921 | Phudrisaw STC (Mawlumkohkrang) | Mairang | STC | 2007-08 | 0.59 | | 0.1 | 0.59 | 0.59 | 31/12/08 | | | | Mairang | West Khasi Hills |
| 922 | Pungsaniang | Mairang | PWS | 2005-06 | 37.106 | 23.9949 | 0.8 | 13.1111 | 13.1111 | 31/3/09 | | | | Mairang | West |
| 923 | Riangmang W/S/S | Mairang | PWS | 2005-06 | 59.19 | 35.81362 | 0.2 | 23.37638 | 23.37638 | 31/12/0 | | | | Mairang | West |
| 924 | Sadudek W/S/S | Mairang | PWS | 2006-07 | 36.9 | | 0.1 | 36.9 | 36.9 | 31/12/0 | | | | Mairang | West |
| 925 | Umdiengkheid | Mairang | PWS | 2006-07 | 5.272 | | 0.8 | 5.272 | 5.272 | 31/3/09 | | | | Mairang | West |
| 926 | Umpong deng | Mairang | PWS | 2006-07 | 16.142 | | 0.4 | 16.142 | 16.142 | 31/3/09 | | | | Mairang | West |
| 927 | Umsa Combined | Mairang | PWS | 2006-07 | 63.653 | | 0.15 | 63.653 | 63.653 | 31/12/0 | | | | Mairang | West |
| 928 | Umsohbsein | Mairang | PWS | 2005-06 | 42.492 | 22.43747 | 0.25 | 20.05453 | 20.05453 | 31/12/0 | | | | Mairang | West |
| 929 | Umthlu Nongkhla Combined W/S/S | Mairang | PWS (Gravity) | 2006-07 | 62.328 | 6.03742 | 0.2 | 56.29058 | 40 | 31/12/09 | | | | Mairang | West Khasi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------|---------------|-------------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 930 | Wahlulu WSS | Mairang | EXT PWS (Gravity) | 2007-08 | 7.472 | | | 7.472 | 7.472 | 31/3/09 | | | | Mairang | West Khasi Hills |
| 931 | Wahrit W/S/S | Mairang | PWS | 2005-06 | 39.192 | 23.37783 | 0.4 | 15.81417 | 15.81417 | 31/3/09 | | | | Mairang | West |
| 932 | Wahsohphoh WSS | Mairang | EXT PWS (Gravity) | 2007-08 | 6.44 | | | 6.44 | 6.44 | 31/3/09 | | | | Mairang | West Khasi Hills |
| 933 | Koraigora WSS | Ranikor | G | 2005-06 | 44.499 | 37.29891 | 0.96 | 7.20009 | 7.20009 | 31.03.08 | 31.03.09 | - | Works for construction of Service Reservoir in progress | Mawkyrwat | West Khasi Hills |
| 934 | Mawkabait WSS | Mawkyrwat | G cum P | 2005-06 | 41.46 | 23.08554 | 0.92 | 18.37446 | 18.37446 | 31.03.08 | 31.09.08 | 1 | Awaiting for Power connection. Transformer installed. | Mawkyrwat | West Khasi Hills |
| 935 | Mawsya | Mawkyrwat | STC | 2007-08 | 0.436 | 0.107 | 1 | 0.329 | 0.329 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 936 | Nongtwah | Mawkyrwat | STC | 2007-08 | 0.559 | 0.1345 | 1 | 0.4245 | 0.4245 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 937 | Panchiring WSS | Ranikor | G | 2005-06 | 39.751 | 26.79569 | 0.95 | 12.95531 | 12.95531 | 31.03.08 | 31.03.09 | 1 | Works for construction of Service Reservoir in progress | Mawkyrwat | West Khasi Hills |
| 938 | PyndenNongrim combd.WSS | Mawkyrwat | G | 2005-06 | 13.16 | 12.47431 | 1 | 0.68569 | 0.69 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 939 | 25th Miles WSS | Ranikor | G | 2005-06 | 4.518 | 3.50956 | 0.98 | 1.00844 | 1.00844 | 31.03.08 | 31.03.09 | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 940 | Ablanga WSS | Ranikor | G | 2007-08 | 10.517 | 0 | - | 10.517 | 6 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 941 | Brithawsoh | Mawkyrwat | STC | 2007-08 | 0.627 | 0 | 1 | 0.627 | 0.627 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 942 | Cherragoan WSS | Ranikor | G | 2007-08 | 38.446 | 0 | - | 38.446 | 24 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 943 | Dem Myrsiang WSS | Mawkyrwat | G | 2006-07 | 2.382 | 0.46696 | 0.85 | 1.91504 | 1.91504 | 31.03.09 | - | - | Work in progress | Mawkyrwat | West Khasi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 944 | Disohphi Comb WSS | Mawkyrwat | G | 2007-08 | 129.239 | 0- | | 129.239 | 70.00. | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 945 | Domiasiat | Ranikor | STC | 2007-08 | 0.331 | 0 | 1 | 0.331 | 0.331 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 946 | Domjajew | Mawkyrwat | STC | 2007-08 | 0.852 | 0 | 1 | 0.852 | 0.852 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 947 | Domkor WSS | Mawkyrwat | G | 2006-07 | 3.494 | 0.0215 | 0.85 | 3.4725 | 3.4725 | 31.03.09 | - | - | Work in progress | Mawkyrwat | West Khasi |
| 948 | Domkroit WSS | Mawkyrwat | G | 2007-08 | 4.979 | 0- | | 4.979 | 4.979 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 949 | Domlinar | Ranikor | G | 2006-07 | 11.884 | 2.695 | 0.85 | 9.189 | 9.189 | 31.03.09 | | | Work in progress. | Mawkyrwat | West Khasi |
| 950 | Dommawing | Mawkyrwat | STC | 2007-08 | 0.783 | 0 | 1 | 0.783 | 0.783 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|----------------------------------------------------|-----------|------------------|
| 951 | Dommawlein WSS | Ranikor | G | 2007-08 | 17.424 | 0 | - | 17.424 | 10 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 952 | Dommyntong WSS | Mawkyrwat | STC | 2007-08 | 1.737 | 0 | - | 1.737 | 1.74 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 953 | Dongrum | Mawkyrwat | STC | 2007-08 | 0.35 | 0 | 1 | 0.35 | 0.35 | 31.03.09 | - | - | Physically completed | Mawkyrwat | West Khasi Hills |
| 954 | Extension Mawrap WSS | Mawkyrwat | Extn | 2007-08 | 3.522 | 0 | - | 3.522 | 3.52 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 955 | Extension of Dombah Mawten WSS | Mawkyrwat | G | 2006-07 | 7.28 | 1.522 | 1 | 5.758 | 5.758 | 31.03.09 | - | - | Physically completed. Finacial lialibilities to be | Mawkyrwat | West Khasi Hills |
| 956 | Extension of Khartein WSS | Mawthadrais han | G | 2006-07 | 6.197 | 0.0215 | 0.9 | 6.1755 | 6.1755 | 31.03.09 | - | - | Work in progress | Mawkyrwat | West Khasi |
| 957 | Extension of Pynden Mawramhah WSS | Mawkyrwat | G | 2006-07 | 10.254 | 0.407 | 0.6 | 9.847 | 9.85 | 31.03.09 | - | - | Work in progress | Mawkyrwat | West Khasi |
| 958 | Gelagora | Ranikor | G | 2007-08 | 21.206 | 0 | 0.5 | 21.206 | 12 | 31.03.09 | - | - | Work not started. Pipes order not placed. | Mawkyrwat | West Khasi Hills |
| 959 | Greater Ranikor WSS | Ranikor | G | 2006-07 | 109.393 | 0.5756 | 0.5 | 108.8174 | 80 | 31.03.10 | - | - | Works yet to be started. G. I. pipes not | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|---------------------------------------------------------|-----------|------------------|
| 960 | Imp. Of Makbilkol WSS | Ranikor | G | 2005-06 | 33.519 | 30.81749 | 0.96 | 2.70151 | 2.70151 | 31.03.08 | 31.03.09 | - | Works for construction of Service Reservoir in progress | Mawkyrwat | West Khasi Hills |
| 961 | Jamadwar | Ranikor | G | 2007-08 | 8.791 | 0 | - | 8.791 | 5 | 31.03.09 | - | - | Work not started. Pipes order not placed. | Mawkyrwat | West Khasi Hills |
| 962 | Kharai Nongnam | Mawkyrwat | G | 2007-08 | 3.983 | 0 | - | 3.983 | 3.983 | 31.03.09 | - | - | Work not started. Pipes order not placed. | Mawkyrwat | West Khasi Hills |
| 963 | Khatphra WSS | Ranikor | G | 2006-07 | 11.503 | 0.35 | 0.15 | 11.153 | 11.153 | 31.03.09 | - | - | Work in progress. Late receipt of | Mawkyrwat | West Khasi Hills |
| 964 | KmawanPongkung WSS | Mawsynram | G | 2005-06 | 77.664 | 56.79858 | 0.8 | 20.87 | 20.87 | 31.03.09 | - | - | Physically completed | Mawkyrwat | West Khasi |
| 965 | Kolomboit Village WSS | Ranikor | G | 2006-07 | 9.389 | 0.5847 | 1 | 8.8043 | 6 | 31.03.09 | - | - | Work in progress. Late receipt of | Mawkyrwat | West Khasi Hills |
| 966 | Koltapara | Ranikor | G | 2007-08 | 27.937 | - | 0.5 | 27.937 | 15 | 31.03.09 | - | - | Work not started. Pipes order not placed. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-------------------------------------------------------|-----------|------------------|
| 967 | Koraibari | Ranikor | G | 2007-08 | 25.74 | 0 | - | 25.74 | 14 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 968 | Ladumshit Comb WSS | Mawkyrwat | G | 2007-08 | 35.697 | 0 | - | 35.697 | 25 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 969 | Laitlawblei | Mawkyrwat | STC | 2006-07 | 0.974 | 0.76477 | 1 | 0.20923 | 0.20923 | 31.03.07 | - | - | Physically completed. Finacial lialibilities to be | Mawkyrwat | West Khasi Hills |
| 970 | Lakma WSS | Ranikor | G | 2006-07 | 10.35 | 0 | 0.15 | 10.35 | 7.5 | 31.03.09 | - | - | Work in progress. Late reciept of | Mawkyrwat | West Khasi Hills |
| 971 | Lar Goan WSS | Ranikor | G | 2006-07 | 5.658 | 0.91921 | 0.7 | 4.73879 | 4.73879 | 31.03.09 | - | - | Work in progress. | Mawkyrwat | West Khasi |
| 972 | Lawblei combd. WSS | Mawkyrwat | P | 2005-06 | 148.676 | 58.97685 | 0.5 | 89.69915 | 50 | 31.03.09 | - | - | All civil works in progress. Payment made to MeSEB,wo | Mawkyrwat | West Khasi Hills |
| 973 | Lower Rajapara WSS | Ranikor | R/ Well | 2006-07 | 2.363 | - | 1 | 2.363 | 2.363 | 31.03.09 | - | - | Physically completed. | Mawkyrwat | West Khasi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 974 | Mawblei | Mawkyrwat | STC | 2007-08 | 0.592 | 0.1655 | 1 | 0.4265 | 0.4265 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 975 | Mawdorbar WSS | Mawkyrwat | G | 2007-08 | 14.68 | 0 | - | 14.68 | 8 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 976 | Mawiwakon WSS | Mawkyrwat | Extn | 2007-08 | 7.972 | 0 | - | 7.972 | 5 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 977 | Mawjngang WSS | Mawkyrwat | G | 2006-07 | 32.545 | 0.6495 | 0.2 | 31.8955 | 15 | 31.03.09 | - | - | Work in progress. Late receipt of | Mawkyrwat | West Khasi Hills |
| 978 | Mawkapkut WSS | Mawkyrwat | STC | 2007-08 | 1.131 | 0 | - | 1.131 | 1.13 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 979 | Mawkhaitngap WSS | Mawkyrwat | STC | 2007-08 | 2.084 | 0 | - | 2.084 | 2.08 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 980 | Mawkhmah WSS | Mawkyrwat | G | 2007-08 | 11.56 | 0 | - | 11.56 | 7 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 981 | Mawkhyrwang WSS | Mawkyrwat | STC | 2007-08 | 1.043 | 0 | - | 1.043 | 1.043 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 982 | Mawkohlar | Mawkyrwat | STC | 2007-08 | 0.91 | 0 | 1 | 0.91 | 0.91 | 31.03.09 | - | - | Physically completed | Mawkyrwat | West Khasi Hills |
| 983 | Mawkyllung | Mawkyrwat | STC | 2007-08 | 0.305 | 0.1939 | 1 | 0.1111 | 0.1111 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 984 | Mawlieh Comb WSS | Mawkyrwat | G | 2007-08 | 9.654 | 0 | - | 9.654 | 6 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 985 | Mawphansaw WSS | Ranikor | G | 2005-06 | 18.082 | 10.70937 | 0.98 | 7.37263 | 7.37263 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 986 | Mawtheng | Mawkyrwat | STC | 2007-08 | 0.852 | 0.048 | 1 | 0.804 | 0.804 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 987 | Mawthengbah WSS | Mawkyrwat | STC | 2007-08 | 1.6 | 0 | - | 1.6 | 1.6 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 988 | Mawtngam WSS | Mawkyrwat | G | 2007-08 | 3.126 | 0 | - | 3.126 | 3.13 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 989 | Myriem Demnar WSS | Mawkyrwat | G | 2005-06 | 44.018 | 3.41452 | 0.7 | 40.60348 | 40.60348 | 31.03.08 | 31.03.09 | 1 | Work in progress. Pipes not yet | Mawkyrwat | West Khasi Hills |
| 990 | New Rangasora | Ranikor | G | 2007-08 | 14.493 | 0- | - | 14.493 | 8 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 991 | Nolikata WSS | Ranikor | G | 2005-06 | 35.371 | 23.16016 | 0.8 | 12.21084 | 12.21084 | 31.03.08 | - | - | Works for construction of Service Reservoir in progress | Mawkyrwat | West Khasi Hills |
| 992 | Nongbah Mawsaw | Mawkyrwat | STC | 2007-08 | 0.851 | 0 | 1 | 0.851 | 0.851 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 993 | Nongbral (Mawkhyrwang) | Mawkyrwat | G | 2007-08 | 4.21 | 0- | - | 4.21 | 4.21 | 31.03.09 | - | - | Work not started. Pipes not received. | Mawkyrwat | West Khasi Hills |
| 994 | Nongdiloin WSS | Mawkyrwat | G | 2007-08 | 28.291 | 0- | - | 28.291 | 15 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 995 | Nongktieh Wahbamon combd WSS | Ranikor | G | 2007-08 | 195.124 | 0- | - | 195.124 | 80 | 31.03.10 | - | - | Tender called. Pipe order placed. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 996 | Nonglynkein | Mawkyrwat | STC | 2006-07 | 0.94 | 0.71643 | 1 | 0.22357 | 0.22357 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 997 | Nongmalang WSS | Ranikor | G | 2007-08 | 11.859 | 0 | - | 11.859 | 6 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 998 | Nongpynden WSS | Mawkyrwat | G | 2007-08 | 5.504 | 0 | - | 5.504 | 5.5 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 999 | Nongrem Comb. WSS | Mawkyrwat | P | 2006-07 | 56.51 | 7.049 | 0.6 | 49.461 | 35 | 31.03.09 | - | - | All civil works in progress. Payment made to MeSEB, wo | Mawkyrwat | West Khasi Hills |
| 1000 | Nongtwah (Mawthawpdah) WSS | Mawkyrwat | STC | 2007-08 | 1.668 | 0 | - | 1.668 | 1.668 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 1001 | Old Moilam combd. WSSs | Ranikor | HP | 2007-08 | 6.3 | 0 | 0.95 | 6.3 | 6.3 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 1002 | Phlangmawprah combd WSS | Ranikor | G | 2005-06 | 22.657 | 11.92603 | 0.92 | 10.73097 | 10.73097 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 1003 | Photdei | Mawkyrwat | STC | 2007-08 | 1.321 | 0 | 1 | 1.321 | 1.321 | 31.03.09 | - | - | Physically completed | Mawkyrwat | West Khasi Hills |
| 1004 | Photkylla village WSS | Ranikor | G | 2007-08 | 9.507 | 0 | - | 9.507 | 9.51 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 1005 | Pombriew Pdeng | Mawkyrwat | STC | 2007-08 | 0.783 | 0.13449 | 1 | 0.64851 | 0.64851 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 1006 | Pynden Lyngdoh WSS | Mawkyrwat | STC | 2006-07 | 2.99 | 2.28497 | 1 | 0.70503 | 0.70503 | 31.03.08 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 1007 | Pyndenbah Comb. WSS | Mawkyrwat | G | 2006-07 | 19.664 | 0.022 | 0.6 | 19.642 | 15 | 31.03.09 | - | - | Work in progress | Mawkyrwat | West Khasi |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-------------------------------------------------------------|-----------|------------------|
| 1008 | Pynhar Comb. WSS | Mawkyrwat | G | 2006-07 | 5.074 | 0.0215 | 0.5 | 5.0525 | 5.0525 | 31.03.09 | - | - | Work in progress, delay due to dispute in village which has | Mawkyrwat | West Khasi Hills |
| 1009 | Rajaju | Ranikor | STC | 2006-07 | 0.695 | 0.30192 | 1 | 0.39308 | 0.39308 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 1010 | Rampharbah | Mawkyrwat | STC | 2007-08 | 0.973 | 0.395 | 1 | 0.578 | 0.578 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 1011 | Rangskam Comb. WSS | Mawkyrwat | STC | 2006-07 | 4.1 | 0.98298 | 1 | 3.11702 | 3.12 | 31.03.08 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 1012 | Remkhla Comb WSS | Mawkyrwat | G | 2007-08 | 26.751 | 0 | - | 26.751 | 15 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 1013 | Rngi Mawpat | Ranikor | STC | 2006-07 | 0.626 | 0.43003 | 1 | 0.19597 | 0.19597 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |
| 1014 | Rongdongai WSS | Ranikor | G | 2005-06 | 11.287 | 9.06594 | 0.9 | 2.22106 | 2.22106 | 31.03.08 | 31.03.09 | - | Physically completed, liabilities to be cleared | Mawkyrwat | West Khasi Hills |
| 1015 | Sawlombor WSS | Ranikor | G | 2006-07 | 9.538 | 0.12672 | 0.2 | 9.41128 | 9.41128 | 31.03.09 | - | - | Work in progress. Late receipt of | Mawkyrwat | West Khasi Hills |
| 1016 | Sdohsniang | Mawkyrwat | STC | 2007-08 | 0.783 | 0.482 | 1 | 0.301 | 0.301 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 1017 | Shipur | Ranikor | STC | 2006-07 | 0.348 | 0.0119 | 1 | 0.3361 | 0.3361 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------------------------------------------------|-----------|------------------|
| 1018 | Siejiong | Mawkyrwat | STC | 2007-08 | 0.157 | 0.014 | 1 | 0.143 | 0.143 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 1019 | Sohlung Comb WSS | Mawkyrwat | G | 2007-08 | 46.168 | 0 | - | 46.168 | 27 | 31.03.10 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 1020 | Sohrukrai | Mawkyrwat | G | 2007-08 | 12.205 | 0 | | 12.205 | 12.205 | 31.03.09 | - | - | Physically completed. Pipes order not placed. | Mawkyrwat | West Khasi Hills |
| 1021 | Sumsier | Mawkyrwat | STC | 2007-08 | 0.783 | 0.014 | 1 | 0.769 | 0.769 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 1022 | Thadteja | Ranikor | STC | 2006-07 | 0.695 | 0.30192 | 1 | 0.39308 | 0.39308 | 31.03.07 | - | - | Physically completed. Financial liabilities to be | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|-------------------------------------------------------------------------|-----------|------------------|
| 1023 | Thangmaw | Mawkyrwat | STC | 2007-08 | 0.627 | 0 | 1 | 0.627 | 0.627 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 1024 | Thiepdiengngan WSS | Ranikor | G | 2007-08 | 5.853 | 0 | - | 5.853 | 5.85 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 1025 | Tilagoan Comd WSS | Ranikor | G | 2005-06 | 58.345 | 29.98 | 0.9 | 28.365 | 28.365 | 31.03.08 | 31.03.09 | - | Works for construction of Clear Water Reservoir in progress and Service | Mawkyrwat | West Khasi Hills |
| 1026 | Umsaitshriew | Mawkyrwat | STC | 2007-08 | 0.974 | 0.173 | 1 | 0.801 | 0.801 | 31.03.09 | - | - | Physically completed. Financial liabilities to be cleared. | Mawkyrwat | West Khasi Hills |
| 1027 | Wahkaji WSS | Ranikor | STC | 2007-08 | 2.084 | 0 | - | 2.084 | 2.08 | 31.03.09 | - | - | Recently sanctioned. | Mawkyrwat | West Khasi Hills |
| 1028 | West Kulsora | Ranikor | G | 2007-08 | 14.276 | 0 | - | 14.276 | 8.5 | 31.03.10 | - | - | Work not started. Pipes order not placed. | Mawkyrwat | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1029 | Bangjong WSS | Mawshynrut | Gravity | 2007-08 | 14.161 | | - | 14.161 | 14.161 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1030 | Borkhuli WSS | Nongstoin | STC | 2007-08 | 1.395 | | - | 1.395 | 1.395 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1031 | Byrki Mawthung WSS | Nongstoin | STC | 2007-08 | 0.313 | 0.20573 | 1 | 0.1 | 0.1 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1032 | Dalbot Ager-B WSS | Mawshynrut | Gravity | 2007-08 | 14.764 | | - | 14.764 | 14.764 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1033 | Dambo WSS | Mawshynrut | Gravity | 2007-08 | 15.885 | | - | 15.885 | 15.885 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1034 | Damut Daong WSS | Mawshynrut | Gravity | 2007-08 | 18.048 | | - | 18.048 | 18.048 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1035 | Dariphang WSS | Nongstoin | STC | 2007-08 | 1.1845 | | - | 1.1845 | 1.1845 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1036 | Dolidonga WSS | Nongstoin | STC | 2007-08 | 3.348 | | - | 3.348 | 3.348 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1037 | Domshohksoin WSS | Nongstoin | Gravity | 2007-08 | 38.789 | | - | 38.789 | 25 | 31/3/10 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1038 | Domtiehsaw WSS | Mawshynrut | STC | 2007-08 | 0.1565 | 0.345 | 1 | - | - | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1039 | Dorangre WSS | Mawshynrut | Gravity | 2007-08 | 27.435 | - | - | 27.435 | 25 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1040 | Goreng-B WSS | Mawshynrut | Gravity | 2007-08 | 10.183 | - | - | 10.183 | 10.183 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1041 | Guhanimara WSS | Mawshynrut | Gravity | 2007-08 | 34.328 | - | - | 34.328 | 25 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1042 | Hahuapara WSS | Mawshynrut | Gravity | 2007-08 | 21.503 | - | - | 21.503 | 21.503 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1043 | Hasem WSS | Nongstoin | STC | 2007-08 | 1.273 | - | - | 1.273 | 1.273 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1044 | Joypur WSS | Mawshynrut | STC | 2007-08 | 4.032 | - | - | 4.032 | 4.032 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1045 | Jynruniangbrak WSS | Mawshynrut | Gravity | 2007-08 | 37.306 | - | - | 37.306 | 27.3 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1046 | Kampholduli WSS | Mawshynrut | Gravity | 2007-08 | 38.999 | - | - | 38.999 | 30 | 31/3/10 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1047 | Khasisalbari WSS | Mawshynrut | Gravity | 2007-08 | 5.804 | | - | 5.804 | 5.804 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1048 | Khyrnin WSS | Nongstoin | Gravity | 2007-08 | 14.3955 | | - | 14.3955 | 14.3955 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1049 | Kiewjynrong WSS | Nongstoin | Gravity | 2007-08 | 7.48 | | - | 7.48 | 7.48 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1050 | Klangrin WSS | Mawshynrut | Gravity | 2007-08 | 20.913 | | - | 20.913 | 20.913 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1051 | Ktihthawiar WSS. | Mawshynrut | Gravity | 2005-06 | 31.4 | 19.2 | 0.6 | 12.2 | 12.2 | 31/3/08 | - | - | - | Nongstoin | West |
| 1052 | Kyndong Mawnar WSS | Nongstoin | STC | 2007-08 | 0.4355 | 0.20574 | 1 | 0.23 | 0.23 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1053 | Kyndongngei WSS | Mawshynrut | Gravity | 2005-06 | 7.3 | 5.325 | 0.9 | 1.97 | 1.97 | 31/3/07 | - | - | - | Nongstoin | West |
| 1054 | Laitkseh W.s.s | Mawthadrais | Gravity | 2006-07 | 130.45 | 12.892 | - | 117.56 | 80 | 31/3/10 | - | - | - | Nongstoin | West |
| 1055 | Langdongdai WSS | Mawshynrut | Gravity | 2007-08 | 26.864 | | - | 26.864 | 26.864 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1056 | Langja WSS | Mawshynrut | Gravity | 2007-08 | 30.694 | | - | 30.694 | 25 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1057 | Langpih WSS | Mawshynrut | STC | 2007-08 | 1.982 | | - | 1.982 | 1.982 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1058 | Langshongthiang | Mawshynrut | Gravity | 2005-06 | 31.26 | 22.282 | 0.3 | 8.98 | 8.98 | 31/3/08 | - | - | - | Nongstoin | West |
| 1059 | Langumshing Wss | Mawshynrut | Gravity | 2004-05 | 12.88 | 10.79952 | 0.75 | 2.08 | 2.08 | 31/3/07 | - | - | - | Nongstoin | West |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1060 | Lawsoit WSS | Nongstoin | STC | 2007-08 | 0.6265 | 0.40195 | 1 | 0.23 | 0.23 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1061 | Madanjira WSS | Mawshynrut | Gravity | 2007-08 | 4.718 | | - | 4.718 | 4.718 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1062 | Malapara WSS | Mawshynrut | Gravity | 2007-08 | 16.054 | | - | 16.054 | 16.054 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1063 | Marwir WSS. | Mawthadrais | Gravity | 2005-06 | 12.69 | 6.65 | 0.2 | 6.04 | 6.04 | 31/3/08 | - | - | - | Nongstoin | West |
| 1064 | Marwir WSS | Mawthadrais han | STC | 2007-08 | 1.043 | | - | 1.043 | 1.043 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1065 | Maspara WSS | Mawshynrut | Gravity | 2007-08 | 27.132 | | - | 27.132 | 27.132 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1066 | Mawbon Agar WSS | Mawshynrut | Gravity | 2007-08 | 25.03 | | - | 25.03 | 25.03 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1067 | Mawbyrngem WSS | Mawshynrut | Gravity | 2005-06 | 5.63 | 3.773 | 0.8 | 1.86 | 1.86 | 31/3/07 | - | - | - | Nongstoin | West |
| 1068 | Mawdiangkop WSS | Nongstoin | STC | 2007-08 | 0.9055 | | 1 | 0.9055 | 0.9055 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1069 | Mawdoh Comb. WSS | Nongstoin | Gravity | 2007-08 | 66.334 | | - | 66.334 | 45 | 31/3/11 | | | | Nongstoin | West Khasi Hills |
| 1070 | Mawjari WSS | Mawshynrut | Gravity | 2007-08 | 3.182 | | - | 3.182 | 3.182 | 31/3/10 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1071 | Mawkaiang Langdain | Nongstoin | Gravity | 2007-08 | 6.918 | - | - | 6.918 | 6.918 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1072 | Mawkapiah WSS | Mawshynrut | STC | 2007-08 | 1.811 | - | - | 1.811 | 1.811 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1073 | Mawkhan WSS | Mawthadrais han | STC | 2007-08 | 2.084 | - | - | 2.084 | 2.084 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1074 | Mawkhandombah WSS | Mawthadrais han | Gravity | 2007-08 | 19.071 | - | - | 19.071 | 19.071 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1075 | Mawkhar WSS | Mawshynrut | STC | 2007-08 | 2.432 | - | - | 2.432 | 2.432 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1076 | Mawkhrang WSS. | Mawshynrut | Gravity | 2005-06 | 8.83 | 6.318 | 0.85 | 2.51 | 2.51 | 31/3/07 | - | - | - | Nongstoin | West |
| 1077 | Mawkhumkha WSS | Mawshynrut | Gravity | 2007-08 | 17.686 | - | - | 17.686 | 17.686 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1078 | Mawkohram WSS | Nongstoin | STC | 2007-08 | 1.532 | - | - | 1.532 | 1.532 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1079 | Mawkohrang WSS | Nongstoin | Gravity | 2007-08 | 7.545 | - | - | 7.545 | 7.545 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1080 | Mawkohye WSS | Nongstoin | Gravity | 2007-08 | 10.317 | - | - | 10.317 | 10.317 | 31/3/10 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1081 | Mawkyllon WSS | Mawshynrut | Gravity | 2007-08 | 11.915 | - | - | 11.915 | 11.915 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1082 | Mawkynbat WSS(RWH) | Mawthadrais han | RWH | 2007-08 | 11.101 | - | - | 11.101 | 11.101 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1083 | Mawkynrum WSS | Mawthadrais han | STC | 2007-08 | 1.355 | - | - | 1.355 | 1.355 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1084 | Mawlan A&B Com WSS | Mawshynrut | Gravity | 2007-08 | 16.887 | - | - | 16.887 | 16.887 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1085 | Mawlangkynriang WSS | Mawthadrais han | Gravity | 2007-08 | 8.403 | - | - | 8.403 | 8.403 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1086 | Mawlangsu WSS | Mawthadrais | Gravity | 2005-06 | 39.85 | 44.342 | 1 | - | - | 31/3/08 | - | - | - | Nongstoin | West |
| 1087 | Mawliwai Comb. WSS | Mawthadrais han | Gravity | 2007-08 | 43.533 | - | - | 43.533 | 30 | 31/3/11 | | | | Nongstoin | West Khasi Hills |
| 1088 | Mawmihdur WSS | Nongstoin | Gravity | 2007-08 | 8.507 | - | - | 8.507 | 8.507 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1089 | Mawmluh-A WSS | Nongstoin | Gravity | 2007-08 | 26.401 | - | - | 26.401 | 26.401 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1090 | Mawpon WSS | Nongstoin | STC | 2007-08 | 2.0845 | - | - | 2.0845 | 2.0845 | 31/3/09 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1091 | Mawpon WSS | Nongstoin | Gravity | 2007-08 | 7.417 | | - | 7.417 | 7.417 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1092 | Mawram WSS | Mawshynrut | Gravity | 2007-08 | 26.164 | | - | 26.164 | 26.164 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1093 | Mawriat WSS | Mawshynrut | STC | 2007-08 | 0.625 | 0.167 | 1 | 0.46 | 0.46 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1094 | Mawribah W.s. | Mawshynrut | Gravity | 2003-04 | 10.594 | 5.36531 | 1 | 5.22 | 5.22 | 31/3/06 | - | - | - | Nongstoin | West |
| 1095 | Mawroh WSS | Mawthadrais | Gravity | 2005-06 | 47.83 | 46.511 | 0.95 | 1.32 | 1.32 | 31/3/09 | - | - | - | Nongstoin | West |
| 1096 | Mawsikar WSS | Mawshynrut | STC | 2007-08 | 1.6 | | - | 1.6 | 1.6 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1097 | Mawthawir WSS (RWH) | Mawthadrais han | RWH | 2007-08 | 8.147 | | - | 8.147 | 8.147 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1098 | Mawthawkrah WS | Mawshynrut | Gravity | 2007-08 | 31.159 | | - | 31.159 | 31.159 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1099 | Mawthoh WSS | Nongstoin | STC | 2006-07 | 0.78 | 0.942 | 1 | - | | 31/3/08 | | | | Nongstoin | West |
| 1100 | Mawthohbeh WSS | Mawthadrais han | Gravity | 2007-08 | 23.498 | | - | 23.498 | 23.498 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1101 | Mawthylliang WSS | Mawshynrut | Gravity | 2007-08 | 22.243 | | - | 22.243 | 22.243 | 31/3/10 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1102 | Moipara WSS | Mawshynrut | Gravity | 2007-08 | 19.72 | - | - | 19.72 | 19.72 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1103 | Myniar Wss | Mawshynrut | Gravity | 2005-06 | 15.1 | 8.52 | 1 | 6.58 | 6.58 | 31/3/08 | - | - | - | Nongstoin | West |
| 1104 | Nawak WSS | Mawshynrut | STC | 2007-08 | 0.1565 | 0.04602 | 1 | 0.11 | 0.11 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1105 | New-Nongkyllang WSS | Nongstoin | STC | 2007-08 | 0.783 | 0.55 | 1 | 0.23 | 0.23 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1106 | Niangchigre Awiak WSS | Mawshynrut | Gravity | 2007-08 | 12.71 | - | - | 12.71 | 12.71 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1107 | Nirang WSS | Mawshynrut | STC | 2007-08 | 0.783 | 0.2301 | 1 | 0.55 | 0.55 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1108 | Noapara WSS | Mawshynrut | Gravity | 2007-08 | 18.91 | - | - | 18.91 | 18.91 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1109 | Nomgrimhill WSS | Mawshynrut | STC | 2007-08 | 1.1845 | - | - | 1.1845 | 1.1845 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1110 | Nongbudum WSS | Mawthadrais han | Gravity | 2007-08 | 11.443 | - | - | 11.443 | 11.443 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1111 | Nongjaiaw WSS | Mawshynrut | Gravity | 2007-08 | 20.656 | - | - | 20.656 | 20.656 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1112 | Nongjilak Wss | Mawthadrais | Gravity | 2004-05 | 65.94 | 64.71976 | 0.8 | 1.22 | 1.22 | 31/3/08 | | | | Nongstoin | West |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-----------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1113 | Nongjri Wss | Mawshynrut | Gravity | 2004-05 | 24.36 | 21.43056 | 0.8 | 2.93 | 2.93 | 31/3/07 | - | - | - | Nongstoin | West |
| 1114 | Nongkhlaw | Nongstoin | Gravity | 1997-98 | 168.87 | 168.4815 | 1 | 0.39 | 0.39 | 31/3/01 | - | 7 | | Nongstoin | West |
| 1115 | Nongklung Thymmai WSS | Nongstoin | STC | 2007-08 | 0.974 | 0.62591 | 1 | 0.34 | 0.34 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1116 | Nongkyndang WSS | Mawshynrut | Gravity | 2007-08 | 14.027 | | - | 14.027 | 14.027 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1117 | Nongkynjang WSS | Nongstoin | Gravity | 2005-06 | 34.19 | 30.04 | 0.75 | 4.15 | 4.15 | 31/3/08 | - | - | - | Nongstoin | West |
| 1118 | Nonglang WSS | Mawshynrut | Gravity | 2007-08 | 74.645 | | - | 74.645 | 50 | 31/3/11 | | | | Nongstoin | West Khasi Hills |
| 1119 | Nonglanglieh WSS | Nongstoin | Gravity | 2005-06 | 20.52 | 13.76 | 0.6 | 6.76 | 6.76 | 31/3/08 | - | - | - | Nongstoin | West |
| 1120 | Nongma WSS | Mawshynrut | STC | 2007-08 | 1.355 | | - | 1.355 | 1.355 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1121 | Nongmawlein WSS | Nongstoin | STC | 2007-08 | 0.3475 | 0.224 | 1 | 0.13 | 0.13 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1122 | Nongmawlein WSS | Mawshynrut | STC | 2007-08 | 2.295 | | - | 2.295 | 2.295 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1123 | Nongmawlong WSS | Mawshynrut | STC | 2007-08 | 0.7145 | 0.62749 | 1 | 0.08 | 0.08 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1124 | Nongmise WSS | Mawshynrut | Gravity | 2007-08 | 19.198 | | - | 19.198 | 19.198 | 31/3/10 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1125 | Nongpathar WSS | Nongstoin | Gravity | 2007-08 | 9.111 | | - | 9.111 | 9.111 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1126 | Nongpdeng WSS | Mawshynrut | Gravity | 2005-06 | 7.11 | 4.56 | 0.7 | 2.55 | 2.55 | 31/3/07 | - | - | - | Nongstoin | West |
| 1127 | Nongporiu WSS | Mawshynrut | Gravity | 2007-08 | 11.178 | | - | 11.178 | 11.178 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1128 | Nongprut WSS | Mawshynrut | Gravity | 2005-06 | 12.45 | 8.86 | 0.9 | 3.59 | 3.59 | 31/3/08 | - | - | - | Nongstoin | West |
| 1129 | Nongrangei WSS | Nongstoin | Gravity | 2007-08 | 10.6565 | | - | 10.6565 | 10.6565 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1130 | Nongrathaw WSS | Mawshynrut | Gravity | 2007-08 | 27.145 | | - | 27.145 | 25 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1131 | Nongriangju WSS. | Mawshynrut | Gravity | 2005-06 | 15.25 | 14.7 | 1 | 0.55 | 0.55 | 31/3/08 | - | - | - | Nongstoin | West |
| 1132 | Nongriangkang WSS | Mawshynrut | Gravity | 2004-05 | 16.29 | 11.69834 | 0.6 | 4.59 | 4.59 | 31/3/07 | - | - | - | Nongstoin | West |
| 1133 | Nongriangpoit WSS | Nongstoin | Gravity | 2007-08 | 30.458 | | - | 30.458 | 25 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1134 | Nongriat WSS. | Mawthadrais | Gravity | 2005-06 | 51.83 | 55.482 | 1 | - | - | 31/3/09 | - | - | - | Nongstoin | West |
| 1135 | Nongritong WSS. | Nongstoin | STC | 2006-07 | 0.7 | 1.04 | 1 | - | - | 31/3/08 | | | | Nongstoin | West |
| 1136 | Nongshillong WSS | Mawthadrais han | Gravity | 2007-08 | 35.211 | | - | 35.211 | 35.211 | 31/3/11 | | | | Nongstoin | West Khasi Hills |
| 1137 | Nongshram | Mawshynrut | Gravity | 2005-06 | 29.34 | 22.73 | 0.75 | 6.61 | 6.61 | 31/3/08 | - | - | - | Nongstoin | West |
| 1138 | Nongumbah WSS | Nongstoin | STC | 2007-08 | 0.504 | | 1 | 0.504 | 0.504 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1139 | Nongumkait Ws.s. | Mawshynrut | Gravity | 2003-04 | 13.945 | 12.61215 | 1 | 1.43 | 1.43 | 31/3/06 | - | - | - | Nongstoin | West |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1140 | Phudumbah WSS | Mawthadrais han | Gravity | 2007-08 | 43.39 | | - | 43.39 | 30 | 31/3/11 | | | | Nongstoin | West Khasi Hills |
| 1141 | Porla A & B Comb WSS | Mawshynrut | Gravity | 2007-08 | 26.539 | | - | 26.539 | 26.539 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1142 | Porla Nongtraï WSS | Mawshynrut | Gravity | 2007-08 | 14.667 | | - | 14.667 | 14.667 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1143 | Pormawthaw Comb | Mawshynrut | Gravity | 2006-07 | 181.46 | 1.283 | - | 180.18 | 160 | 31/3/10 | - | - | - | Nongstoin | West |
| 1144 | Proin WSS | Mawshynrut | Gravity | 2007-08 | 21.811 | | - | 21.811 | 21.811 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1145 | Pyrden WSS | Mawshynrut | STC | 2007-08 | 1.043 | | - | 1.043 | 1.043 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1146 | Ramsngiwar WSS | Nongstoin | Gravity | 2007-08 | 23.696 | | - | 23.696 | 23.696 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1147 | Rangseng WSS | Mawshynrut | Gravity | 2007-08 | 24.961 | | - | 24.961 | 24.961 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1148 | Ranighat WSS | Mawshynrut | Gravity | 2007-08 | 24.595 | | - | 24.595 | 24.595 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1149 | Riangchi WSS. | Mawshynrut | STC | 2006-07 | 0.28 | 0.622 | 1 | - | - | 31/3/08 | - | - | - | Nongstoin | West |
| 1150 | Riangdim | Mawshynrut | Gravity | 2005-06 | 23.82 | 24.84 | 0.75 | - | - | 31/3/08 | - | - | - | Nongstoin | West |
| 1151 | Riangkha WSS | Mawshynrut | STC | 2006-07 | 0.35 | | 1 | - | - | 31/3/08 | | | | Nongstoin | West |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|--------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1152 | Riangmaw WSS | Mawshynrut | STC | 2007-08 | 1.6685 | | - | 1.6685 | 1.6685 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1153 | Riangud WSS | Mawshynrut | STC | 2007-08 | 0.9395 | 0.27612 | - | 0.66 | 0.66 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1154 | Rimardon WSS | Mawshynrut | STC | 2007-08 | 1.042 | | - | 1.042 | 1.042 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1155 | Risiang Comb. WSS | Nongstoin | Gravity | 2007-08 | 24.816 | | - | 24.816 | 24.816 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1156 | Riwiang WSS | Mawshynrut | Gravity | 2005-06 | 5.99 | 4.778 | 1 | 1.21 | 1.21 | 31/3/07 | - | - | - | Nongstoin | West |
| 1157 | Ronghugre Comb WSS | Mawshynrut | Gravity | 2007-08 | 142.937 | | - | 142.937 | 100 | 31/3/11 | | | | Nongstoin | West Khasi Hills |
| 1158 | Rongkhua WSS | Mawshynrut | Gravity | 2007-08 | 12.914 | | - | 12.914 | 12.914 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1159 | Sdaddkhar WSS | Nongstoin | Gravity | 2007-08 | 6.849 | | - | 6.849 | 6.849 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1160 | Seinduli Ws.s | Mawshynrut | Gravity | 2003-04 | 28.421 | 25.2328 | 1 | 3.19 | 3.19 | 31/3/06 | - | - | - | Nongstoin | West |
| 1161 | Shnongkohkam WSS | Nongstoin | STC | 2007-08 | 1.532 | | - | 1.532 | 1.532 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1162 | Shongbiang WSS | Mawshynrut | Gravity | 2007-08 | 16.141 | | - | 16.141 | 16.141 | 31/3/10 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|----------------------|-----------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1163 | Swangre Nagasil WSS | Mawshynrut | STC | 2007-08 | 1.218 | | | 1.218 | 1.218 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1164 | Sylleimynteng WSS | Mawthadrais han | Gravity | 2007-08 | 6.3265 | | - | 6.3265 | 6.3265 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1165 | Talimasa WSS | Mawshynrut | STC | 2007-08 | 0.695 | | 1 | 0.695 | 0.695 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1166 | Thawkhong. W.s.s. | Mawshynrut | Gravity | 2001-02 | 11.563 | 9.3449 | 0.8 | 2.22 | 2.22 | 31/3/04 | - | 4 | - | Nongstoin | West |
| 1167 | Tiehbah WSS | Nongstoin | STC | 2007-08 | 0.1432 | | - | 0.1432 | 0.1432 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1168 | Tiehsaw WSS | Mawthadrais han | Gravity | 2007-08 | 14.704 | | - | 14.704 | 14.704 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1169 | Tiniang WSS | Mawshynrut | Gravity | 2006-07 | 12.85 | 1.272 | 1 | 11.5 | 11.5 | 31/3/09 | - | - | - | Nongstoin | West |
| 1170 | Tum Tum WSS | Mawshynrut | Gravity | 2007-08 | 16.15 | | - | 16.15 | 16.15 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1171 | Tynrongumkyllain WSS | Nongstoin | STC | 2007-08 | 0.504 | 0.333 | 1 | 0.17 | 0.17 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1172 | Umbah WSS | Mawshynrut | STC | 2007-08 | 0.504 | 0.277 | 1 | 0.22 | 0.22 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1173 | Umbyrsit WSS | Mawshynrut | STC | 2007-08 | 1.062 | | - | 1.062 | 1.062 | 31/3/09 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|-------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1174 | Umdiangphiang WSS | Nongstoin | STC | 2007-08 | 0.157 | 0.279 | 1 | | | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1175 | Umdiangsiar WSS | Nongstoin | STC | 2007-08 | 0.695 | 0.279 | 1 | 0.42 | 0.42 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1176 | Umdiengser WSS | Mawshynrut | STC | 2007-08 | 0.7145 | 0.528 | 1 | 0.18 | 0.18 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1177 | Umjaud Rambrai | Nongstoin | Gravity | 2004-05 | 74.25 | 72.92356 | 0.95 | 1.33 | 1.33 | 31/3/08 | - | - | - | Nongstoin | West |
| 1178 | Umkait WSS | Mawshynrut | STC | 2007-08 | 1.253 | | - | 1.253 | 1.253 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1179 | Umkap WSS | Mawshynrut | STC | 2007-08 | 1.253 | | | 1.253 | 1.253 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1180 | Umkhamdor WSS | Mawshynrut | STC | 2007-08 | 3.127 | | - | 3.127 | 3.127 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1181 | Umkiam WSS | Nongstoin | STC | 2007-08 | 3.841 | | - | 3.841 | 3.841 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1182 | Umsaw WSS | Nongstoin | STC | 2007-08 | 0.695 | 0.444 | 1 | 0.26 | 0.26 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1183 | Umshyiap WSS | Mawshynrut | STC | 2007-08 | 1.4095 | | - | 1.4095 | 1.4095 | 31/3/09 | | | | Nongstoin | West Khasi Hills |

| Sl. No | Name of Schemes | Name of Block | Type of Scheme | Year of Sanction | Estimated Cost | Cumulative expenditure incurred upto 31/03/08 | Overall Physical progress in % | Balance fund required for completion | Amount required during 2008-09 | Date of Completion as originally envisaged | Date of Completion as revised | Delay in years | Reason for delay | Division | District |
|--------|---------------------|---------------|----------------|------------------|----------------|-----------------------------------------------|--------------------------------|--------------------------------------|--------------------------------|--------------------------------------------|-------------------------------|----------------|------------------|-----------|------------------|
| 1184 | Umtap WSS | Mawshynrut | STC | 2007-08 | 1.743 | | - | 1.743 | 1.743 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1185 | Umthli WSS | Nongstoin | STC | 2007-08 | 1.708 | | - | 1.708 | 1.708 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1186 | Umthli WSS | Nongstoin | Gravity | 2007-08 | 13.699 | | - | 13.699 | 13.699 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1187 | Umthlu Diengjri WSS | Nongstoin | STC | 2007-08 | 0.7145 | 0.322 | 1 | 0.48 | 0.48 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1188 | Umwahlang WSS. | Mawshynrut | Gravity | 2005-06 | 19.4 | 15.99 | 0.75 | 3.41 | 3.41 | 31/3/08 | - | - | - | Nongstoin | West |
| 1189 | Umwahlang WSS | Nongstoin | Gravity | 2007-08 | 6.3635 | | - | 6.3635 | 6.3635 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1190 | Umwali WSS | Mawshynrut | STC | 2007-08 | 0.9055 | 0.345 | 1 | 0.56 | 0.56 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1191 | Wahlyngdoh WSS | Nongstoin | Gravity | 2007-08 | 17.942 | | - | 17.942 | 17.942 | 31/3/10 | | | | Nongstoin | West Khasi Hills |
| 1192 | Waregro WSS | Nongstoin | STC | 2007-08 | 1.116 | | - | 1.116 | 1.116 | 31/3/09 | | | | Nongstoin | West Khasi Hills |
| 1193 | Weishynrut WSS | Nongstoin | Gravity | 2007-08 | 6.8525 | | - | 6.8525 | 6.8525 | 31/3/10 | | | | Nongstoin | West Khasi Hills |