DETAILS OF ONGOING SCHEMES AS ON 1-4-2005 ANNEXURE=II																				
SL.NO	NAME OF SCHEME	TYPE OF SCHEME	NAME OF HABITATIO N UNDER THE SCHEMES									PHYSICAL ACHIEVEM ET UPTO	AMOUNT REQUIRED FOR COMPLETION		BALANCE REQUIRED DURING 2005- 06(Rs. In Lakhs)		DATE OF COMPLETION AS DD.M.M. Y.Y.		DELAY IN YEARS	REASONS FOR DELAY
						CENTRAL	STATE	TOTAL= CENTRAL+ STATE	CENTRAL	STATE	TOTAL= CENTRAL- STATE	31.3.2005	CENTRAL	STATE	CENTRA L	STATE	ORIGINAL ENVISAGE		:EVISED	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
B2.	Submission Scheme sanctioned	- U	7	Ü			Ü	Ŭ	10		12	10	17	10	10	.,	10	10	20	Non receipt of fund in
	Submission Programme Quality Improvement of Water Supply to Greater Mawiong W.S.S.	Pumping	i)Mawiong Rim ii)Mawiong Umjapung	2 Nos	29.10.98	Rs.109.99	Rs.36.665	Rs.146.66	Rs.73.995	Rs.36,665	Rs.110.66	100%	Rs.36.00	-	36.00	0.00	31/3/2001	31/3/2006	4 Years	time
	Quality Improvement of Nongmynsong Phase.II W.S.S.		Nongmyns	1 No.	31.03.0	Rs.76.913	Rs.25.639	Rs.102.552	Rs.71.236	Rs.25.00	Rs.96.236	92%	Rs.71.23	Rs.0.17	5.68	0.17	31/3/2004	31/12/2005	1 year	Land Problem
	Quantity Improvement of Shillong Jashar	Gravity	Shillong Jashar	1 No		Rs.13.60			Rs.12.98	Rs.5.00	Rs.17.98		Rs.0.62	Nil	0.62	0.00			9 months	Non receipt of adequate fund in time.However physically com-
	Projects on Sustainability of Source sanctioned under A.R.W.S.P. with 75.25 sharing by Central & State Government Projects on Sustainability of Source of Sangmein Area(Upper Shillong)	-	Upper Shillong Area	1 No	31.03.03	Rs.11.009		Rs.11.009	Rs.6.02		Rs.6.02	88%	Rs.5.07	-	5.07	0.00	31/3/2006	31/3/2006		

2	Sustainability of Source		Mawlai														-
	of Mawlai		Mawroh														
	Mawroh W.S.S.	-		1 No	31.03.03	Rs.7.396	Rs.7.396	Rs.6.076	Rs.6.076	90%	Rs.5.48	-	5.48	31/3/2006	31/3/2006	-	

Executive Engineer(PHE)Investigation Division, Meghalaya,Shillong