

DETAILS OF ONGOING SCHEMES AS ON 1.4.2005 MNP ANNEXURE – I																
Sl.no	Name of scheme	Type of scheme	Name of habitation under the scheme	Nos.of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.05	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Original envisage	Revised		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.	15.	16.	17.
1	Moolamanoh wss	Gravity	Moolamanoh	1	31.3.01	56.55	3276	4259	61.273	100%	-	-	31.3.05	31.3.06	1yr	Physically completed,
2	Mupyut wss	-do-	1.Mupyut	3	31.3.01	67.13	1225	1847	68.433	100%	-	-	31.3.05	31.3.06	1yr	-do-
			2.Shkenpyrsit													
			3.Madantyrpait													
3	Iongnoh wss	Pumping	Iongnoh	1	31.3.01	30.77	671	939	23.977	95%	6.793	6.793	31.3.05	31.3.06	¼ yr	Awaiting power supply and payment already made
4	Passadwar wss	Gravity	1. Passadwar	2	28.3.02	15.78	554	776	14.341	100%	1.439	1.439	31.3.05	31.3.06	1yr	Physically completed, liabilities pending due to paucity of fund
			2.Lumpyngngad													
5	Chyrmang wss	Gravity/ Pumping	Chyrmang	1	31.3.01	33.15	608	851	18.863	90%	14.287	14.287	31.3.05	31.3.06	½ yr	Awaiting power supply and payment already made
6	Amsotai Twahusdiah wss	Gravity	1.Amsotai	2	28.1.03	13.05	596	835	12.680	100%	0.37	0.37	31.3.05	31.3.06	¾ yr	Physically completed, liabilities pending due to paucity of fund
			2. Twahusdiah													
7	Amsku wss	-do-	Amsku	1	25.3.03	6.55	124	174	4.712	100%	1.838	1.838	31.3.05	31.3.06	¾ yr	-do-
8	Lymba Kongwang wss	-do-	1.Lymba	2	28.2.03	8.46	190	266	10.697	100%	-	-	31.3.05	31.3.06	¾ yr	-do-
			2.Kongwang													
9	Amkoi wss	-do-	Amkoi	1	28.3.03	11.50	57	738	9.277	100%	2.223	2.223	31.3.05	31.3.06	1yr	-do-
10	Ren.of Shnongpdeng	-do-	Shnongpdeng	1	21.8.03	8.92	557	854	3.807	100%	5.113	5.113	31.3.05	31.3.06	1yr	-do-
11	Imprv.of Chiehruphi wss	Gravity/ Pumping	1.Chiehruphi	3	19.12.03	52.82	6041	1450	22.249	10%	30.571	28.355	31.3.06	-	-	Late received of pipes
			2.Musiang Lamare													
			3.Musiang Lamare													
12	Imprv.of Iongkaluh	Pumping	Iongkaluh	1	23.2.04	42.29	1019	2127	4.762	-	37.528	-	31.3.06	-	-	Source dispute.
13	Ren.of LadMukhla wss	Gravity	LadMukhla	1	24.2.04	16.91	998	1397	11.022	60%	5.888	5.888	31.3.05	31.3.06	1 yr	Late received of pipes

14	Ren.of Khaddum wss	Gravity	Khaddum	1	1.3.04	9.35	188	263	9.575	100%	-	-	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund and TEO to be adjusted.
15	Imprv.of Amtapoh wss	Pumping	Amtapoh	1	16.3.04	12.95	342	479	1.03	5%	11.92	8.8	31.3.06	31.3.07	1 yr	Non availability of power line from MeSEB although payment has been made
16	Ren.of Lakroh wss	Gravity	Lakroh	1	2.3.04	8.73	178	189	3.714	40%	5.016	5.016	31.3.05	31.3.06	1 yr	Late received of pipes
17	Imprv.of Amsarin wss	-do-	Amsarin	1	15.3.04	14.03	332	465	7.469	40%	6.561	6.561	31.3.05	31.3.06	1 yr	-do-
18	Impl.of Amsohrhong	-do-	Amsohrhong	1	23.03.04	8.71	250	350	7.458	40%	1.252	1.252	31.3.05	31.3.06	1 ry	-do-
19	Impl.of Padu Masku wss	-do-	Masku	1	24.3.04	16.91	439	615	11.131	-	5.779	5.779	31.3.05	31.3.06	-	Due to source dispute work have not been taken up till date. Settlement of the above is still going on
20	Ren.of Myngkre wss	-do-	Myngkre	1	16.3.04	7.87	220	308	8.342	100%	-	-	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund
21	Impl.of Hingaria wss	-do-	Hingaria	1	31.3.04	41.06	3505	4907	11.231	10%	29.829	29.829	31.3.06	-	-	Late received of pipes
22	Impl.of Pynurkba wss	-do-	Pynurkba	1	15.3.04	9.14	250	350	5.23	25%	3.9	9.9	31.3.05	30.3.06	½ yr	Late received of pipes
23	Byndihati wss	Pumping	Byndihati	1	29.11.03	44.43	1726	2417	8.737	-	35.693	11.69	31.3.06	31.3.07	-	MeSEB not yet submitted the estimate
24	Byrwai wss	Gravity	Byrwai	1	31.3.05	58.482	1299	1819	-	-	58.482	50.761	-	31.3.07	-	Recently sanctioned
25	Thangrain wss	Pumping	1.Thangrain	3	30.3.05	64.289	2184	3058	-	-	64.289	10.524	-	31.3.08	-	-do-
			2.Iongkwang													
			3.Khliehsniriang.													
26	Umrasong wss	Gravity	Umrasong	1	31.3.05	5.809	82	132	-	-	5.809	5.809	-	31.3.06	-	-do-
27	Deinshalalu Umshong comb.	Pumping	1.Deinshalalu	3	31.3.05	31.429	509	713	-	-	31.429	15.224	-	31.3.07	-	-do-
			2.Umshong													
			3.Shilliang Umshong													
28	Saipung wss	Gravity	Saipung	1	31.3.05	38.732	2820	3948	-	-	38.732	38.732	-	31.3.07	-	-do-

[illegible]