

**DETAILS OF ONGOING SCHEMES AS ON 01-04-2005**

**M N P Scheme**

**Name of Division: (PHE) Simsangiri Division.**

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred up to 31-3.2005	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Reno.of Mangsang	Gravity	1. Mangsang Megogitim	7 Nos.	PHE/314/2000 /20 Dt. 20.03.01	43.58	173	225	42.391	100%	1.189	1.189	31-3-04	31-3-06	2	Financial Liabilities
			2. Chitil Apal				321	417								
			3. Mangsang Bamil				941	1223								
			4. Mangsang Rongisim				267	347								
			5. Mangsang Babupara				141	184								
			6. Mangsang Simsang Atimbo				354	460								
			7. Rongme Songital				213	227								
2	Reno.of Dilma Dilsekgre	-do-	1. Ampangre	5 Nos.	PHE/352/2000 /20 Dt. 20.03.01	38.05	456	593	35.251	100%	2.799	2.799	31-3-04	31-3-06	2	Financial Liabilities
			2. Dilma Ampangre				126	177								
			3. Dilma Debrakgre				122	223								
			4. Dilma Debrak (NC)				175	227								
			5. Dilma Apal				90	117								
3	Raksenggiri	-do-	1. Raksenggiri	4 Nos.	PHE/291/2000 /11 Dt. 20.02.01	26.26	95	123	29.59	100%	0	0	31-3-04	31-3-06	2	Financial Liabilities
			2. Chidorenggittim				113	147								
			3. Rongkandi Songgital - B				103	134								
			4. Rongmitugittim				322	419								
4	Pathergittim Bazar	-do-	1. Pathergittim Bazar	6 Nos.	PHE/292/2000 /11 Dt. 13.02.01	52.41	426	354	41.081	84%	11.329	11.329	31-3-04	31-3-06	2	Delayed by contractor
			2. Pathergittim Bazar - B				116	151								
			3. Jadi Bazar				416	541								
			4. Rongsa Atong				221	287								
			5. Rongsa Ading				214	278								



10	Rongap Nokat	-do-	1. Rongap Asingre	4 Nos.	PHE/240/03/13	31.95	101	137	17.494	57%	14.45	9	31-3-06	-	-	-
			2. Rongap Songital		Dt. 01.03.04		234	204								
			3. Rongap Songiticham				389	506								
			4. Rongap Nokat				47	61								
11	Reno.of Dinamingre	-do-	1. Dinamingre	2 Nos.	PHE/160/03/14	27.46	389	506	17.653	15%	9.807	8	31-3-07	-	-	-
			2. Dolwarigre		Dt. 01.03.04		47	61								
12	Reno.of Silchanggittim	-do-	1. Silchanggittim	1 No.	PHE/158/03/14 Dt. 13.03.04	19.56	570	741	1.536	-	18.024	12	31-3-07	-	-	-
13	Reno.of Gabil Koksi	-do-	1. Gabil Koksi	1 No.	PHE/144/03/17 Dt. 26.03.04	15.04	496	654	0.654	30%	14.386	12	31-3-07	-	-	-
14	Reno.of Ronga Agal	-do-	1. Ronga Agal	3 Nos.	PHE/144/03/17	37.38	562	731	2.107	20%	35.27	25	31-3-07	-	-	-
			2. Nengkram		Dt. 31.03.04		404	525								
			3. Imtragittim				383	498								
15	Reno.of Rangme	-do-	1. Mangsang Rangme	4 Nos.	PHE/157/03/14	53.67	135	176	12.833	5%	40.837	30	31-3-07	-	-	-
			2. Mangsang Dosikgittim		Dt. 29.03.04		252	328								
			3. Simingre				122	158								
			4. Mangsang Mokura				675	878								
16	Re-const. of Nongchram	-do-	1. Nongchram – I	3 Nos.	PHE/174/02/8	61.3	839	1091	31.201	30%	30.099	30.099	31-3-06	-	-	-
			2. Nongchram – II		Dt. 30.09.03		1061	1379								
17	Reno.of Awangga	-do-	1. Awangga	1 No.	PHE/163/02/15 Dt. 26.03.04	15.89	420	546	0.619	20%	15.27	12	31-3-07	-	-	-
18	Damagre	-do-	1. Damagre	4 Nos.	PHE/139/03/17	29.67	223	290	0.289	-	29.381	25	31-3-07	-	-	-
			2. New Chidekgre		Dt. 24.03.04		43	56								
			3. Rangmal Badim				250	325								
			4. Rongreng Rongbak				337	438								
19	Rongkingre Songgital	-do-	1. Rongkingre	2 Nos.	PHE/141/03/17	10.97	152	198	1.393	30%	9.577	9	31-03-07	-	-	-

