

DETAILS OF ONGOING SCHEMES AS ON 1-4-2005 (MNP) ANNEXURE - I

Sl No.	Name of schemes	Type of Scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benifitted		Cumulative expenditure incurred upto 31-3-2004	Overall physical progress in%	Balance fund required for completion	Amount required during 2005-2006	Date of completion as dd.mm.yy		Delay in years	Reasons for delay
							Present	Ultimate					Original envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Mawsohmad w.s.s.	Gravity	(i) Mawsoohmad	4	1991	19.07	206	288	0.00	0%	0.00					Due to theft case of
			(ii) Mawmang				153	214								GI pipe, F.I.R. lodge
			(iii) Myiong				17	24								revise estimate
			(iv) Sder				105	147								submitted.However,two habitation covered.
2	Laitduh w.s.s.	Gravity	Laitduh	1	14/2/2003	16.577	120	168	2.06	10%	14.517	NIL	31/3/2005	31/3/2007	2	Due to land dispute
																inspite of land aggre-
																ment and sirdar
																prevent contractor to
																start the work.
3	Nongriat w.s.s.	Gravity	Nongriat	1	20/2/2003	9.89	154	216	8.07	70%	1.82	1.81	31/3/2006			
4	Mawsahew w.s.s.	Gravity	Mawshew	1	27/3/2003	19.179	274	384	15.81	80%	3.369	0.5	31/3/2005	31/3/2006	1	Due to late received
											0					of GI pipe.
5	Thangkarang w.s.s.	Gravity	Thangkarang	1	21/3/2003	5.572	127	178	3.50	25%	2.072	2.07	31/3/2006			of GI pipes.
6	Kshaid w.s.s.	Gravity	Kshaid	1	9/12/2003	11.061	217	304	7.15	10%	3.911	3.00	31/3/2006			
7	Byrong w.s.s.	Gravity	Byrong	1	20/1/2004	14.931	248	347	12.03	15%	2.901	2.9	31/3/2006			
8	Extension of Middle Cherra	Gravity	Middle Cherra	1	4/3/2004	6.216	674	944	0.00	0%	6.216	3.00	31/3/2006			
9	Mynteng w.s.s.	Gravity	Mynteng	1	12/3/2004	6.68	41	57	4.91	15%	1.77	1.77	31/3/2006			
10	Rumnong w.s.s.	Gravity	Rumnong	1	15/3/2004	3.015	138	193	0.00	15%	3.015	3.01	31/3/2006			
11	Nonglynkien w.s.s.	Gravity	Nonglynkien	1	15/3/2004	2.913	30	42	0.00	15%	2.913	2.91	31/3/2006			
12	War-war Lummawria	Gravity	War-war Lummawria	1	15/3/2004	2.974	226	316	0.84	10%	2.134	2.13	31/3/2006			
13	Tynrong (Mawrap)	Gravity	Tynrong	1	15/3/2004	2.758	65	91	0.75	10%	2.008	2.00	31/3/2006			

14	Wahkaiar w.s.s.	Gravity	Wahkaiar	1	22/3/2004	12.725	161	225	7.90	25%	4.825	3.25	31/3/2006			
15	Laitkynsew w.s.s.	Gravity	Laitkynsew	1	23/3/2004	17.746	575	805	5.56	50%	12.186	10.25	31/3/2006			
16	Kunongrim w.s.s.	Gravity	Kunongrim	1	23/3/2004	10.77	109	153	0.00	15%	10.77	8.85	31/3/2006			
17	Dewiong w.s.s.	Gravity	Dewiong	1	23/3/2004	4.35	91	127	1.72	15%	2.63	2.63	31/3/2006			
18	Diengsong w.s.s.	Gravity	Diengsong	1	23/3/2004	10.735	206	288	5.12	10%	5.615	5.61	31/3/2006			
19	Tyniar w.s.s.	Gravity	Tyniar	1	23/3/2004	13.79	218	305	5.13	10%	8.66	4.5	31/3/2006			
20	Khrang w.s.s.	Gravity	Khrang	1	23/3/2004	8.373	373	522	4.22	10%	4.153	2.5	31/3/2006			
21	Umblai w.s.s.	Gravity	Umblai	1	24/3/2004	13.953	100	140	1.64	10%	12.313	9.95	31/3/2006			
22	Nongthymmai w.s.s.	Gravity	Nongthymmai	1	31/3/2004	12.458	249	349	0.26	10%	12.198	9.65	31/3/2006			
23	Restoration of Lum-Dewsaw	Gravity	Lumdewsaw	1	21/2/2005	0.986	19	27	0.00	0%	0.986	0.986	31/3/2007			
24	Umdoh-Mawpud w.s.	Gravity	(i) Umdoh Mawpud	2	24/2/2005	27.221	244	342	0.00	0%	27.221	10.8	31/3/2007			
			(ii) Sohlab				305	427								
25	Water supply to KJP Synod		Sohra	1	9/3/2005	5.877			2.63	100%	3.247	3.24	31/3/2007			
26	External water supply to Circuit House Sohra	Gravity			27/3/2005	9.957			0.00	0%	9.957	8.45	31/3/2007			
27	Nohkalikai w.s.s.	Gravity	Nohkalikai	1	30/3/2005	16.804	16	23	0.00	0%	16.804	11.66	31/3/2007			
28	Laitiam w.s.s.	Gravity	Laitiam	1	31/3/2005	24.377	513	719	0.00	0%	24.377	11.33	31/3/2007			
29	Mawjyndem w.s.s.	Gravity	Mawjyndem	1	31/3/2005	5.202	74	104	0.00	0%	5.202	3.55	31/3/2007			
30	Nongkroh w.s.s.	Gravity	Nongkroh	1	31/3/2005	3.224	49	69	0.00	0%	3.224	2.78	31/3/2007			
31	Nongpriang w.s.s.	Gravity	Nongpriang	1	31/3/2005	10.78	190	266	0.00	0%	10.78	6.79	31/3/2007			
32	Ichamati w.s.s.	Gravity	(i) Ichamati	2	31/3/2005	40.936	620	868	0.00	0%	40.936	24.48	31/3/2007			
			(ii) Lad Ichamati													
33	Lum-Maha comb.	Gravity	Lum-Maha	1	31/3/2005	45.067			0.00	0%	45.067	39.13	31/3/2007			
34	Mawthang Sohkhyllung w.s.s.	Gravity	Mawthang	1		9.61	598	837	7.40	25%	2.21	2.21	31/3/2007			
35	Mustoh w.s.s.	Gravity	Mustoh	1		7.19	392	549	6.40	50%	0.79	0.79	31/3/2007			
Grand Total MNP						432.967			103.10		310.80	200.486				