

| Sl.No | Name of Schemes | Type of Schemes | Name of habitations | No. of habs. | Date of sanction | Estt. Cost (in Rs.) | Population benefited | | Cumulative Expenditure upto 31.12.05 | Overall physical progress | Balance fund for completion | Amount reqd. during 2005-06 | Date of Completion | | Delay in years | Remarks for delay |
|-------|-----------------|-----------------|---------------------|--------------|------------------|---------------------|----------------------|----------|--------------------------------------|---------------------------|-----------------------------|-----------------------------|--------------------|---------|----------------|-------------------|
| | | | | | | | Present | Ultimate | | | | | Original envisaged | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |

D. PRIME MINISTER PROGRAMME

| | | | | | | | | | | | | | | | | |
|----|------------------------------|----------|------------------------------|---|----------|-------|---|---|-------|------|-------|-------|----------|----------|---|--|
| 1 | Sandagiri U.P. School | Pipeline | 1. Sandagiri U.P. School | 1 | 26.11.03 | 0.212 | — | — | 0.136 | 100% | 0.076 | 0.076 | 31.03.04 | 31.03.06 | 2 | Financial liability could not be cleared due to paucity of fund. |
| 2 | Narronggiri U.P.School | -Do- | 1. Narronggiri U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 3 | Rongsigiri U.P.School | -Do- | 1. Rongsigiri U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 4 | Gapramgiri U.P. School | -Do- | 1. Gapramgiri U.P. School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 5 | Halchati U.P. School | -Do- | 1. Halchati U.P. School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 6 | Kongnanggiri U.P.School | -Do- | 1. Kongnanggiri U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 7 | Magupara U.P.School | -Do- | 1. Magupara U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 8 | Chengapara U.P.School | -Do- | 1. Chengapara U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 9 | Kherapara U.P.School | -Do- | 1. Kherapara U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 10 | Gonchudari U.P.School | -Do- | 1. Gonchudari U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 11 | Wageegitok U.P.School | -Do- | 1. Wageegitok U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 12 | St.Joseph Dalu U.P.School | -Do- | 1. St.Joseph Dalu U.P.School | 1 | -Do- | 0.212 | — | — | — | 100% | 0.212 | 0.212 | -Do- | -Do- | 2 | -Do- |
| 13 | Dalu Hindi School U.P.School | -Do- | 1. Dalu Hindi School | 1 | -Do- | 0.266 | — | — | — | 100% | 0.266 | 0.266 | -Do- | -Do- | 2 | -Do- |
| 14 | Joshipara U.P. School | -Do- | 1. Joshipara U.P. School | 1 | -Do- | 0.266 | — | — | — | 100% | 0.266 | 0.266 | -Do- | -Do- | 2 | -Do- |
| 15 | Machangpani U.P.School | -Do- | 1. Machangpani U.P.School | 1 | -Do- | 0.266 | — | — | — | 100% | 0.266 | 0.266 | -Do- | -Do- | 2 | -Do- |
| 16 | Tangsim A'bri L.P.School | -Do- | 1. Tangsim A'bri L.P.School | 1 | -Do- | 0.266 | — | — | — | 100% | 0.266 | 0.266 | -Do- | -Do- | 2 | -Do- |
| 17 | Daggiri U.P. School | -Do- | 1. Daggiri U.P. School | 1 | -Do- | 0.266 | — | — | — | 100% | 0.266 | 0.266 | -Do- | -Do- | 2 | -Do- |
| 18 | Dalugaon U.P. School | -Do- | 1. Dalugaon U.P. School | 1 | -Do- | 0.266 | — | — | — | 100% | 0.266 | 0.266 | -Do- | -Do- | 2 | -Do- |

| | | | | | | | | | | | | | | | | |
|----|----------------------------------|----------|-------------------------------------|---|----------|-------|---|---|-------|------|-------|-------|----------|----------|---|--|
| 19 | Dalugaon Girls U.P. School | -Do- | 1. Dalugaon Girls U.P. School | 1 | -Do- | 0.266 | — | — | — | 100% | 0.266 | 0.266 | -Do- | -Do- | 2 | -Do- |
| 20 | Dobagiri L.P. School | -Do- | 1. Dobagiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 21 | Dendamgiri L.P. School | -Do- | 1. Dendamgiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 22 | Gagagiri L.P. School | -Do- | 1. Gagagiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 23 | Ronganggiri L.P. School | -Do- | 1. Ronganggiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 24 | Kene Badimagiri L.P. School | -Do- | 1. Kene Badimagiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 25 | Dasolgiri L.P. School | -Do- | 1. Dasolgiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 26 | Darit Banajuri L.P. School | -Do- | 1. Darit Banajuri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 27 | Gonganggiri L.P. School | -Do- | 1. Gonganggiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 28 | Abandagiri L.P. School | Pipeline | 1. Abandagiri L.P. School | 1 | 26.11.03 | 0.25 | — | — | — | 100% | 0.25 | 0.25 | 31.03.04 | 31.03.06 | 2 | Financial liability could not be cleared due to paucity of fund. |
| 29 | Tebisokgiri L.P. School | -Do- | 1. Tebisokgiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 30 | Rongrikim Badimagiri L.P. School | -Do- | 1. Rongrikim Badimagiri L.P. School | 1 | -Do- | 0.25 | — | — | — | 100% | 0.25 | 0.25 | -Do- | -Do- | 2 | -Do- |
| 31 | Father Mission Area W/S/S | -Do- | 1. Father Mission Area | 1 | 28.02.05 | 0.579 | — | — | — | 100% | 0.579 | 0.579 | 31.03.05 | 31.03.05 | 2 | -Do- |
| 32 | Ailatubi W/S/S | -Do- | 1. Ailatubi | 1 | -Do- | 0.289 | — | — | 0.386 | 100% | 0 | 0.289 | -Do- | -Do- | 2 | -Do- |
| 33 | Bonaberra Ading W/S/S | -Do- | 1. Bonaberra Ading | 1 | -Do- | 0.579 | — | — | — | 100% | 0.579 | 0.579 | -Do- | -Do- | 2 | -Do- |
| 34 | Malekona W/S/S | -Do- | 1. Malekona | 1 | -Do- | 0.724 | — | — | — | 100% | 0.724 | 0.724 | -Do- | -Do- | 2 | -Do- |

Executive Engineer (P.H.E.)
R.W.S. Division, Baghmara