

Details of ongoing schemes as on 1-4-2006

Rural Water Supply Scheme (M.N.P.)

Sl. no.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred up to 31.12.05	Overall physical progress (%)	Balance fund required for completion	Amount required during 2004-05	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Originally coverage	Revised		
1	2	3	4	5	1/6/1900	7	8	9	10	11	12	13	14	15	16	17
1	Madan Rtiang WSS	Gravity	Madan Rtiang	1	2/27/2003	9.26	115	161	9.977	100%	–	–	31-3-06	–	–	–
2	Umsaw ‘Comb’ WSS	-do-	1.Umsaw Madan 2. Umsaw Lum	2	1/20/2004	50.83	1691	2368	49.744	90%	1.086	1.086	31.3.07	–	–	–
3	Raitong WSS	-do-	1.Raitong 2. Tdoh Umsiaw	2	1/21/2004	23.15	996	1394	12.843	60%	10.306	10.306	31.3.07	–	–	–
4	Nongkyndong Iapngar WSS	-do-	Iapngar	1	1/3/2004	6.32	276	386	6.007	90%	0.313	–	-do-	–	–	–
5	Mawkduk WSS	-do-	Mawkduk	1	9/3/2004	7.75	143	200	7.533	100%	–	–	-do-	–	–	–
6	Umden Arka WSS	-do-	Umden Arka	1	9/3/2004	8.19	427	598	8.504	100%	–	–	-do-	–	–	–
7	Mawlasnai WSS	-do-	Mawlasnai	1	3/16/2004	18.78	884	1238	19.066	100%	–	–	-do-	–	–	–
8	Umbir Umniuh WSS	-do-	1. Umber 2. Umniuh	2	3/22/2004	44.18	888	1243	41.736	85%	2.444	2.444	31.3.07	–	–	–
9	Pahamdiengsier WSS	-do-	Pahamdiengsier	1	3/29/2004	5.07	150	210	4.987	100%	–	–	31.3.06	–	–	–
10	Umkon WSS	-do-	Umkon	1	3/31/2004	30.35	561	785	30.17	100%	–	–	-do-	–	–	–
11	Bangla Nongtraw WSS	-do-	Bangla Nongtraw	1	3/25/2004	15.63	250	350	12.647	80%	2.983	2.983	31.3.07	–	–	–
12	Byrwa Lawbyrwa WSS	-do-	1. Byrwa 2. Lawbyrwa	1	3/26/2004	33.36	171	1639	26.242	65%	7.119	7.119	31.3.07	–	–	–
13	Liarbang WSS	-do-	Liarbang	1	3/25/2004	10.38	162	227	10.91	100%	–	–	31.3.06	–	–	–
14	Nongthymmai Nongtarain WSS	D.T.W.	Nongtarain	1	2/23/2004	2.38	60	84	2.432	100%	–	–	31.3.06	–	–	–
15	Mawbsein WSS	S.T.C.	Mawbsein	1	1/23/2004	0.98	1309	183	0.801	100%	–	–	31.3.06	–	–	–
16	Umjarasi WSS	Gravity	Umjarasi	1	8/18/2003	10.86	971	1359	11.241	100%	–	–	31.3.06	–	–	–
17	Lumsohphoh WSS	S.T.C.	Lumsohphoh	1	2/18/2005	0.98	114	160	0.844	100%	–	–	31.3.06	–	–	–
18	Lumshyiap WSS	-do-	Lumshyiap	1	7/3/2005	1.29	234	328	0.985	100%	–	–	31.3.06	–	–	–
19	Lum Blei WSS	Gravity	Lum Blei	1	5/3/2005	5.26	129	180	4.35	85%	0.91	0.91	31.3.07	–	–	–
20	Pahamjri WSS	-do-	Pahamjri	1	3/21/2005	10.01	175	245	5.297	50%	4.711	4.711	31.3.07	–	–	–

Sl. no.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Commuted active expenditure incurred up to 31.12.05	Overall physical progress (%)	Balance fund required for completion	Amount required during 2004-05	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Originally coverage	Revised		
1	2	3	4	5	1/6/1900	7	8	9	10	11	12	13	14	15	16	17
21	Nongthymmai Mawkyrdep (Temp) WSS	-do-	Mawkyrdep	1	3/29/2005	2.67	429	601	2.609	100%	—	—	31.3.06	—	—	—
22	Pilangkata WSS	-do-	Pilangkata	1	3/31/2005	19.74	560	784	17.235	85%	2.381	2.381	31.3.07	—	—	—
23	Umjorha (Re-const) WSS	-do-	Umjorha	1	3/31/2005	4.9	121	169	5.061	100%	—	—	31.3.06	—	—	—
24	Sohkhwai (Re-Const) WSS	-do-	Sohkhwai	1	3/31/2005	19.57	687	962	8.394	35%	11.176	11.176	31.3.07	—	—	—
25	Pahamrioh Lum (Re-Const) WSS	-do-	Pahamrioh Lum	1	3/31/2005	5.97	152	213	6.339	100%	—	—	31.3.06	—	—	—
26	Kongripara (Re-Const) WSS	-do-	Kongripara	1	3/31/2005	9.28	209	293	9.966	100%	—	—	31.3.06	—	—	—
27	Saiden (Aug) WSS	-do-	Saiden	1	3/31/2005	8.62	465	651	9.371	100%	—	—	31.3.06	—	—	—
28	Umtasor Mawdkhar WSS	-do-	Umtasor Mawdkhar	1	3/31/2005	36.21	1049	1469	8.632	15%	27.58	27.58	31.3.07	—	—	—
29	Mawlein Mawkhan WSS	-do-	Mawlein Mawkhan	1	3/31/2005	19.19	1122	1571	1.524	15%	17.669	17.669	-do-	—	—	—
30	S.O.S. Village WSS	-do-	S.O.S. Umiam	1	3/31/2005	10.27	200	280	6.816	60%	3.455	3.455	-do-	—	—	—
31	Nongdom Mawpliang WSS	-do-	Mawpliang	1	3/31/2005	9.62	450	630	8.195	85%	1.425	1.425	-do-	—	—	—
32	Mawlong ‘B’ (Imp.& Ext) WSS	-do-	Mawlong ‘B’	1	3/31/2005	11.1	548	767	8.435	80%	2.665	2.665	-do-	—	—	—
33	Mawphrew Marngar WSS	-do-	Marngar	1	3/31/2005	15.79	209	293	2.727	40%	13.059	13.059	-do-	—	—	—
34	Itsohpair WSS	-do-	Itsohpair	1	3/31/2005	13.2	355	497	7.768	60%	5.436	5.436	-do-	—	—	—
35	Umpathaw WSS	-do-	Umpathaw	1	10/24/2005	35.67	466	652	1.044	15%	34.626	34.626	-do-	—	—	—
36	Iewsohksang WSS	-do-	Iewsohksang	1	10/24/2005	13.23	259	362	6.425	15%	6.806	6.806	-do-	—	—	—
37	Mawdem WSS	-do-	Mawdem	1	10/24/2005	60.36	143	200	1.167	15%	59.192	59.192	-do-	—	—	—
38	Centre Village W/S/S	Gravity	Centre Village	1	2/17/2006	22.497	345	483	0	0%	22.497	22.497	31.3.07	—	—	—
39	Umbsein W/S/S (D.T.W)	D.T.W.	Umbsein	1	2/23/2006	1.62	37	52	0	0%	1.62	1.62	31.3.07	—	—	—
40	4 saw No. Pyllun W/S/S	-do-	4 saw No. Pyllun	1	2/24/2006	1.62	45	63	0	0%	1.62	1.62	-do-	—	—	—
41	Pynnoh Umsaw W/S/S	-do-	Pynnoh Umsaw	1	3/22/2006	1.62	90	126	0	0%	1.62	1.62	-do-	—	—	—
42	Bernongsai Nongspung W/S/S	Gravity	Nongspung	1	3/23/2006	21.349	386	540	0	0%	21.349	21.349	31.3.07	—	—	—
43	Pomwah W/S/S	-do-	Pomwah	1	3/24/2006	5.861	89	125	0	0%	5.861	5.861	31.3.07	—	—	—
44	Mawroh W/S/S	-do-	Mawroh	1	3/28/2006	39.649	768	1075	0	0%	39.649	32.5	31.3.08	—	—	—
45	Mawrathud W/S/S	-do-	Mawrathud	1	3/29/2006	12.584	19	279	0	0%	12.584	12.584	31.3.07	—	—	—
46	Porila Them W/S/S	-do-	Porila Them	1	3/30/2006	12.514	264	370	0	0%	12.514	12.514	-do-	—	—	—
47	Jyntru (Re-Const) W/S/S	-do-	Jyntru	1	3/30/2006	31.305	475	665	0	0%	31.305	31.305	-do-	—	—	—

Sl. no.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Commuted active expenditure incurred up to 31.12.05	Overall physical progress (%)	Balance fund required for completion	Amount required during 2004-05	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Originally coverage	Revised		
1	2	3	4	5	1/6/1900	7	8	9	10	11	12	13	14	15	16	17
48	Lumpdeng W/S/S	-do-	Lumpdeng	1	3/31/2006	4.372	90	126	0	0%	4.372	4.372	31.3.07	—	—	—
49	Khasi Killing W/S/S	-do-	1.Khasi Killing 2.Jorbil	2	3/31/2006	55.212	875	1225	0	0%	55.212	47.09	31.3.08	—	—	—
50	Umkei (Re-Const) W/S/S	-do-	Umkei	1	3/31/2006	44.147	828	115	0	0%	44.147	33.76	-do-	—	—	—
51	Umsning Village sanitation Complex W/S/S	-do-	Umsning Village	1	3/31/2006	2.085	—	—	0	0%	2.085	2.085	-do-	—	—	—
52	Umlakhar W/S/S	-do-	Umlakhar	1	3/28/2006	34.485	860	1204	0	0%	34.485	25.82	31.3.06	—	—	—
53	Umjarain W/S/S	-do-	Umjarain	1	3/29/2006	4.362	69	97	0	0%	4.362	4.362	31.3.07	—	—	—
						885.682			378.024		510.624	475.988				

Executive Engineer (PHE)
R.W.S. Division, Nongpoh