

Details of on going schemes as on 1-4--06

DIVISION : RESUBELPARA

Annexure - I

ARP

Sl. No.	Name of Scheme	Type of Scheme	Name of habitations under the scheme	Nos. of habitations	Date of Sanction	Estimated Cost Rs. in lakh	Population on benefited Present/Ultimate		Cummulative expenditure incurred up to 31-3-06	Overall Physical Progress %	Balance Fund required for Complete Rs. In Lakh	Amount required during 2006-07	Date of Completion as dd.mm.yy		Delay in year	Reason for delay
							Present	Ultimate					Ordinary envisage	Revised		
1	2	3	4	5	6	7.000	8	9	10.00	11	12	13	14	15	16	17
1	New-Kantolgiri (A.R.P.)	-do-	1) New-Kantolgiri	3	30-3-06	22.01	-	-	-		22.01	22.01	31-3-06	31-3-07		
2	Beti Apal Combined W.S.S. (A.R.P.)	-do-	1) Beti A' Pal 2) New Chisim A' Pal 3) Chisim A' Pal		30-3-06	47.33	-	-			47.33	47.33	3/31/2006	3/31/2007		
3	Barjhrea (A.R.P.)	-do-	1) Barjhora 2) Sorapara 3) Daparbhita	3	30-3-06	34.35	305 351 183	397 456 238			34.35	34.35	3/31/2006	3/31/2007		
4	Chichongittim W.S.S. (A.R.P.)	-do-	1) Chichagittim 2) Abia 3) Dalkanggitim	1	30-3-06	11.35	76 59 69	99 77 90			11.35	11.35	3/31/2006	3/31/2007		
5	Kejugittim (A.R.P.)	-do-	1) Kejugittim	1	30-3-06	6.7	121	157			6.70	6.7	3/31/2007			
6	Dilma-Ading (A.R.P.)	-do-	1) Dilma Ading	1	30-3-06	6.75	126 144	164 187			6.75	6.75	3/31/2007			
7	Bandamgiri (A.R.P.)	-do-	1) Bandamgiri 2) Dimakpara	2	30-3-06	11.98	137 113 76	178 147 99			11.98	11.98	3/31/2007			
8	Agalgittim (A.R.P.)	-do-	1) Apalgittim 2) Rongrim 3) Chera-Akong	3	30-3-06	11.5	11	14			11.50	11.5	3/31/2007			
9	Chisim Adumagka (A.R.P.)	-do-	1) Chisim Adumagne	1	30-3-06	13.48	295	384			13.48	13.48	3/31/2007			
10	Dagal Chimran (A.R.P.)	-do-	1) Dagal Chimran	1	30-3-06	10.43	195	254			10.43	10.43	3/31/2007			
11	Rongagorah Nalse (A.R.P.)	-do-	1) Rongagorah 2) Aneaga 3) Teliguu	3	30-3-06	34.16	563 175 525	732 228 683			34.16	34.16	3/31/2007			
12	Rongrang Apal (A.R.P.)	-do-	1) Rongneng Apal	1	30-3-06	10.24	197	256			10.24	10.24	3/31/2007			
13	Ildek-Akong (A.R.P.)	-do-	1) Ildek Akong 2) Ildek Akong Songjital	2	30-3-06	28.46	268 108	348 141			28.46	28.46	3/31/2007			

Sl. No.	Name of Scheme	Type of Scheme	Name of habitations under the scheme	Nos. of habitations	Date of Sanction	Estimated Cost Rs. in lakh	Population on benefited Present/Ultimate		Cummulative expenditure incurred up to 31-3-06	Overall Physical Progress %	Balance Fund required for Complete Rs. In Lakh	Amount required during 2006-07	Date of Completion as dd.mm.yy		Delay in year	Reason for delay
							Present	Ultimate					Ordinary envisage	Revised		
1	2	3	4	5	6	7.000	8	9	10.00	11	12	13	14	15	16	17
14	Rajasimla Aribolagittim (A.R.P.)	-do-	1) Rajasimla Aribogittim 2) Rajasimla Songital 3) New Rajasimla 4) Upper Rajasimla 5) Dari kabaldam 6) Kenchikol Songital	6	30-3-06	28.46	118 73 45 97 108 98	166 103 63 139 152 38			28.46	28.46	3/31/2007			
15	Rongga (A.R.P.)	-do-	1) Rongga 2) Dambora 3) Dambora Songma	3	30-3-06	19.54	-	-			19.54	19.54	3/31/2007			
16	Imp. Of Khawak (M.N.P.)	-do-	1) Kawak		31-3-06	34.39	196	255			34.39	34.39	3/31/2007			
17	Balsnigittim W.S.S. (A.R.P.)	-do-	1) Balsnigittim	1	31-3-06	11.98	326	424	11.00	100%	0.98	0.98	31.3.2005		TEO to be ajustec	
18	Rongjelengiri (A.R.P.) (R/W)	-do-	1) Rongjelengiri	1	16-12-04	0.467	298	388	0.17	100%	0.297	0.29	31.03.06			
19	Bajengdoba W.S.S. (A.R.P.)	-do-	1) Bajengdoba 2) Bakennang Nalsa 3) Jamongiri 4) Berbekgiri 5) Jarapo 6) Chichotcheng 7) Bolongbang 8) Sena chiring 9) Barenang Songma 10) Line Ading 11) Konapara 12) Upper Bajengdoba 13) Bajengdoba Songma 14) Bajengdoba Bazar 15) Omorper	12	15-3-04	331.45	1177 235 250 507 500 150 202 155 480 393 280 700 1200 62 424	1530 306 325 659 650 195 263 202 624 511 364 910 1560 81 551	287.89	30%	43.56	43.56	3/31/2007		TEO to be ajustec	
20	Dasingkol (S.T.C.) (A.R.P.)	-do-	i) Dasingkol		22.12.05	0.13				100%	0.13	0.13	3/31/2007			
21	Chima-Adopgittim (S.T.C.) (A.R.P.)	-do-	i) Chima-Adopgittim		22.12.05	0.21				100%	0.21	0.21	3/31/2007			

Page 3

Sl. No.	Name of Scheme	Type of Scheme	Name of habitations under the scheme	Nos. of habitations	Date of Sanction	Estimated Cost Rs. in lakh	Population on benefited Present/Ultimate		Cummulative expenditure incurred up to 31-3-06	Overall Physical Progress %	Balance Fund required for Complete Rs. In Lakh	Amount required during 2006-07	Date of Completion as dd.mm.yy		Delay in year	Reason for delay
							Present	Ultimate					Ordinary envisage	Revised		
1	2	3	4	5	6	7.000	8	9	10.00	11	12	13	14	15	16	17
22	R/Well under Resubelpara Block (A.R.P.)	-do-	i) Kimdegre ii) Bolsong Kelchidam iii) Gitapara iv) Nibari Rangagora v) Borali Katonggre vi) Rajinggre vii) Chawdaxran	7	30.3.06	4.29	215 210 297 188 85 202 246	224 218 309 196 88 210 256		0%	4.29	4.29	3/31/2007			
						679.657			299.060		380.597	380.590				