

Details of on going schemes as on 1-4--06
DIVISION : RESUBELPARA

Annexure - I

MNP

Sl. No.	Name of Scheme	Type of Scheme	Name of habitations under the scheme	Nos. of habitations	Date of Sanction	Estimated Cost Rs. in lakh	Population on benefited		Cummulative expenditure incurred up to 31-3-06	Overall Physical Progress %	Balance Fund required for Complete Rs. In Lakh	Amount required during 2006-07	Date of Completion as dd.mm.yy		Delay in year	Reason for delay
							Present/Ultimeate						Ordinary envisage	Revised		
							Present	Ultimate								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Renovation of Damas (M.N.P.)	Gravity	(i) Chitekons Garo (ii) Chiliikon Rabha (iii) Chimatcha (iv) Dokamcheng (v) Damas	5	30-03-02	34.12	31215485614	402806311936	25.97	98%	8.15	8.15	31-3-06	31-3-07		
2	Hatibasa W.S.S. (M.N.P.)	-do-	(i) Hatibasa	1	22-03-04	24.79	478	622	24.05	98%	0.74	0.74	31-3-06	31-3-07		
3	Dome-Apal W.S.S. (M.N.P.)	-do-	(i) Dome-Apal	1	15-03-04	8.83	189	246	7.02	100%	1.81	1.81	31-3-06	31-3-07		
4	Resu-patikalasm W.S.S. (M.N.P.)	-do-	(i) Resu-patikalasm	1	16-03-04	9.67	200	260	9.93	100%	-	0.12	31-3-06	31-3-07		
5	Jetdoba Songitcham W.S.S. (M.N.P.)	-do-	(i) Jetdoba Songitcham	1	25-03-04	8.57	239	311	6.8	100%	1.77	1.77	31-3-06	31-3-07		
6	Reno. Of Waegasi W.S.S. (M.N.P.)	-do-	(i) Waegasi	1	04-09-03	20.65	320	416	16.03	100%	4.62	4.62	31-3-06	31-3-07		
7	Chima-Jambal W.S.S. (M.N.P.)	-do-	(i) Chima-Jambal	1	25-09-03	6.27	135	176	5.76	100%	0.51	0.51	31-3-06	31-3-07		
8	Rongopgiri W.S.S. (M.N.P.)	-do-	(i) Rongopgiri	1	27-1-04	17.84	442	575	15.92	95%	1.92	1.92	31-3-06	31-3-07		
9	Reno. Of Ravi W.S.S. (M.N.P.)	-do-	(i) Ravi	1	20-10-03	20.99	451	586	22.28	100%	-	-	31-3-06	31-3-07		
10	Reno of Noronga W.S.S. (M.N.P.)	-do-	(i) Noronga Reserve (ii) Noronga Songital (iii) Noronga	3	9-03-04	12.1	5898175	75127228	10.5	100%	1.6	1.6	31-3-06	31-3-07		
11	Reno. Of Chibanga W.S.S. (M.N.P.)	-do-	(i) Chibonga (ii) Menadoba (iii) daringkol (iv) Megam-Akhong	4	25-03-04	46.71	48536525340	63147533442	41.88	98%	4.83	4.83	31-3-06	31-3-07		

Sl. No.	Name of Scheme	Type of Scheme	Name of habitations under the scheme	Nos. of habitations	Date of Sanction	Estimated Cost Rs. in lakh	Population on benefited		Cummulative expenditure incurred up to 31-3-06	Overall Physical Progress %	Balance Fund required for Complete Rs. In Lakh	Amount required during 2006-07	Date of Completion as dd.mm.yy		Delay in year	Reason for delay
							Present/ Ultimate						Ordinary envisage	Revised		
							Present	Ultimate								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
12	Imp. Of Rongsagittim W.S.S. (M.N.P.)	-do-	(i) Rongsagittim	1	25-03-04	2.32	184	240	1.75	96%	0.57	0.57	31-3-06	31-3-07		
13	Lower Sambrak W.S.S. (M.N.P.)	Gravity	(i) Sambrak	3	19-03-04	12.15	250	325	12.04	100%	0.11	0.11	31-3-06	31-3-07		
			(ii) Sambrak Seed fiim				80	104								
			(iii) Sambrak				96	125								
14	Reno. Of Sualmani W.S.S. (M.N.P.)	-do-	(i) Sualmani Rabha	2	31-03-04	44.64	213	277	38.5	98%	6.14	6.14	31-3-06	31-3-07		
			(ii) Sualmari Garo				274	356								
15	Reno. Of Resu Rongpetchi W.S.S. (M.N.P.)	-do-	(i) Resu Rongpetch	1	23-03-04	9.16	290	377	7.52	98%	1.64	1.64	31-3-06	31-3-07		
16	Rongsel (Biksel) W.S.S. (M.N.P.)	-do-	(i) Rongsel (Biksel)	1	15-03-04	9	215	280	9.2	100%	-0.2	-	31-3-06	31-3-07		
17	Gokulgiri I & II W.S.S. (M.N.P.)	-do-	(i) Gokulgiri I	2	28-03-05	56.67	480	624	29.71	30%	26.96	26.96	31-3-06	31-3-07		
			(ii) Gokulgiri II													
18	Reno. Of Gabil W.S.S. (M.N.P.)	-do-	(i) Gabil	1	31-03-05	29.42	502	653	9.79	30%	19.63	19.63	31-3-06	31-3-07		
19	Reno. Of Kamagiri W.S.S. (M.N.P.)	-do-	(i) Kamagiri	1	31-03-05	29.42	266	346	9.8	30%	19.62	19.62	31-3-06	31-3-07		
20	Rajasimla Babupara W.S.S. (M.N.P.)	-do-	(i) Rajasimla babupara	8	31-3-02	49.85	225	143	52.19	100%	-	-	31-3-06	31-3-07		
			(ii) Konchikol A' pal				225	186								
			(iii) Cheng-Ading A' Pal				95	293								
			(iv) Kharkuya Reserve				232	124								
			(v) Rajasimla Mongsi				180	302								
			(vi) Rajasimla Songma				-	234								
			(vii) Rajasimla Wari				150	-								
			(viii) Rajasimla					195								

Sl. No.	Name of Scheme	Type of Scheme	Name of habitations under the scheme	Nos. of habitations	Date of Sanction	Estimated Cost Rs. in lakh	Population on benefited		Cummulative expenditure incurred up to 31-3-06	Overall Physical Progress %	Balance Fund required for Complete Rs. In Lakh	Amount required during 2006-07	Date of Completion as dd.mm.yy		Delay in year	Reason for delay
							Present/Ultimate						Ordinary envisage	Revised		
							Present	Ultimate								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
21	Resubelpara Civil Sub-Divn. Complex W.S.S. (M.N.P.)	-do-	(i) Resubelpara (ii) Chibagok (iii) Jongalpara (iv) Bilsaldam (v) Nangabuy (vi) Tekachang (vii) Rongdiping (viii) Resu-Haluapara (ix) Gajinpara (x) Jamgoan Purakpare (xi) Resu-Bakhpari (xii) Ruse-Sub-Divn. (Civil)	12	26-3-97	385.91	1305 640	1605 474	355.69	90%	30.21		31-3-06	31-3-07		
22	Reno of Daram Tekalong W.S.S. (M.N.P.)	Gravity	1) Daram Tekalong	1	31-3-06	18.56	-	-			18.56	18.56	31-3-06	31-3-07		
23	Reno of Raja Apal W.S.S. (M.N.P.)	-do-	1) Raja-A' Pal	1	31-3-06	38.66	-	-			38.66	38.66	31-3-06	31-3-07		
24	Pekincealingre	-do-	1) Pekincealingre	1	31-3-06	14.93	419	436			14.93	14.93	31-3-06	31-3-07		
25	Re-contn of Gokingpitai (M.N.P.)	-do-	1) Gosingpita Songma 2) Gosimpita Bakre	2	31-3-06	47.82	-	400 246			47.82	47.82	31-3-06	31-3-07		
26	Harinkata Bakra Rabha (M.N.P.)	-do-	1) Hasimkata Bakra-Rabha	1	31-3-06	14.19	303	315			14.19	14.19	31-3-06	31-3-07		
27	Renovation of Rongbetchi Bajong W.S.S. (M.N.P.)	-do-	1) Rongpoechi Bajong	1	31-3-06	13.48	310	322			13.48	13.48	31-3-06	31-3-07		
						986.71			712.33		278.27	248.38				